## Docket No. 424 - Development and Management Plan Inspection

The Connecticut Light and Power Company Certificate of Environmental Compatibility and Public Need for the Connecticut portion of the Interstate Reliability Project.

## IRP Overhead ROW

# **Interim Week Inspection:**

**Date:** April 18, 2014

**Inspector:** John Corbo, E.I.T.

**Rain Event:** 1.75" on April 15th, 2014

#### **Location** (reference February 2014 D&M Plans):

Card Street Substation, Lebanon CT (CSSS) Lebanon, CT: MS 1 of 66 (Str. 1-6) Columbia, CT: MS 2-5 of 66 (Str. 7-24) Mansfield, CT: MS 8-17 of 66 (Str. 36-91) Chaplin, CT: MS 18-23 of 66 (Str. 92-123)

Lake Road Junction/Switching Station: MS 53 (Str. 266-267)

Killingly,CT: MS 52-54 (Str. 262-272) Killingly Substation, Killingly, CT: MS 54

#### **Work Observed**

None.

#### IRP Overhead ROW

# **Bi-Weekly Week Inspection:**

**Date:** April 23, 2014

**Inspector:** John Corbo, E.I.T.

**Rain Event:** 0.22" on April 23, 2014

# **Location** (reference February 2014 D&M Plans):

Card Street Substation, Lebanon CT (CSSS) Lebanon, CT: MS 1 of 66 (Str. 1-6) Columbia, CT: MS 2-5 of 66 (Str. 7-24) Mansfield, CT: MS 8-17 of 66 (Str. 36-91) Chaplin, CT: MS 18-23 of 66 (Str. 92-123)

Lake Road Junction/Switching Station: MS 53 (Str. 266-267)

Killingly, CT: MS 52-54 (Str. 262-272) Killingly Substation, Killingly, CT: MS 54

#### **Work Observed**

MS1, Str 6: Delivery of construction materials, and grading of pad

MS2, Str 9: Rough grading of Str pad 9

MS4, Str 19-22: Mowing

MS5, Str 23-24: Feller/Buncher tree clearing downline of Str 24

**MS18, Str 95-96:** Delivery of construction materials, grading of Str pad 9, excavating topsoil and laying down of wetland mats down-line of Str 96

**MS19, Str 98-99:** Delivery of construction materials, laying down wetland mats down-line of Str 100.

MS54, Str 272: Drilling operations

MS53, Str 267: Drilling operations

Areas of Inspection		Observation:	Recommended Action:	Corrected Action:
djacent Roadways	Interim Week (4/18)	Adjacent roadways clear and free of sediment at all other visited sites	Continue to follow this procedure.	CSSS: The entire access road has been replace with anti-tracking stone.  NA
Access Roads and Adjacent Roadways	Bi-Week (4/23)	Adjacent roadways clear and free of sediment at all other visited sites	Continue to follow this procedure.	NA
nits (Including trees to r trees noted.	Interim Week (4/18)	NA	NA	NA
Vegetative Clearing Limits (Including trees to save or danger trees noted.	Bi-Week ( 4/23)	Project clearing appears to be in accordance with D and M plans.	NA	NA

	_	All crossings appear to be	Continue to follow this	NA
Water Crossings	Interim Week (4/18)	functioning in accordance with the BMP Manual. No sediment appears to be entering the streams or wetlands. Perimeter erosion controls are well implemented.	procedure.	
	Bi-Week (4/23)	All crossings appear to be functioning in accordance with the BMP Manual. No sediment appears to be entering the streams or wetlands.	Continue to follow this procedure.	NA
	3)	CSSS: Straw wattles were installed along either side of the entrance access road.	NA	NA
Erosion and Sedimentation Controls	Interim Week (4/18)	Observed silt fence installations appeared in accordance with BMP Manual.	Continue to follow this procedure.	NA
	Interim	Noted that stockpile areas are being covered with impermeable covers	Continue to follow this procedure.	NA
		All visited sites appear stable in accordance with the D&M Plans.	NA	NA
		Str 5-6: Observed three (3) holes in silt fence between Str 4 and 5 on right side of access road. (See Photo #1)	Repair silt fence	P. Lockwood noted observation.
	Bi-Week (4/23)	Str 5: Silt fence adjacent to Str 5 appears too short in relation to the wetland associated with it. (See Photo #2)	Recommend increasing length of silt fence around Str 5 due to proximity of wetlands	P. Lockwood noted observation.
	1	Blown hay stabilization being utilized along the ROW	Continue to follow this procedure.	NA
Inland Wetland and Watercourse encroachment and mitigation	Interim Week (4/18)	Wetland mat installations appear to be in accordance with the BMP Manual.	Continue to follow this procedure.	NA

	Bi-Week (4/23)	Wetland mat installations appear to be in accordance with the BMP Manual.	Continue to follow this procedure.	NA
Spills and Material Storage.	Interim Week (4/18)	Spill kits noted on all visited sites.	Continue to follow this procedure.	NA
	Bi-Week (4/23)	Str 3-4: Observed what appears to be diesel fuel drips (minimal surface staining) on the access road between Str 3 and 4 approximately every 15 feet.	Areas of contaminated stone should be contained and removed from the site. Contaminated stone should be disposed of in accordance with local and state regulations.	Subsequent communications from Northern to BSC following the inspection walk-through indicate that a Northern representative picked up drip areas and placed them in a spill contamination canister for proper removal.
Cultural Resources	Interim Week (4/18)	NA	NA	NA
	Bi-Week (4/23)	NA	NA	NA

Rare, Threatened, and Endangered Species	Interim Week (4/18)	NA	NA	NA		
Rare, Threatened Spe	Bi-Week (4/23)	NA	NA	Laydown Area, 87 Boston Post Road, Windham: Separations in the snake exclusion fence have been fixed. (See Photo #5)  NA		
	– Docu	mentation Comments:				
<ul> <li>Notes for 4/18/2014: <ul> <li>Warning signage and gates have been installed across the Airline Trail crossing between structures 5 and 6.</li> <li>Roadway in the vicinity of Str 93 and 94 in agricultural farmland area being installed with filter fabric barrier in accordance with D and M detail sheets.</li> <li>Drilling operations ongoing for Str 271 and 272.</li> </ul> </li> <li>Notes for 4/23/2014: <ul> <li>Drilling operations ongoing for Str 272 and 267.</li> </ul> </li> </ul> <li>Open Items:</li>						
	Closed Items:  1. Card Street sub-station anti-tracking pad					
Next likely	sche	duled inspection:	April 30, 2014			
and certify that obtaining the in belief, and I un	t based nform ndersta	amined and am familiar with the information, including ation, the submitted information is true and that any false statements made in the coordance with Section 22a-6 under S	g my inquiry of those individu e, accurate and complete to the his document or its attachment	als responsible for best of my knowledge and as may be punishable as a		
Independer	nt Fie	eld Inspector: John M. Corbo,	ENT 4/24/2014			
Owner's Fie	eld Ir	nspector:				
Reviewer: Paul Knapik 5/2/2014						



Photo #1: Photo of hole in silt fence up-line of Str 4.



Photo #2: Photo of observed perimeter silt fence being too short at Str 5.



Photo #3: Photo of grading Str 6 pad.



Photo #4: Photo of rough grading Str 9 pad.



Photo #5: Photo of fixed silt fence at Boston Post Road laydown area.



Photo #6: Photo of excavating of topsoil down-line of Str 96.



Photo #7: Photo of wetland mats installation at Str 99.



Photo #8: Photo of drilling operations at Str 267.