

ENVIRONMENTAL MONITORING DAILY SITE OBSERVATION FORM

Report No._3_

Project: Verizon Wireless Plymouth West Relo Facility

APT Project #: CT1412030

Address: 33 Keegan Road, Plymouth, Connecticut

Date of Inspection: 7/09/16	Weather: Cloudy, Mid 60's
Time of Inspection: 3:25 PM	Latest Precipitation Event >1/4" (NOAA): 0.41" on 7/8/2016
Compliance Monitor:	Dean Gustafson, Senior Wetland Scientist

Regulatory Compliance Permitting Agency & Permit ID:			
ACOE NED □:			
CT Siting Council ⊠: Docket No.456			
CTDEEP IWRD □:			
CTDEEP NDDB ⊠: Letter dated: April 20, 2015			
USFWS ⊠: Letter dated: November 17, 2015			
Resource Protection	Program:		
Rare Species		e, wood turtle, whip-poor-will and	
	Northern long ea	red bat	
Wetland			
Vernal Pool			
Workers Environmental Awareness Program Training Completed: Yes ⊠ No □			
Date of Training: 3/3			
Signage Installed Da	te: 3/31/16		
		=	
	Observed During Construction: Yes \Box	No ⊠	
Species Name: N/A			
# Species: N/A			
Non-Compliance Spe	cies Observed During Construction:	Yes □ No ⊠	
Species Name: N/A	cies observed burning construction.		
# Species: N/A			
Condition of Species:	N/A		
Progress of Construc			
Pre-Construction			
Initial Exclusion Fenc	ing Inspection		
Clearing & Grubbing			
Intermediate		\boxtimes	
Final Inspection			

DESCRIPTION OF OBSERVED ACTIVITY			
Compliance Level:			
Communication □ Acceptable □ Problem Area ⊠ ☑ Minor Exclusion Fencing Repair ☑ Additional Exclusion Fencing Required ☑ Sediment release into upland habitat without risk of re	esource impact		
Non-Compliance □ □ Sediment release into upland habitat with risk of resou □ Sediment release into wetland habitat □ Sediment release into watercourse	· 		
Issues Requiring Corrective Action ("CA")	Corrective Action Implemented		
CA #1- silt fence install along west side of access road entrance (only compost filter sock installed) per site plan C-1	4/8/16		
CA #2 – controls to prevent siltation out on Keegan Rd needed (temp swale providing some control – no releases noted)	4/8/16		
CA #3 – E&S control along west side of compound required per site plans C-1; minor erosion observed	4/8/16		
CA #4 – west side of soil stockpile, remove sediment build up and temporary seed stockpile			
CA #5 – west side of compound south of access road – add perimeter control for runoff and sediment discharge from rill erosion on west compound slope			
CA #6 – access road entrance – repair silt fence at south end			
CA #7 – east catch basin on Keegan Road – clean out clogged silt sock			
Project Modification Requested:			
Extra Work Space Requested Change to Work Area Description of Modification: N/A			
Notes:			

Enclosures: Photo Documentation Sketch Map





Photo 1: View of compound looking south.



Photo 2: View of drainage swale and stone retaining wall on north side of access.





Photo 3: View of silt fence along west of access road entrance in good condition. CA #1 implemented.



Photo 4: View of drainage swale along north side of access road preventing siltation onto Keegan Road. CA #2 implemented.





Photo 5: View of compost filter sock along portion of west side of compound. CA#3 implemented. Perimeter control needs to extend further to north to control rill erosion - CA#5.



Photo 6: Clean out sediment buildup around west side soil stockpile and temporary seed stockpile looking north – CA #4.





Photo 7: View of minor rill erosion along west side of compound, south of access road - add perimeter control – CA #5.



Photo 8: Repair silt fence along access road entrance perimeter control south end, looking southwest with Keegan Road in background.





Photo 9: Clean out sediment clogged catch basin silt sock – CA #7.



Photo 10: View of turtle protection signs at compound looking southeast.

