Robinson+Cole

KENNETH C. BALDWIN

280 Trumbull Street Hartford, CT 06103-3597 Main (860) 275-8200 Fax (860) 275-8299 kbaldwin@rc.com Direct (860) 275-8345

Also admitted in Massachusetts and New York

May 11, 2020

Via Electronic Mail.

Melanie A. Bachman, Esq. Executive Director/Staff Attorney Connecticut Siting Council 10 Franklin Square New Britain, CT 06051

Re: Docket No. 482 – Application of Cellco Partnership d/b/a Verizon Wireless for a Certificate of Environmental Compatibility and Public Need for the Construction, Maintenance and Operation of a Wireless Telecommunications Facility Located at 917 Exeter Road, Lebanon, Connecticut

Dear Attorney Bachman:

Attached is the Environmental Monitoring Daily Site Observation Form – Report Nos. 1 and 2 for the Lebanon Center facility at 917 Exeter Road in Lebanon, Connecticut. If you have any questions regarding the information contained in this report please do not hesitate to contact All Points Technologies Corporation or me.

Sincerely,

Kenneth C. Baldwin

Kunie mu

KCB/kmd Enclosure Copy to:

> Andrew Candiello Bryon Morawski Matthew Gustafson Dean Gustafson



ENVIRONMENTAL MONITORING DAILY SITE OBSERVATION FORM

Report No._1_

Project: Verizon Wireless Lebanon Center CT Facility APT Project No: CT1417950

Address: 917 Exeter Road, Lebanon, Connecticut

Date of Inspection: 4/15/2020	Weather: cloudy, mid, 40's			
Time of Inspection: 10:00 AM	Latest Precipitation Event > 1/4" (NOAA):2.26" on 4/14/2020			
Compliance Monitor:	Dean Gustafson, Senior Wetland Scientist			
Regulatory Compliance Permitting Agency & Permit ID:				
ACOE NED □: N/A				
CT Siting Council ⊠: Docket No.482				
CTDEEP IWRD □: N/A				
CTDEEP NDDB ⊠: NDDB Determination No.: 201709477 dated November 8, 2017				
Resource Protection Program:				
Rare Species ⊠ Species	Name: Eastern Box Turtle (Terrapene carolina)			
Wetland ⊠				
Vernal Pool ⊠				
Workers Environmental Awarene	ess Program Training Completed: Yes ⊠ No □			
Date of Training: 4/8/2020				
Signage Installed Date: TBD				
Compliance Species Observed D	uring Inspection: Yes □ No ⊠			
Species Name: N/A				
# Species: N/A				
Progress of Construction				
Progress of Construction: Pre-Construction	\square			
Initial Exclusion Fencing Inspect	_			
Clearing & Grubbing				
Intermediate				
Final Inspection				

DESCRIPTION OF OBSERVED ACTIVITY				
Compliance Level:				
Communication				
Acceptable ⊠				
Problem Area				
☐ Minor exclusion fencing repair required				
☐ Additional exclusion fencing required				
☐ Additional sedimentation & erosion control measure re	•			
☐ Sediment release into upland habitat without risk of resource impact				
☐ Soil stabilization required				
Non-Compliance □ □ Sediment release into upland habitat with risk of resource impact				
☐ Sediment release into upland habitat				
☐ Sediment release into wetland habitat				
	Corrective Action			
Issues Requiring Corrective Action	Implemented			
None	N/A			
Project Modification Requested:				
Extra work space requested				
Change to work area □				
Change to stormwater feature				
Description of Modification: N/A				
Notes:				
4/15/20 - Pre-construction meeting completed with Verizon Wireless' Construction Manager and representatives of Eastern Communications. During this meeting, the required Environmental Sensitivity Contractor Awareness Training was completed including a review of wetland, vernal pool and rare species sensitive resources on this property.				

Enclosure: Photo Documentation Environmental Training Attendance Sheet





Photo 1: View of proposed access road looking north with Lyman Memorial High School in background.



Photo 2: View of proposed access road looking north. Wetland 1 in far left side of photo.





Photo 3: View of proposed tower and compound site looking west.



Photo 4: View of proposed access road looking north from tower site.

ENVIRONMENTAL TRAINING ATTENDANCE SHEET

Project: VZW Lebanon Center CT

Date of Training: April 15, 2020

Location of Training: 917 Exeter Road, Lebanon, CT

Trained By: Dean Gustafson, Senior Wetland Scientist, APT

The following individuals from Eastern Communications, the General Contractor for the referenced Verizon Wireless project, and Structure Consulting Group, the Construction Manager for Verizon Wireless, attended an environmental training session conducted by All-Points Technology Corp., P.C. on April 8, 2020. The environmentally sensitive nature of the project area was discussed along with the specific requirements as noted by wetland, vernal pool and Eastern Box Turtle protection plans as identified on Sheet N-1 of the Construction Drawings prepared by All-Points Technology Corp., P.C., latest revision date 01/13/20. These individuals also understand that they are responsible for any subcontractors and their environmental training.

Print Name	Company	<u>Signature</u> **
Bryon Morawski, Construction	Structure Consulting Group	**Requirement for signatures has been
Project Manager		suspended due to COVID-19 social
Steve Slade	Eastern Communications	distancing requirements and related
Keith Polci	Eastern Communications	Executive Orders



ENVIRONMENTAL MONITORING DAILY SITE OBSERVATION FORM

Report No._2_

Project: Verizon Wireless Lebanon Center CT Facility APT Project No: CT1417950

Address: 917 Exeter Road, Lebanon, Connecticut

Date of Inspection: 4/29/2020	Weather: sunny, mid, 50's			
Time of Inspection: 10:00 AM	Latest Precipitation Event > 1/4" (NOAA):0.31" on 4/24/2020			
Compliance Monitor:	Dean Gustafson, Senior Wetland Scientist			
Regulatory Compliance Permitting Agency & Permit ID:				
ACOE NED □: N/A				
CT Siting Council ⊠: Docket No.482				
CTDEEP IWRD □: N/A				
CTDEEP NDDB ⊠: NDDB Determination No.: 201709477 dated November 8, 2017				
Resource Protection Program:				
Rare Species ⊠ Species	Name: Eastern Box Turtle (Terrapene carolina)			
Wetland ⊠				
Vernal Pool ⊠				
Workers Environmental Awarene	ess Program Training Completed: Yes ⊠ No □			
Date of Training: 4/8/2020				
Signage Installed Date: 4/29/20				
0 " 0 1 0 1 1 0				
Compliance Species Observed During Inspection: Yes □ No ⊠				
Species Name: N/A				
# Species: N/A				
Progress of Construction:				
Pre-Construction				
Initial Exclusion Fencing Inspect	ion 🖂			
Clearing & Grubbing				
Intermediate				
Final Inspection				

DESCRIPTION OF OBSERVED ACTIVITY				
Compliance Level:				
Communication				
Acceptable ⊠				
Problem Area □				
☐ Minor exclusion fencing repair required				
□ Additional exclusion fencing required				
☐ Additional sedimentation & erosion control measure re				
\square Sediment release into upland habitat without risk of re	esource impact			
☐ Soil stabilization required				
Non-Compliance □				
☐ Sediment release into upland habitat with risk of resou	urce impact			
☐ Sediment release into wetland habitat				
☐ Sediment release into watercourse				
Issues Requiring Corrective Action	Corrective Action Implemented			
None	N/A			
Project Modification Requested:				
Extra work space requested				
Change to work area □				
Change to stormwater feature □				
5				
Description of Modification: N/A				
Notes:				
Notes.				
4/15/20 - Pre-construction meeting completed with Verizon Wireless' Construction Manager and representatives of Eastern Communications. During this meeting, the required Environmental Sensitivity Contractor Awareness Training was completed including a review of wetland, vernal pool and rare species sensitive resources on this property.				
4/29/20 – All E&S controls were reviewed and found to have been properly installed and in good condition. APT recommended straw wattle or compost filter sock be added behind the silt fence installed along the east side of the access road through the 'wet' section as an additional protective measure. Eastern Communications indicated it would be installed early next week when they start road construction activities. During APT's inspection of erosion control measures Eastern Communications, Inc., suggested the installation of a culvert under the access road at its low point in proximity to Wetland 1 (located west of the access road) in combination with a French mattress to improve conveyance of surface water flows under the road. Please refer to the attached APT Memorandum dated April 30, 2020 for further details on this matter.				

Enclosure: Photo Documentation APT Memorandum, April 30, 2020





Photo 1: View of north end of proposed access road looking south at antitracking pad.



Photo 2: View of silt fence along west side of proposed access road looking south.





Photo 3: View of silt fence installed along proposed access road looking north.



Photo 4: View of silt fence installed around proposed tower compound looking northwest with Lyman Memorial High School in background.





Photo 5: View of silt fence installed around proposed tower compound looking south.



Photo 6: View of installed wetland, vernal pool and eastern box turtle protection signs at site entrance looking south.



Date: April 30, 2020

To: Kenneth C. Baldwin, Robinson & Cole LLP

Re: Cellco Partnership d/b/a Verizon Wireless

Connecticut Siting Council Docket No. 482

Lyman Memorial High School 917 Exeter Road, Lebanon, CT

APT Project No. CT1417950

During All-Points Technology Corp., P.C. ("APT") inspection of erosion control measures on May 29, 2020, the civil contractor for Verizon Wireless, Eastern Communications, Inc. ("ECI"), suggested the installation of a culvert under the access road at its low point in proximity to Wetland 1 (located west of the access road). Please see attached photos depicting the area in question, which is located near survey STA 2+64.46 (refer to Sheet No. SP-1 of the D&M Plan). Excessive precipitation this month has saturated this section of the access road which now contains standing water, with one particular area showing very shallow (1" minus) flow to the east (towards Wetland 2). APT had suggested during the pre-construction meeting on April 15, 2020 that a French mattress (coarse stone wrapped in geotextile fabric) be installed in this area under the road surface to allow surface water to follow the current drainage pattern and avoid artificially impounding water along the west side of the access road. Based on APT's observations of current site conditions, two small culverts in this location would assist in relief of surface drainage and, in combination with the French mattress would prevent extended impoundment of surface water that could otherwise increase the hydrology of Wetland 1. Nearby Wetland 2 has confirmed vernal pool habitat with wood frog breeding. Should construction activities on the west side of the access road result in a temporary impoundment of standing water, this condition could create a "decoy pool" and potentially intercept migrating individuals and ultimately result in unsuccessful breeding. Therefore, there would be an overall benefit to installing the culverts and French mattress.

Please find attached a civil sketch (Sheet No. SK-1) depicting the minor modification to the access road design that includes the installation of two 12-inch high density polyethylene ("HDPE") culverts and French mattress. Two small culverts are recommended to properly disperse conveyance of surface flows and avoid a singular concentrated discharge that could result in erosion. We understand that this information will be provided to the Connecticut Siting Council staff for review.

Enclosures

cc: Andrew Candiello, Verizon Wireless Bryon Morawski, Structure Consulting Group Robert Burns, APT Craig Clarkin, APT





Photo 1: View of proposed access road low point looking north/northeast.



Photo 2: View of proposed culvert and French mattress location looking west. Orange survey stake in left side of photo depicts the location of STA 2+64.46.

