Michael W. Klemens, LLC POB 432 Falls Village, CT 06031 July 13, 2015

Melanie Bachman Acting Executive Director CT Siting Council <u>Via Email to Siting.Council@CT.gov</u>

Dear Ms. Bachman:

Please find enclosed the ninety-fourth bi weekly third party environmental monitoring reports prepared by Lenard Engineering of the Colebrook South Site Wind Turbine Site (Petition 983) as well as the DEEP June storm water reports. There are also two addendum reports to the 94th biweekly report which detail some problems that have been promptly remediated. The areas that have been cleared have been done in accordance with the plans and conform to the conservation plan for the protection of the cryptic vernal pools documented within Wetland One. We are continuing our bi-weekly monitoring of site conditions. If you require additional information, please do not hesitate to contact me.

Sincerely,

afiles i Rung

Michael W. Klemens, PhD 860-824-8185 (land) 203-448-8068 (mobile)



Memorandum

	Dr. Michael Klemens	
From:	Roger Hurlbut July 10, 2015 BNE Wind Colebro	Roper Hurlbut
Date:	July 10, 2015	
Re:	BNE Wind Colebro	ok South

Attached are CT Siting Council environmental erosion and sediment control monitoring reports numbers 216 and 217 for the period June 27, 2015 thru July 10, 2015.

Work is progressing and they have been attentive to installing S&E controls as necessary.

CC Greg Zupkus, BNE Energy Sam McGriff, Ryan Company

General Information			
Project Name:	Wind Colebrook South		
Location:	Winsted- Norfolk Road Colebrook, Connecticut		
CT DEP Tracking No.	CSC Petition 983 CT GSN 002270	Report No.	216
Date of Inspection:	July 1, 2015	Start / End Time:	7:00AM to 8:30AM
Inspector's Name(s):	Roger Hurlbut		
Inspector's Title(s):	Project Engineer		
Inspector's Contact Information:	LENARD ENGINEERING 860 379-6669 office	INC	
Describe present phase of construction:	Contractor constructing roadway & tower bases Sediment and Erosion controls in place and functioning properly. No discharges to west (vicinity of pond & vernal pools) Minor discharge of sediment onto Town road. Grassed road side swale prevented sediment from getting to stream. Per discussion with S McGriff, Additional stone & woodchip controls will be installed. Erosion along swale on uphill side of access road. Per discussion with S McGriff, haybale check dams will be installed.		
Type of Inspection: □Regular □Pre-storm ev	vent During storm even	nt ⊠Post-storm €	event
Weather Information			
Has it rained since the last ins ☑Yes □No	pection?		
If yes, provide: Storm Start Date & Time 7/1/15 1:30AM Storm Duration: 6 hrs Approximate Rainfall >1 in. Max rate 3-4 in/hr at 6AM			
Weather at time of this inspec	tion? 62°F overcast/drizzl	e	
Discharge Information			
Do you suspect that discharges may have occurred since the last inspection? ☑Yes □No			
Are there any discharges at the time of inspection? □Yes ☑No			
Describe location of any discharges from the site: Town road at base of hill adjacent to electric trench			

.



Temporary Sediment basin# 2, functioning as designed



General Information						
Project Name:	Wind Colebrook South					
Location:	Winsted- Norfolk Road Colebrook, Connecticut					
CT DEP Tracking No.	CSC Petition 983 CT GSN 002270					
Date of Inspection:	July 10, 2015	Start / End Time:	7:00AM to 9:AM			
Inspector's Name(s):	Roger Hurlbut					
Inspector's Title(s):	Project Engineer					
Inspector's Contact Information:	LENARD ENGINEERING 860 379-6669 office	INC				
Describe present phase of construction:	Contractor constructing roadway & tower base araes Sediment and Erosion controls in place and functioning properly.					
Type of Inspection: □Regular □Pre-storm ev	vent During storm ever	nt ⊠Post-storm €	event			
Weather Information						
Has it rained since the last ins ☑Yes □No	pection?					
If yes, provide: Storm Start Date & Time 7/9/15 8:30PM Storm Duration: 4 hrs Approximate Rainfall 0.5.						
Weather at time of this inspec	tion? 62°F overcast/drizzl	e				
Discharge Information						
Do you suspect that discharges may have occurred since the last inspection? ☑Yes □No						
Are there any discharges at th □Yes ☑No	e time of inspection?					
Describe location of any discharges from the site:						



Memorandum

To:	Greg Zupkus, Dr. Michael Klemens		
From:	Roger Hurlbut July 1, 2015 BNE Wind Colebrook South		
Date:	July 1, 2015		
Re:	BNE Wind Colebrook South		

As a result of recent observations, I have concerns about the stability of two of the sediment/detentions basins. These are not emergency conditions, but do need to be addressed.

• TST #1 (by entrance to the site from Flagg Hill Road)

The outlet and emergency spillway have not been installed and at present the pond is filling up and not or very slowly draining. This presents a potential erosion and sediment problem and a safety hazard. Continued filling could breach or overtop the berm causing a significant loss of material and discharge of silt laden water. The impoundment level should be lowered. During lowering of the water level, care should be taken to prevent discharge of silty water. It may be necessary to pump the water into a settling basin prior to allowing it to flowing to the stream. The outlet and emergency spillway should be installed as soon as possible.

• Infiltration basin #2 (vicinity of Tower #1)

Visible sink holes in the bottom, around the outlet structure and localized subsidence of the embankment would appear to indicate that piping of embankment material may be occurring. Water has been observed discharging alongside the outlet conduit and not through it. The embankment and outlet structure were installed very late in the season and it is possible that clumps of frozen material were present during the construction. These conditions should be investigated and corrected prior to the utilizing the basin.

CC Sam McGriff, Ryan Company

General Information			
Project Name:	Wind Colebrook South		
Location:	Winsted- Norfolk Road Colebrook, Connecticut		
CT DEP Tracking No.	CSC Petition 983 CT GSN 002270	Report No.	216
Date of Inspection:	July 1, 2015	Start / End Time:	7:00AM to 8:30AM
Inspector's Name(s):	Roger Hurlbut		
Inspector's Title(s):	Project Engineer		
Inspector's Contact Information:	LENARD ENGINEERING 860 379-6669 office	INC	
Describe present phase of construction:	Contractor constructing roadway & tower bases Sediment and Erosion controls in place and functioning properly. No discharges to west (vicinity of pond & vernal pools) Minor discharge of sediment onto Town road. Grassed road side swale prevented sediment from getting to stream. Per discussion with S McGriff, Additional stone & woodchip controls will be installed. Erosion along swale on uphill side of access road. Per discussion with S McGriff, haybale check dams will be installed.		
Type of Inspection: □Regular □Pre-storm ev	vent During storm even	nt ⊠Post-storm €	event
Weather Information			
Has it rained since the last ins ☑Yes □No	pection?		
If yes, provide: Storm Start Date & Time 7/1/15 1:30AM Storm Duration: 6 hrs Approximate Rainfall >1 in. Max rate 3-4 in/hr at 6AM			
Weather at time of this inspec	tion? 62°F overcast/drizzl	e	
Discharge Information			
Do you suspect that discharges may have occurred since the last inspection? ☑Yes □No			
Are there any discharges at the time of inspection? □Yes ☑No			
Describe location of any discharges from the site: Town road at base of hill adjacent to electric trench			

.

General Information			
Project Name:	Wind Colebrook South		
Location:	Winsted- Norfolk Road Colebrook, Connecticut		
CT DEP Tracking No.	CSC Petition 983 CT GSN 002270	Report No.	215
Date of Inspection:	June 29, 2015	Start / End Time:	7:00AM to 8:00AM
Inspector's Name(s):	Roger Hurlbut		
Inspector's Title(s):	Project Engineer		
Inspector's Contact Information:	LENARD ENGINEERING 860 379-6669 office	INC	
Describe present phase of construction:	Contractor constructing roadway & tower bases preparations Sediment and Erosion controls in place and functioning properly. All sediment contained by silt fencing around disturbed areas or Temporary Sediment Basins Runoff from site was clear.		
	Type of Inspection:□Regular□Pre-storm event□During storm event☑Post-storm event		
Weather Information			
Has it rained since the last ins ☑Yes □No	pection?		
If yes, provide: Storm Start Date & Time 6-27-3:30 Storm Duration: >36 hrs Approximate Rainfall >1.6 in			
Weather at time of this inspec	tion? 54°F overcast/drizzl	.e	
Discharge Information			
Do you suspect that discharges may have occurred since the last inspection? □Yes ☑No			
Are there any discharges at the time of inspection? □Yes ☑No			
Describe location of any discharges from the site:			

INSPECTOR CERTIFICATION

Project:	Wind Colebrook South	
Ducie et Le certieure	Winsted- Norfolk Road	
Project Location:	Colebrook CT	
Contractor: Denovo Construction		
Address: 100 S Wacker Drive, STE LL1-50		
	Chicago, Il. 60606	
	Michael Vails, Site Manager	
Phone:	Cell at site 312-806-2433	
Fax:	312-733-9566	

CONSTRUCTION INSPECTION & MAINTENANCE LOG

Date	Activity	Description (1) Report No.		
6-1-2015	☑ Inspection❑ Maintenance	By R Hurlbut LEI	Siting Council #208	
6-2-2015	✓ Inspection❑ Maintenance	By: R Hurlbut LEI	Siting Council #209	
6-11- 2015	✓ Inspection❑ Maintenance	By: R Hurlbut LEI	Siting Council #210	
6-15- 2015	✓ Inspection❑ Maintenance	By: R Hurlbut LEI	Siting Council #211	
6-21- 2015	✓ Inspection❑ Maintenance	By: R Hurlbut LEI	Siting Council #212	
6-24- 2015	✓ Inspection❑ Maintenance	By: R Hurlbut LEI	Siting Council #213	
6-26- 2015	✓ Inspection❑ Maintenance	By: R Hurlbut LEI	Siting Council #214	
6-29- 2015	✓ Inspection❑ Maintenance	By: R Hurlbut LEI	Siting Council #215	
	InspectionMaintenance			

SITE-SPECIFIC BMPs

(B)	BMP Description	BMP Installed and Operating Properly?	Corrective Action Needed	Date for corrective action / responsible party
1	Anti Tracking Pad	⊠Yes □No	None - new tracking pad installed at entrance off Flag Hill Rd	5/1/15 Denovo
2	Sediment & Erosion Control Barriers around perimeter of site	ØYes □No	Fence has been cut or lowered in stabilized areas to allow movement of animals	None necessary
3	Temp Sediment Basins	⊠Yes □No	Stable and functioning	None necessary
4	Sediment & Erosion Control Barriers	⊠Yes □No	New Fencing has been installed around active areas	
5	Temp ground cover	⊠Yes □No	Non active surfaces are stable	
6		□Yes □No		
7		□Yes □No		
8		□Yes □No		
9		□Yes □No		
10		□Yes □No		
11		□Yes □No		
12		□Yes □No		
13		□Yes □No		
14		□Yes □No		
15		□Yes □No		
17		□Yes □No		
18		□Yes □No		

OVERALL SITE ISSUES

	CRALL SITE ISSUES		-		
(C)	BMP/activity	Implemented?	Maintained?	Corrective Action	Date for corrective action/responsible person
1	Are all slopes and disturbed areas not actively being worked properly stabilized?	⊠Yes □No	⊠Yes □No		
2	Are natural resource areas (e.g., streams, wetlands, mature trees, etc.) protected with barriers or similar BMPs?	⊠Yes □No	⊠Yes ⊐No		
3	Are perimeter controls and sediment barriers adequately installed (keyed into substrate) and maintained?	⊠Yes □No	ØYes □No		
4	Are discharge points and receiving waters free of sediment deposits?	⊠Yes □No	⊠Yes ⊐No		
5	Are storm drain inlets properly protected?	□Yes □No	□Yes □No	Nothing installed yet	N/A
7	Is trash/litter from work areas collected and placed in covered dumpsters?	⊠Yes □No	⊠Yes ⊐No		

(C)	BMP/activity	Implemented?	Maintained?	Corrective Action	Date for corrective action/responsible person
8	Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained?	□Yes □No	□Yes □No		
9	Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material?	⊠Yes □No	□Yes □No		
10	Are materials that are potential stormwater contaminants stored inside or under cover?	⊠Yes □No	□Yes □No		
11	Are non- stormwater discharges (e.g., wash water, dewatering) properly controlled?	⊠Yes □No	□Yes □No		
12	(Other)	□Yes □No	□Yes □No		
13	(Other)	□Yes □No	□Yes □No		

Wind Colebrook South

GENERAL INSPECTION COMMENTS AND EXPLANATION

General Inspection Comments (D)

Site work is being undertaken in vicinity of Tower 1 & 2 locations and access road Bases for the towers have been constructed

Is other descriptive information attached to this inspection report? \Box Yes \Box No

Plan Information (E)
Were all current plan BMP's in place at the time of inspection? ☑Yes □No
Are additional BMP's required?
\Box Yes \blacksquare No Additional S&E added along power access cleared area
Does the plan need to be updated?
□Yes ☑No
Explanation of additional BMP and Plan update requirements:

Name:	Roger Hurlbut
(Please print)	Roper Hur Ibut
Signature: _	Noper Hur But

 Title:
 Independent(3rd party)
 Inspector
 Date:
 7/2/2015



Connecticut Department of Energy & Environmental Protection Bureau of Materials Management & Compliance Assurance Water Permitting & Enforcement Division

General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities, issued 8/21/13, effective 10/1/13 Stormwater Monitoring Report

SITE INFORMATION

Permittee: BNE Energy					
Mailing Address: 29 South Main Street, Town Center, Suite 200, West Hartford, CT 06107					
Business Phone: (800) 450-0503	ext.:	Fax:			
Contact Person:	Title:				
Site Name: Wind Colebrook South					
Site Address: 17 & 29 Flagg Hill Rd, Colebrook, CT					
Receiving Water (name, basin): Farmington 4302					
Stormwater Permit No. GSN 002270					

SAMPLING INFORMATION (Submit a separate form for each outfall)

Outfall Designation:	Date/Time Collected:			
Outfall Location(s) (lat/lon or map link):				
Person Collecting Sample: No sample collected	All runoff from site was clear - S&E controls functioning properly			
Storm Magnitude (inches):	Storm Duration (hours):			
Size of Disturbed Area at any time: 12 Acres				

MONITORING RESULTS

Sample #	Parameter	Method	Results (units)	Laboratory (if applicable)
1	Turbidity		Clear runoff June 2015	
2	Turbidity		Clear runoff June 2015	
3	Turbidity		Clear runoff June 2015	
4	Turbidity		Clear runoff June 2015	
(provide an attachment	if more than 4 samples v	were taken for this outfall)	Avg =	

(provide an attachment if more than 4 samples were taken for this outfall)

STATEMENT OF ACKNOWLEDGMENT

I certify that the data reported on this document were prepared under my direction or supervision in accordance with the General Permit for the Discharge of Stormwater and Dewatering Wastewaters from Construction Activities. The information submitted is, to the best of my knowledge and belief, true, accurate and complete.

Authorized Official:		_
Signature:	Date:	
Please send completed form to:	DEPARTMENT OF ENERGY & ENVIRONMENTAL PROTECTION BUREAU OF MATERIALS MANAGEMENT AND COMPLIANCE ASSURANCE 79 ELM STREET HARTFORD, CT 06106-5127 ATTN: NEAL WILLIAMS	