




10 INDUSTRIAL AVENUE, SUITE 3
MAHWAH, NJ 07430

PHONE: 201.684.0055
FAX: 201.684.0066

October 3, 2017

Attorney Melanie Bachman
Acting Executive Director
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06051



RE: TS-T-Mobile-014-170208
T-Mobile Site Id CT11328F
50 Maple Street, Branford, CT
Notice of Construction Complete

ORIGINAL

Dear Attorney Bachman,

This office represents T-Mobile Northeast LLC ("T-Mobile") and has been retained to notify the Connecticut Siting Council ("Council") that the exempt modification decision conditions have been met and constructed in accordance with the documentation provided at the time of filing.

The Council acknowledged the above referenced T-Mobile notice of exempt modification on March 3, 2017.

The Council imposed the following condition in its acknowledgment:

- Within 45 days following completion of the equipment installation, T-Mobile shall provide documentation that its installation complied with the recommendations of the Structural Analysis Report.

The attached Statement of Special Inspections provides evidence of compliance with the conditions outlined by the Council.

Sincerely,

A handwritten signature in blue ink, appearing to read "Jennifer Dupont".

Jennifer Dupont
Project Coordinator
Transcend Wireless LLC on behalf of T-Mobile
10 Industrial Ave, Suite 3
Mahwah, NJ 07430

October 3, 2017

Mr. Anthony Cinicola
Town of Branford Building Dept.
1019 Main Street
Branford, CT 06405

Re: Letter of Professional Opinion

Project: T-Mobile Marine Systems Smoke Stack CT11328F
50 Maple Street
Branford, CT 06405

Engineer: CENTEK Engineering, Inc,
63-2 North Branford Road, Branford, CT 06405

Contractor: International Chimney Corporation
55 South Long Street, Williamsville, NY 14221

Centek Project No.: 17008.19

Dear Mr. Cinicola,

We are providing this "Letter of Professional Opinion" with regard to the structural components at the above referenced project.

The following are the basis for substantiating compliance with construction documents prepared by Atlantis Group, Inc. dated 09/27/16 Rev. 0 and International Chimney Corporation's Structural Analysis dated 08/08/16:


- Field observations of completed site [refer to FVR dated 09/23/17].

The work under this Contract has been reviewed and found, to the Engineer's best knowledge, information and belief, to be completed in general compliance with the documents prepared by Atlantis Group, Inc. and issued for construction on 09/27/16 revision 0.

Sincerely,



Carlo F. Centore, PE
Senior Project Manager



Cc: File

FIELD VISIT REPORT

DATE: September 23, 2017

TIME: 12:00 PM

TO: Dan Reid
ATTN: T-mobile

PHONE: 203.592.8291
EMAIL: dreid@transcendwireless.com

PREPARED BY: Erik Armas

PHONE: 203.488.0580 ext. 144
EMAIL: earmas@centekeng.com

SUBMITTED BY: Carlo F. Centore, PE


PHONE: 203.488.0580 ext. 122
EMAIL: cfcentore@centekeng.com





CEN TEK NO.: 17008.19



PROJECT NAME: Branford CT11328F


CC:

The following was observed, discussed, reviewed and/or resolved at the site, which requires action by the Contractor unless noted otherwise. Items shall remain on this ongoing report until resolved to the satisfaction of this office.

092317. 1	Purpose of field visit was to conduct an overall assessment of the completed project for compliance with documents listed below. <ul style="list-style-type: none"> ▪ Atlantis Construction Drawings dated 09/27/16 ▪ International Chimney Corporations Chimney Analysis report dated 08/30/16 	
092317. 2	Weather conditions were clear with a temperature of 79°F.	
092317. 3	All stress cracks were repaired per the above listed documents.	

<p>092317. 4</p>	<p>See note (092317.3).</p>	
<p>092317. 5</p>	<p>See note (092317.3).</p>	
<p>092317. 6</p>	<p>Metal strapping installed per the above listed documents. Visible gaps are due to the stack base not being exactly square.</p>	
<p>092317. 7</p>	<p>See note (092317.6).</p>	


092317. 8	Hairline fractures received caulk (Refer to International Chimney Corp. letter dated 10/02/17).	
092317. 9	Installation of antennas and related appeteneces confirmed as complete.	
092317. 10	Project is confirmed as complete.	



INTERNATIONAL CHIMNEY CORPORATION

Engineers & Contractors Since 1927

PO Box 260, Buffalo, NY 14231-0260 • 55 South Long Street, Williamsville, NY 14221
Phone (800) 828-1446 or (716) 634-3967 • Fax (716) 634-3983
www.internationalchimney.com



Transcend Wireless
10 Industrial Avenue, Suite # 3
Mahwah, NJ 07430

October 2, 2017
Our File #CB-44022-C

Attention: Mr. Dan Reid

Subject: Repair of Hairline Crack
99.7' x 9.5" Red Common Brick Chimney
50 Maple Street
Branford, CT 06405

This letter will serve as to what was done to the hairline vertical crack located in the upper elevation of the south west side of the chimney. Due to the size of the fracture it was determined that the best method to seal this crack would be to seal it with calking rather than disturb the masonry which appeared to be in good condition. The object was to prevent weather from entering the crack causing further damage. If you were to point a crack of this nature you would need to cut the crack and make it wide enough and deep enough to obtain a good bond. Doing this would have caused more damage to the area than was necessary. The crack was sealed with a calking material suitable for masonry repair.

Sincerely,

INTERNATIONAL CHIMNEY CORPORATION

Roger W. Dumont