

Jerry Feathers Tel (704) 405-6549 Fax (724) 416-6484

Email: Jerry.feathers.contractor@crowncastle.com

October 28, 2015

Melanie A. Bachman Connecticut Siting Council 10 Franklin Square New Britain, CT 06051

RE: T-Mobile-Exempt Modification - EM-T-MOBILE-060-150526; Crown: 876381

T-Mobile Site ID: CT11393B

Located at: 2365 Long Hill Rd., Guilford, CT

Dear Ms. Bachman:

This letter is to confirm that all construction activity has been completed. Pursuant to the Connecticut Siting Council approval of **EM-T-MOBILE-060-150526** this letter is to satisfy item number five of the approval letter that the CSC will be notified in writing within 45 days after completion of construction. To satisfy number two of the decision letter Crown is also submitting a PMI document certified by a professional engineer stating the modifications were completed in accordance with the CD's and structural analysis. Page three of the report shows the engineers stamp.

Please contact me if you have any questions.

Sincerely,

Jerry Feathers

Property Specialist 704-405-6549



15BVKE1500



September 11, 2015

Dan Vadney Project Manager Crown Castle 3 Corporate Park Drive, Suite 101 Clifton Park, NY 12065

Inspection Firm Designation:

Subject: Modification Inspection Report

Crown Castle Designation: Crown Castle BU Number: 876381
Crown Castle Site Name: Ward

FDH Velocitel Project Number:

Site Data: 2365 Long Hill Rd., Guilford, CT 06437

Latitude: 41° 20′ 47.34″ Longitude: -72° 43′ 23.15″

176' Monopole Tower

Velocitel, Inc., d.b.a. FDH Velocitel, Inc. is pleased to submit this "Modification Inspection Report" (MI Report) to Crown Castle USA, Inc. for the modification/reinforcement to the subject structure. This Modification Inspection (MI) was performed in accordance with Crown Castle ENG-SOW-10007 Modification Inspection SOW, Contract Documents, and Crown Castle Purchase Order number 804336. The purpose of this MI is to confirm that the modification installation configuration and workmanship are in accordance with the contract document(s) listed in Table 2. The MI is not a review of the adequacy or effectiveness of the modification/reinforcement solution.

Table 1 – General Information

	Company	Contact
MI Inspector	FDH Velocitel	Paul Drumheller, El 919-755-1012
Independent	EOR	Turnkey
Modification Design EOR	Tower Engineering Professionals	Graham M. Andres, PE 919-661-6351
General Contractor	MasTec Network Solutions	Neal J. Cafalone 315-432-8967
Sub to the General Contractor	NA	NA
Field CWI for the General Contractor	NA	NA
Field NDE for the General Contractor	NA	NA

Table 2 – Design Documents

Document(s)	Remarks	Source
Tower Modification Drawings	TEP Project No. 51819.31710 Dated April 24, 2015	Crown Castle CCI Doc No. 5650483

Based on our inspection, FDH Velocitel determines this project:

X_PASSING MI

The configuration, materials and/or workmanship of the modifications are installed in accordance with the Contract Documents and no deficiencies were found.

All observations were performed after the construction was complete and that *FDH Velocitel* was not present during the construction phase.

We at FDH Velocitel appreciate the opportunity of providing our continuing professional services to you and Crown Castle International. If you have any questions or need further assistance on this or any other projects please give us a call.

Respectfully submitted,

Dennis D. Abel, PE Connecticut License No. 23247



Document No. ENG-RPT-300 Revision Date: 01.19.12

Project Closeout Information - Table of Contents

 PRE-CONSTRUCTION MI Checklist Drawing EOR Approved Shop Drawings Fabrication Inspection Fabricator Certified Welding Inspection (CWI) Material Testing Report (MTR) Fabricator NDE Inspection NDE Report of Monopole Base Plate Packing Slips 	Reference Pages 4-5 Waived 9-10 NA 11-13 NA NA 14-15
CONSTRUCTION	
Construction Inspections	16-17
Foundation Inspections	NA
 Concrete Compression Strength and Slump Tests 	NA
Post Installed Anchor Rod Verification	NA
Base Plate Grout Verification	NA
 Contractor's Certified Weld Inspection 	NA
Earthwork: Lift and Density	NA
Galvanization Verification	18-20
Guy Wire Tension Report	NA
GC As-Built Documents	21-31
 Non-Tension Controlled Bolt Inspection 	32-33
POST-CONSTRUCTION	
 MI Inspector Redline/Record Drawings 	34-44
Post Installed Anchor Rod Pull-out Testing	NA
Engineer of Record Approvals	NA
On-Site Inspection Photographs	45-47 (see Table 3)

Document No. ENG-RPT-300 Revision Date: 01.19.12

MI Checklist Drawing

MI CHECKLIST

CONSTRUCTION / INSTALLATION INSPECTIONS AND TESTING REQUIRED (COMPLETED BY EOR)

REPORT ITEM

,					
PRE-CONSTRUCTION					
Х	MI CHECKLIST DRAWING				
Х	EOR APPROVAL				
Х	FABRICATION INSPECTION				
NA	FABRICATOR CERTIFIED WELD INSPECTION				
Х	MATERIAL TEST REPORT (MTR)				
NA	FABRICATOR NDE INSPECTION				
NA	NDE REPORT OF MONOPOLE BASE PLATE PER ENG-SOW-10033				
Х	PACKING SLIPS				
ADDITIONAL TESTING AND INSPE	CTIONS:				

NSTRUCTION
CONSTRUCTION INSPECTIONS
CONTINUOUS FOUNDATION INSPECTIONS
CONCRETE COMP. STRENGTH AND SLUMP TESTS
GROUT COMP. STRENGTH (ASTM C109)
POST INSTALLED ANCHOR ROD VERIFICATION
BASE PLATE GROUT VERIFICATION
CONTRACTOR'S CERTIFIED WELD INSPECTION AND NDE REPORTS
EARTHWORK: LIFT AND DENSITY
ON SITE COLD GALVANIZING VERIFICATION
GUY WIRE TENSION REPORT
GC AS-BUILT DOCUMENTS
NON-TENSION CONTROLLED BOLT INSPECTION. SEE SHEET N-4 FOR DETAILS.

ADDITIONAL TESTING AND INSPECTIONS:

POST-CONSTRUCTION					
Х	MI INSPECTOR REDLINE OR RECORD DRAWING(S)				
NA	POST INSTALLED ANCHOR ROD PULL-OUT TESTING				
Х	PHOTOGRAPHS				
ADDITIONAL TESTING AND INSPE	CTIONS:				

NOTE: X DENOTES A DOCUMENT NEEDED FOR THE PMI REPORT NA DENOTES A DOCUMENT THAT IS NOT REQUIRED FOR THE PMI REPORT

MODIFICATION INSPECTION NOTES:

GENERAL

THE MODIFICATION INSPECTION (MI) IS A VISUAL INSPECTION OF TOWER MODIFICATIONS AND A REVIEW OF CONSTRUCTION INSPECTIONS AND OTHER REPORTS TO ENSURE THE INSTALLATION WAS CONSTRUCTED IN ACCORDANCE WITH THE CONTRACT DOCUMENTS, NAMELY THE MODIFICATION DRAWINGS, AS DESIGNED BY THE ENGINEER OF RECORD (EOR).

THE MI IS TO CONFIRM INSTALLATION CONFIGURATION AND WORKMANSHIP ONLY AND IS NOT A REVIEW OF THE MODIFICATION DESIGN ITSELF, NOR DOES THE MI INSPECTOR TAKE OWNERSHIP OF THE MODIFICATION DESIGN, OWNERSHIP OF THE STRUCTURAL MODIFICATION DESIGN EFFECTIVENESS AND INTEGRITY RESIDES WITH THE EOR AT ALL TIMES.

ALL MI'S SHALL BE CONDUCTED BY A CROWN ENGINEERING VENDOR (AEV) OR ENGINEERING SERVICE VENDOR (AESV) THAT IS APPROVED TO PERFORM ELEVATED WORK FOR CROWN, SEE ENG-BUL-10173 LIST OF APPROVED MI

TO ENSURE THAT THE REQUIREMENTS OF THE MI ARE MET IT IS VITAL THAT THE GENERAL CONTRACTOR (GC) AND THE MI INSPECTOR BEGIN COMMUNICATING AND COORDINATING AS SOON AS A PO IS RECEIVED. IT IS EXPECTED THAT EACH PARTY WILL BE PROACTIVE IN REACHING OUT TO THE OTHER PARTY. IF CONTACT INFORMATION IS NOT KNOWN, CONTACT YOUR CROWN POINT OF CONTACT (POC).

REFER TO ENG-SOW-10007: MODIFICATION INSPECTION SOW FOR FURTHER DETAILS AND REQUIREMENTS.

MI INSPECTOR

THE MI INSPECTOR IS REQUIRED TO CONTACT THE GC AS SOON AS RECEIVING A PO FOR THE MI TO, AT A MINIMUM:

- REVIEW THE REQUIREMENTS OF THE MI CHECKLIST WORK WITH THE GC TO DEVELOP A SCHEDULE TO CONDUCT ON-SITE INSPECTIONS, INCLUDING FOUNDATION INSPECTIONS

THE MI IS RESPONSIBLE FOR COLLECTING ALL GENERAL CONTRACTORS (GC) INSPECTION AND TEST REPORTS, REVIEWING THE DOCUMENTS FOR ADHERENCE TO THE CONTRACT DOCUMENTS, CONDUCTING THE IN-FIELD INSPECTIONS, AND

GENERAL CONTRACTOR

THE GC IS REQUIRED TO CONTACT THE MI INSPECTOR AS SOON AS RECEIVING A PO FOR THE MODIFICATION INSTALLATION OR TURNKEY PROJECT TO, AT A

- REVIEW THE REQUIREMENTS OF THE MI CHECKLIST.
- WORK WITH THE MI INSPECTOR TO DEVELOP A SCHEDULE TO CONDUCT ON-SITE MI INSPECTIONS, INCLUDING FOUNDATION INSPECTIONS.
- BETTER UNDERSTAND ALL INSPECTION AND TESTING REQUIREMENTS.

THE GC SHALL PERFORM AND RECORD THE TEST AND INSPECTION RESULTS IN ACCORDANCE WITH THE REQUIREMENTS OF THE MI CHECKLIST AND ENG-SOW-10007.

RECOMMENDATIONS

THE FOLLOWING RECOMMENDATIONS AND SUGGESTIONS ARE OFFERED TO ENHANCE THE EFFICIENCY AND EFFECTIVENESS OF DELIVERING A MI REPORT:

- IT IS SUGGESTED THAT THE GC PROVIDE A MINIMUM OF 5 BUSINESS DAYS NOTICE, PREFERABLY 10, TO THE MI INSPECTOR AS TO WHEN THE SITE WILL BE READY FOR THE MI TO BE CONDUCTED
- THE GC AND MI INSPECTOR COORDINATE CLOSELY THROUGHOUT THE
- ENTIRE PROJECT.
 WHEN POSSIBLE IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR
 ON-SITE SIMULTANEOUSLY FOR ANY GUY WIRE TENSIONING OR RE-TENSIONING OPERATIONS.
- IT MAY BE BENEFICIAL TO INSTALL ALL TOWER MODIFICATIONS PRIOR TO CONDUCTING THE FOUNDATION INSPECTIONS TO ALLOW FOUNDATION AND MI INSPECTION(S) TO COMMENCE WITH ONE SITE VISIT.

RECOMMENDATIONS (CONTINUED)

WHEN POSSIBLE, IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR ON-SITE DURING THE MI TO HAVE ANY DEFICIENCIES CORRECTED DURING THE INITIAL MI, THEREFORE, THE GC MAY CHOOSE TO COORDINATE THE MI CAREFULLY TO ENSURE ALL CONSTRUCTION FACILTIES ARE AT THEIR DISPOSAL WHEN THE MI INSPECTOR IS ON SITE.

CANCELLATION OR DELAYS IN SCHEDULED MI

IF THE GC AND MI INSPECTOR AGREE TO A DATE ON WHICH THE MI WILL BE CONDUCTED, AND EITHER PARTY CANCELS OR DELAYS, CROWN SHALL NOT BE RESPONSIBLE FOR ANY COSTS, FEES, LOSS OF DEPOSITS AND/OR OTHER PENALTIES RELATED TO THE CANCELLATION OR DELAY INCURRED BY EITHER PARTY FOR ANY TIME (E.G. TRAVEL AND LODGING, COSTS OF KEEPING EQUIPMENT ON-SITE, ETC.). IF CROWN CONTRACTS DIRECTLY FOR A THIRD PARTY MI, EXCEPTIONS MAY BE MADE IN THE EVENT THAT THE DELAY/CANCELLATION IS CAUSED BY WEATHER OR OTHER CONDITIONS THAT MAY COMPROMISE THE SAFETY OF THE PARTIES INVOLVED.

CORRECTION OF FAILING MI'S

IF THE MODIFICATION INSTALLATION WOULD FAIL THE MI ("FAILED MI"), THE GC SHALL WORK WITH CROWN TO COORDINATE A REMEDIATION PLAN IN ONE OF TWO WAYS:

- CORRECT FAILING ISSUES TO COMPLY WITH THE SPECIFICATIONS CONTAINED IN THE ORIGINAL CONTRACT DOCUMENTS AND COORDINATE A SUPPLEMENT MI.
- OR WITH CROWN'S APPROVAL THE GC MAY WORK WITH FOR TO RE-ANALYZE THE MODIFICATION/REINFORCEMENT USING THE AS-BUILT CONDITION

MI VERIFICATION INSPECTIONS

CROWN RESERVES THE RIGHT TO CONDUCT A MI VERIFICATION INSPECTION TO VERIFY THE ACCURACY AND COMPLETENESS OF PREVIOUSLY COMPLETED MI INSPECTION(S) ON TOWER MODIFICATION

ALL VERIFICATION INSPECTIONS SHALL BE HELD TO THE SAME SPECIFICATIONS AND REQUIREMENTS IN THE CONTRACT DOCUMENTS IN ACCORDANCE WITH ENG-SOW-10007.

VERIFICATION INSPECTION MAY BE CONDUCTED BY AN INDEPENDENT AEV/AESV FIRM AFTER A MODIFICATION PROJECT IS COMPLETED, AS MARKED BY THE OF AN ACCEPTED "PASSING MI" OR "PASS AS NOTED MI" REPORT FOR THE ORIGINAL PROJECT

REQUIRED PHOTOS

BETWEEN THE GC AND THE MI INSPECTOR THE FOLLOWING PHOTOGRAPHS, AT A MINIMUM, ARE TO BE TAKEN AND INCLUDED IN THE MI REPORT-

- PRE-CONSTRUCTION GENERAL SITE CONDITION
- PHOTOGRAPHS DURING THE REINFORCEMENT MODIFICATION CONSTRUCTION/ERECTIONS AND INSPECTION:
- .. RAW MATERIALS
- .. PHOTOS OF ALL CRITICAL DETAILS FOUNDATION MODIFICATIONS
- WELD PREPARATION
- .. BOLT INSTALLATION AND TOROLLE
- . FINAL INSTALLED CONDITION .. SURFACE COATING REPAIR
- POST CONSTRUCTION PHOTOGRAPHS
- . FINAL IN FIELD CONDITION

PHOTOS OF ELEVATED MODIFICATION TAKEN FROM THE GROUND SHALL BE CONSIDERED INADEQUATE.

THIS IS NOT A COMPLETE LIST OF REQUIRED PHOTOS, PLEASE REFER TO ENG-SOW-10007.

PLANS PREPARED FOR:

CROWN CASTLE

3530 TORINGDON WAY, SUITE 300 CHARLOTTE, NC 28277 OFFICE: (704) 877-8397

PROJECT INFORMATION:

WARD BU #: 876381

2365 LONG HILL RD. GUILFORD, CT 06437 (NEW HAVEN COUNTY)

PLANS PREPARED BY:



TOWER ENGINEERING PROFESSIONALS

326 TRYON ROAD RALEIGH, NC 27603 OFFICE: (919) 661-6351 www.tepgroup.net



04-24-15 MODIFICATION DRAWINGS DATE ISSUED FOR

RST CHECKED BY: DRAWN BY

SHEET TITLE:

MI CHECKLIST AND NOTES

SHEET NUMBER:

REVISION:

TEP #: 51819.317



Drew Alexander

From: John Coppedge <jcoppedge@tepgroup.net>
Sent: Tuesday, September 01, 2015 2:17 PM

To: Kevin Arnett; SM Cc: Neal Cafalone

Subject: RE: BU #876381 Ward

Neal,

The EOR review can be waived, however the CMRP fee will still be required in order to satisfy the EOR Approval item in the MI checklist. Please send over the PO for \$900 as a means to satisfying this line item.

Thanks, John

John S. Coppedge, E.I.

Structural Engineering Intern | Tower Engineering Professionals, Inc. (www.tepgroup.net)

6128 Brookshire Boulevard, Suite D | Charlotte, NC 28216 | Office: (980) 237-2383 Extension 230 | Fax: (980) 237-2390

From: Kevin Arnett

Sent: Tuesday, September 01, 2015 1:54 PM

To: SM

Cc: Neal Cafalone

Subject: FW: BU #876381 Ward

Importance: High

Neal,

I have copied our mod design group here. They can help you with this.

SM,

Neal is looking for a EOR review waiver. Can you assist? Red-lines attached.

Kevin Arnett, PE, CWI

Project Manager | Tower Engineering Professionals, Inc. (www.tepgroup.net)

326 Tryon Road | Raleigh, NC 27603 | Office: (919) 661-6351 ext.3405 | Fax: (919) 661-6350

From: Neal Cafalone [mailto:Neal.Cafalone@mastec.com]

Sent: Tuesday, September 01, 2015 12:46 PM

To: Kevin Arnett

Subject: BU #876381 Ward

Importance: High

Kevin – Not sure who to contact on this site, but TEP is the EOR on this one. I am looking for a EOR review waiver as I neglected to have this prior to construction...please see attached Red-Lines. This was 3 each 10-ft long, Crown Catalog Flats, everything was built per plan. Any help in getting this to the correct person would be appreciated...thanks!

Neal J Cafalone

Project Manager – Northeast Region



6323 East Molloy Road East Syracuse, NY 13057 Mobile: (315) 480 - 8750 Office: (315) 432 - 8967

Email: neal.cafalone@mastec.com

www.mastecnetworksolutions.com

From: Charles Teal [mailto:charles.teal@fdhvelocitel.com]

Sent: Friday, August 07, 2015 2:18 PM

To: Vadney, Dan < <u>Dan.Vadney@crowncastle.com</u>>; Neal Cafalone < <u>Neal.Cafalone@mastec.com</u>>

Cc: Andrea Howe <andrea.howe@fdhvelocitel.com>; Kathleen Best kathleen.best@fdhvelocitel.com; Grady McCollum

<grady.mccollum@fdhvelocitel.com>

Subject: RE: BU #876381 / T-Mobile / CT393/Global Guilford_MP2 / CT11393B / App #282674 / Job #322290 (Not Crown

Executed NTP)

Neal,

Crown castle requires a EOR approval review on all sites. I will need an email from the EOR even if there were no changes. The approval can be waiver in those instances. If you already have that then disregard, I just want to make sure you have everything when you submit closeouts.

We will schedule the visit and I will let you know when we have a date.

Thank you,

Chase Teal, El Project Manager

FDH Velocitel 6521 Meridien Dr. Raleigh, NC 27616 Office: 919-755-1012

Direct: 919-367-5264

Email: <u>Charles.Teal@FDHVelocitel.com</u> Website: <u>www.FDHVelocitel.com</u>



From: Vadney, Dan [mailto:Dan.Vadney@crowncastle.com]

Sent: Friday, August 07, 2015 10:49 AM

To: Neal Cafalone; Charles Teal

Subject: RE: BU #876381 / T-Mobile / CT393/Global Guilford_MP2 / CT11393B / App #282674 / Job #322290 (Not

Crown Executed NTP)

Chase: Please work with Mastec to finalize MI. Please provide estimated completion.

Fabrication Inspection



4020 Tull Ave. Muskogee, OK

Phone: (918) 683-2169

Fax: (918) 682-7619 www.ep-ind.com

CERTIFICATE OF CONFORMANCE

Neal Cafalone

Mastec Network Solutions NY

Site Name:

Ward, CT

Site ID:

876381

Engineering Firm: TEP

Drawing Date: EP Job No:

4/24/2015 5627

Neal Cafalone,

The structural steel fabrication work performed by Eastpointe Industries, Inc. on this project was completed in accordance with industry standards and the above referenced drawings.

Thank you for the opportunity to work with you on this project. Feel free to contact me with any questions or concerns.

Sincerely,

Eastpointe Industries, Inc.

lal of

John Rhodes Sr.

Operations Manager





SHIP TO: 15050

> EASTPOINTE INDUSTRIES 4020 TULL AVENUE MUSKOGEE, OK 74403

SOLD TO: EASTPOINTE INDUSTRIES, INC.

4020 TULL AVENUE MUSKOGEE, OK 74402 Email: www.kentuckyelectricsteel.com

Phone: (606) 929-1200 Toll Free: (800) 333-3012

Fax: (606) 929-1219

PAGE

METALLURGICAL TEST REPORT

We hereby certify that these Chemical and/or Test results are correct as contained in the records of Kentucky Electric Steel.

Purchase Order No. RM2376

Mill Order No.

90480

Item No. 0002

Invoice No.

Size 1 X 4 1/2 S.E.

Grade A572-GR\65

Shipper No. 8459

Date: 1/09/2015

SHIPPER SEQ 48

17:01:55

HEAT NO	C	MN	Р	.0000M	SI	cu	NI	CR	CAL AN	ALYSIS SN	AL	V	CB/NB	TI TI	В	5.8 CA	38
8004	.14	1.17	.014	.017	. 24	.26	.12	.08	.04	.012	.005	.079	.002				
EAT NO. 8004	BHN	BHN	BHN	DECRE			C *A*	L E	A N *B*	L	I N *C*	E S	s s *D*				
HEAT NO.	Yield Point P.S.I.	Ten: Strer P.S	nath -	ELONG	R/A	Yiel Poir P.S.	t St	ensile rength	ELON	K	/A C.E	Te	-	Y V-NOTCI		RESUL	TS F
8004	76200	-		400		7380		-	36						Lbs	Lbs	Li
í																	
Ę.			EN	ID QUEN	CH HAE	DENA	III ITV T	EST DE	elli Te:	" I" DIS	TANCE	N 16Th					
HEAT NO.	1	2	3 4		6 7		9	10 1		13	14 15		20	24 28	32	GRAIN	SIZ



Laboratory Test Certificate

DATE: 14/07/15

PAGE:

CUSTOMER

Lab Test Code 453897

USA

Ajax Part No.

OSB20.95B

M20 X 95 ONESIDE BOLT LPS

QARN: N0007186/09

Test / Method	Specifications			Т	Test Date		
	Min	Max	Units	Sample A	Sample Z	Units	
Wedge Tensile Test AS/NZS4291.1	203	0	KN	232	232	KN	14/07/15
Hardness AS1815.1	23	34	HRC	30	31	HRC	14/07/15

Ajax Ref: 463736

LPS For Lot 10 Novo 7455

This test certificate relates only to samples tested of the manufacturing batch NATA Accredited Laboratory No: 1202 Accredited for compliance with ISO/IEC 17025. The results of the tests, calibration and/or measurements included in this document are traceable to Australian/National standards. This document shall not be reproduced.

Authorised Ajax Representative

Packing Slips

SHIP LIST



Eastpointe Industries, Inc. 4020 Tull Avenue Muskogee, OK 74403 Phone: 918.683.2169 Fax: 918.682.7618 www.ep-ind.com

		IES, INC. EL				
	DATE	JOB#	LOCATION		SV WE WE SHADOW	SHIP LIST #
7/15	2015	5627	WARD, CT			5627.01
		ED BY EH	CUSTOMER P.O. # 62891	SHIF	PPED BY	DATE
TEM	QTY	PART#	DESCRIPTION	WEIGHT	QTY SHORT	REMARKS
1			ERECTION DRAWINGS			
2			MONOPOLE REINFORCEMENT MATERIALS			
	3	SFP-04510010	BAR-4 1/2" x 1"	459		
	49	SL1	H.S. SLEEVE x 29MM"Ø x 1-1/16"	8		(48) MIN.
			TOTAL:	467		
3			HARDWARE			
	49		M20 x 95MM AJAX ONE-SIDED BOLT W/ M20 F436 HARDENED FLAT WASHER & F959 M20 DTI SQUIRTER *			(48) MIN.
	49		1-1/16" O.D. x 13/16" I.D. x 1/8" THICK NEOPRENE WASHER			(48) MIN.

Construction Inspection



August 7th, 2015

MasTec Network Solutions 6323 E. Molloy Rd. East Syracuse, NY 13057

FDH Velocitel 6521 Meridien Dr. Raleigh, NC 27616

Ref: Crown Castle - Ward - BU# 8876381 - Construction Inspection

Attn: FDH PMI:

All materials that were provided and installed by MasTec Network Solutions during the site installation August 2015, were installed in accordance with the TEP CD's, dated 4/24/15. All workmanship was performed in accordance with industry standards. If you have any questions or concerns, please do not hesitate to contact me at (315) 480-8750. Thank you.

Sincerely,

Neal J Cafalone

Neal J Cafalone Project Manager

On Site Cold Galvanization Verification



August 7th, 2015

MasTec Network Solutions 6323 E. Molloy Rd. East Syracuse, NY 13057

FDH Velocitel 6521 Meridien Dr. Raleigh, NC 27616

Ref: Crown Castle - Ward - BU# 876381 - On Site Cold Galvanizing

Attn: FDH PMI:

All materials that were welded, cut, and/or drilled on site, were coated with ZRC Cold Galvanizing Compound by MasTec Network Solutions during the installation, in accordance with the Crown Castle provided, TEP CD's dated 4/24/15.

If you have any questions or concerns, please do not hesitate to contact me at (315) 480-8750. Thank you.

Sincerely,

Neal J Cafalone

Neal J Cafalone Project Manager



GC As-Built Documents

STRUCTURAL DESIGN DRAWINGS

SITE NAME:

WARD

CROWN CASTLE BU NUMBER:

876381

APPLICATION NUMBER:

282674 REV. 4

SITE ADDRESS:

2365 LONG HILL RD. GUILFORD, CT 06437 (NEW HAVEN COUNTY) N 41° 20' 47.34", W 72° 43' 23.15"

INDEX OF CHEETS



- BUILT PER PLAN -

MODIFICATION PROVISIONS

THE MODIFICATIONS DEPICTED ON THESE DRAWINGS ARE BASED ON THE RECOMMENDATIONS OUTLINED IN THE STRUCTURAL MODIFICATION ANALYSIS REPORT COMPLETED BY TOWER ENGINEERING ANALYSIS REPORT COMPLETED BY TOWER ENGINEERING PROFESSIONALS (TEP), JOB#: 51819,31710 DATED APRIL 24, 2015 (REV 0). THIS REPORT IS BASED ON A SPECIFIC AFTENNA LOADING AND COAX CONFIGURATION. SEE THE REPORT FOR THE ANTENNA AND COAX LOADING INFORMATION. ANY OTHER ANTENNA OR COAX CONFIGURATION REQUIRES REVIEW BY TEP, SATISFACTORY COMPLETION OF THE MODIFICATIONS INDICATED ON THESE DRAWINGS WILL RESULT IN THE STRUCTURE MEETING THE REQUIREMENTS OF THE SPECIFICATIONS UNDER WHICH THE STRUCTURAL WAS COMPLETED.

CONTRACTOR SHALL FIELD VERIFY ALL: DIMENSIONS, QUANTITIES, PART NUMBERS AND COAX/ANTENNA PLACEMENTS PRIOR TO: BIDDING ORDERING MATERIALS, AND CONSTRUCTION,

NO.	SHEEFTHUE	RE
T-1	TITLE SHEET	0
01-1	O GREAGE WE SOIL	-41
N-2	PROJECT NOTES I	0
Sent.	DEBOTE HOUSE	-40
N-4	AJAX BOLT INSTALLATION DETAILS	0
(B) 40	PROCESSOR OF THE PARTY OF THE P	12.03
5-1	TOWER ELEVATION AND MODIFICATION SCHEDULE	0
9.4.	Broman dankies	
5-3	SHAFT REINFORCEMENT DETAILS	0
20	WAY SHAFT IND WEDROEMENT DETAILED	0
15 (1)	APPENDING TO A PROPERTY.	F-173
1638		N. Co
	Harry Harry Constitution of the Constitution o	
acuta.	Charles and Market and Assessment an	B250

PROJECT TEAM

CCI MODIFICATION PROJECT MANAGER:

NAME ADDRESS CITY, STATE, ZIP

CROWN CASTLE 3530 TORMODON WAY, SUITE 300 CHARLOTTE, NC 28277 JOHN MCGEE

PHONE (704) 877-8397 JOHN, MCGEEOCROWNCASTLE.COM

ENGINEERING FIRM PROJECT MANAGER:

TOWER ENGINEERING PROFESSIONALS, INC. 326 TRYON ROAD RALEIGH, NC 27603 JOHN S. COPPEDGE, E.I. **ADDRESS**

CITY, STATE, ZIP PHONE (919) 661-6351 CMRP@TEPGROUP.NET

ATTENTION

ALL CONTRACTORS, ANYTIME YOU ACCESS A CROWN SITE FOR ANY REASON YOU ARE TO CALL THE CROWN NOC UPON ARRIVAL AND DEPARTURE, DAILY AT 800-788-7011.

PLANS PREPARED FOR:

CROWN CASTLE

3530 TORINGOON WAY, SUITE 300 CHARLOTTE, NC 28277 OFFICE: (704) 877-8397

PLANS PREPARED BY:



TOWER ENGINEERING PROFESSIONALS

326 TRYON ROAD RALEIGH, NC 27603 OFFICE: (919) 661-6351 www.tepgroup.net



DATE

DRAWN BY: RST CHECKED BY:

TITLE SHEET

TEP #:51819.31710

MICHECKLIST

CONSTRUCTION /INSTALLATION INSPECTIONS AND TESTING REQUIRED (COMPLETED BY EOR

REPORT ITEM

PLANTER MARKET	PRE-CONSTRUCTION
X	MI CHECKLIST DRAWING
х	EOR APPROVAL
×	FABRICATION INSPECTION
NA	FABRICATOR CERTIFIED WELD INSPECTION
Х	MATERIAL TEST REPORT (MTR)
NA	FABRICATOR NDE INSPECTION
NA	NDE REPORT OF MONOPOLE BASE PLATE PER ENG-SOW-10033
X	PACKING SLIPS

ADDITIONAL TESTING AND INSPECTIONS:

翻译图描述有效	CONSTRUCTION
Х	CONSTRUCTION INSPECTIONS
NA	CONTINUOUS FOUNDATION INSPECTIONS
NA NA	CONCRETE COMP. STRENGTH AND SLUMP TESTS
NA	GROUT COMP. STRENGTH (ASTM C109)
NA	POST INSTALLED ANCHOR ROD VERIFICATION
NA	BASE PLATE GROUT VERIFICATION
NA	CONTRACTOR'S CERTIFIED WELD INSPECTION AND NOE REPORTS
NA	EARTHWORK: LIFT AND DENSITY
X	ON SITE COLD GALVANIZING VERIFICATION
NA	GUY WIRE TENSION REPORT
X	GC AS-BUILT DOCUMENTS
X	NON-TENSION CONTROLLED BOLT INSPECTION, SEE SHEET N-4 FOR DETAILS.

ADDITIONAL TESTING AND INSPECTIONS:

POST-CONSTRUCTION POST-CONSTRUCTION		
. x	MI INSPECTOR REDLINE OR RECORD DRAWNG(S)	
NA	POST INSTALLED ANCHOR ROD PULL-OUT TESTING	
X	PHOTOGRAPHS	

ADDITIONAL TESTING AND INSPECTIONS

NOTE: X DENOTES A DOCUMENT NEEDED FOR THE PMI REPORT NA DENOTES A DOCUMENT THAT IS NOT REQUIRED FOR THE PMI REPORT

MODIFICATION INSPECTION NOTES:

GENERAL

THE MODIFICATION INSPECTION (MI) IS A VISUAL INSPECTION OF TOWER MODIFICATIONS AND A REVIEW OF CONSTRUCTION INSPECTIONS AND OTHER REPORTS TO ENSURE THE INSTALLATION WAS CONSTRUCTED IN ACCORDANCE WITH THE CONTRACT DOCUMENTS, NAMELY THE MODIFICATION DRAWNOS, AS DESIGNED BY THE ENGINEER OF RECORD (EOR).

THE MI IS TO CONFIRM INSTALLATION CONFIGURATION AND WORKMANSHIP ONLY AND IS NOT A REVIEW OF THE MODIFICATION DESIGN ITSELF, NOR DOES THE MI INSPECTIOR TAKE OWNERSHIP OF THE MODIFICATION DESIGN, OWNERSHIP OF THE STRUCTURAL MODIFICATION DESIGN EFFECTIVENESS AND INTEGRITY RESIDES WITH

ALL MI'S SHALL BE CONDUCTED BY A CROWN ENGINEERING VENDOR (AEV) OR ENGINEERING SERVICE VENDOR (AESV) THAT IS APPROVED TO PERFORM ELEVATED WORK FOR CROWN. SEE ENG-BUL-10173 LIST OF APPROVED MI

TO ENSURE THAT THE REQUIREMENTS OF THE MI ARE MET IT IS VITAL THAT THE GENERAL CONTRACTOR (CC) AND THE MI INSPECTOR BEGIN COMMUNICATING AND COORDINATING AS SOON AS A PO IS RECEIVED. IT IS EXPECTED THAT EACH PARTY MILL BE PROACTIVE IN REACHING OUT TO THE OTHER PARTY. IF CONTACT INFORMATION IS NOT KNOWN, CONTACT YOUR CROWN POINT OF CONTACT (POC).

REFER TO ENG-50W-10007: MODIFICATION INSPECTION SOW FOR FURTHER DETAILS AND REQUIREMENTS.

MI INSPECTOR

THE MI INSPECTOR IS REQUIRED TO CONTACT THE CC AS SOON AS RECEIVING A PO FOR THE MI TO, AT A MINIMUM

- REVIEW THE REQUIREMENTS OF THE MI CHECKLIST WORK WITH THE GC TO DEVELOP A SCHEDULE TO CONDUCT ON-SITE INSPECTIONS, INCLUDING FOUNDATION INSPECTIONS
- THE MI IS RESPONSIBLE FOR COLLECTING ALL GENERAL CONTRACTORS (GC) INSPECTION AND TEST REPORTS, REVIEWING THE DOCUMENTS FOR ADHERENCE TO THE CONTRACT DOCUMENTS, CONDUCTING THE IN-FIELD INSPECTIONS, AND SUBMITTING THE M. REPORT TO CROWN.

GENERAL CONTRACTOR

THE GC IS REQUIRED TO CONTACT. THE MI INSPECTOR AS SOON AS RECEIVING A PO FOR THE MODIFICATION INSTALLATION OR TURNINEY PROJECT TO, AT A

- REVIEW THE REQUIREMENTS OF THE MI CHECKLIST, WORK WITH THE MI INSPECTION TO DEVELOP A SCHEDULE TO CONDUCT ON-SITE MI INSPECTIONS, INCLUDING FOUNDATION INSPECTIONS.
- BETTER UNDERSTAND ALL INSPECTION AND TESTING REQUIREMENTS.

THE GC SHALL PERFORM AND RECORD THE TEST AND INSPECTION RESULTS. IN ACCORDANCE WITH THE REQUIREMENTS OF THE MI CHECKUST AND

RECOMMENDATIONS

THE FOLLOWING RECOMMENDATIONS AND SUGGESTIONS ARE OFFERED TO ENHANCE THE EFFICIENCY AND EFFECTIVENESS OF DELIVERING A MI REPORT:

- IT IS SUCCESTED THAT THE CC PROVIDE A MINIMUM OF 5 BUSINESS DAYS NOTICE, PREFERABLY 10, TO THE MI INSPECTOR AS TO WHEN THE SITE WILL BE READY FOR THE MI TO BE
- THE GC AND MI INSPECTOR COORDINATE CLOSELY THROUGHOUT THE ENTIRE PROJECT.
- WHEN POSSIBLE IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR ON-SITE SIMULTANEOUSLY FOR ANY GUY WIRE TENSIONING OR RE-TENSIONING OPERATIONS.
- IT MAY BE BENEFICIAL TO INSTALL ALL TOWER MODIFICATIONS PRIOR TO CONDUCTING THE FOUNDATION INSPECTIONS TO ALLOW FOUNDATION AND MI INSPECTION(S) TO COMMENCE WITH ONE SITE WST.

RECOMMENDATIONS (CONTINUED)

WHEN POSSIBLE, IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR ON-SITE DURING THE MI TO HAVE ANY DEPICIENCES CORRECTED DURING THE INITIAL MI, THEREFORE, THE GC MAY CHOOSE TO COORDINATE THE MI CAREFULLY TO ENSURE ALL CONSTRUCTION FACILITIES ARE AT THEIR DISPOSAL WHEN THE MI INSPECTOR IS ON SITE.

CANCELLATION OR DELAYS IN SCHEDULED MI

THE GC AND MI INSPECTOR AGREE TO A DATE ON WHICH THE MI WILL BE CONDUCTED, AND EITHER PARTY CANCELS OR DELAYS, CROWN SHALL NOT BE RESPONSIBLE FOR ANY COSTS, FEES, LOSS OF DEPOSITS AND/OR OTHER PENALTIES RELATED TO THE CANCELLATION OR DELAY INCURRED BY EITHER PARTY FOR ANY TIME (E.G. TRAVEL AND LODGING, COSTS OF KEEPING EQUIPMENT ON-SITE, ETC.). IF CROWN CONTRACTS DIRECTLY FOR A THIRD PARTY MI, EXCEPTIONS MAY BE MADE IN THE EVENT THAT THE DELAY/CANCELLATION IS CAUSED BY WEATHER OR OTHER CONDITIONS THAT MAY COMPROMISE THE SAFETY OF THE PARTIES

CORRECTION OF FAILING MI'S

IF THE MODIFICATION INSTALLATION WOULD FAIL THE MI ("FAILED MI"), THE GC SHALL WORK WITH CROWN TO COORDINATE A REMEDIATION PLAN IN ONE OF TWO WAYS:

- CORRECT FAILING ISSUES TO COMPLY WITH THE SPECIFICATIONS CONTAINED IN THE ORIGINAL CONTRACT DOCUMENTS AND COORDINATE A SUPPLEMENT MI.
- OR, WITH CROWN'S APPROVAL, THE GC MAY WORK WITH EOR TO RE-ANALYZE THE MODIFICATION/REINFORCEMENT USING

MI VERIFICATION INSPECTIONS

CROWN RESERVES THE RIGHT TO CONDUCT A MI VERIFICATION INSPECTION TO VERIFY THE ACCURACY AND COMPLETENESS OF PREVIOUSLY COMPLETED MI INSPECTION(S) ON TOWER MODIFICATION

ALL VERIFICATION INSPECTIONS SHALL BE HELD TO THE SAME SPECIFICATIONS AND REQUIREMENTS IN THE CONTRACT DOCUMENTS IN ACCORDANCE WITH ENG-SOW-10007.

VERIFICATION INSPECTION MAY BE CONDUCTED BY AN INDEPENDENT AEV/AESV FIRM AFTER A MODIFICATION PROJECT IS COMPLETED. AS MARKED BY THE OF AN ACCEPTED "PASSING MI" OR "PASS AS NOTED MI" REPORT FOR THE ORIGINAL PROJECT.

REQUIRED PHOTOS

BETWEEN THE CC AND THE MI INSPECTOR THE FOLLOWING PHOTOGRAPHS, AT A MINIMUM, ARE TO BE TAKEN AND INCLUDED

- PRE-CONSTRUCTION GENERAL SITE CONDITION
 PHOTOGRAPHS DURING THE REINFORCEMENT MODIFICATION
- CONSTRUCTION/ERECTIONS AND INSPECTION:
- RAW MATERIALS PHOTOS OF ALL CRITICAL DETAILS FOUNDATION MODIFICATIONS
- WELD PREPARATION
- BOLT INSTALLATION AND TOROUT
- FINAL INSTALLED CONDITION
- SURFACE COATING REPAIR . POST CONSTRUCTION PHOTOGRAPHS
- .. FINAL IN FIELD CONDITION

PHOTOS OF ELEVATED MODIFICATION TAKEN FROM THE GROUND SHALL BE CONSIDERED INADEQUATE

THIS IS NOT A COMPLETE LIST OF REQUIRED PHOTOS, PLEASE REFER TO ENG-SOW-10007.

PLANS PREPARED FOR:

CROWN CASTLE

3530 TORINGDON WAY, SUITE 300 CHARLOTTE, NC 28277 OFFICE: (704) 877-8397

PROJECT INFORMATION:

WARD BU #: 876381

2365 LONG HILL RD. GUILFORD, CT 06437 (NEW HAVEN COUNTY)

PLANS PREPARED BY AS-BUILTS (RED - LINES) 8/14/15 W/O/ BUILT PER PLAN

TOWER ENGINEERING PROFESSIONALS

326 TRYON ROAD RALEIGH, NC 27603 OFFICE: (919) 661-6351 www.tepgroup.net



04-24-15 MODIFICATION DRAWINGS REV DATE ISSUED FOR:

DRAWN BY: RST CHECKED BY: AAA

SHEET TITLE:

MI CHECKLIST AND NOTES

SHEET NUMBER:

REVISION

TEP #: 51619,31710

GENERAL NOTES:

- 1. ALL REFERENCES TO THE OWNER IN THESE DOCUMENTS SHALL BE CONSIDERED CROWN CASTLE OR ITS DESIGNATED REPRESENTATIVE.
- 2. ALL WORK PRESENTED ON THESE DRAWINGS MUST BE COMPLETED BY THE CONTRACTOR UNLESS NOTED OTHERWISE. THE CONTRACTOR MUST HAVE CONSIDERABLE EXPERIENCE IN PERFORMANCE OF WORK SAMEAR TO THAT DESCRIBED HERBEN, BY ACCEPTANCE OF THES ASSIGNMENT, THE CONTRACTOR IS ATTESTING THAT HE DOES HAVE SUFFICIENT EXPERIENCE AND ABILITY, THAT HE IS KNOWLEDGEABLE OF THE WORK TO BE PERFORMED AND THAT HE IS PROPERLY LICENSED AND PROPERLY REGISTERED TO DO THIS WORK IN THE STATE OF CONNECTICUT.
- 3. WORK SHALL BE COMPLETED IN ACCORDANCE WITH THE 2005 CONNECTICUT STATE BUILDING CODE.
- 4. UNLESS SHOWN OR NOTED OTHERWISE ON THE CONTRACT DRAWNOS, OR IN THE SPECIFICATIONS, THE FOLLOWING NOTES SHALL APPLY TO THE MATERIALS LISTED HEREIN, AND TO THE PROCEDURES TO BE USED ON THIS PROJECT.
- ALL HARDWARE ASSEMBLY MANUFACTURER'S INSTRUCTIONS SHALL BE FOLLOWED EXACTLY AND SHALL SUPERSEDE ANY CONFLICTING NOTES ENCLOSED HEREIN.
- 6. IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY TO DETERMINE ERECTION PROCEDURE AND SEQUENCE TO ENSURE THE SAFETY OF THE STRUCTURE AND ITS COMPONENT PARTS DURING ERECTION AND/OR FIELD MODIFICATIONS. THIS INCLUDES, BUT IS NOT LIMITED TO, THE ADDITION OF TEMPORARY BRACING, GUYS OR THE DOWNS THAT MAY BE INCESSARY, SUCH MATERIAL SHALL BE REMOVED AND SHALL REMAIN THE PROPERTY OF THE CONTRACTOR AFTER THE COMPLETION OF THE PROJECT.
- 7. ALL DIMENSIONS, ELEVATIONS, AND EXISTING CONDITIONS SHOWN ON THE DRAWINGS SHALL BE FIELD VERIFIED BY THE CONTRACTOR PRIOR TO BEGINNING ANY MATERIALS ORDERING, FABRICATION OR CONSTRUCTION WORK ON THIS PROJECT. CONTRACTOR SHALL NOT SCALE CONTRACT DRAWINGS IN LIEU OF FIELD VERIFICATIONS. ANY DISCREPANCIES SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF THE OWNER AND THE OWNER'S ENGINEER. THE DISCREPANCIES MUST BE RESOLVED BEFORE THE CONTRACTOR STO PROCED WITH THE WORK THE CONTRACT DOCUMENTS DO NOT INDICATE THE METHOD OF CONSTRUCTION. THE CONTRACTOR SHALL SUPERIVISE AND DIRECT THE WORK AND SHALL BE SOLELY RESPONSIBLE FOR ALL CONSTRUCTION MEANS, METHODS, TECHNIQUES, SEQUENCES, AND PROCEDURES OBSERVATION VISITS TO THE SITE BY THE OWNER AND/OR THE ENGINEER SHALL NOT INCLUDE INSPECTION OF THE PROTECTIVE MEASURES OR THE PROCEDURES.
- 8. ALL MATERIALS AND EQUIPMENT FURNISHED SHALL BE NEW AND OF GOOD QUALITY, FREE FROM FAULTS AND DEFECTS AND IN CONFORMANCE WITH THE CONTRACT DOCUMENTS. ANY AND ALL SUBSTITUTIONS MUST BE PROPERLY APPROVED AND AUTHORIZED IN WRITING BY THE OWNER AND ENGINEER PRIOR TO INSTALLATION. THE CONTRACTOR SHALL FURNISH SATISFACTORY EVIDENCE AS TO THE KIND AND QUALITY OF THE MATERIALS AND EQUIPMENT BEING SUBSTITUTED.
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR INITIATING, MAINTAINING, AND SUPERMISING ALL SAFETY PRECAUTIONS
 AND PROGRAMS IN CONNECTION WITH THE WORK. THE CONTRACTOR IS RESPONSIBLE FOR ENSURING THAT THIS
 PROJECT AND RELATED WORK COMPLIES WITH ALL APPLICABLE LOCAL, STATE, AND FEDERAL SAFETY CODES
 AND REGULATIONS GOVERNING THIS WORK.
- ACCESS TO THE PROPOSED WORK SITE MAY BE RESTRICTED. THE CONTRACTOR SHALL COORDINATE INTENDED CONSTRUCTION ACTIVITY, INCLUDING WORK SCHEDULE AND MATERIALS ACCESS, WITH THE RESIDENT LEASING ACENT FOR APPROVAL.
- ALL PERMITS THAT MUST BE OBTAINED ARE THE RESPONSIBILITY OF THE CONTRACTOR. THE CONTRACTOR WILL BE RESPONSIBLE FOR ABIDING BY ALL CONDITIONS AND REQUIREMENTS OF THE PERMITS.
- If APPLICABLE, ALL CONCRETE WORK SHALL COMPLY TO LOCAL CODES AND THE ACI 318-05, "BUILDING REQUIREMENTS FOR STRUCTURAL CONCRETE".
- 24 HOURS PRIOR TO THE BEGINNING OF ANY CONSTRUCTION, THE CONTRACTOR MUST NOTIFY THE APPLICABLE JURISDICTIONAL (STATE, COUNTY OR CITY) ENGINEER.
- 14. ALL MATERIALS AND WORKWANSHIP SHALL BE WARRANTED FOR ONE YEAR FROM ACCEPTANCE DATE.
- 15. ALL TOWER DIMENSIONS SHALL BE VERIFIED WITH THE PLANS (LATEST REVISION) PRIOR TO COMMENCING CONSTRUCTION. MOTIFY THE ENGINEER IMMEDIATELY IF ANY DISCREPANCIES ARE DISCOVERED. THE OWNER SHALL HAVE A SET OF APPROVED PLANS AVAILABLE AT THE SITE AT ALL TIMES WHILE WORK IS BEING PERFORMED. A DESIGNATED RESPONSIBLE EMPLOYEE SHALL BE AVAILABLE FOR CONTACT BY GOVERNING AGENCY INSPECTORS.
- ALL TOWER MODIFICATION WORK SHALL BE IN ACCORDANCE WITH TIA-1019-A STANDARD FOR INSTALLATION, ALTERATION AND MAINTENANCE OF ANTENNA SUPPORTING STRUCTURES AND ANTENNAS.
- THE CLIMBING FACILITIES, SAFETY CLIMB AND ALL PARTS THEREOF SHALL NOT BE IMPEDED, MODIFIED OR ALTERED WITHOUT THE EXPRESS WRITTEN APPROVAL OF THE TOWER OWNER OR ENGINEER OF RECORD.

AS-BUILTS (RED - LINES)
Date: 8/14/15
RIGHT FER PLAN

PLANS PREPARED FOR:

CROWN CASTLE

3530 TORINGDON WAY, SUITE 300 CHARLOTTE, NC 28277 OFFICE: (704) 877-8397

PROJECT INFORMATION:

WARD BU #: 876381

2365 LONG HILL RD. GUILFORD, CT 06437 (NEW HAVEN COUNTY)

PLANS PREPARED BY:



TOWER ENGINEERING PROFESSIONALS

326 TRYON ROAD RALEIGH, NC 27603 OFFICE: (919) 661-6351 www.tepgroup.net



O 04-24-15 MCDIFICATION DRAWINGS
REV DATE ISSUED FOR:

DRAWN BY: RST CHECKED BY: AAA

SHEET TITLE:

PROJECT NOTES I

SHEET NUMBER:

REVISION:

TEP #: 51819.31710

STRUCTURAL STEEL NOTES:

- THE FABRICATION AND ERECTION OF STRUCTURAL STEEL SHALL CONFORM TO THE AISC SPECIFICATION FOR MANUAL OF STEEL CONSTRUCTION, ALLOWABLE STRESS DESIGN (ASD), 9TH EDITION.
- UNLESS OTHERWISE NOTED, ALL STRUCTURAL ELEMENTS SHALL CONFORM TO THE FOLLOWING REQUIREMENTS: STRUCTURAL STEEL:
 - ANGLE: ASTM A36

- PIPE/TUBE: ASTM A500-50
- PLATE: ASTM A36 (SELF SUPPORTING AND GUYED TOWERS)

- PLATE: ASTM A572-65 (MONOPOLE)
ALL BOLTS, ASTM A325 TYPE I GALVANIZED HICH STRENGTH BOLTS.

ALL U-BOLTS, ASTW A193 GRADE 87
ALL NUTS, ASTW A563 CARBON AND ALLOY STEEL NUTS.
ALL WASHERS, ASTM F436 HARDENED STEEL WASHERS.

- ALL CONNECTIONS NOT FULLY DETAILED ON THESE PLANS SHALL BE DETAILED BY THE STEEL FABRICATOR IN ACCORDANCE WITH AISC SPECIFICATION FOR MANUAL OF STEEL CONSTRUCTION, ASD, 9TH EDITION.
- HOLES SHALL NOT BE FLAME OUT THRU STEEL UNLESS APPROVED BY THE ENGINEER.
- HOT-DIP GALVANIZE ALL ITEMS UNLESS OTHERWISE NOTED, AFTER FABRICATION WHERE PRACTICABLE. GALVANIZING: ASTM A123, ASTM, A153/A153M OR ASTM A653/A653M, G90, AS APPLICABLE. ADDITIONALLY, ALL NEW STEEL SHALL BE PAINTED TO MATCH EXISTING STEEL CONTRACTOR SHALL GBTAIN WRITTEN PERWISSION
- REPAIR DAMAGED SURFACES WITH GALVANIZING REPAIR METHOD AND PAINT CONFORMING TO ASTM A780 OR REPAIR DAMAGED SURFACES WITH GALYANIZING REPAIR METHOD AND PAINT CONFORMING TO ASIM A780 UR BY APPLICATION OF STOKE OR THICK PASTED MATERIAL SPECIFICALLY DESIGNED FOR REPAIR OF GALYANIZING. CLEAN AREAS TO BE REPAIRED AND REMOVE SLAG FROM WELDS. HEAT SURFACES TO MINICH STICK OR PASTE MATERIAL IS APPLIED, WITH A TORCH TO A TEMPERATURE SUFFICIENT TO MELT THE METALLISS IN STICK OR PASTED; SPREAD MOLTEN MATERIAL UNIFORMLY OVER SURFACES TO BE COATED AND WIPE OFF EXCESS MATERIAL AFTER REPAIR, STEEL SHALL BE REPAINTED TO MATCH EXISTING FINISH (IF APPLICABLE).
- A NUT LOCKING DEVICE SHALL BE INSTALLED ON ALL PROPOSED AND/OR REPLACED BOLTS.
- ALL PROPOSED AND/OR REPLACED BOLTS SHALL BE OF SUFFICIENT LENGTH TO EXCLUDE THE THREADS FROM
- ALL PROPOSED AND/OR REPLACED BOLTS SHALL BE OF SUFFICIENT LENGTH SUCH THAT THE END OF THE BOLT BE AT LEAST FLUSH WITH THE FACE OF THE NUT. IT IS NOT PERMITTED FOR THE BOLT END TO BE BELOW THE FACE OF THE NUT AFTER TIGHTENING IS COMPLETED.
- 10. GALVANIZED ASTM A325 BOLTS SHALL NOT BE REUSED.

WELDING NOTES:

- 1. ALL WELDING SHALL BE IN ACCORDANCE WITH THE AWS D1.1/D1.1W: 2004 "STRUCTURAL WELDING CODE-STEEL".
- 2. ALL WELDING SHALL BE-PERFORMED BY AWS CERTIFIED WELDERS.
- CONTRACTOR SHALL RETAIN AN AWS CERTIFIED WELD INSPECTOR TO PERFORM VISUAL INSPECTIONS ON FIELD WELDS: A LETTER AND REPORT SHALL BE ISSUED TO THE CONTRACTOR. CONTRACTOR SHALL SUBMIT LETTER AND REPORT TO TOMER ENGINEERING PROFESSIONALS.
- CRIND THE SURFACE ADJACENT TO THE WELD FOR A DISTANCE OF 2" MINIMUM ALL AROUND, GRIND THE SURFACE OF THE ROO TO BE INSTALLED FOR A DISTANCE OF 2" MINIMUM ALL AROUND THE AREA TO BE WELDED, ENSURE BOTH AREAS ARE 100% FREE OF ALL GALVANIZING, SURFACES TO BE WELDED SHALL BE FREE FROM SCALE, SLAG, RUST, MOISTURE, GREASE OR ANY OTHER FOREIGN MATERIAL THAT WOULD PREVENT PROPER WELDING.
- DO NOT WELD IF THE TEMPERATURE OF THE STEEL IN THE VICINITY OF THE WELD AREA IS BELOW OF. THE MINIMUM PREHEAT AND INTERPASS TEMPERATURE REQUIREMENTS SHALL COMPLY WITH SECTION 3.5.1 AND TABLE 3.2 OF THE AWS D1.1/D1.1M: 2004.
- DO NOT WELD ON WET OR FROST-COVERED SURFACES & PROVIDE ADEQUATE PROTECTION FROM HIGH WINDS.
- FOR ALL WELDING, USE 80 KSI LOW HYDROGEN ELECTRODES. ELECTRODES SHALL BE APPROPRIATE FOR THE WELDING POSITION REQUIRED TO MAKE THE JOINT.
- AFTER FINAL INSPECTION, THE AREA OF THE WELDS, THE INSTALLATION AND ALL SURFACES DAMAGED BY WELDING OR GRINDING SHALL RECEIVE A COLD-GALVANIZED COATING. THIS COATING SHALL BE APPLIED BY BRUSH. THE GALVANIZING COMPOUND SHALL CONTAIN A MINIMUM OF 95% ± PURE ZINC. THE FINAN
- FOR MONOPOLE TOWERS FULL PENETRATION WELDS IN THE VICINITY OF THE BASE OF THE TOWER ARE REQUIRED TO BE 100% NDE INSPECTED BY ULTRASONIC TESTING (UT) IN ACCORDANCE WITH AWS DIT
- 10. FOR MONOPOLE TOWERS PARTIAL PENETRATION AND FILLET WELOS IN THE VICINITY OF THE BASE OF THE TOWER ARE REQUIRED TO BE 50% NOE INSPECTED BY MAGNETIC PARTICLE (MT) IN ACCORDANCE WITH AWS D1.1.

WORKABLE GAGES 2 1% 1/2 1/4 14 WORKABLE GAGES GIVEN IN INCHES MATCH EXISTING WHEN APPLICABLE

BOLT TIGHTENING PROCEDURE:

1. TIGHTEN CONNECTION BOLTS BY AISC - "TURN OF THE NUT" METHOD, USING THE CHART BELOW.

BOLT LENGTHE HE TO AND INCLUDING FOUR DIS

	PRINCILLO OL	10 AND INCCODING FOOR DIA.	
15	BOLTS UP	TO AND INCLUDING 2.0 INCH LENGTH	+ A TURN BEYOND SNUG TICH
N. W. W.	BOLTS UP	TO AND INCLUDING 2.5 INCH LENGTH	+ X TURN BEYOND SNUG TIGH
***	BOLTS UP	TO AND INCLUDING 3.0 INCH LENGTH	+X TURN BEYOND SNUG TICH
34.	BOLTS UP	TO AND INCLUDING 3.5 INCH LENGTH	+ & TURN BEYOND SNUG TIGH
1"	BOLTS UP	TO AND INCLUDING 4.0 INCH LENGTH	+ % THRN REYOUR SNIIC TICH

BC

DLT	LENGTHS OVER FOUR DIA. BUT NOT EXCE	EDING EIGHT DIA.
	BOLTS 2.25 TO 4.0 INCH LENGTH	+ X TURN BEYOND SNUG TIGHT
が省がない	BOLTS 2.75 TO 5.0 INCH LENGTH	+ 1/2 TURN BEYOND SNUG TIGHT
*	BOLTS 3.25 TO 6.0 INCH LENGTH	+ 1/2 TURN BEYOND SNUG TIGHT
14	BOLTS 3.75 TO 7.0 INCH LENGTH	+½ TURN BEYOND SNUG TIGHT
1	BOLTS 4.25 TO 8.0 INCH LENGTH	+ 1/2 TURN BEYOND SNUG TIGHT

- 2. CONNECTION BOLTS SUBJECT TO DIRECT TENSION SHALL BE INSTALLED AND TIGHTENED AS PER SECTION 8.2.1 OF THE AISC SPECIFICATION FOR STRUCTURAL JOINTS USING A325 OR A490 BOLTS, LOCATED IN THE AISC MANUAL OF STEEL CONSTRUCTION. THE INSTALLATION PROCEDURE IS PARAPHRASED AS FOLLOWS:
- FASTENERS SHALL BE INSTALLED IN PROPERLY ALIGNED HOLES AND TIGHTENED BY ONE OF THE METHODS DESCRIBED IN SUBSECTION 8.2.1 THROUGH 8.2.4.

8.2.1 TURN-OF-THE-NUT TIGHTENING

BOLTS SHALL BE INSTALLED IN ALL HOLES OF THE CONNECTION AND BROUGHT TO A SNUG TIGHT CONDITION AS DEFINED IN SECTION 8.1, UNTIL ALL THE BOLTS ARE SIMULTANEOUSLY SNUG TIGHT AND THE CONNECTION OF THE CONNECTION SHALL BE TIGHTENED FURTHER BY THE APPLICABLE AMOUNT OF ROTATION SPECIFIED ABOVE, DURING THE TIGHTENING OPERATION. THERE SHALL BE NO ROTATION OF THE PART NOT TURNED BY THE WRENCH, TIGHTENING SHALL PROGRESS SYSTEMATICALLY FROM THE MOST RIGIO PART OF THE JOINT IN A MANNER THAT WILL MINIMIZE RELAXATION PREMOUSLY PRETENSIONED BOLTS.


4. ALL OTHER BOLTED CONNECTIONS SHALL BE BROUGHT TO A SNUG TIGHT CONDITION AS DEFINED IN SECTION 8.1 OF THE SPECIFICATION.

NOMINAL HOLE DIMENSIONS

ELOPT DIAMETER	HOLE	SHORT SHOT
8	No.	% × %
S 14 1	W.	4 14
*	**Ka	1% × 1
CAL	His .	March.
1	1.Xs	1% X 1%



BOLT EDGE AND SPACING NAMETER * 13% 2% 24.5 146 MIN DIMENSIONS EDGE GIVEN IN INCHES SPACING J



PLANS PREPARED FOR:

CROWN CASTLE

3530 TORINGDON WAY, SUITE 300 CHARLOTTE, NC 28277 OFFICE: (704) 877-8397

PROJECT INFORMATION:

WARD BU #: 876381

2365 LONG HILL RD. GUILFORD, CT 06437 (NEW HAVEN COUNTY)

PLANS PREPARED BY



TOWER ENGINEERING PROFESSIONALS

326 TRYON ROAD RALEIGH, NC 27603 OFFICE: (919) 661-6351 www.tepgroup.net



04-24-15 MODIFICATION DRAWINGS REV DATE ISSUED FOR:


DRAWN BY: XXX CHECKED BY: XXX SHEET TITLE:

PROJECT NOTES II


SHEET NUMBER-


REVISION

TEP # 51819.31710



THE THRO DIGIT - THE NUMBER OF BOLTS ON THAT BAR STARTING WITH THE LOWEST BOLT AS 1 POLES ARE TO BE LABELED IN ACCORDANCE WITH THE MONOPOLE FLAT NUMBER PROCEDURE





PLANS PREPARED FOR:

CROWN CASTLE

3530 TORINGOON WAY, SUITE 300 CHARLOTTE, NC 28277 OFFICE: (704) 877-8397

PROJECT INFORMATION:

WARD BU #: 876381

2365 LONG HILL RD. GUILFORD, CT 06437 (NEW HAVEN COUNTY)

PLANS PREPARED BY:



TOWER ENGINEERING PROFESSIONALS

326 TRYON ROAD RALEIGH, NC 27603 OFFICE: (919) 661-6351 www.tepgroup.net



O 04-24-15 MODIFICATION DRAWINGS
REV DATE ISSUED FOR:

DRAWN BY: RST CHECKED BY: AAA


SHEET TITLE:


AJAX BOLT INSTALLATION DETAILS

SHEET NUMBER:

REVISION:

TEP #: 51819.31710





POLE SPECIFICATIONS POLE SHAFT GRADE: ASTM A572-65 ANCHOR BOLT GRADE: ASTM A615-75 **OUTER DIAMETER** SECTION SHAFT LAP SHAFT (IN.) LENGTH THICKNESS SPLICE SECTION (INL) (FT.) (FT.) TOP BOTTOM 2 53.17 0.313 4.83 22.487 34,330 53.04 0.375 42.197 54,000

ATTENTION

NO DETAILED INFORMATION REGARDING INTERFERENCES WAS PROVIDED. THEREFORE, CONTRACTOR SHALL FIELD VERRY ALL EXISTING CONDITIONS AND DIMENSION BEFORE FABRICATING MATERIALS AND PROCEEDING WITH THE WORK REPORT ANY AND ALL DISCREPANCIES TO TOWER ENGINEERING PROFESSIONALS, INC., AND CROWN CASTLE CONSTRUCTION MANAGER IMMEDIATELY.

MODIFICATION SCHEDULE

ELEVATION MODIFICATION DESCRIPTION INSTALL PROPOSED MONOPOLE SHAFT REINFORCEMENT. SEE SHEETS 119.25 - 129.25 S-2 THROUGH S-4 FOR DETAILS.

CROWN (CASTLE WILL CONTRACT WITH A THREE PARKY VENDES OF ELEPTORY THE INDOMERATION INSPECTION THE CONTRACTOR SHAPE COORD NATE THE INSPECTION WITH THE MODIFICATION NEED THAT AND CROWN (CASTLE PROVINCIAL WARRANCE SETS SEEDS NEED TO

NOTES:

- ANTENNAS AND OTHER APPURTENANCES MAY NEED TO BE TEMPORARILY REMOVED OR MOVED DURING THE INSTALLATION OF THE MODIFICATIONS SHOWN ABOVE.
- CONTRACTOR SHALL GROER AND INSTALL A NEW TOWER TAG IF THE EXISTING TOWER TAG IS MOVED OR DAMAGED DUE TO THE INSTALLATION OF THE MODIFICATION SHOWN ABOVE.
- THE CUMBING FACILITIES, SAFETY CLIMB AND ALL PARTS THEREOF SHALL NOT BE IMPEDED, MODIFIED OR ALTERED WITHOUT THE EXPRESS WRITTEN APPROVAL OF THE TOWER OWNER OR ENGINEER OF RECORD.

AS-BUILTS (RED - LINES)

PLANS PREPARED FOR:

CROWN CASTLE

3530 TORINGDON WAY, SUITE 300 CHARLOTTE, NC 28277 OFFICE: (704) 877-8397

PROJECT INFORMATION:

WARD BU #: 876381

2365 LONG HILL RD. GUILFORD, CT 06437 (NEW HAVEN COUNTY)

PLANS PREPARED BY:



TOWER ENGINEERING PROFESSIONALS

326 TRYON ROAD RALEIGH, NC 27603 OFFICE: (919) 661-6351 www.tepgroup.net



O 04-24-15 MODIFICATION DRAWINGS REV DATE ISSUED FOR:

DRAWN BY: RST CHECKED BY: AAA

SHEET TITLE:

TOWER ELEVATION AND MODIFICATION SCHEDULE

SHEET NUMBER:

REVISION:


TEP # 51819.31710

TOWER ELEVATION

SCALE: 1" = 20'-0"

40

SCALE IN FEET



CROWN CASTLE 65KSI FLAT PLATE REINFORCEMENT SCHEDULE

PART NUMBER	FLATS / ANGLES	BOTTOM ELEVATION (FT)	TOP ELEVATION (FT)	FLAT PLATE LENGTH (FT)	FLAT PLATE QUANTITY		NATION LTS	MAXIMUM INTERMEDIATE BOLT SPACING (IN)	TOTAL BOLT QUANTITY	TOTAL STEEL WEIGHT (LB)	TERMI (DE:	NATION TAIL (TOP)
CCI-SFP-04510010	1713	119.25	129.25	10.00	3	6	6	20.00	48	459.4	4	3.4
								TOTALS:	48	459.4		


NOTES:


- 1. REFER TO SHEETS N-4 AND N-5 FOR BOLT INSTALLATION DETAILS.
- 2. SEE SHEET S-4 FOR TERMINATION DETAILS.
- 3. ELEVATIONS ARE NOMINAL. REFERENCE STANDARD DETAILS FOR VARIATIONS IN TOP AND BOTTOM ELEVATIONS
- 4. SHIMS FOR MONOPOLE REINFORCEMENT MEMBER SHALL BE REQUIRED WHERE GAPS BETWEEN THE POLE SHAFT AND REINFORCING MEMBER EXIST AT FASTENER LOCATIONS. FOR INTERMEDIATE CONNECTIONS, THE MINIMUM SHIM LENGTH AND WIDTH SHALL BE THE WOTH OF THE REINFORCING MEMBER. FOR TERMINATION CONNECTIONS, A CONTINUOUS SHIM PLATE (PREFERRED) OR EQUIVALENT INDIVIDUAL SHIM PLATES THE WOTH OF THE REINFORCING MEMBER MAY BE USED. ADJACENT SHIMS PLATE THICKNESSES MAY TAPER IN INCREMENTS OF \$% AND SHALL BE NO LESS THAN \$%. STACKING OF SHIMS IS PERMITTED. SHIMS GREATER THAN \$% IN THICKNESS LOCATED WITHIN THE TERMINATION LENGTH OF THE SHAFT REINFORCEMENT PLATE SHALL BE WELDED TO THE SHAFT REINFORCEMENT PLATE.
- 5. FASTENER WEIGHT, SHIM PLATE WEIGHT, AND REINFORCING SPLICE PLATE WEIGHT NOT TABULATED IN THE TOTAL STEEL WEIGHTS.
- 6. ALL MATERIAL QUANTITIES ARE APPROXIMATE AND SHALL BE FIELD VERIFIED

CCI PART NUMBER FORMAT: CCI-DOXI-DXXXXXXXXXX



FLATP	LATE STANDARD NOMENCLATURE	NOTES
CCI-SFP	STANDARD FLAT PLATE	
CCI-WSFP	WELDABLE STANDARD FLAT PLATE	SEE CMRP 65 KSI PARTS CATALOG - 2ND
CCI-AFP	AUXILIARY FLAT PLATE	EDITION AND THIS SHEET FOR DETAILS
OCI-WAFP	WELDABLE AUXILIARY FLAT PLATE	AMERICAN DE LA PROMISION DE L'AMERICAN DE L'
CCI-CFP	CUSTOM FLAT PLATE	SEE THIS SHEET FOR DETAILS
OCI-WCFP	WELDABLE CUSTOM FLAT PLATE	SEE IPES SHEET FOR DETAILS





CONTRACTOR TO PROVIDE FLAT PLATE HOISTING DETAIL AND SUBMIT TO CROWN ENGINEERING PRIOR TO FABRICATION PLANS PREPARED FOR:

CROWN CASTLE

3530 TORINGDON WAY, SUITE 300 CHARLOTTE, NC 28277 OFFICE: (704) 877-8397

PROJECT INFORMATION:

WARD BU #: 876381

2365 LONG HILL RD. GUILFORD, CT 06437 (NEW HAVEN COUNTY)

PLANS PREPARED BY:



TOWER ENGINEERING PROFESSIONALS

326 TRYON ROAD RALEIGH, NC 27603 OFFICE: (919) 661-6351 www.tepgroup.net



511	<u> </u>	
0		
0	04-24-15	MODIFICATION DRAWINGS
REV	DATE	ISSUED FOR:

DRAWN BY: RST CHECKED BY: AAA

SHEET TITLE:

SHAFT REINFORCEMENT DETAILS


SHEET NUMBER:

REVISION:

TEP # 51819.31710

TYPICAL FLAT PLATE REINFORCEMENT DETAIL

SCALE: N.T.S.







September 10th, 2015

MasTec Network Solutions 6323 E. Molloy Rd. East Syracuse, NY 13057

FDH Velocitel 6521 Meridien Dr. Raleigh, NC 27616

Ref: Crown Castle – Ward - BU# 8876381 – Non-Tension Controlled Bolt Inspection

Attn: FDH PMI:

The AJAX M20 x 95mm bolts with DTI squirter washers, installed by MasTec Network Solutions during the site installation August 2015, were installed in accordance with the TEP CD's, dated 4/24/15, and per manufacturers instructions.

If you have any questions or concerns, please do not hesitate to contact me at (315) 480-8750. Thank you.

Sincerely,

Neal J Cafalone

Neal J Cafalone Project Manager MI Inspector Redlines

STRUCTURAL DESIGN DRAWINGS

SITE NAME:

WARD

CROWN CASTLE BU NUMBER:

876381

APPLICATION NUMBER:

282674 REV. 4

SITE ADDRESS:

2365 LONG HILL RD. **GUILFORD, CT 06437** (NEW HAVEN COUNTY) N 41° 20' 47.34", W 72° 43' 23.15"

INDEX OF CHEETO

MODIFICATION PROVISIONS

THE MODIFICATIONS DEPICTED ON THESE DRAWINGS ARE BASED ON THE RECOMMENDATIONS OUTLINED IN THE STRUCTURAL MODIFICATION ANALYSIS REPORT COMPLETED BY TOWER ENGINEERING PROFESSIONALS (TEP), JOB#: 51819.31710 DATED APRIL 24, 2015 (REV 0). THIS REPORT IS BASED ON A SPECIFIC ANTENNA LOADING AND COAX CONFIGURATION. SEE THE REPORT FOR THE ANTENNA AND COAX LOADING INFORMATION. ANY OTHER ANTENNA OR COAX CONFIGURATION REQUIRES REVIEW BY TEP. SATISFACTORY COMPLETION OF THE MODIFICATIONS INDICATED ON THESE DRAWINGS WILL RESULT IN THE STRUCTURE MEETING THE REQUIREMENTS OF THE SPECIFICATIONS UNDER WHICH THE STRUCTURAL WAS

CONTRACTOR SHALL FIELD VERIFY ALL: DIMENSIONS, QUANTITIES, PART NUMBERS AND COAX/ANTENNA PLACEMENTS PRIOR TO: BIDDING ORDERING MATERIALS, AND CONSTRUCTION.

INDEX OF SHEETS				
NO.	SHEET TITLE			
T-1	TITLE SHEET	0		
N-1	MI CHECKLIST AND NOTES	0		
N-2	PROJECT NOTES I	0		
N-3	PROJECT NOTES II	0		
N-4	AJAX BOLT INSTALLATION DETAILS	0		
N-5	NEXGEN2 INSTALLATION DETAILS	0		
S-1	TOWER ELEVATION AND MODIFICATION SCHEDULE	0		
S-2	SECTION DETAILS	0		
S-3	SHAFT REINFORCEMENT DETAILS	0		
S-4	TYP. SHAFT REINFORCEMENT DETAILS	0		

PROJECT TEAM

CCI MODIFICATION PROJECT MANAGER:

CROWN CASTLE

ADDRESS CITY, STATE, ZIP 3530 TORINGDON WAY, SUITE 300

CHARLOTTE, NC 28277 JOHN MCGEE

PHONE (704) 877-8397

FMAII JOHN.MCGEE@CROWNCASTLE.COM

ENGINEERING FIRM PROJECT MANAGER:

TOWER ENGINEERING PROFESSIONALS, INC.

ADDRESS CITY, STATE, ZIP RALEIGH, NC 27603 JOHN S. COPPEDGE, E.I.

PHONE (919) 661-6351 FMAII CMRP@TEPGROUP.NET

ATTENTION

ALL CONTRACTORS, ANYTIME YOU ACCESS A CROWN SITE FOR ANY REASON YOU ARE TO CALL THE CROWN NOC UPON ARRIVAL AND DEPARTURE, DAILY AT 800-788-7011.

PLANS PREPARED FOR:

CROWN CASTLE

3530 TORINGDON WAY, SUITE 300 CHARLOTTE, NC 28277 OFFICE: (704) 877-8397

PLANS PREPARED BY:



326 TRYON ROAD RALEIGH, NC 27603 OFFICE: (919) 661-6351 www.tepgroup.net



0	04-24-15	MODIFICATION DRAWINGS
REV	DATE	ISSUED FOR:

DRAWN BY: RST CHECKED BY:

SHEET TITLE:

TITLE SHEET

TEP #:51819.317

REVISION:

MI CHECKLIST

CONSTRUCTION / INSTALLATION INSPECTIONS AND TESTING REQUIRED (COMPLETED BY EOR)

REPORT ITEM

,						
PRE-CONSTRUCTION						
Х	MI CHECKLIST DRAWING					
Х	EOR APPROVAL					
Х	FABRICATION INSPECTION					
NA	FABRICATOR CERTIFIED WELD INSPECTION					
Х	MATERIAL TEST REPORT (MTR)					
NA	FABRICATOR NDE INSPECTION					
NA	NDE REPORT OF MONOPOLE BASE PLATE PER ENG-SOW-10033					
Х	PACKING SLIPS					
ADDITIONAL TESTING AND INSPE	CTIONS:					

CONSTRUCTION						
CONSTRUCTION INSPECTIONS						
CONTINUOUS FOUNDATION INSPECTIONS						
CONCRETE COMP. STRENGTH AND SLUMP TESTS						
GROUT COMP. STRENGTH (ASTM C109)						
POST INSTALLED ANCHOR ROD VERIFICATION						
BASE PLATE GROUT VERIFICATION						
CONTRACTOR'S CERTIFIED WELD INSPECTION AND NDE REPORTS						
EARTHWORK: LIFT AND DENSITY						
ON SITE COLD GALVANIZING VERIFICATION						
GUY WIRE TENSION REPORT						
GC AS-BUILT DOCUMENTS						
NON-TENSION CONTROLLED BOLT INSPECTION. SEE SHEET N-4 FOR DETAILS.						

ADDITIONAL TESTING AND INSPECTIONS:

POST-CONSTRUCTION					
Х	MI INSPECTOR REDLINE OR RECORD DRAWING(S)				
NA	POST INSTALLED ANCHOR ROD PULL-OUT TESTING				
Х	PHOTOGRAPHS				
ADDITIONAL TESTING AND INSPE	CTIONS:				

NOTE: X DENOTES A DOCUMENT NEEDED FOR THE PMI REPORT NA DENOTES A DOCUMENT THAT IS NOT REQUIRED FOR THE PMI REPORT

MODIFICATION INSPECTION NOTES:

GENERAL

THE MODIFICATION INSPECTION (MI) IS A VISUAL INSPECTION OF TOWER MODIFICATIONS AND A REVIEW OF CONSTRUCTION INSPECTIONS AND OTHER REPORTS TO ENSURE THE INSTALLATION WAS CONSTRUCTED IN ACCORDANCE WITH THE CONTRACT DOCUMENTS, NAMELY THE MODIFICATION DRAWINGS, AS DESIGNED BY THE ENGINEER OF RECORD (EOR).

THE MI IS TO CONFIRM INSTALLATION CONFIGURATION AND WORKMANSHIP ONLY AND IS NOT A REVIEW OF THE MODIFICATION DESIGN ITSELF, NOR DOES THE MI INSPECTOR TAKE OWNERSHIP OF THE MODIFICATION DESIGN, OWNERSHIP OF THE STRUCTURAL MODIFICATION DESIGN EFFECTIVENESS AND INTEGRITY RESIDES WITH THE EOR AT ALL TIMES.

ALL MI'S SHALL BE CONDUCTED BY A CROWN ENGINEERING VENDOR (AEV) OR ENGINEERING SERVICE VENDOR (AESV) THAT IS APPROVED TO PERFORM ELEVATED WORK FOR CROWN, SEE ENG-BUL-10173 LIST OF APPROVED MI

TO ENSURE THAT THE REQUIREMENTS OF THE MI ARE MET IT IS VITAL THAT THE GENERAL CONTRACTOR (GC) AND THE MI INSPECTOR BEGIN COMMUNICATING AND COORDINATING AS SOON AS A PO IS RECEIVED. IT IS EXPECTED THAT EACH PARTY WILL BE PROACTIVE IN REACHING OUT TO THE OTHER PARTY. IF CONTACT INFORMATION IS NOT KNOWN, CONTACT YOUR CROWN POINT OF CONTACT (POC).

REFER TO ENG-SOW-10007: MODIFICATION INSPECTION SOW FOR FURTHER DETAILS AND REQUIREMENTS.

MI INSPECTOR

THE MI INSPECTOR IS REQUIRED TO CONTACT THE GC AS SOON AS RECEIVING A PO FOR THE MI TO, AT A MINIMUM:

- REVIEW THE REQUIREMENTS OF THE MI CHECKLIST WORK WITH THE GC TO DEVELOP A SCHEDULE TO CONDUCT ON-SITE INSPECTIONS, INCLUDING FOUNDATION INSPECTIONS

THE MI IS RESPONSIBLE FOR COLLECTING ALL GENERAL CONTRACTORS (GC) INSPECTION AND TEST REPORTS, REVIEWING THE DOCUMENTS FOR ADHERENCE TO THE CONTRACT DOCUMENTS, CONDUCTING THE IN-FIELD INSPECTIONS, AND

GENERAL CONTRACTOR

THE GC IS REQUIRED TO CONTACT THE MI INSPECTOR AS SOON AS RECEIVING A PO FOR THE MODIFICATION INSTALLATION OR TURNKEY PROJECT TO, AT A

- REVIEW THE REQUIREMENTS OF THE MI CHECKLIST.
- WORK WITH THE MI INSPECTOR TO DEVELOP A SCHEDULE TO CONDUCT ON-SITE MI INSPECTIONS, INCLUDING FOUNDATION INSPECTIONS.
- BETTER UNDERSTAND ALL INSPECTION AND TESTING REQUIREMENTS.

THE GC SHALL PERFORM AND RECORD THE TEST AND INSPECTION RESULTS IN ACCORDANCE WITH THE REQUIREMENTS OF THE MI CHECKLIST AND ENG-SOW-10007.

RECOMMENDATIONS

THE FOLLOWING RECOMMENDATIONS AND SUGGESTIONS ARE OFFERED TO ENHANCE THE EFFICIENCY AND EFFECTIVENESS OF DELIVERING A MI REPORT:

- IT IS SUGGESTED THAT THE GC PROVIDE A MINIMUM OF 5 BUSINESS DAYS NOTICE, PREFERABLY 10, TO THE MI INSPECTOR AS TO WHEN THE SITE WILL BE READY FOR THE MI TO BE CONDUCTED
- THE GC AND MI INSPECTOR COORDINATE CLOSELY THROUGHOUT THE
- ENTIRE PROJECT.
 WHEN POSSIBLE IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR
 ON-SITE SIMULTANEOUSLY FOR ANY GUY WIRE TENSIONING OR RE-TENSIONING OPERATIONS.
- IT MAY BE BENEFICIAL TO INSTALL ALL TOWER MODIFICATIONS PRIOR TO CONDUCTING THE FOUNDATION INSPECTIONS TO ALLOW FOUNDATION AND MI INSPECTION(S) TO COMMENCE WITH ONE SITE VISIT.

RECOMMENDATIONS (CONTINUED)

WHEN POSSIBLE, IT IS PREFERRED TO HAVE THE GC AND MI INSPECTOR ON-SITE DURING THE MI TO HAVE ANY DEFICIENCIES CORRECTED DURING THE INITIAL MI, THEREFORE, THE GC MAY CHOOSE TO COORDINATE THE MI CAREFULLY TO ENSURE ALL CONSTRUCTION FACILTIES ARE AT THEIR DISPOSAL WHEN THE MI INSPECTOR IS ON SITE.

CANCELLATION OR DELAYS IN SCHEDULED MI

IF THE GC AND MI INSPECTOR AGREE TO A DATE ON WHICH THE MI WILL BE CONDUCTED, AND EITHER PARTY CANCELS OR DELAYS, CROWN SHALL NOT BE RESPONSIBLE FOR ANY COSTS, FEES, LOSS OF DEPOSITS AND/OR OTHER PENALTIES RELATED TO THE CANCELLATION OR DELAY INCURRED BY EITHER PARTY FOR ANY TIME (E.G. TRAVEL AND LODGING, COSTS OF KEEPING EQUIPMENT ON-SITE, ETC.). IF CROWN CONTRACTS DIRECTLY FOR A THIRD PARTY MI, EXCEPTIONS MAY BE MADE IN THE EVENT THAT THE DELAY/CANCELLATION IS CAUSED BY WEATHER OR OTHER CONDITIONS THAT MAY COMPROMISE THE SAFETY OF THE PARTIES INVOLVED.

CORRECTION OF FAILING MI'S

IF THE MODIFICATION INSTALLATION WOULD FAIL THE MI ("FAILED MI"), THE GC SHALL WORK WITH CROWN TO COORDINATE A REMEDIATION PLAN IN ONE OF TWO WAYS:

- CORRECT FAILING ISSUES TO COMPLY WITH THE SPECIFICATIONS CONTAINED IN THE ORIGINAL CONTRACT DOCUMENTS AND COORDINATE A SUPPLEMENT MI.
- OR WITH CROWN'S APPROVAL THE GC MAY WORK WITH FOR TO RE-ANALYZE THE MODIFICATION/REINFORCEMENT USING THE AS-BUILT CONDITION

MI VERIFICATION INSPECTIONS

CROWN RESERVES THE RIGHT TO CONDUCT A MI VERIFICATION INSPECTION TO VERIFY THE ACCURACY AND COMPLETENESS OF PREVIOUSLY COMPLETED MI INSPECTION(S) ON TOWER MODIFICATION

ALL VERIFICATION INSPECTIONS SHALL BE HELD TO THE SAME SPECIFICATIONS AND REQUIREMENTS IN THE CONTRACT DOCUMENTS IN ACCORDANCE WITH ENG-SOW-10007.

VERIFICATION INSPECTION MAY BE CONDUCTED BY AN INDEPENDENT AEV/AESV FIRM AFTER A MODIFICATION PROJECT IS COMPLETED, AS MARKED BY THE OF AN ACCEPTED "PASSING MI" OR "PASS AS NOTED MI" REPORT FOR THE ORIGINAL PROJECT

REQUIRED PHOTOS

BETWEEN THE GC AND THE MI INSPECTOR THE FOLLOWING PHOTOGRAPHS, AT A MINIMUM, ARE TO BE TAKEN AND INCLUDED IN THE MI REPORT-

- PRE-CONSTRUCTION GENERAL SITE CONDITION
- PHOTOGRAPHS DURING THE REINFORCEMENT MODIFICATION CONSTRUCTION/ERECTIONS AND INSPECTION:
- .. RAW MATERIALS
- .. PHOTOS OF ALL CRITICAL DETAILS FOUNDATION MODIFICATIONS
- WELD PREPARATION
- .. BOLT INSTALLATION AND TOROLLE
- . FINAL INSTALLED CONDITION .. SURFACE COATING REPAIR
- POST CONSTRUCTION PHOTOGRAPHS
- . FINAL IN FIELD CONDITION

PHOTOS OF ELEVATED MODIFICATION TAKEN FROM THE GROUND SHALL BE CONSIDERED INADEQUATE.

THIS IS NOT A COMPLETE LIST OF REQUIRED PHOTOS, PLEASE REFER TO ENG-SOW-10007.

PLANS PREPARED FOR:

CROWN CASTLE

3530 TORINGDON WAY, SUITE 300 CHARLOTTE, NC 28277 OFFICE: (704) 877-8397

PROJECT INFORMATION:

WARD BU #: 876381

2365 LONG HILL RD. GUILFORD, CT 06437 (NEW HAVEN COUNTY)

PLANS PREPARED BY:



TOWER ENGINEERING PROFESSIONALS

326 TRYON ROAD RALEIGH, NC 27603 OFFICE: (919) 661-6351 www.tepgroup.net



04-24-15 MODIFICATION DRAWINGS DATE ISSUED FOR

RST CHECKED BY: DRAWN BY

SHEET TITLE:

MI CHECKLIST AND NOTES

SHEET NUMBER:

REVISION:

TEP #: 51819.317

GENERAL NOTES:

- ALL REFERENCES TO THE OWNER IN THESE DOCUMENTS SHALL BE CONSIDERED CROWN CASTLE OR ITS DESIGNATED REPRESENTATIVE.
- 2. ALL WORK PRESENTED ON THESE DRAWINGS MUST BE COMPLETED BY THE CONTRACTOR UNLESS NOTED OTHERWISE. THE CONTRACTOR MUST HAVE CONSIDERABLE EXPERIENCE IN PERFORMANCE OF WORK SIMILAR TO THAT DESCRIBED HEREIN. BY ACCEPTANCE OF THIS ASSIGNMENT, THE CONTRACTOR IS ATTESTING THAT HE DOES HAVE SUFFICIENT EXPERIENCE AND ABILITY, THAT HE IS KNOWLEDGEABLE OF THE WORK TO BE PERFORMED AND THAT HE IS PROPERLY LICENSED AND PROPERLY REGISTERED TO DO THIS WORK IN THE STATE OF CONNECTICUT.
- 3. WORK SHALL BE COMPLETED IN ACCORDANCE WITH THE 2005 CONNECTICUT STATE BUILDING CODE.
- 4. UNLESS SHOWN OR NOTED OTHERWISE ON THE CONTRACT DRAWINGS, OR IN THE SPECIFICATIONS, THE FOLLOWING NOTES SHALL APPLY TO THE MATERIALS LISTED HEREIN, AND TO THE PROCEDURES TO BE USED ON THIS PROJECT.
- ALL HARDWARE ASSEMBLY MANUFACTURER'S INSTRUCTIONS SHALL BE FOLLOWED EXACTLY AND SHALL SUPERSEDE ANY CONFLICTING NOTES ENCLOSED HEREIN.
- 6. IT IS THE CONTRACTOR'S SOLE RESPONSIBILITY TO DETERMINE ERECTION PROCEDURE AND SEQUENCE TO ENSURE THE SAFETY OF THE STRUCTURE AND ITS COMPONENT PARTS DURING ERECTION AND/OR FIELD MODIFICATIONS. THIS INCLUDES, BUT IS NOT LIMITED TO, THE ADDITION OF TEMPORARY BRACING, GUYS OR TIE DOWNS THAT MAY BE NECESSARY, SUCH MATERIAL SHALL BE REMOVED AND SHALL REMAIN THE PROPERTY OF THE CONTRACTOR AFTER THE COMPLETION OF THE PROJECT.
- 7. ALL DIMENSIONS, ELEVATIONS, AND EXISTING CONDITIONS SHOWN ON THE DRAWINGS SHALL BE FIELD VERIFIED BY THE CONTRACTOR PRIOR TO BEGINNING ANY MATERIALS ORDERING, FABRICATION OR CONSTRUCTION WORK ON THIS PROJECT. CONTRACTOR SHALL NOT SCALE CONTRACT DRAWINGS IN LIEU OF FIELD VERIFICATIONS. ANY DISCREPANCIES SHALL BE IMMEDIATELY BROUGHT TO THE ATTENTION OF THE OWNER AND THE OWNER. SEGMERER. THE DISCREPANCIES MUST BE RESOLVED BEFORE THE CONTRACTOR TO PROCEED WITH THE WORK. THE CONTRACT DOCUMENTS DO NOT INDICATE THE METHOD OF CONSTRUCTION. THE CONTRACTOR SHALL SUPERVISE AND DIRECT THE WORK AND SHALL BE SOLELY RESPONSIBLE FOR ALL CONSTRUCTION MEANS, METHODS, TECHNIQUES, SEQUENCES, AND PROCEDURES. OBSERVATION VISITS TO THE SITE BY THE OWNER AND JOY THE ENGINEER SHALL NOT INCLUDE INSPECTION OF THE PROTECTIVE MEASURES OR THE PROCEDURES.
- 8. ALL MATERIALS AND EQUIPMENT FURNISHED SHALL BE NEW AND OF GOOD QUALITY, FREE FROM FAULTS AND DEFECTS AND IN CONFORMANCE WITH THE CONTRACT DOCUMENTS. ANY AND ALL SUBSTITUTIONS MUST BE PROPERLY APPROVED AND AUTHORIZED IN WRITING BY THE OWNER AND ENGINEER PRIOR TO INSTALLATION. THE CONTRACTOR SHALL FURNISH SATISFACTORY EVIDENCE AS TO THE KIND AND QUALITY OF THE MATERIALS AND EQUIPMENT BEING SUBSTITUTED.
- 9. THE CONTRACTOR SHALL BE RESPONSIBLE FOR INITIATING, MAINTAINING, AND SUPERVISING ALL SAFETY PRECAUTIONS AND PROGRAMS IN CONNECTION WITH THE WORK. THE CONTRACTOR IS RESPONSIBLE FOR ENSURING THAT THIS PROJECT AND RELATED WORK COMPLIES WITH ALL APPLICABLE LOCAL, STATE, AND FEDERAL SAFETY CODES AND REGULATIONS GOVERNING THIS WORK.
- ACCESS TO THE PROPOSED WORK SITE MAY BE RESTRICTED. THE CONTRACTOR SHALL COORDINATE INTENDED CONSTRUCTION ACTIVITY, INCLUDING WORK SCHEDULE AND MATERIALS ACCESS, WITH THE RESIDENT LEASING AGENT FOR APPROVAL.
- 11. ALL PERMITS THAT MUST BE OBTAINED ARE THE RESPONSIBILITY OF THE CONTRACTOR. THE CONTRACTOR WILL BE RESPONSIBLE FOR ABIDING BY ALL CONDITIONS AND REQUIREMENTS OF THE PERMITS.
- 12. IF APPLICABLE, ALL CONCRETE WORK SHALL COMPLY TO LOCAL CODES AND THE ACI 318-05, "BUILDING REQUIREMENTS FOR STRUCTURAL CONCRETE".
- 13. 24 HOURS PRIOR TO THE BEGINNING OF ANY CONSTRUCTION, THE CONTRACTOR MUST NOTIFY THE APPLICABLE JURISDICTIONAL (STATE, COUNTY OR CITY) ENGINEER.
- 14. ALL MATERIALS AND WORKMANSHIP SHALL BE WARRANTED FOR ONE YEAR FROM ACCEPTANCE DATE.
- 15. ALL TOWER DIMENSIONS SHALL BE VERIFIED WITH THE PLANS (LATEST REVISION) PRIOR TO COMMENCING CONSTRUCTION. NOTIFY THE ENGINEER IMMEDIATELY IF ANY DISCREPANCIES ARE DISCOVERED. THE OWNER SHALL HAVE A SET OF APPROVED PLANS AVAILABLE AT THE SITE AT ALL TIMES WHILE WORK IS BEING PERFORMED. A DESIGNATED RESPONSIBLE EMPLOYEE SHALL BE AVAILABLE FOR CONTACT BY GOVERNING ACTIVEY INSPECTORS.
- 16. ALL TOWER MODIFICATION WORK SHALL BE IN ACCORDANCE WITH TIA-1019-A STANDARD FOR INSTALLATION, ALTERATION AND MAINTENANCE OF ANTENNA SUPPORTING STRUCTURES AND ANTENNAS.
- 17. THE CLIMBING FACILITIES, SAFETY CLIMB AND ALL PARTS THEREOF SHALL NOT BE IMPEDED, MODIFIED OR ALTERED WITHOUT THE EXPRESS WRITTEN APPROVAL OF THE TOWER OWNER OR ENGINEER OF RECORD.

PLANS PREPARED FOR:

CROWN CASTLE

3530 TORINGDON WAY, SUITE 300 CHARLOTTE, NC 28277 OFFICE: (704) 877-8397

PROJECT INFORMATION:

WARD BU #: 876381

2365 LONG HILL RD. GUILFORD, CT 06437 (NEW HAVEN COUNTY)

PLANS PREPARED BY:



TOWER ENGINEERING PROFESSIONALS

326 TRYON ROAD RALEIGH, NC 27603 OFFICE: (919) 661-6351 www.tepgroup.net



REV	DATE	ISSUED FOR:
0	04-24-15	MODIFICATION DRAWINGS

DRAWN BY: RST CHECKED BY: AAA

SHEET TITLE:

PROJECT NOTES I

SHEET NUMBER:

REVISION:


TEP #: 51819.3171

STRUCTURAL STEEL NOTES:

- THE FABRICATION AND ERECTION OF STRUCTURAL STEEL SHALL CONFORM TO THE AISC SPECIFICATION FOR MANUAL OF STEEL CONSTRUCTION, ALLOWABLE STRESS DESIGN (ASD), 9TH EDITION.
- UNLESS OTHERWISE NOTED, ALL STRUCTURAL ELEMENTS SHALL CONFORM TO THE FOLLOWING REQUIREMENTS: STRUCTURAL STEEL:
 - ANGLE: ASTM A36
 - PIPE/TUBE: ASTM A500-50
 - PLATE: ASTM A36 (SELF SUPPORTING AND GUYED TOWERS)
 - PLATE: ASTM A572-65 (MONOPOLE)
 - A. ALL BOLTS, ASTM A325 TYPE I GALVANIZED HIGH STRENGTH BOLTS.
 - B. ALL U-BOLTS, ASTM A193 GRADE B7
 - C. ALL NUTS, ASTM A563 CARBON AND ALLOY STEEL NUTS.
 -). ALL WASHERS, ASTM F436 HARDENED STEEL WASHERS.
- ALL CONNECTIONS NOT FULLY DETAILED ON THESE PLANS SHALL BE DETAILED BY THE STEEL FABRICATOR IN ACCORDANCE WITH AISC SPECIFICATION FOR MANUAL OF STEEL CONSTRUCTION, ASD, 9TH EDITION.
- 4. HOLES SHALL NOT BE FLAME CUT THRU STEEL UNLESS APPROVED BY THE ENGINEER
- 5. HOT-DIP GALVANIZE ALL ITEMS UNLESS OTHERWISE NOTED, AFTER FABRICATION WHERE PRACTICABLE. GALVANIZING: ASTM A123, ASTM, A153/A153M OR ASTM A653/A653M, G90, AS APPLICABLE. ADDITIONALLY, ALL NEW STEEL SHALL BE PAINTED TO MATCH EXISTING STEEL. CONTRACTOR SHALL OBTAIN WRITTEN PERMISSION TO PROTECT STEEL BY ANY OTHER MEANS.
- 5. REPAIR DAMAGED SURFACES WITH GALVANIZING REPAIR METHOD AND PAINT CONFORMING TO ASTM A780 OR BY APPLICATION OF STICK OR THICK PASTED MATERIAL SPECIFICALLY DESIGNED FOR REPAIR OF GALVANIZING. CLEAN AREAS TO BE REPAIRED AND REMOVE SLAG FROM WELDS. HEAT SURFACES TO WHICH STICK OR PASTE MATERIAL IS APPLIED, WITH A TORCH TO A TEMPERATURE SUFFICIENT TO MELT THE METALLICS IN STICK OR PASTED; SPREAD MOLTEN MATERIAL UNIFORMLY OVER SURFACES TO BE COATED AND WHE OFF EXCESS MATERIAL, AFTER REPAIR, STEEL SHALL BE REPAINTED TO MATCH EXISTING FINISH (IF APPLICABLE).
- 7. A NUT LOCKING DEVICE SHALL BE INSTALLED ON ALL PROPOSED AND/OR REPLACED BOLTS.
- ALL PROPOSED AND/OR REPLACED BOLTS SHALL BE OF SUFFICIENT LENGTH TO EXCLUDE THE THREADS FROM THE SHEAR PLANE.
- ALL PROPOSED AND/OR REPLACED BOLTS SHALL BE OF SUFFICIENT LENGTH SUCH THAT THE END OF THE BOLT BE AT LEAST FLUSH WITH THE FACE OF THE NUT. IT IS NOT PERMITTED FOR THE BOLT END TO BE BELOW THE FACE OF THE NUT AFTER TIGHTENING IS COMPLETED.
- 10. GALVANIZED ASTM A325 BOLTS SHALL NOT BE REUSED

WELDING NOTES:

- . ALL WELDING SHALL BE IN ACCORDANCE WITH THE AWS D1.1/D1.1M: 2004 "STRUCTURAL WELDING CODE-STEEL".
- 2. ALL WELDING SHALL BE PERFORMED BY AWS CERTIFIED WELDERS
- CONTRACTOR SHALL RETAIN AN AWS CERTIFIED WELD INSPECTOR TO PERFORM VISUAL INSPECTIONS ON FIELD
 WELDS. A LETTER AND REPORT SHALL BE ISSUED TO THE CONTRACTOR. CONTRACTOR SHALL SUBMIT LETTER
 AND REPORT TO TOWER ENGINEERING PROFESSIONALS.
- 4. GRIND THE SURFACE ADJACENT TO THE WELD FOR A DISTANCE OF 2" MINIMUM ALL AROUND. GRIND THE SURFACE OF THE ROD TO BE INSTALLED FOR A DISTANCE OF 2" MINIMUM ALL AROUND THE AREA TO BE WELDED. ENSURE BOTH AREAS ARE 100% FREE OF ALL GALVANIZING. SURFACES TO BE WELDED SHALL BE FREE FROM SCALE, SLAG, RUST, MOISTURE, GREASE OR ANY OTHER FOREIGN MATERIAL THAT WOULD PREVENT PROPER WELDING.
- DO NOT WELD IF THE TEMPERATURE OF THE STEEL IN THE VICINITY OF THE WELD AREA IS BELOW OF. THE MINIMUM PREHAT AND INTERPASS TEMPERATURE REQUIREMENTS SHALL COMPLY WITH SECTION 3.5.1 AND TABLE 3.2 OF THE AWS D1.1/D1.1M:2004.
- 6. DO NOT WELD ON WET OR FROST-COVERED SURFACES & PROVIDE ADEQUATE PROTECTION FROM HIGH WINDS.
- FOR ALL WELDING, USE 80 KSI LOW HYDROGEN ELECTRODES. ELECTRODES SHALL BE APPROPRIATE FOR THE WELDING POSITION REQUIRED TO MAKE THE JOINT.
- 8. AFTER FINAL INSPECTION, THE AREA OF THE WELDS, THE INSTALLATION AND ALL SURFACES DAMAGED BY WELDING OF GRINDING SHALL RECEIVE A COLD—GALVANIZED COATING, THIS COATING SHALL BE APPLIED BY BRUSH. THE GALVANIZING COMPOUND SHALL CONTAIN A MINIMUM OF 95% ± PURZ ZINC. THE FINISHED COATING SHALL BE A MINIMUM THICKNESS OF 3 MILS
- FOR MONOPOLE TOWERS FULL PENETRATION WELDS IN THE VICINITY OF THE BASE OF THE TOWER ARE REQUIRED TO BE 100% NDE INSPECTED BY ULTRASONIC TESTING (UT) IN ACCORDANCE WITH AWS D1.1.
- 10. FOR MONOPOLE TOWERS PARTIAL PENETRATION AND FILLET WELDS IN THE VICINITY OF THE BASE OF THE TOWER ARE REQUIRED TO BE 50% NDE INSPECTED BY MAGNETIC PARTICLE (MT) IN ACCORDANCE WITH AWS D1.1.



BOLT TIGHTENING PROCEDURE:

TIGHTEN CONNECTION BOLTS BY AISC — "TURN OF THE NUT" METHOD, USING THE CHART BELOW.

BOLT LENGTHS UP TO AND INCLUDING FOUR DIA.

1/2"	BOLTS UP	TO AND	INCLUDING	2.0	INCH	LENGTH	+ 1/3	TURN	BEYOND	SNUG	TIGHT
%"	BOLTS UP	TO AND	INCLUDING	2.5	INCH	LENGTH	+1/3	TURN	BEYOND	SNUG	TIGHT
3/4"	BOLTS UP	TO AND	INCLUDING	3.0	INCH	LENGTH	+1/3	TURN	BEYOND	SNUG	TIGHT
%"	BOLTS UP	TO AND	INCLUDING	3.5	INCH	LENGTH	+1/3	TURN	BEYOND	SNUG	TIGHT
1"	BOLTS UP	TO AND	INCLUDING	4.0	INCH	LENGTH	+ 1/3	TURN	BEYOND	SNUG	TIGHT

BOLT LENGTHS OVER FOLIR DIA BLIT NOT EXCEEDING FIGHT DIA

JULI	LENGTHS OVER FOOR DIA. BUT NOT EXCEEDING EIGH	III DIA.				
1/2"	BOLTS 2.25 TO 4.0 INCH LENGTH	+ 1/2	TURN	BEYOND	SNUG	TIGHT
5%"	BOLTS 2.75 TO 5.0 INCH LENGTH	+1/2	TURN	BEYOND	SNUG	TIGHT
3/4"	BOLTS 3.25 TO 6.0 INCH LENGTH	+ 1/2	TURN	BEYOND	SNUG	TIGHT
%"	BOLTS 3.75 TO 7.0 INCH LENGTH	+1/2	TURN	BEYOND	SNUG	TIGHT
1"	POLTS 4.25 TO 8.0 INCH LENGTH	_ L	THEN	BEYOND	SHILLS	TICHT

- 2. CONNECTION BOLTS SUBJECT TO DIRECT TENSION SHALL BE INSTALLED AND TICHTENED AS PER SECTION 8.2.1 OF THE AISC SPECIFICATION FOR STRUCTURAL JOINTS USING A325 OR A490 BOLTS, LOCATED IN THE AISC MANUAL OF STEEL CONSTRUCTION. THE INSTALLATION PROCEDURE IS PARAPHRASED AS FOLLOWS:
- 3. FASTENERS SHALL BE INSTALLED IN PROPERLY ALIGNED HOLES AND TIGHTENED BY ONE OF THE METHODS DESCRIBED IN SUBSECTION 8.2.1 THROUGH 8.2.4.

8.2.1 TURN-OF-THE-NUT TIGHTENING

BOLTS SHALL BE INSTALLED IN ALL HOLES OF THE CONNECTION AND BROUGHT TO A SNUG TIGHT CONDITION AS DEFINED IN SECTION 8.1, UNTIL ALL THE BOLTS ARE SIMULTANEOUSLY SNUG TIGHT AND THE CONNECTION IS FULLY COMPACTED. FOLLOWING THIS INITIAL OPERATION ALL BOLTS IN THE CONNECTION SHALL BE TIGHTENED FURTHER BY THE APPLICABLE AMOUNT OF ROTATION SPECIFIED ABOVE. DURING THE TIGHTENING OPERATION THERE SHALL BE NO ROTATION OF THE PART NOT TURNED BY THE WRENCH. TIGHTENING SHALL PROGRESS SYSTEMATICALLY FROM THE MOST RIGID PART OF THE JOINT IN A MANNER THAT WILL MINIMIZE RELAXATION OF PREVIOUSLY PRETENSIONED BOLTS.


4. ALL OTHER BOLTED CONNECTIONS SHALL BE BROUGHT TO A SNUG TIGHT CONDITION AS DEFINED IN SECTION 8.1 OF THE SPECIFICATION.


NOMINAL HOLE DIMENSIONS

	DIMENTO	110					
BOLT DIAMETER	STANDARD HOLE	SHORT SLOT					
1/2	%6	%6 × ¹%6					
%	1½6	¹¼ ₆ × ⅓					
3/4	13/16	¹¾6 X 1					
7⁄8 ¹5√16		15/ ₆ × 1/ ₈					
1	11/16	1⅓ ₆ × 1⅓ ₆					
- DIMENSI	- DIMENSIONS GIVEN IN INCHES						

BOLT EDGE AND SPACING					
BOLT	MIN. EDGE	SPACING			

DIAMETER	MIN. EDGE	SPACING			
1/2	7∕8	11/2			
%	11/6	1%			
3/4	11/4	21/4			
7∕8	1½	2%			
1	1¾	3			
MIN					





PLANS PREPARED FOR:

CROWN CASTLE

3530 TORINGDON WAY, SUITE 300 CHARLOTTE, NC 28277 OFFICE: (704) 877-8397

PROJECT INFORMATION:

WARD BU #: 876381

2365 LONG HILL RD. GUILFORD, CT 06437 (NEW HAVEN COUNTY)





TOWER ENGINEERING PROFESSIONALS

326 TRYON ROAD RALEIGH, NC 27603 OFFICE: (919) 661-6351 www.tepgroup.net



REV	DATE	ISSUED FOR:
0	04-24-15	MODIFICATION DRAWINGS

DRAWN BY: XXX CHECKED BY: XXX

SHEET TITLE:

PROJECT NOTES II

SHEET NUMBER:

REVISION: 0
TEP #: 51819.317

BOLTS AND COMPONENTS SPECIFICATIONS:

AJAX M20 "ONE SIDE" BLIND BOLT

SHEAR SLEEVE:

Fu = 120 KSI (MINIMUM) 29mm O.D. X 20 mm I.D.

LENGTH = NOMINAL [GRIP-6mm] = [GRIP - 0.25"] (TOLERANCE: -0", +1/32") SLEEVE SHALL BE ROUND, WITH ENDS CUT SQUARE AND DEBURRED.

SPECIAL WASHER:

ASTM F959 SQUIRTER® DTI M20 (EQUIVALENT TO A325 BOLT)

APPLIED BOLTING TECHNOLOGY PRODUCTS, INC.

1413 ROCKINGHAM ROAD BELLOW FALLS, VERMONT, USA 05101

PHONE: (800) 552-1999 WEBSITE: WWW.APPLIEDBOLTING.COM

DISTRIBUTORS OF SQUIRTER® DTI'S: HTTP://WWW.APPLIEDBOLTING.COM/APPLIED-BOLTING-DISTRIBUTORS.HTML

ASTM F436 HARDENED FLAT WASHER M20

BOLT ASSEMBLY FINISHING:
SHEAR SLEEVE: COLD GALVANIZED AS PER CROWN ENG-BUL-10149 OR CADMIUM PLATED
ALL OTHER PARTS: HOT DIP GALVANIZED

BOLT INSTALLATION ASSEMBLY: AS SHOWN ON THE DRAWING

<u>INSTALLATION NOTES:</u>
DTI WASHERS MUST BE PLACED DIRECTLY AGAINST THE OUTER AJAX WASHER WITH THE BUMPS FACING AWAY FROM THE AJAX WASHER PLACE A HARDENED WASHER BETWEEN THE DTI AND THE AJAX NUT. THE DTI BUMPS SHALL BEAR AGAINST THE UNDERSIDE OF A HARDENED FLAT WASHER, NEVER DIRECTLY AGAINST THE NUT.

TIGHTEN THE BOLT ASSEMBLY UNTIL THE ORANGE SILICONE APPEARS FROM UNDER THE DTI'S SQUIRT LOCATIONS, THEN STOP TIGHTENING.

FOLLOW DTI MANUFACTURER'S INSTRUCTIONS FOR INSTALLATION, LUBRICATION, TIGHTENING, AND


AS AN ALTERNATIVE TO USING THE DTI WASHER THE BOLTS MAY BE PRETENSIONED USING THE TURN-OF-NUT METHOD AS SPECIFIED IN SECTION 8.2.1 TURN-OF-NUT PRETENSIONING OF THE RCSC SPECIFICATION FOR STRUCTURAL JOINTS USING HIGH-STRENGTH BOLTS. ALL FASTENERS SHALL BE INSPECTED FR SECTION 9.2.1 OF THE RCSC SPECIFICATION. THE BOLTS SHALL BE MATCH MARKED WITH A PERMANENT MARKER TO FACILITATE THE INSPECTION.

INSPECTION:

ALL AJAX BOLTS WITH DTI'S SHALL BE VISUALLY INSPECTED ACCORDING TO THE DTI MANUFACTUER'S INSTRUCTIONS BOLT INSPECTOR SHALL PROVIDE PHOTO DOCUMENTATION OF BOLTS AFTER TIGHTENING CLEARLY SHOWING THE CONDITION OF THE DTI'S.

INSPECTION PROCEDURES:

- REVIEW MODIFICATION DESIGN DRAWINGS.
- ENSURE AISC PRE-TENSION REQUIREMENTS ARE INCLUDED.
- PHOTO (PREFERABLY VIDEO) OF THE FOLLOWING:
 NOTE THE PRESENCE OF ANY LUBRICANT
- NOTE THE PRESENCE OF ANY NUT/BOLT MARKINGS USED TO APPLY THE AISC "TURN OF THE NUT" METHOD PRIOR TO APPLYING NEW MARKINGS
- BE SURE THAT ANY NEW MARKINGS MADE BY THE MI INSPECTOR ARE DISTINGUISHABLE DIFFERENT COLOR) TO ANY ORIGINAL MARKINGS
 MARK THE BOLT AND NUT WITH MARKER TO DOCUMENT POSITION UPON ARRIVAL. RUN
- THE MARK ONTO THE POLE AS WELL.
- USE YOUR HAND TO FIRST ASSURE THE NUT IS TIGHT, TRYING TO TURN THE NUT IN ANY DIRECTION.
- BOLT TYPES:
- FOR AJAX, USING AJAX TOOL TO HOLD THE BOLT AND A SPUD WRENCH (OR SIMILAR) ON THE NUT. APPLY FIRM FORCE TO THE NUT IN THE CLOCKWISE DIRECTION (THIS IS NOT THE FULL EFFORT OF THE PERSON).
- FOR OTHER STRUCTURAL BOLTS, ENSURE THE BOLT CAN BE HELD WHILECHECKING THE TIGHTNESS OF THE ASSEMBLY.
- DOCUMENT BOLTS TESTED AND RESULTS, USE THE NUMBER CONVENTION BELOW AND WRITE ON THE POLE AND PHOTOGRAPH:
- A THREE DIGIT CONVENTION SHALL BE USED (1, 3, 15)
 THE FIRST DIGIT THE FLAT NUMBER. ON ROUND POLES, THIS FIRST DIGIT SHALL
- BE REPLACED WITH THE HEADING (N, NE, E, SE, S, SW, W, N, NW)
- THE SECOND DIGIT THE NUMBER OF REINFORCING BARS ON THAT FLAT, STARTING WITH THE LOWEST BAR AS 1
- THE THIRD DIGIT THE NUMBER OF BOLTS ON THAT BAR STARTING WITH THE LOWEST BOLT AS 1
- FLATS AND ROUND POLES ARE TO BE LABELED IN ACCORDANCE WITH THE MONOPOLE FLAT NUMBER PROCEDURE



PLANS PREPARED FOR:

CROWN CASTLE

3530 TORINGDON WAY, SUITE 300 CHARLOTTE, NC 28277 OFFICE: (704) 877-8397

PROJECT INFORMATION:

WARD BU #: 876381

2365 LONG HILL RD. GUILFORD, CT 06437 (NEW HAVEN COUNTY)



TOWER ENGINEERING PROFESSIONALS

326 TRYON ROAD RALEIGH, NC 27603 OFFICE: (919) 661-6351 www.tepgroup.net



04-24-15 MODIFICATION DRAWINGS DATE ISSUED FOR

DRAWN BY: RST CHECKED BY:

SHEET TITLE:

AJAX BOLT **INSTALLATION DETAILS**

SHEET NUMBER:

REVISION:


TEP #: 51819.3171




- ALL SHOP AND FIELD DRILLED HOLES SHALL BE NOMINAL 30mm DIAMETER. THE MAXIMUM HOLE DIAMETER PERMITTED IS 1-3/6".
- THE NEXTGEN2[™] SHALL BE MAGNI 363 COATED PER ASTM F2833 AS APPROPRIATE.
- 3. INSTALL PER MANUFACTURER'S INSTRUCTIONS.
- 4. SHEAR SLEEVE MUST EXTEND BEYOND THE SHEAR PLANE.
- 5. SHIMS FOR MONOPOLE REINFORCEMENT MEMBER SHALL BE REQUIRED WHERE GAPS BETWEEN THE POLE SHAFT AND REINFORCING MEMBER EXIST AT FASTENER LOCATIONS. FOR INTERMEDIATE CONNECTIONS, THE MINIMUM SHIM LENGTH AND WIDTH SHALL BE THE WIDTH OF THE REINFORCING MEMBER. FOR TERMINATION CONNECTIONS, A CONTINUOUS SHIM PLATE (PREFERRED) OR EQUIVALENT INDIVIDUAL SHIM PLATES THE WIDTH OF THE REINFORCING MEMBER MAY BE USED. ADJACENT SHIM PLATE THICKNESSES MAY TAPER IN INCREMENTS OF ½" AND SHALL BE NO LESS THAN ½"S. STACKING OF SHIMS IS PERMITTED. SHIMS GREATER THAN ½" IN THICKNESS LOCATED WITHIN THE TERMINATION LENGTH OF THE SHAFT REINFORCEMENT PLATE. SHALL BE WELDED TO THE SHAFT REINFORCEMENT PLATE.

INSPECTION NOTES AND PROCEDURES:

- REVIEW STRUCTURAL DESIGN DRAWINGS.
- 2. VISUALLY INSPECT SHEARED BOLT ENDS TO ENSURE CORRECT TENSION WAS ACHEIVED.
- VERIFY BOLT ENDS ARE SUFFICIENTLY COATED WITH APPROVED COLD-GALVANIZING COMPOUNDS.





POLE SPECIFICATIONS POLE SHAPE TYPE: 18-SIDED POLYGON POLE SHAFT GRADE: ASTM A572-65 BASE PLATE GRADE: ASTM A572-60 ANCHOR BOLT GRADE: ASTM A615-75

SHAFT SECTION	SECTION LENGTH	SHAFT THICKNESS	LAP SPLICE	OUTER D		
OLOTION	(FT.)	(IN.)	(FT.)	TOP	воттом	
1	31.75	0.188	3.50	16.500	23.650	
2	53.17	0.313	4.83	22.487	34.330	
3	52.46	0.375	6.08	32.629	44.300	
4	53.04	0.375	-	42.197	54.000	

ATTENTION

NO DETAILED INFORMATION REGARDING INTERFERENCES WAS PROVIDED.

MODIFICATION SCHEDULE

NO.	MODIFICATION DESCRIPTION	ELEVATION (FT.)
1	INSTALL PROPOSED MONOPOLE SHAFT REINFORCEMENT. SEE SHEETS S -2 THROUGH S -4 FOR DETAILS.	119.25 - 129.25
2	CROWN CASTLE WILL CONTRACT WITH A THIRD PARTY VENDOR TO PERFORM THE MODIFICATION INSPECTION. THE CONTRACTOR SHALL COORDINATE THE INSPECTION WITH THE MODIFICATION INSPECTOR AND CROWN CASTLE PROJECT MANAGER. SEE SHEET N-1 FOR DETAILS	-

NOTES:

- ANTENNAS AND OTHER APPURTENANCES MAY NEED TO BE TEMPORARILY REMOVED OR MOVED DURING THE INSTALLATION OF THE MODIFICATIONS SHOWN ABOVE.
- CONTRACTOR SHALL ORDER AND INSTALL A NEW TOWER TAG IF THE EXISTING TOWER TAG IS MOVED OR DAMAGED DUE TO THE INSTALLATION OF THE MODIFICATION SHOWN ABOVE.
- THE CLIMBING FACILITIES, SAFETY CLIMB AND ALL PARTS THEREOF SHALL NOT BE IMPEDED, MODIFIED OR ALTERED WITHOUT THE EXPRESS WRITTEN APPROVAL OF THE TOWER OWNER OR ENGINEER OF RECORD.

PLANS PREPARED FOR:

CROWN CASTLE

3530 TORINGDON WAY, SUITE 300 CHARLOTTE, NC 28277 OFFICE: (704) 877-8397

PROJECT INFORMATION:

WARD BU #: 876381

2365 LONG HILL RD. GUILFORD, CT 06437 (NEW HAVEN COUNTY)

PLANS PREPARED BY:



TOWER ENGINEERING PROFESSIONALS

326 TRYON ROAD RALEIGH, NC 27603 OFFICE: (919) 661-6351 www.tepgroup.net



DEV	DATE	ISSUED FOR:
0	04-24-15	MODIFICATION DRAWINGS

DRAWN BY: RST CHECKED BY:

SHEET TITLE:

TOWER ELEVATION AND MODIFICATION SCHEDULE

SHEET NUMBER:


TEP #: 51819.3171

THEREFORE. CONTRACTOR SHALL FIELD VERIFY ALL EXISTING CONDITIONS AND DIMENSION BEFORE FABRICATING MATERIALS AND PROCEEDING WITH THE WORK. REPORT ANY AND ALL DISCREPANCIES TO TOWER ENGINEERING PROFESSIONALS, INC., AND CROWN CASTLE CONSTRUCTION MANAGER IMMEDIATELY.

40 SCALE IN FEET

TOWER ELEVATION SCALE: 1" = 20'-0"

0'-0" (REF) T/ BASE PLATE



CROWN CASTLE 65KSI FLAT PLATE REINFORCEMENT SCHEDULE

PART NUMBER	FLATS / ANGLES	BOTTOM ELEVATION (FT)	TOP ELEVATION (FT)	FLAT PLATE LENGTH (FT)	FLAT PLATE QUANTITY	TERMINATION BOLTS		BOLT SPACING	TOTAL BOLT QUANTITY	TOTAL STEEL WEIGHT (LB)	TERMINATION DETAIL	
						(BOT.)	(TOP)	(IN)			(BOT.)	(TOP)
CCI-SFP-04510010	1 7 13	119.25	129.25	10.00	3	6	6	20.00	48	459.4	4	3A
								TOTALS:	48	459.4		

NOTES:

- 1. REFER TO SHEETS N-4 AND N-5 FOR BOLT INSTALLATION DETAILS.
- 2. SEE SHEET S-4 FOR TERMINATION DETAILS.
- 3. ELEVATIONS ARE NOMINAL. REFERENCE STANDARD DETAILS FOR VARIATIONS IN TOP AND BOTTOM ELEVATIONS

BOTTOM TERMINATION


HOLES @ 3" O.C.

3" M.E.

- 4. SHIMS FOR MONOPOLE REINFORCEMENT MEMBER SHALL BE REQUIRED WHERE GAPS BETWEEN THE POLE SHAFT AND REINFORCING MEMBER EXIST AT FASTENER LOCATIONS. FOR INTERMEDIATE CONNECTIONS, THE MINIMUM SHIM LENGTH AND WIDTH SHALL BE THE WIDTH OF THE REINFORCING MEMBER. FOR TERMINATION CONNECTIONS, A CONTINUOUS SHIM PLATE (PREFERRED) OR EQUIVALENT INDIVIDUAL SHIM PLATES THE WIDTH OF THE REINFORCING MEMBER MAY BE USED. ADJACENT SHIMS PLATE THICKNESSES MAY TAPER IN INCREMENTS OF $\chi_6^{\prime\prime}$ and shall be no less than $\chi_6^{\prime\prime}$. Stacking of shims is permitted. Shims greater than $\chi^{\prime\prime}$ in thickness located within the termination length of the shaft reinforcement plate shall be welded to the shaft reinforcement
- 5. FASTENER WEIGHT, SHIM PLATE WEIGHT, AND REINFORCING SPLICE PLATE WEIGHT NOT TABULATED IN THE TOTAL STEEL WEIGHTS.
- 6. ALL MATERIAL QUANTITIES ARE APPROXIMATE AND SHALL BE FIELD VERIFIED

CCI PART NUMBER FORMAT: CCI-|XXX|-|XXX|XXX|XX| WDTH LENGTH

FLAT P	LATE STANDARD NOMENCLATURE	NOTES			
CCI-SFP	STANDARD FLAT PLATE				
CCI-WSFP	WELDABLE STANDARD FLAT PLATE	SEE CMRP 65 KSI PARTS CATALOG - 2ND			
CCI-AFP	AUXILIARY FLAT PLATE	EDITION AND THIS SHEET FOR DETAILS			
CCI-WAFP	WELDABLE AUXILIARY FLAT PLATE				
CCI-CFP	CUSTOM FLAT PLATE	SEE THIS SHEET FOR DETAILS			
CCI-WCFP	WELDARI E CLISTOM FLAT PLATE	SEE THIS SHEET FOR DETAILS			



PLANS PREPARED FOR:

CROWN CASTLE

3530 TORINGDON WAY, SUITE 300 CHARLOTTE, NC 28277 OFFICE: (704) 877-8397

PROJECT INFORMATION:

WARD BU #: 876381

2365 LONG HILL RD. GUILFORD, CT 06437 (NEW HAVEN COUNTY)

PLANS PREPARED BY:



TOWER ENGINEERING PROFESSIONALS

326 TRYON ROAD RALEIGH, NC 27603 OFFICE: (919) 661-6351 www.tepgroup.net



REV	DATE	ISSUED FOR:
0	04-24-15	MODIFICATION DRAWINGS

DRAWN BY: RST CHECKED BY:

SHEET TITLE:


SHAFT REINFORCEMENT **DETAILS**

REVISION:

TEP #: 51819.317


TYPICAL FLAT PLATE REINFORCEMENT DETAIL

SCALE: N.T.S.



Photographs

Table 3.0 - On-Site Inspection Photographs



Document No. ENG-RPT-300 Revision Date: 01.19.12

Table 3.1 – On-Site Inspection Photographs



Document No. ENG-RPT-300 Revision Date: 01.19.12



STATE OF CONNECTICUT

CONNECTICUT SITING COUNCIL

Ten Franklin Square, New Britain, CT 06051 Phone: (860) 827-2935 Fax: (860) 827-2950 E-Mail: siting.council@ct.gov www.ct.gov/csc

June 15, 2015

Jerry Feathers Real Estate Specialist Crown Castle 3530 Toringdon Way, Suite 300 Charlotte, NC 28277

RE: EM-T-MOBILE-060-150526 - T-Mobile notice of intent to modify an existing telecommunications facility located at 2365 Long Hill Road, Guilford, Connecticut.

Dear Mr. Feathers:

The Connecticut Siting Council (Council) hereby acknowledges your notice to modify this existing telecommunications facility, pursuant to Section 16-50j-73 of the Regulations of Connecticut State Agencies with the following conditions:

- Perform structural modifications in accordance with the structural analysis prepared by Tower Engineering Professionals stamped/dated April 24, 2015 by Graham Andres;
- Within 45 days following completion of the equipment installation, T-Mobile shall provide documentation certified by a Professional Engineer that its installation complied with the recommendations of the Structural Analysis Report;
- Any deviation from the proposed modification as specified in this notice and supporting materials with the Council shall render this acknowledgement invalid;
- Any material changes to this modification as proposed shall require the filing of a new notice with the Council;
- Within 45 days after completion of construction, the Council shall be notified in writing that construction has been completed;
- Any nonfunctioning antenna and associated antenna mounting equipment on this facility owned and operated by T-Mobile shall be removed within 60 days of the date the antenna ceased to function;
- The validity of this action shall expire one year from the date of this letter; and
- The applicant may file a request for an extension of time beyond the one year deadline provided that such request is submitted to the Council not less than 60 days prior to the expiration.



The proposed modifications including the placement of all necessary equipment and shelters within the tower compound are to be implemented as specified here and in your notice dated May 26, 2015. The modifications are in compliance with the exception criteria in Section 16-50j-72 (b) of the Regulations of Connecticut State Agencies as changes to an existing facility site that would not increase tower height, extend the boundaries of the tower site by any dimension, increase noise levels at the tower site boundary by six decibels or more, and increase the total radio frequencies electromagnetic radiation power density measured at the tower site boundary to or above the standards adopted by the Federal Communications Commission pursuant to Section 704 of the Telecommunications Act of 1996 and by the state Department of Energy and Environmental Protection pursuant to Connecticut General Statutes § 22a-162. This facility has also been carefully modeled to ensure that radio frequency emissions are conservatively below state and federal standards applicable to the frequencies now used on this tower.

This decision is under the exclusive jurisdiction of the Council. Please be advised that the validity of this action shall expire one year from the date of this letter. Any additional change to this facility will require explicit notice to this agency pursuant to Regulations of Connecticut State Agencies Section 16-50j-73. Such notice shall include all relevant information regarding the proposed change with cumulative worst-case modeling of radio frequency exposure at the closest point of uncontrolled access to the tower base, consistent with Federal Communications Commission, Office of Engineering and Technology, Bulletin 65. Thank you for your attention and cooperation.

Very truly yours,

Melanie A. Bachman Acting Executive Director

MAB/FOC/lm

c: The Honorable Joseph S. Mazza, First Selectman, Town of Guilford George Kral, Town Planner, Town of Guilford Regina Reid, Zoning Enforcement Officer, Town of Guilford Janice M. Ward Family Trust, Property Owner



STATE OF CONNECTICUT

CONNECTICUT SITING COUNCIL

Ten Franklin Square, New Britain, CT 06051 Phone: (860) 827-2935 Fax: (860) 827-2950 E-Mail: siting.council@ct.gov www.ct.gov/csc

June 15, 2015

Jerry Feathers Real Estate Specialist Crown Castle 3530 Toringdon Way, Suite 300 Charlotte, NC 28277

RE: EM-T-MOBILE-060-150526 - T-Mobile notice of intent to modify an existing telecommunications facility located at 2365 Long Hill Road, Guilford, Connecticut.

Dear Mr. Feathers:

The Connecticut Siting Council (Council) hereby acknowledges your notice to modify this existing telecommunications facility, pursuant to Section 16-50j-73 of the Regulations of Connecticut State Agencies with the following conditions:

- Perform structural modifications in accordance with the structural analysis prepared by Tower Engineering Professionals stamped/dated April 24, 2015 by Graham Andres;
- Within 45 days following completion of the equipment installation, T-Mobile shall provide documentation certified by a Professional Engineer that its installation complied with the recommendations of the Structural Analysis Report;
- Any deviation from the proposed modification as specified in this notice and supporting materials with the Council shall render this acknowledgement invalid;
- Any material changes to this modification as proposed shall require the filing of a new notice with the Council;
- Within 45 days after completion of construction, the Council shall be notified in writing that construction has been completed;
- Any nonfunctioning antenna and associated antenna mounting equipment on this facility owned and operated by T-Mobile shall be removed within 60 days of the date the antenna ceased to function;
- The validity of this action shall expire one year from the date of this letter; and
- The applicant may file a request for an extension of time beyond the one year deadline provided that such request is submitted to the Council not less than 60 days prior to the expiration.



The proposed modifications including the placement of all necessary equipment and shelters within the tower compound are to be implemented as specified here and in your notice dated May 26, 2015. The modifications are in compliance with the exception criteria in Section 16-50j-72 (b) of the Regulations of Connecticut State Agencies as changes to an existing facility site that would not increase tower height, extend the boundaries of the tower site by any dimension, increase noise levels at the tower site boundary by six decibels or more, and increase the total radio frequencies electromagnetic radiation power density measured at the tower site boundary to or above the standards adopted by the Federal Communications Commission pursuant to Section 704 of the Telecommunications Act of 1996 and by the state Department of Energy and Environmental Protection pursuant to Connecticut General Statutes § 22a-162. This facility has also been carefully modeled to ensure that radio frequency emissions are conservatively below state and federal standards applicable to the frequencies now used on this tower.

This decision is under the exclusive jurisdiction of the Council. Please be advised that the validity of this action shall expire one year from the date of this letter. Any additional change to this facility will require explicit notice to this agency pursuant to Regulations of Connecticut State Agencies Section 16-50j-73. Such notice shall include all relevant information regarding the proposed change with cumulative worst-case modeling of radio frequency exposure at the closest point of uncontrolled access to the tower base, consistent with Federal Communications Commission, Office of Engineering and Technology, Bulletin 65. Thank you for your attention and cooperation.

Very truly yours,

Melanie A. Bachman Acting Executive Director

MAB/FOC/lm

c: The Honorable Joseph S. Mazza, First Selectman, Town of Guilford George Kral, Town Planner, Town of Guilford Regina Reid, Zoning Enforcement Officer, Town of Guilford Janice M. Ward Family Trust, Property Owner