






- INSTALL THE CONSTRUCTION ENTRANCE, TREE PROTECTION FENCE, SILT FENCE AND SILT (CLEARING, GRUBBING).
- DEEP. CONTACT THE INSPECTOR FOR AN ON-SITE INSPECTION OF THE INSTALLED TREE PROTECTION FENCE.
- RAINFALL EXCEEDING 1" TO VERIFY THAT THEY ARE FUNCTIONING PROPERLY. ANY ACCUMULATED SEDIMENT SHALL BE REMOVED AND PLACED IN A DESIGNATED SPOIL DISPOSAL AREA APPROVED BY THE INSPECTOR.
- CONDUCT PERIODIC INSPECTIONS OF ALL EROSION AND SEDIMENTATION CONTROLS AND MAKE ANY REPAIRS OR MODIFICATIONS NECESSARY TO ASSURE CONTINUED EFFECTIVE



















		WET	DRY		DEPTH	DEPTH	TOP OF		WET	DRY
	TOTAL	STORAGE	STORAGE	BOTTOM	OF WET	OF DRY	BERM		STORAGE	STORAGE
	DRAINAGE	REQUIRED	REQUIRED	ELEVATION	STORAGE	STORAGE	ELEVATION	TOP WIDTH OF	PROVIDED	PROVIDED
TRAP #	AREA (AC)	(CF)	(CF)	(FT)	(FT)	(FT)	(FT)	EMBANKMENT	(SF)	(CF)
T-1	0.92	1,666	1,666	1125	1.7	1.3	1129	3.0	2,135	2,186
T-2a	3.85	6,972	6,972	1084	2.35	1.65	1089	4.5	7,267	7,033
T-2b	3.88	7 <i>,</i> 026	7,026	1040	2.3	1.7	1045	4.5	7,270	7,176
T-4	1.12	2,028	2,028	1111	1.7	1.3	1115	2.0	2,863	2,898
T-5	2.72	4,925	4,925	1143	1.7	1.3	1147	4.5	5,033	5,110
T-11	3.14	5 <i>,</i> 686	5,686	1189	2.3	1.7	1194	2.0	5 <i>,</i> 933	5,989
T-12	3.18	5 <i>,</i> 758	5,758	1184	2.4	1.6	1189	2.0	6,320	6,127
T-15	1.89	3,422	3,422	1202	1.75	1.25	1206	2.0	4,110	3,851



MAINTENANCE:

- 1. SEDIMENT DEPOSITS SHALL BE CLEANED F THE WATTLES WHEN IT REACHES HALF THI OF THE LOG.
- 2. DAMAGED WATTLES SHALL BE REPLACED 24 HOURS OF INSPECTION. A SUPPLY OF W SHALL BE MAINTAINED ON SITE FOR THIS F



COMPOST FILTER SOCK NOT TO SCALE






	Table 1.				
	Slope	Barrier Row Spacing			
) FROM HE HEIGHT	<2%	100 feet			
	2 to 5%	75 feet			
	5 to 10%	50 feet			
O WITHIN	10 to 33%	25 feet			
WATTLES	33 to 50%	20 feet			
PURPOSE.	>50%	Not Permitted			

X-1'




CRITICAL ROOT ZONE

TREE PROTECTION DETAIL NOT TO SCALE



PROJ. ENGR.	DATE:
IVIB	06/25/21
CHECKED BY: CP	SCALE: AS NOTED
-	MB CHECKED BY:





3