

Docket No. 272 – Development and Management Plan Inspection

The Connecticut Light and Power Company Certificate of Environmental Compatibility and Public Need for the construction of a new 345-kV electric transmission line and associated facilities between Scovill Rock Switching Station in Middletown and Norwalk Substation in Norwalk, Connecticut, including reconstruction of portions of existing 115-kV and 345-kV electric transmission line, the construction of Beseck Switching Station in Wallingford, East Devon Substation in Milford, (and Singer Substation in Bridgeport), modifications at Scovill Rock Switching Station and Norwalk Substation, and the reconfiguration of certain interconnections.

Norwalk Substation

Date: May 15, 2008

Inspector: Gregory Sommer

Location: Norwalk Substation - 50 New Canaan Avenue, Norwalk, CT

Rain Event: 0.92” of precipitation was reported since the previous inspection, with 0.81” of the total recorded on 5/9 (Bridgeport, CT NOAA data).

| Areas of Inspection | Observation | Recommended Action | Corrected Action |
|---|---|--|--|
| Access Roads and Adjacent Roadways | A paved driveway is located off of New Canaan Avenue (Route 123) and provides access to the substation and work area. The Route 7 exit ramp may also be used to temporarily access the site. Trap rock is in place on the majority of surfaces in the substation yard. A construction entrance is not in place, but currently traffic into and out of the site appears minimal and tracking was not an issue. 5/15/08 | Install a temporary construction entrance as indicated on the D&M plan to reduce sediment tracking during construction or evaluate whether trap rock is sufficient. 4/24-5/15/08 | Needs attention: No tracking issues noted but D&M plan indicates a construction entrance would be installed. |
| Active Construction | Electrical contractor was on site and appeared to be proofing conduit and/or pulling wires. The concrete slab has been poured. No other work was ongoing at the time of the inspection. 5/15/08 | None. 5/15/08 | Not Applicable (NA) |
| Erosion and Sediment Controls | Geotextile silt fence has not yet been installed around the work zone, however trap rock | Install geotextile silt fence around the perimeter of the work zone as indicated on the D&M | Needs attention: No sediment issues noted but D&M plan indicates silt fence (or |

| Areas of Inspection | Observation | Recommended Action | Corrected Action |
|---|--|---|--|
| | remains on the majority of surfaces of the substation and there does not appear to be a high potential for erosion or impact to adjacent resource areas. 5/15/08 | Plan. Continue to monitor the area for potential erosion/ sedimentation. 5/15/08 | haybales) would be installed prior to earth disturbance. |
| Inland Wetland and Watercourse Encroachment and Mitigation | The project site is located within the existing Norwalk Substation. There is no anticipated impact to the Norwalk River. 5/15/08 | Monitor resource areas to ensure that non-permitted encroachment or impacts do not occur. 5/15/08 | NA |
| Staging, Storage, and Parking Areas | Vacant space within the substation yard is being used as the staging area for materials, equipment, parking, and portable sanitary facilities. 5/15/08 | In general, avoid placing sanitary facilities or storing equipment within 100 feet to the Norwalk River or within the stream channel encroachment line. 5/15/08 | NA |
| Soils | The undisturbed portion of the substation yard surface is presently covered with trap rock or crushed stone. Soil becomes exposed/ disturbed during foundation installation. 5/15/08 | In general, continue to phase soil exposure until active work requires. 5/15/08 | NA |
| State species of concern, threatened and endangered species. | According to the D&M plan, state-listed species are not located in this work area. 5/15/08 | None. 5/15/08 | NA |
| Vegetative clearing (including trees to save or danger trees noted) or stabilization | All work is within the limits of the substation and there is no vegetation within said limits. Some clearing of landscaped materials was required for Seg 4C tie-in work. 5/15/08 | None. Work out responsibility between contractors to restore the landscaped materials. 5/15/08 | NA |
| Dewatering | Dewatering was not observed at the time of the inspection. 5/15/08 | Continue to properly contain/ filter discharge water when dewatering is required. 5/15/08 | NA |

| Areas of Inspection | Observation | Recommended Action | Corrected Action |
|------------------------------------|--|---|--|
| Spills and Material Storage | <p>Equipment appeared to be appropriately stored. 5/15/08</p> <p>Several stockpiles of material were observed without appropriate containment immediately at their base but they were located within the yard and surrounded with trap rock. 5/8-5/15/08</p> | <p>In general, provide regular equipment checks and repair any drips or leaks as soon as they are observed. 5/15/08</p> <p>Provide adequate containment around temporary material stockpiles. 5/15/08</p> | <p>NA</p> <p>Needs evaluation.</p> |
| Additional Observations | None. 5/15/08 | None. 5/15/08 | NA |

Next likely scheduled inspection:

Thursday May 22, 2008

I have personally examined and am familiar with the information submitted in this document and all attachments and certify that based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief, and I understand that any false statements made in this document or its attachments may be punishable as a criminal offense in accordance with Section 22a-6 under Section 53a-157 of the Connecticut General Statutes.

Field Inspector: Gregory Sommer, BSC Group

Reviewer: Diana Walden, BSC Group



Electrical contractors were on site proofing lines and pulling cables.



The concrete slab that was being formed during last week's inspection has been poured.