Docket No. 272 - Development and Management Plan Inspection

The Connecticut Light and Power Company Certificate of Environmental Compatibility and Public Need for the construction of a new 345-kV electric transmission line and associated facilities between Scovill Rock Switching Station in Middletown and Norwalk Substation in Norwalk, Connecticut, including reconstruction of portions of existing 115-kV and 345-kV electric transmission line, the construction of Beseck Switching Station in Wallingford, East Devon Substation in Milford, (and Singer Substation in Bridgeport), modifications at Scovill Rock Switching Station and Norwalk Substation, and the reconfiguration of certain interconnections.

Segment 1a Inspection

Date: May 27, 2008

Inspector: Matthew Creighton

Location: Segment 1a – Scovill Rock Switching Station to Chestnut Junction, Oxbow Junction to

Beseck Switching Station (excluding Royal Oak Bypass), and Black Pond Junction to Beseck

Switching Station

Rainfall: 0.99" of precipitation was recorded in the week prior to inspection with 0.47" of the total

reported on 5/27 (NOAA data at Meriden, CT).

Areas of Inspection	Observation	Recommended Action	Corrected Action
Access roads and adjacent roadways Scovill SS west to Chestnut Junction	Restoration is almost complete. Contractor is currently focusing on restoring Seg.2A. 5/27/08	Continue to sweep roadways and refresh stone as needed. Clean existing controls in CBs as necessary. 5/27/08	Not Applicable (NA)
Scovill SS to Rte. 9 Rte. 9 to East Mount Rd.	Culverts and or timber mats are in place at the access road wetland crossings. Timber mat stream crossings have been removed. Water bars/drainage ditches remain on permanent access roads. Haybales remain adjacent to wetlands in-between structures 24617 & 24618 and upgradient of wetland #4 to prevent run off from Scovill to Rte 9. 5/27/08	Sweep Freeman Road and Rte 9 as needed. Monitor wetlands around the site for run-off. Monitor controls for effectiveness. 5/27/08	Restoration complete. Continue to monitor.
	Timber mats remain at the 1 st saturated crossing off E. Mount Rd. but the 2 nd has been final	Continue to monitor: 5/27/08	Hydrology was intact at the 2 nd crossing.
	graded/restored 5/27/08 Some sediment was noted within the wetlands in the portion of the ROW off E. Mount that leads to	Remove any sediment that has accumulated more than 2", by hand, from the wetlands as	Sediment should be removed from the wetland as needed.

Areas of Inspection	Observation	Recommended Action	Corrected Action
Oxbow Junction to Beseck SS Haddam Quarter Rd.	Oxbow Jct. 4/4-5/27/08 The permitted permanent access road remains in place. Stone fill bisects the wetland and no culverts were installed. 4/21-5/27/08	needed. 4/7-5/27/08 Contractors stated they will likely be installing a culvert to maintain the hydrologic connection within the wetland. Work may wait to be completed in a low flow period. 4/29-5/27/08	Needs evaluation. Contractors will be installing a culvert in appropriate conditions.
Foot Hills Rd. to Durham Rd. (east) Powder Hill Rd.	Topsoil, hay, and seed remain at the reclaimed access roads and pad sites. 5/27/08	Monitor reclaimed areas for erosion and add controls as needed. 5/27/08	Restoration complete
Durham Rd	The stone access road in the large wetland system remains. During restoration it will be brought to grade and narrowed. A small area near the entrance has been reclaimed. 5/27/08	Stabilize exposed areas as soon as possible and continue to reclaim the roadway. See inland wetland section. Be careful to remove material here and reduce impacts. 5/27/08	NA at this time. Restoration still scheduled here.
Elihu Dr.; Rte. 157 (west) Private Driveway;	A small rutted area remains from equipment parking north side of access road driveway (west of 157) within an existing lawn. 4/29-5/27/08	Monitor the newly reclaimed area for stabilization. Hand grade and seed the rutted lawn area off private driveway. See erosion control section. 5/27/08	Lawn/ruts need attention.
Black Pond Junction to Beseck SS ROW, North of Beseck SS	Final grading/removal of the access roads and pads is complete except for a minor amount noted within the wetlands (immediately east of Beseck). All exposed areas have been mulched and seeded. 5/27/08	Continue to monitor for stabilization through vegetative cover. Contractors plan to remove the small amount of material by hand from wetlands. 5/27/08	Some grass growth was noted along the ROW.
Fleming Rd to Black Pond Jct.	Final grading and restoration complete from Fleming Rd. to Black Pond Jct. Water bars and controls remain in place to divert and filter turbid run-off from the wetlands. 5/27/08	Monitor this area for final stabilization and repair controls as needed. See erosion control section 5/27/08	NA at this time.

Areas of Inspection	Observation	Recommended Action	Corrected Action
Foundation and site construction	With the exception of Durham Rd. and a few minor areas. Reclamation is largely complete in Seg 1A. Contractors mobilizing and starting final restoration of Seg 2A. 5/27/08	None at this time. 5/27/08	NA at this time
Erosion and sediment controls Scovill SS west to Chestnut Junction	Water bars/drainage ditches are working well in this area. 5/27/08	Continue to maintain and ensure water is directed to stable areas. 5/27/08	NA at this time
	Final restoration of pads and access roads complete through to Shunpike Rd. west. 5/27/08	Continue to monitor and add controls as needed. Monitor newly restored areas for vegetative cover and stabilization. 5/27/08	Final restoration complete.
	Some accumulated sediment was noted within the wetland leading to Oxbow Jct. (since 4/7). Timber mats replaced at the 1 st crossing for access. 5/27/08	Evaluate and remove any sediment accumulation over 2", by hand, from the wetlands. 4/7-5/27/08 Continue to use timber mats until work is complete. 5/27/08	Contractor will remove sediment by hand.
Oxbow Junction to Beseck SS Haddam Quarter Road to Durham Rd.	Reclamation was complete from Haddam Quarter Rd to Durham Rd Controls remain adjacent to sensitive areas and exposed areas remain covered with hay and seed. 5/27/08	Monitor controls and maintain as needed. Monitor for final stabilization and vegetative cover. 5/27/08	NA at this time.
	The permitted stone access road remains. It bisects the wetlands and a culvert was not installed, causing some ponding off Haddam Quarter. 4/21-5/27/08	Monitor wetlands for flooding of the access road and erosion. Contractors will likely be installing a culvert here in a drier low flow period. 4/29-5/27/08	Contractors will be installing a culvert during appropriate conditions.
Contractor Receiving Yard and Storage Area	Controls remain in good shape around the perimeter of the yard. The large exposed storage area (north west of yard) remains covered with hay/seed. 5/27/08	Monitor this area for stabilization and continue to maintain controls until stable. 5/27/08	NA at this time.
	The stockpiled soils from Black Walnut Dr. stored	Monitor for stabilization and remove when	Hay/seed applied on the old stockpile

Areas of Inspection	Observation	Recommended Action	Corrected Action
	in the upper yard have been temporarily stabilized with hay/seed. (Since 5/19) 5/27/08 Stockpiles from the Scovill SS section are also being piled in the lower yard and will need to be stabilized. 5/19-5/27/08	feasible. 5/27/08 Add controls around the new stockpiles, stabilize, or remove in accordance with the D&M plan. 5/19-5/27/08	New stockpiles will need controls.
Durham Rd.	Timber mats/stone access road was removed west of Durham Rd. Some controls are in place including fiber rolls adjacent to the stone pad at structure # 24521 which regularly floods. 5/27/08	Monitor carefully and reduce grade and width of the road to the maximum extent feasible. Avoid entering/working on the access road when it is flooded. 5/27/08	Needs careful monitoring See Inland wetland section.
Rte. 157 (east & west) & Elihu drive	Small ruts from equipment were noted west of Rte. 157 along the private driveway within an area of lawn. 4/29-5/27/08.	Continue to monitor until final stabilization is achieved. Repair ruts by hand and seed when feasible. 4/29-5/27/08	Small ruts need attention.
Powder Hill Rd.	Restoration was complete. Hay, seed, and control remain in place. 5/27/08	Remove any sediment that had previously accumulated against the controls. Controls should be maintained until the area is stable. 5/27/08	NA at this time.
East of Beseck SS	Haybales are installed around the riprap sediment trap to filter any overflowing water from the basin. 5/27/08	Continue to monitor the controls for effectiveness and add/replace as needed. 5/27/08	NA at this time.
Black Pond Junction to Beseck SS ROW, North of Beseck SS to Black Pond Jct.	Pad #4534 within the wetlands (immediately to the east of BSS) still requires some additional low-impact work. 5/12-5/27/08	See inland wetland section for more detail but some additional minor, low-impact restoration was agreed upon with the contractor. 5/12-5/27/08	See inland wetland section.
	All pads north of Beseck to Black Pond Jct. have been reclaimed well and the ROW is in good condition. All controls remain in place until final	Continue to monitor and maintain controls until final stabilization and vegetative cover. 5/12-5/27/08	NA at this time.

Areas of Inspection	Observation	Recommended Action	Corrected Action
	stabilization has been achieved. 5/27/08 The riprap channel remains in place at the existing drainage channel near E. Meriden SS and structure 24462. This was to help with previous erosion issues noted here. 5/27/08	Monitor this channel for effectiveness in cleaning water and preventing erosion. 5/27/08	Riprap channel appears to be working well.
Inland Wetland and Watercourse encroachment and mitigation	ACOE permit is in hand.	Perform work in wetlands under the permitted guidelines. 5/27/08	NA
iningaton	In accordance with the D&M Plan, all work occurring in and around wetlands should be expedited to minimize potential adverse impacts to wetlands and reduce disturbances to wetland soils. The majority of areas in this segment have been or are being reclaimed. 5/27/08	Any additional work needed in and around wetlands should be expedited to allow for final stabilization procedures to commence. 5/27/08	Needs to be assessed. Restoration is almost complete.
Scovill SS west to Chestnut Junction	Timber mats have been removed and only culverts remain in permanent wetland crossings except for the access at E. Mount, which was just recently restored. 5/27/08	See erosion control and access road sections. If further access is needed in this area, mats should be reinstalled. 5/27/08	See erosion control section. Restoration is complete.
	Sediment deposition was noted in a wetland in the segment of ROW that moves south to Oxbow Jct. 4/7-5/27/08	Evaluate sediment and remove by hand. 4/7-5/27/08	Contractor will remove sediment by hand
Oxbow Junction to Beseck SS Haddam Quarter Rd.	Timber mats were removed and replaced with a permitted stone access. A culvert was not installed at the crossing but there is only surface water/overland flow vs a channel. 4/29-5/27/08	Monitor new crossing for erosion and flooding. Contractors will be installing a culvert to maintain the hydrologic connection, likely at a drier time of year to minimize additional disturbance. 4/29-5/27/08	Needs evaluation. Contractors will be installing a culvert when appropriate.

Areas of Inspection	Observation	Recommended Action	Corrected Action
Durham Rd.	Timber mats and some of the stone from the access road were removed from this area. 5/27/08 BSC was informed that ACOE is allowing this road to remain at or within 2" of the adjacent grade so that sheet flow can occur. The road will also be narrowed. 5/27/08	When restoration occurs, the road base will remain at grade (for structure access). Remove the appropriate amount of stone and narrow the road to the extent feasible (This will likely be 15 feet based on NU's needs). Be extremely careful during this work to reduce impacts. 4/21-5/27/08	Reclamation will continue. Continue to monitor very carefully.
Powder Hill Rd.	The major crossing near the pond remains but all other crossings and channels remain restored 5/27/08	Monitor the exposed areas and controls closely in this area until stabilization is complete. 5/27/08	Continue to monitor.
East of Beseck SS	Some sediment and stone/soil from the old pad remain in the wetlands. (noted since 10/22) however, BSC evaluated this with B&M and agreed with their further assessment that native soils were also extremely stony in this area and that the previously proposed shaker attachment would likely remove too much material. 5/27/08	A few small areas of stone dust piles or trap rock remain in the pad and B&M agreed to clean up these areas by hand. 5/27/08	Area was evaluated and some minor, low-impact restoration will be provided.
Black Pond Junction to Beseck SS Fleming Rd. High Hill Rd. South to East Meriden Substation and north to Black Pond	The braided stream channels at structure #24415 (near East Meriden Sub) remain in good shape and were flowing clear. 5/27/08	Trees previously cleared in the wetland have new growth sprouting from the stumps and the area should come back successfully in the growing season. Continue to monitor for erosion until full vegetative cover establishes. 5/27/08	Streams and wetlands were restored very well.
	Exposed soil present within wetlands north and south of High Hill Rd. and south of East Main St. and at Black Pond Jct. have been graded and hay and seed	Monitor controls and soils until stabilized. See erosion controls section for more information. 5/27/08	Continue to monitor:

Areas of Inspection	Observation	Recommended Action	Corrected Action
	spread. 5/27/08		
State species of concern, threatened and endangered species.	Potential habitat for wood turtles exists at Ball Brook in this section. Contractors have avoided crossing this area. The pad and slope upgradient from the stream are reclaimed. 5/27/08	April 1 st was the start of the wood turtles active season; If any additional access is needed here, sweeps have to be performed. 5/27/08	NA at this time.
Multiple ROW areas including Scovill SS; Haddam Quarter Rd. To Foot Hills Rd.; Johnson Lane; Powder Hill Rd.; Contractor Storage Yard Pond; East of Beseck SS	A variety of wildlife has been noted in and adjacent to the majority of wetlands in the ROW at access and work areas. These are not state listed species, but indicate good habitat. 5/27/08	Continue to be very mindful of controlling sediment and reducing access near wetlands used for amphibian breeding Also monitor controls for effectiveness and be mindful that the controls can block foraging/migrating wildlife 5/27/08	Continue to monitor
Vegetative clearing or stabilization ROW west of Scovill Rock SS to Chestnut Junction; Oxbow Jct. to Durham Rd; Durham Rd (Golf course); to Beseck SS; ROW North of Beseck SS to Black Pond	These areas have been final graded, hayed, and seeded. Some pad sites are along slopes and may have issues with erosion during heavy rains. Controls were remain and remain in all exposed areas. Grass cover and revegetation noted in many areas. 5/27/08	Grass seed has started to germinate now do to warmer weather. Monitor all exposed areas and controls and maintain as needed, until stable. 5/27/08	In all areas, be aware of limits of clearing and stick to the specifications of the D&M plan Grass growth is occurring in seeded areas.
Dewatering	Dewatering is complete at this time and basins have been removed. 5/27/08	Continue to restore areas as needed. 5/27/08	NA at this time.
Blasting	No blasting is proposed. 5/27/08	None 5/27/08	NA
Spills, soils and material storage All active areas	Spill controls move from site to site with the equipment. 5/27/08	Always use spill control materials when working on equipment and during refueling. Park equipment 100 feet from wetlands when feasible 5/27/08	NA
Oxbow Junction to Beseck SS Contractor Receiving Yard and Staging Area	Materials are being stored in this area. Fuel tanks are not present. Soil stockpiles were being	Continue to locate hazardous materials and equipment away from wetland inlets such as	See erosion control section

Areas of Inspection	Observation	Recommended Action	Corrected Action
	stored here. 5/27/08	culverts and CBs. See erosion control section regarding stockpiles 5/27/08	
Additional Observations	NA	NA	NA

Next likely scheduled		
inspection:	Monday June 2, 2008	

I have personally examined and am familiar with the information submitted in this document and all attachments and certify that based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief, and I understand that any false statements made in this document or its attachments may be punishable as a criminal offense in accordance with Section 22a-6 under Section 53a-157 of the Connecticut General Statutes.

Field Inspector:	Matt Creighton, BSC Group	
Reviewer:	Diana Walden, BSC Group	



West of Scovill SS: Final grading and reclamation complete.



West of Scovill SS: Final grading along the edge of the access road complete.



West of Scovill: Final grading and stabilization measures complete. Controls remain in place as needed above sensitive/resource areas. When areas have established cover, silt fence will need to be removed



Shunpike Rd East: Final restoration complete off Shunpike Rd. It appears other vehicles are tracking through this area.



East Mount Rd: Second wetland crossing removed and final graded. Hydrology remains intact but a small amount of sediment was noted downstream.



East Mount Rd: Tadpoles within the wetlands at the second crossing.



Contractor Yard: Stockpiling soils from restoration at Scovill SS to Chestnut Jct. Remove or stabilize as feasible.



 \mbox{BSS} North: Final restoration complete. Grass growth noted in reclaimed areas along the $\mbox{ROW}.$