

Docket No. 272 – Development and Management Plan Inspection

The Connecticut Light and Power Company Certificate of Environmental Compatibility and Public Need for the construction of a new 345-kV electric transmission line and associated facilities between Scovill Rock Switching Station in Middletown and Norwalk Substation in Norwalk, Connecticut, including reconstruction of portions of existing 115-kV and 345-kV electric transmission line, the construction of Beseck Switching Station in Wallingford, East Devon Substation in Milford, (and Singer Substation in Bridgeport), modifications at Scovill Rock Switching Station and Norwalk Substation, and the reconfiguration of certain interconnections.

Segment 1b (Royal Oaks Bypass) Inspection

Date: February 25, 2008

Inspector: Matthew Creighton

Location: Segment 1b (Royal Oaks Bypass)

Rainfall: 0.63" of precipitation was recorded in the week prior to inspection (NOAA data at Meriden, CT).

Areas of Inspection	Observation	Recommended Action	Corrected Action
Access roads and adjacent roadways	Access roads are in place from the existing ROW entrance off Black Walnut Drive, east and west off Rte 17, including within the contractor yard and north of the Little Lane crossing. Stone pads remain in place at all entrances to access roads. 2/25/08	Continue to monitor for sediment tracking in active areas. Sweep roadways as necessary. 2/25/08	Active areas need regular attention
	The old wooden pole remains across the slope off Black Walnut Dr. to prevent vehicles from driving over and damaging the water bar here. 2/25/08	None. 2/25/08	Not Applicable (NA) at this time
	Route 17 west (through contractor yard), Rte 17 east.	Several areas of timber mats have been removed from wetlands in these sections. Some culverts and fill remain. 2/25/08	Continue to remove and stabilize wetland crossings now that work is complete. See erosion control section. 2/25/08
	Slightly turbid water has been noted at the receiving yard during times of heavy traffic and precipitation. Minor sediment was noted in the stream adjacent to the receiving yard during	See erosion control section for details. Continue to evaluate the source of turbidity noted regularly in the pond and the access road crossing. 2/25/08	Needs evaluation Controls around the pond have been installed/replaced. (also see 1A report)

Areas of Inspection	Observation	Recommended Action	Corrected Action
	<p>heavy rains (12/31). Following the turbidity noted in the pond adjacent to the receiving yard last week, the degraded controls have been replaced and water leaving the pond was clear. 2/25/08</p>		
<p>Foundation and site construction</p>	<p>No new work has taken place this week. 2/25/08</p>	<p>NA</p>	<p>NA</p>
<p>Erosion and sediment controls</p>	<p>Culverts and controls are in place along the access road and pads within the receiving yard west of Rte. 17. Turbid water is noted in wetlands near the access road during rain events (noted since 1/16) and was recently observed in the pond. (2/19/08) This week, turbid water was noted ponding on the access road at the edge of the receiving yard but controls were in place, filtering the run-off. 2/25/08</p> <p>Timber mats have been removed from east and west of Rte. 17 within the wetlands. 2/25/08</p> <p>Haybales, stone sediment traps, and/or fiber rolls were used to filter water flowing from the timber mats east/west of Rte 17. A channel with check dams remains along the access road east of Rte 17. 2/25/08</p> <p>Sediment was noted at</p>	<p>Monitor this area closely as it is located within a protected watershed and ensure that controls are adequate. Continue to monitor and reinforce controls as necessary (See 1A report). Continue to evaluate the source of the turbidity. 2/25/08</p> <p>Ensure sufficient stabilization for winter months during the reclamation process. Adjacent upland soils will need mulch and wetland contours should be carefully restored. 2/11-2/25/08</p> <p>Continue to monitor and stabilize disturbed areas when work is complete and activity will not return within 21 days. Add/maintain controls as necessary. Ensure sufficient stabilization for winter months. 2/25/08</p> <p>Add controls as necessary</p>	<p>New controls have been installed. Turbid water is filtering through them before entering wetlands.</p> <p>NA at this time until conditions allow.</p> <p>NA at this time</p> <p>Area needs monitoring</p>

Areas of Inspection	Observation	Recommended Action	Corrected Action
	<p>the edge of the no access area near the receiving yard. Stone was compressing into the soil here. 9/24-2/25/08</p> <p>Controls remain in place at the CSC approved line-pulling area located adjacent to wetlands. Road sub-base has been pulled back in this area and stockpiled without controls. 1/7-2/25/08 Some exposed areas remain seeded and mulched. 2/25/08</p>	<p>and begin restoration on any stone pads that will no longer require access. 10/9-2/25/08</p> <p>Upon completion of work stabilize the area within the approved timelines. Ensure stockpiles are not stored within 100 feet of wetlands and add controls if they are to remain. 1/7-2/25/08</p>	<p>and evaluation.</p> <p>Stockpiles need attention.</p>
<p>Inland Wetland and Watercourse encroachment and mitigation</p>	<p>Access road is in place west of Rte 17 in the receiving yard wetlands. Three streams were crossed with culverts. Controls and mulch are in place adjacent to the roads. 2/25/08</p> <p>The pond adjacent to the contractor yard was turbid last week. This has been attributed to landowner activities in the past but run-off from the yard may also be a factor since controls were replaced this week and water had cleared up. 2/25/08</p> <p>In accordance with the D&M Plan, all work occurring in and around wetlands should be expedited to minimize potential adverse impacts to wetlands and reduce disturbances to wetland soils. This includes attending to restoration in adjacent upland areas when work is complete. Reclamation has occurred</p>	<p>Monitor area closely for erosion and run-off. Add controls as needed to prevent road run-off. Wetland crossings are temporary and material will have to be removed when work is complete. 2/25/08</p> <p>Continue to evaluate the source of the turbidity and determine if it is related to the project. See the erosion control section. 2/25/08</p> <p>Final stabilization and reclamation efforts should occur in completed areas in and around wetlands. Any additional work needed in and around wetlands should be expedited to allow for final stabilization procedures to commence. Any stabilization at this time will have to account for</p>	<p>Restoration should be expedited if work is complete.</p> <p>Controls were replaced and turbidity in the pond was reduced.</p> <p>Reclamation has occurred in several areas. Continue to evaluate.</p>

Areas of Inspection	Observation	Recommended Action	Corrected Action
	several areas. 2/25/08	winter months. 2/25/08	
State species of concern, threatened and endangered species.	<p>According to the D&M plan, state-listed species are not located in this work area.</p> <p>Frogs, tadpoles, turtles and <i>Ambystoma</i> (salamander) egg masses were noted in the small pond within the ROW in the spring. These are not state-listed species but do indicate good amphibian breeding habitat. 2/25/08</p>	<p>None</p> <p>Continue using separate access points to reduce impacts to the pond. 2/25/08</p>	<p>NA</p> <p>NA</p>
Vegetative clearing or stabilization <i>Stabilization measures will have to be consistent with and sufficient for winter conditions</i>	<p>Restoration efforts were noted over the past two months removing stone from the edges of access roads and removing pads and timber mats. 12/31-2/25/08 Weather is limiting progress at this point. 1/22-2/25/08</p>	<p>Continue to restore and stabilize any work areas that will no longer be active, or temporarily stabilize areas where work will not return within 21 days. 11/5-2/25/08</p>	<p>NA</p>
Dewatering	<p>Active work associated with dewatering was no longer observed. 2/25/08</p>	<p>NA 2/25/08</p>	<p>NA</p>
Blasting	<p>No blasting is proposed at this time. 2/25/08</p>	<p>None</p>	<p>NA</p>
Spills, soils and material storage	<p>Contractor receiving yard is set up near Rte. 17 in Middletown for 1A work. Spill kits move from site to site with equipment. 2/25/08</p> <p>The sanitary facility that was noted just upgradient from a finger of wetlands, extending into the parking lot has been removed and relocated. 2/25/08</p> <p>Monitor equipment closely when working within the Laurel Brook</p>	<p>Continue to use and restock materials as needed. 2/25/08</p> <p>Continue to place sanitary facilities greater than 100 feet from any resource areas. 2/25/08</p> <p>In general, if a leak is observed, contain it and remove equipment from</p>	<p>NA</p> <p>The facility has been removed.</p> <p>NA at this time.</p>

Areas of Inspection	Observation	Recommended Action	Corrected Action
	<p>watershed protection area. Refueling and equipment maintenance should be done outside of the protected area. 2/25/08</p> <p>Most of the soil stockpiles noted along this segment have been removed. However, small stockpiles were noted at the edge of the wetlands near the receiving yard. 1/7-2/25/08</p>	<p>water department property. Proactively check equipment for leaks when working in the protected area. 2/25/08</p> <p>Monitor and add controls as needed. Ensure soil is not stockpiled with 100 feet of wetlands. See erosion control section. 1/7-2/25/08</p>	<p>The stockpiles near wetlands need attention.</p>
<p>Additional Observations</p>	<p>None. 2/25/08</p>	<p>None. 2/25/08</p>	<p>NA</p>

Next likely scheduled inspection: Monday March 3, 2008

I have personally examined and am familiar with the information submitted in this document and all attachments and certify that based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief, and I understand that any false statements made in this document or its attachments may be punishable as a criminal offense in accordance with Section 22a-6 under Section 53a-157 of the Connecticut General Statutes.

Field Inspector: Matt Creighton, BSC Group

Reviewer: Diana Walden, BSC Group



East of Rte 17: Snow cover has returned and slopes are frozen and temporarily stable.



Prior to snow cover, exposed/reclaimed areas had been mulched and seeded west of Rte 17 in the receiving yard.



The sanitary facility previously observed upgradient from wetlands has been relocated and stored away from resource areas.



Turbid water is pooling at the edge of the receiving yard. However, it was observed filtering through controls before entering the wetland