

Docket No. 272 – Development and Management Plan Inspection

The Connecticut Light and Power Company Certificate of Environmental Compatibility and Public Need for the construction of a new 345-kV electric transmission line and associated facilities between Scovill Rock Switching Station in Middletown and Norwalk Substation in Norwalk, Connecticut, including reconstruction of portions of existing 115-kV and 345-kV electric transmission line, the construction of Beseck Switching Station in Wallingford, East Devon Substation in Milford, (and Singer Substation in Bridgeport), modifications at Scovill Rock Switching Station and Norwalk Substation, and the reconfiguration of certain interconnections.

Scovill Rock Switching Station Inspection

Date: August 24, 2006

Inspector: Matthew Creighton

Location: Scovill Rock Switching Station

Rainfall: Traces of rain between 8/17-8/23, with 0.10" on 8/20, as reported at Meriden CT (NOAA)

Areas of Inspection	Observation	Recommended Action	Corrected Action
Access roads and adjacent roadways	All traffic is using the existing paved entrance on north side. There is no sediment tracking onto Freeman Road. 8/24/06	Check construction entrance and clean/sweep Freeman Road as needed. 8/24/06	NA
Foundation and site construction	Several small ditches have been excavated and new foundations are being installed. Small stockpiles are located by each ditch, all soil is contained to the yard. 8/24/06	None 8/24/06	NA
	Orange construction fencing is installed around the excavations as a safety precaution. 8/24/06	None 8/24/06	NA
	Evidence of concrete washouts were noted outside the site fence. 8/24/06	Washouts should be located within the western fence in a designated area, away from the construction entrance and nearby wetlands. 8/24/06	Needs attention
Erosion and sediment controls	Silt fence along east side looks good. If work is needed here or stockpiles are placed along the south or northeast sides of the site (adjacent to wetlands) the silt fence	Inspect and maintain silt fence as needed. 8/24/06	NA
Erosion and sediment			

Areas of Inspection	Observation	Recommended Action	Corrected Action
controls continued	<p>should be extended. 8/24/06</p> <p>Haybales installed at the 12" storm drain pipe look good. No water was flowing. 8/24/06</p> <p>The small stockpiles resulting from foundation construction are contained within the yard and surrounded by a flat, stone surface. 8/24/06</p> <p>A small section of the silt fence installed along the stockpile in northwestern corner should be fixed. 8/24/06</p>	<p>Monitor storm water when flowing to ensure haybales are working properly. 8/24/06</p> <p>All stockpiles should be located away from the south & northeast sides of the site, and temporarily stabilized if left unworked for more than 14 days. 8/24/06</p> <p>Maintain silt fence as needed, however the area remains contained to the yard. 8/24/06</p>	<p>NA</p> <p>NA</p> <p>Needs attention when feasible</p>
Inland Wetland and Watercourse encroachment and mitigation	<p>Wetlands south and northeast remain unaffected by sitework. 8/24/06</p> <p>Storm drain pipe haybale lines are in good condition. No water was flowing during the inspection. 8/24/06</p>	<p>Continue to monitor the storm drain pipe outlet during rain events. 8/24/06</p> <p>Monitor storm water flows from the pipe to ensure haybales are working properly. 8/24/06</p>	<p>NA</p> <p>NA</p>
State species of concern, threatened and endangered species.	<p>According to the D&M plan, state-listed species are not located in this work area.</p>	<p>None</p>	<p>NA</p>
Vegetative clearing or stabilization	<p>No vegetative clearing is proposed at this time. 8/24/06</p>	<p>None</p>	<p>NA</p>
Dewatering	<p>Dewatering is not being performed at this time. 8/24/06</p>	<p>None</p>	<p>NA</p>
Blasting	<p>No blasting is proposed at this time. 8/24/06</p>	<p>None</p>	<p>NA</p>
Spills, soils and material storage	<p>Several small soil stockpiles are in the center of the yard; a soil stockpile is located at the northwestern corner of the site against the fence. 8/24/06</p>	<p>Monitor the stockpiles for erosion and stabilize if left unworked for more than 14 days. 8/24/06</p>	<p>NA</p>

Areas of Inspection	Observation	Recommended Action	Corrected Action
	<p>Some concrete was noted just outside the fence of the yard, likely from a washout. 8/24/06</p> <p>Some materials are being stored along the northern and southern fence. 8/24/06</p> <p>Spill cleanup materials were available on site. 8/24/06</p>	<p>Set up a designated, contained washout area within the yard, away from wetlands and where it cannot enter the drainage system. 8/24/06</p> <p>None</p> <p>Always use spill control materials when working on equipment and during refueling. Replace as needed. 8/24/06</p>	<p>Needs attention</p> <p>NA</p> <p>NA</p>
Additional Observations	NA	NA	NA

Next likely scheduled inspection: Thursday August 31, 2006

I have personally examined and am familiar with the information submitted in this document and all attachments and certify that based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief, and I understand that any false statements made in this document or its attachments may be punishable as a criminal offense in accordance with Section 22a-6 under Section 53a-157 of the Connecticut General Statutes.

Field Inspector: Matthew Creighton

Reviewer: Diana Walden, Stephen Herzog



Looking from the southern station fence at the vegetated buffer to a small pond, located south of the site.



Storm water outlet pipe upgradient of the wetland, on the south side of the site. Controls are in place.



New foundations being installed in the yard. Small stockpiles remain contained.



Silt fence added along stockpile at the northeast side of site; repair the section that came down and monitor. The section in disrepair is located well within the site.