

**Docket No. 272 – Development and Management Plan Inspection**

The Connecticut Light and Power Company Certificate of Environmental Compatibility and Public Need for the construction of a new 345-kV electric transmission line and associated facilities between Scovill Rock Switching Station in Middletown and Norwalk Substation in Norwalk, Connecticut, including reconstruction of portions of existing 115-kV and 345-kV electric transmission line, the construction of Beseck Switching Station in Wallingford, East Devon Substation in Milford, (and Singer Substation in Bridgeport), modifications at Scovill Rock Switching Station and Norwalk Substation, and the reconfiguration of certain interconnections.

**East Devon Substation Inspection**

**Date:** May 24, 2007

**Inspector:** Matt Kelly

**Location:** East Devon Substation

**Rainfall:** 0.27" of precipitation was recorded in the week since the last inspection (NOAA data at New Haven, CT)

Areas of Inspection	Observation	Recommended Action	Corrected Action
Access Roads and Adjacent Roadways	Work associated with the relocation of Shelland St continues to the east of the existing overhead ROW. No active work was noted this week. 5/24/07	Continue to monitor and add controls as necessary. 5/24/07.	Not Applicable (NA)
	Raised catch basins (CBs) were noted along Shelland Street and the western property boundary, but they are non-operational at this time. 5/24/07	Continue to monitor and add controls as necessary. 5/24/07.	NA
	Access roads are being constructed in two locations off Plains Rd, and at the relocated Shelland St. Stone tracking pads remain at the access points off Plains Rd. 5/24/07	Continue to monitor for sediment tracking and maintain stone access pads at the entrances to reduce tracking. 5/24/07	NA
	Sediment tracking was not an issue on Plains Rd this week. "Silt saks" remain intact but curb inlet protection was not provided in some areas. 5/24/07	Continue to monitor for sediment tracking. Sweep the roadway on a regular basis and clean catch basins as necessary. See Erosion Control Section for more detail. 5/24/07	Needs regular attention

Areas of Inspection	Observation	Recommended Action	Corrected Action
Foundation and site construction	<p>Construction of the detention basin and associated stormwater features continues at the southeastern portion of the site. 5/24/07</p> <p>Perimeter/retaining wall construction has begun along the western boundary. 5/24/07</p>	<p>None at this time. 5/24/07</p> <p>Continue to monitor and adjust controls as necessary. 5/24/07</p>	<p>NA</p> <p>NA</p>
Erosion and Sediment Controls	<p>Jersey barriers and a mulch berm remain along the western site boundary. These controls continue to contain soils and prevent off site sedimentation. Some sediment accumulation was noted along the barrier. 5/3-5/24/07</p> <p>Stone is being spread throughout the site in an effort to control dust. 5/24/07.</p> <p>Sediment build up remains at some of the CB's on Plains Rd. "Silt saks" (or similar) remain intact, but curb drop inlet protection was not provided in some locations. Filter fabric was pulled over the curb inlets at the western most access point. 5/24/07</p> <p>Stockpiles associated with perimeter/retaining wall construction were observed along the west boundary of the site this week. 5/24/07</p>	<p>Continue to monitor and improve as necessary. 5/24/07</p> <p>Continue to monitor and improve as necessary. 5/24/07</p> <p>Continue to monitor and maintain as necessary. Evaluate methods to protect the curb drop inlets and prevent sedimentation as needed. 5/24/07</p> <p>Spoil piles are contained on site. Add controls where necessary. 5/24/07</p>	<p>NA</p> <p>Stone is being spread throughout the site for dust control</p> <p>CB controls are in place but needs regular attention</p> <p>NA</p>
Inland Wetland and Watercourse encroachment and mitigation	<p>Two wetlands, 300 A and 300B, were cleared and filled during the construction process, as permitted. 5/24/07</p>	<p>None at this time. Wetlands will be mitigated off-site. 5/24/07</p>	<p>NA</p>

Areas of Inspection	Observation	Recommended Action	Corrected Action
State species of concern, threatened and endangered species.	According to the D&M plan, state-listed species are not located in this work area. 5/24/07	None. 5/24/07	NA
Vegetative clearing or stabilization	Vegetation has been cleared within the limits of the substation site and along the newly re-located Shelland Street. The area of exposed soil is fairly extensive but the topography will likely contain most run-off. 5/24/07	None at this time. 5/24/07	NA
Dewatering	Dewatering is not being performed for substation work at this time. Dewatering basins are in place for foundation drilling off Shelland Street (overhead work). 5/24/07	None at this time. 5/24/07	NA
Blasting	No blasting is proposed at this time. 5/24/07	None at this time. 5/24/07	NA
Spills, Soils and Material Storage	Construction materials and equipment are kept on the substation site and at the receiving yard located to the east of Shelland Street. 5/24/07	In general, store materials and equipment appropriately. Ensure that vehicles are equipped with spill kits and maintain them when needed. All construction vehicles should be parked at least 100 feet from a wetland or waterbody when feasible. 5/24/07	NA
Additional Observations	NA	NA	NA

Next likely scheduled  
inspection:

Friday June 1, 2007

I have personally examined and am familiar with the information submitted in this document and all attachments and certify that based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, the submitted information is true, accurate and complete to the best of my knowledge and belief, and I understand that any false statements made in this document or its attachments may be punishable as a criminal offense in accordance with Section 22a-6 under Section 53a-157 of the Connecticut General Statutes.

Field Inspector:

Matt Kelly, BSC Group

Reviewer:

Lee Curtis, BSC Group



Overall view of substation work from Shelland Street. Site grading and stone spreading continues.



View of perimeter/retaining wall construction along the western site boundary. Stockpiles were noted here this week.