

**CARMODY & TORRANCE LLP**  
Attorneys at Law

50 Leavenworth Street  
Post Office Box 1110  
Waterbury, Connecticut  
06721-1110  
Telephone: 203 573-1200  
Facsimile: 203 575-2600  
www.carmodylaw.com

Brian T. Henebry

Direct: 203-575-2601  
bhenebry@carmodylaw.com

August 2, 2004

**VIA HAND-DELIVERY**


Ms. Pamela Katz  
Chairman  
Connecticut Siting Council  
10 Franklin Square  
New Britain, CT 06501

**Re: Docket No. 272**

Dear Chairman Katz:

Enclosed are an original and twenty (20) copies of the Second Biweekly Report of the Reliability and Operability Committee.

Very truly yours,

  
Brian T. Henebry

BTH/dab  
Enclosures

cc: Service List

{W1311060}

STATE OF CONNECTICUT  
CONNECTICUT SITING COUNCIL

|                                    |   |                |
|------------------------------------|---|----------------|
| APPLICATION OF THE CONNECTICUT AND | : | DOCKET NO. 272 |
| POWER COMPANY AND THE UNITED       | : |                |
| ILLUMINATING COMPANY TO THE        | : |                |
| CONNECTICUT SITING COUNCIL         | : |                |
| FOR A CERTIFICATE OF               | : |                |
| ENVIRONMENTAL COMPATIBILITY        | : |                |
| AND PUBLIC NEED ("CERTIFICATE")    | : |                |
| FOR THE CONSTRUCTION OF A NEW      | : |                |
| 345-KV ELECTRIC TRANSMISSION       | : |                |
| LINE FACILITY AND ASSOCIATED       | : |                |
| FACILITIES BETWEEN SCOVILL         | : |                |
| ROCK SWITCHING STATION IN          | : |                |
| MIDDLETOWN AND NORWALK             | : |                |
| SUBSTATION IN NORWALK, INCLUDING   | : |                |
| PORTIONS OF EXISTING 115-KV        | : |                |
| AND 345-KV ELECTRIC TRANSMISSION   | : |                |
| LINES, THE CONSTRUCTION OF         | : |                |
| BESECK SWITCHING STATION IN        | : |                |
| WALLINGFORD, EAST DEVON            | : |                |
| SUBSTATION IN MILFORD, AND         | : |                |
| SINGER SUBSTATION IN BRIDGEPORT,   | : |                |
| MODIFICATIONS AT SCOVILL ROCK      | : |                |
| SWITCHING STATION AND NORWALK      | : |                |
| SUBSTATION, AND THE                | : |                |
| RECONFIGURATION OF CERTAIN         | : |                |
| INTERCONNECTIONS                   | : | August 2, 2004 |

**SECOND BIWEEKLY REPORT OF THE  
RELIABILITY AND OPERABILITY COMMITTEE**

**I. SUMMARY OF WORK ACTIVITIES**

On July 19, 2004, the Reliability and Operability Committee ("ROC") provided the Siting Council and all parties and intervenors with copies of a resonance study performed by GE and a thermal and voltage analysis regarding Case 6 from the table of M-N Project Study Cases. (Case 6 involved replacing both 345-kV HPFF cables between East Devon and Singer with XLPE, replacing both 345-kV HPFF cables between Singer and Norwalk with XLPE, removing one of the 345-kV HPFF cables in the Bethel to Norwalk Project from service, removing the 115-kV capacitors at Plumtree from service, reducing the capacitors at Glenbrook to 75 Mvar, and reducing the capacitors at Frost Bridge to 205 Mvar in the "all caps in-service" case.) During the July 20<sup>th</sup> conference call, ROC reported that, based upon the results of GE's resonance study of Case 6, this

case does not provide an acceptable configuration because system resonance is not above the third harmonic.

On July 26th, ROC issued a revised version of the M-N Project Study Cases to add cases 5a, 5b, 5c, and 5d as the next cases to be studied. (A copy of the revised table of case studies is attached.) The additional cases are described below:

- Case 5a: Start with the M-N proposed Project, replace both 345-kV HPFF cables between East Devon and Singer and Singer and Norwalk with XLPE, replace 345-kV overhead between Beseck and East Devon with HVDC lines, and remove one of the 345-kV HPFF cables in the Bethel to Norwalk Project from service
- Case 5b: Start with the M-N proposed Project, replace both 345-kV HPFF cables between East Devon and Singer with XLPE, replace both 345-kV HPFF cables between Singer and Norwalk with HVDC lines, and between Beseck and East Devon with HVDC lines, and remove one of the 345-kV HPFF cables in the Bethel to Norwalk Project from service.
- Case 5c: Start with the M-N proposed Project, replace both 345-kV HPFF cables between East Devon and Singer with XLPE, replace both 345-kV HPFF cables between Singer and Norwalk with XLPE, remove one of the 345-kV HPFF cables in the Bethel to Norwalk Project from service, and add a 500 MVA synchronous condenser at East Devon
- Case 5d: Start with the M-N proposed Project, replace both 345-kV HPFF cables between East Devon and Singer with XLPE, replace both 345-kV HPFF cables between Singer and Norwalk with XLPE, remove one of the 345-kV HPFF cables in the Bethel to Norwalk Project from service, add a 500 MVA synchronous condenser at East Devon, and add a 500 MVA synchronous condenser at Singer

The goal of ROC is to issue a report to the Council by August 16, 2004.

## **II. CONFERENCE CALLS**

ROC held conference calls on July 20<sup>th</sup> and July 27<sup>th</sup>. All participating parties and intervenors were provided with an opportunity to ask questions regarding the results of the Case 6 studies and ROC's plan to study Cases 5a, 5b, 5c, and 5d.

**Middletown - Norwalk Project Study Cases**

07/26/2004

Revision 1

**Sequencing of Case studies**

- Step 1. Harmonics – Start with Case 5 and perform a frequency scan to determine harmonic resonance. The results should provide an indication of which Cases would have a high likelihood of being acceptable to ISO-NE. If the results of Case 5 are acceptable to ISO-NE, then Case 4 would be investigated. If the results of Case 4 are acceptable to ISO-NE, then Case 3 would be evaluated, and so on. If the results of Case 5 are unacceptable to ISO-NE, then Case 6 would be evaluated. If the results of Case 6 are unacceptable to ISO-NE, then Case 7 would be evaluated, and so on.
- Step 2. Transients – Perform transient analysis on a limited scope basis in an attempt to find fatal flaws on the Cases which have a high likelihood of being acceptable to ISO-NE. Once screening is completed, perform a detailed analysis of the final Case.  
Thermal and voltage – Simultaneously perform these evaluations on the Cases which have a high likelihood of being acceptable to ISO-NE.
- Step 3. Stability and Short Circuit - Perform these evaluations on the final Case.

| Case # | Description   | Responsible party to run cases under ISO-NE direction |           |                   |           |               |
|--------|---|---|-----------|-------------------|-----------|---------------|
|        |   | Harmonic  | Transient | Thermal & Voltage | Stability | Short Circuit |
| 1      | Start with the M-N proposed project, replace one 345-kV HPFF cable between East Devon and Singer with XLPE.   | GE  | GE        | EPRO<br>PowerGEM  | EPRO      | NU/UI         |
| 2      | Start with the M-N proposed Project, replace both 345-kV HPFF cables between East Devon and Singer with XLPE.   | GE  | GE        | EPRO<br>PowerGEM  | EPRO      | NU/UI         |
| 3      | Start with the M-N proposed Project, replace both 345-kV HPFF cables between East Devon and Singer with XLPE, and replace one 345-kV HPFF cable between Singer and Norwalk with XLPE.   | GE  | GE        | EPRO<br>PowerGEM  | EPRO      | NU/UI         |
| 4      | Start with the M-N proposed Project, replace both 345-kV HPFF cables between East Devon and Singer with XLPE, and replace both 345-kV HPFF cables between Singer and Norwalk with XLPE.   | GE  | GE        | EPRO<br>PowerGEM  | EPRO      | NU/UI         |
| 5      | Start with the M-N proposed Project, replace both 345-kV HPFF cables between East Devon and Singer with XLPE, replace both 345-kV HPFF cables between Singer and Norwalk with XLPE, and remove one of the 345-kV HPFF cables in the Bethel to Norwalk Project from service.   | GE  | GE        | EPRO<br>PowerGEM  | EPRO      | NU/UI         |
| 5a     | Start with the M-N proposed Project, replace both 345-kV HPFF cables between East Devon and Singer and Singer to Norwalk with XLPE, replace 345-kV overhead between Beseck and East Devon with HVDC lines, and remove one of the 345-kV HPFF cables in the Bethel to Norwalk Project from service.  | GE  | GE        | TBD               | TBD       | NU/UI         |
| 5b     | Start with the M-N proposed Project, replace both 345-kV HPFF cables between East Devon and Singer with XLPE, replace both 345-kV HPFF cables between Singer and Norwalk with HVDC lines, and between Beseck and East Devon with HVDC lines, and remove one of the 345-kV HPFF cables in the Bethel to Norwalk Project from service.  | GE  | GE        | TBD               | TBD       | NU/UI         |
| 5c     | Start with the M-N proposed Project, replace both 345-kV HPFF cables between East Devon and Singer with XLPE, replace both 345-kV HPFF cables between Singer and Norwalk with XLPE, remove one of the 345-kV HPFF cables in the Bethel to Norwalk Project from service, and add a 500 MVA synchronous condenser at East Devon.  | GE  | GE        | EPRO<br>PowerGEM  | EPRO      | NU/UI         |
| 5d     | Start with the M-N proposed Project, replace both 345-kV HPFF cables between East Devon and Singer with XLPE, replace both 345-kV HPFF cables between Singer and Norwalk with XLPE, remove one of the 345-kV HPFF cables in the Bethel to Norwalk Project from service, add a 500 MVA synchronous condenser at East Devon, and add a 500 MVA synchronous condenser at Singer.   | GE  | GE        | EPRO<br>PowerGEM  | EPRO      | NU/UI         |
| 6      | Start with the M-N proposed Project, replace both 345-kV HPFF cables between East Devon and Singer with XLPE, replace both 345-kV HPFF cables between Singer and Norwalk with XLPE, remove one of the 345-kV HPFF cables in the Bethel to Norwalk Project from service, remove the 115-kV capacitors at Plumtree from service, reduce the capacitors at Glenbrook to 75 Mvar, and reduce the capacitors at Frost Bridge to 205 Mvar in the "all caps in" cases. | GE  | GE        | EPRO<br>PowerGEM  | EPRO      | NU/UI         |

**Middletown - Norwalk Project Study Cases**

07/26/2004  
Revision 1

**Sequencing of Case studies**

- Step 1. Harmonics – Start with Case 5 and perform a frequency scan to determine harmonic resonance. The results should provide an indication of which Cases would have a high likelihood of being acceptable to ISO-NE. If the results of Case 5 are acceptable to ISO-NE, then Case 4 would be investigated. If the results of Case 4 are acceptable to ISO-NE, then Case 3 would be evaluated, and so on. If the results of Case 5 are unacceptable to ISO-NE, then Case 6 would be evaluated. If the results of Case 6 are unacceptable to ISO-NE, then Case 7 would be evaluated, and so on.
- Step 2. Transients – Perform transient analysis on a limited scope basis in an attempt to find fatal flaws on the Cases which have a high likelihood of being acceptable to ISO-NE. Once screening is completed, perform a detailed analysis of the final Case.  
Thermal and voltage – Simultaneously perform these evaluations on the Cases which have a high likelihood of being acceptable to ISO-NE.
- Step 3. Stability and Short Circuit - Perform these evaluations on the final Case.

|    |   |    |    |                  |      |       |
|----|---|----|----|------------------|------|-------|
| 7  | Start with the M-N proposed Project, replace both 345-kV HPFF cables between East Devon and Singer with XLPE, replace both 345-kV HPFF cables between Singer and Norwalk with XLPE, remove one of the 345-kV HPFF cables in the Bethel to Norwalk Project from service, remove the 115-kV capacitors at Plumtree from service, reduce the capacitors at Glenbrook to 75 Mvar, and reduce the capacitors at Frost Bridge to 205 Mvar in the “all caps in” cases, and investigate fixed capacitor replacements with dynamic reactive control devices. | GE | GE | EPRO<br>PowerGEM | EPRO | NU/UI |
| 8  | Start with the M-N proposed Project, replace the 345-kV HPFF cables between East Devon and Singer with 2-1590 ACSR overhead construction from East Devon to Seaview and 345-kV XLPE cables between Seaview and Singer.  | GE | GE | EPRO<br>PowerGEM | EPRO | NU/UI |
| 8a | Start with the M-N proposed Project, replace both 345-kV HPFF cables between East Devon and Singer with XLPE, replace both 345-kV HPFF cables between Singer and Norwalk, and Beseck to East Devon with HVDC underground cables, and remove one of the 345-kV HPFF cables in the Bethel to Norwalk Project from service.  | GE | GE | EPRO<br>PowerGEM | EPRO | NU/UI |
| 9  | Evaluate Alternative A from the application.  | GE | GE | EPRO<br>PowerGEM | EPRO | NU/UI |
| 10 | Start with Alternative A from the Application and replace the 345-kV HPFF cables between East Devon and Singer with XLPE.   | GE | GE | EPRO<br>PowerGEM | EPRO | NU/UI |
| 11 | Start with Alternative A from the Application and replace the 345-kV HPFF cables between East Devon and Singer with 2-1590 ACSR overhead construction from East Devon to Seaview and 345-kV XLPE cables between Seaview and Singer.   | GE | GE | EPRO<br>PowerGEM | EPRO | NU/UI |
| 12 | Evaluate Alternative B from the Application.  | GE | GE | EPRO<br>PowerGEM | EPRO | NU/UI |