



**East Hartford and Willington
Design-Build Bridge Bundle along I-84 and Route 2
Biweekly Look-Ahead
Period of April 19, 2019 to May 3, 2019**



Throughout the weeks covered by this look-ahead, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations.

East Hartford

On Tuesday, April 23 and Wednesday, April 24, Thomas Street will be repaved.

During night work hours on Monday, April 22, temporary lane striping and barriers, and overhead construction signage will be installed in preparation for the closure of the HOV lane on Bridge 02367.

Lane reductions on Bridge 02367 will begin Tuesday, April 23. Traffic using Exit 54 will be shifted into the remaining two lanes on the bridge. The Darlin Street off-ramp (Exit 3) will also be closed at this time.

Phase 1 demolition of bridge 02367 will begin on Wednesday, April 24 and is anticipated to continue until May 3.

During the week of April 29, substructure GRS wall installation will continue to take place.

Willington

The opening of the Potter School Road Bridge to traffic took place on Friday, August 24. Work on the bridge is now complete.

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at <http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558>. For questions or issues and concerns related to construction, please email Greg Kozma at Gregory.Kozma@ct.gov