



**East Hartford and Willington
Design-Build Bridge Bundle along I-84 and Route 2
Biweekly Look-Ahead
Period of May 3, 2019 to May 17, 2019**



Throughout the weeks covered by this look-ahead, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations.

East Hartford

Phase 1 demolition of bridge 02367 began on Monday, April 29 and is anticipated to continue until Friday, May 10.

On the evening of Monday, May 13, Bridge 02366 will be closed to traffic. Prior to the closure, temporary line striping, construction barrels and barricades, and overhead construction sign overlays will be installed.

The demolition of Bridge 02366 is anticipated to begin during night time work hours on Tuesday, May 14 and continue during night time work hours through Saturday, May 18.

On Friday, May 17 and continuing on Saturday, May 18, rebar will be installed and concrete poured for Bridge 02367 distribution slabs.

Willington

The opening of the Potter School Road Bridge to traffic took place on Friday, August 24. Work on the bridge is now complete.

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at <http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558>. For questions or issues and concerns related to construction, please email Greg Kozma at Gregory.Kozma@ct.gov