



**East Hartford and Willington  
Design-Build Bridge Bundle along I-84 and Route 2  
Biweekly Look-Ahead  
Period of May 17, 2019 to May 31, 2019**



Throughout the weeks covered by this look-ahead, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations.

**East Hartford**

On Monday, May 13, Bridge 02366 was closed to traffic.

The demolition of Bridge 02366 which began on Tuesday, May 14 will continue during night time work hours through Friday, May 24.

On Friday, May 17 and continuing on Saturday, May 18, rebar will be installed and concrete poured for Bridge 02367 distribution slabs. The off-loading and pre-tying of rebar for distribution slabs will also take place on Friday, May 17 and Saturday, May 18, and will continue through Wednesday, May 22.

During the week of Monday, May 20, overhang brackets will be installed, distribution slabs for Bridge 02366 will be poured and formed, and the installation of GRS wall abutments, will continue throughout the week.

On Monday, May 20 loop detectors will be installed on Thomas Street in East Hartford.

Work will not take place in the project area on Monday, May 27 in observance of Memorial Day.

During the week of Monday, May 27, a crane will be mobilized in the project area and the girders and columns of span 2 of Bridges 02366 and 02367 will be demolished during night time work hours.

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at <http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558>. For questions or issues and concerns related to construction, please email Greg Kozma at [Gregory.Kozma@ct.gov](mailto:Gregory.Kozma@ct.gov)