



East Hartford and Willington
Design-Build Bridge Bundle along I-84 and Route 2
Biweekly Look-Ahead
Period of June 14, 2019 to June 28, 2019



Throughout the weeks covered by this look-ahead, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations.

East Hartford

On Saturday, June 15, and throughout the week of Monday, June 17, the forming of decks and diaphragms, installation of rebar, coping of abutment 2, and preparation for the installation of permanent barriers under bridges 02366 and 02367 will continue. The pouring of bridge deck will also take place throughout the week.

During the week of Monday, June 24, bridge parapets will be formed, and the conduits and rebar will be installed. The coping of abutment 2 and preparation for the installation of permanent barriers under bridge 02366 and 02367 will continue.

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at <http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558>. For questions or issues and concerns related to construction, please email Greg Kozma at Gregory.Kozma@ct.gov