



**East Hartford and Willington
Design-Build Bridge Bundle along I-84 and Route 2
Biweekly Look-Ahead
Period of June 28, 2019 to July 12, 2019**



Throughout the weeks covered by this look-ahead, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations.

East Hartford

On Saturday, June 29, and Monday, July 1, the coping of abutment 2, and preparation for the installation of permanent barriers on bridges 02366 and 02367 will continue.

During the week of Monday, July 1, permanent barrier will be installed on bridges 02366 and 02367 above abutment 1. Preparation for the paving of both bridges will also take place throughout the week.

Work will not take place on Thursday, July 4, in observance of the Independence Day Holiday.

On Friday, July 5, and Saturday, July 6, bridges 02366 and 02367 will be paved.

During the week of Monday, July 8, guard rail and bridge attachments will be installed, lane markings will be painted, and temporary drums and barriers will be removed.

The opening of bridges 02366 and 02367 to traffic is anticipated to take place on Friday, July 12.

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at <http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558>. For questions or issues and concerns related to construction, please email Greg Kozma at Gregory.Kozma@ct.gov