



**East Hartford and Willington
Design-Build Bridge Bundle along I-84 and Route 2
Biweekly Look-Ahead
Period of July 12, 2019 to July 26, 2019**



Throughout the weeks covered by this look-ahead, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations.

East Hartford

Bridge 02366 was opened to traffic on Friday, July 12.

During the week of Monday, July 15, the coping of abutment 2, and preparation for the installation of permanent barriers on bridges 02366 and 02367 will continue. The deck of bridge 02367 will be sealed and paved, and guard rail and bridge attachments will be installed.

During night work hours, timber shielding will be installed under bridge 02367, overhang brackets will be removed, and wooden poles will be installed.

During the week of Monday, July 22, bridge barrier will be installed.

On Friday, July 26, temporary tape will be installed, and traffic on bridge 02367 will be switched onto the new deck.

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at <http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558>. For questions or issues and concerns related to construction, please email Greg Kozma at Gregory.Kozma@ct.gov