



**East Hartford and Willington
Design-Build Bridge Bundle along I-84 and Route 2
Biweekly Look-Ahead
Period of September 7, 2018 to September 21, 2018**



Throughout the weeks covered by this look-ahead, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations.

East Hartford

Work will be performed in the project area during the standard working hours of 7:00 AM to 5:00 PM.

During the week of September 10, the installation of deck rebar, edge forms and bulkheads, and the preparation for barrier installation, which began the week of September 3, will continue throughout the week.

On Saturday September 15, and during the week of September 17, the bridge deck will be poured and cured.

Willington

Work will be performed in the project area during the daytime working hours of 9:00 AM to 3:00 PM and the nighttime working hours of 9:00 PM and 6:00 AM.

The opening of the Potter School Road Bridge to traffic took place on Friday, August 24. It is anticipated that work in the project area will be completed the week of September 10.

During the week of September 10, guardrail and wire fence will be installed.

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at <http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558>. For questions or issues and concerns related to construction, please email Greg Kozma at Gregory.Kozma@ct.gov