



**East Hartford and Willington
Design-Build Bridge Bundle along I-84 and Route 2
Biweekly Look-Ahead
Period of September 21, 2018 to September 28, 2018**



Throughout the weeks covered by this look-ahead, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations.

East Hartford

Work will be performed in the project area during the standard working hours of 7:00 AM to 5:00 PM.

During the week of September 17, the installation of permanent barrier, and the preparation for barrier installation, which began the week of September 3, will continue throughout the week. Additionally, installation of the road box approach slab, and forming, reinforcing, and pouring of approach slab, barrier, closure and linkslab will occur during this two-week period.

During the week of September 24, keeper blocks will be formed, reinforced, and poured, and additional repairs will be conducted.

Willington

Work will be performed in the project area during the daytime working hours of 9:00 AM to 3:00 PM and the nighttime working hours of 9:00 PM and 6:00 AM.

The opening of the Potter School Road Bridge to traffic took place on Friday, August 24.

Starting the week of September 17, keeper blocks will be stripped and rubbed, and additional repairs will be conducted. Installation of fence and sealing of the substructure will commence during the week of September 24

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at <http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558>. For questions or issues and concerns related to construction, please email Greg Kozma at Gregory.Kozma@ct.gov