

East Hartford and Willington Design-Build Bridge Bundle along I-84 and Route 2 Biweekly Look-Ahead Period of September 27, 2019 to October 18, 2019



Throughout the weeks covered by this look-ahead, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations.

East Hartford

During the weeks of Monday, September 30 and backfilling of permanent barrier, power washing of back walls, and installation of rumble strips and line striping will take place during night work hours. The coping at bridge abutments and installation of electrical conduits and wiring will take during daytime work hours. This work will continue through the week of Monday, October 7.

During the week of Monday, October 14, overhead sign overlays, drums and temporary tape on I-84 will be removed.

Bridge 02367 is anticipated to be fully reopened to traffic on Wednesday, October 16.

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558. For questions or issues and concerns related to construction, please email Greg Kozma at Gregory.Kozma@ct.gov