



**East Hartford and Willington
Design-Build Bridge Bundle along I-84 and Route 2
Biweekly Look-Ahead
Period of May 4, 2018 to May 18, 2018**



Throughout the week of May 7, 2018, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations. Work will be performed project-wide during the standard working hours of 7:00 AM to 5:00 PM.

East Hartford

Concrete repairs, drilling for grout dowels, and structural steel deliveries, which began the week of April 30th, will continue during standard working hours.

Concrete abutment bearing seats will be formed, poured and cured beginning the week of May 7th and continuing through the week of May 21st.

Phase 1 of the demolition of Bridge 02369, which began the week of April 30th, will continue throughout the week during night work hours of 7:00 PM and 5:00 AM.

Willington

During the week of May 7th, construction barriers will be set in the shoulders of I-84 eastbound and westbound adjacent to the Potter School Road Bridge between Exits 71 and 72.

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at <http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558>. For questions or issues and concerns related to construction, please email Greg Kozma at Gregory.Kozma@ct.gov