



**East Hartford and Willington
Design-Build Bridge Bundle along I-84 and Route 2
Biweekly Look-Ahead
Period of August 24, 2018 to September 7, 2018**



Throughout the weeks covered by this look-ahead, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations.

East Hartford

Work will be performed in the project area during the standard working hours of 7:00 AM to 5:00 PM.

During the week of August 27, steel girder pairs, diaphragms, deck pans, deck rebar, edge forms and bulkheads will be installed and set. The forming, pouring and installation of rebar for the bridge backwall, which began the week of August 20, will continue throughout the week.

During the week of September 3, the installation of deck rebar, edge forms and bulkheads will continue throughout the week.

In observance of the Labor Day holiday, work will not be performed on Monday, September 3.

Willington

Work will be performed in the project area during the daytime working hours of 9:00 AM to 3:00 PM and the nighttime working hours of 9:00 PM and 6:00 AM.

The opening of the Potter School Road Bridge to traffic took place on Friday, August 24. It is anticipated that work will continue to take place in the project area through the week of September 10.

During the week of August 27, the replacing of barriers in the median of I-84, which began the week of August 13, will continue. The forming, pouring, and installation of rebar for Keeper Blocks, and Class S repairs, will also take place throughout the week.

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at <http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558>. For questions or issues and concerns related to construction, please email Greg Kozma at Gregory.Kozma@ct.gov