## CONNECTICUT DEPARTMENT OF TRANSPORTATION



## CONDITION INSPECTION FOR THE SOUTHPORT STATION

## GENERAL RECOMMENDATION 3

PREPARED BY: URBITRAN ASSOCIATES, INC. DATE: 9/11/02

# CONN. DEPT OF TRANSPORTATION STATION INSPECTION

#### **INSPECTION RATING SCALE**

The following rating scale is used for inspections:

- **1-** Totally deteriorated, or in failed condition.
- **2-** Serious deterioration, or not functioning as originally designed.
- **3-** Minor deterioration, but functioning as originally designed.
- 4- New condition. No deterioration.
- 5- Not applicable.
- 6- Condition and/or existence unknown.

STATION:	Southp	ort		
LINE:	New Ha	aven Line		
INSPECTIC	ON DATE:	8/3/02		_
INSPECTIC	ON AGENCY	UA	-	
INSPECTO	RS:R	GW		
WEATHER	: su	inny, 90's		

 CONN. DEPT OF TRANSPORTATION

 STATION INSPECTION REPORT

 SHEET
 1
 0F
 45

#### South Platform

			PLAT	FOR	M ELE	MEN	Т					CAN	OPY		SUPER-	FOUN	NDATI	ONS
									0						STRUCTURE			
SPAN NO.	L RAILING	RAILING PAINT	o STAIRS	SINTS 4	TOP OF PLATFORM	BENCHES	SIGN / BILLBOARD	& WARNING STRIP	♥ PLATFORM EDGE RUBBING BOARD	<b>B</b> PEDESTRIAN TUNNEL	COLUMNS OVERALL	COLUMN BASE @ PLATFORM	<b>1</b> ROOF FRAMING ELEMENTS	ROOFING MATERIAL	15 DOUBLE TEE	16	1 FOOTING	B EROSION / SCOUR
I	3	3	3	3	3	5	2	3	5	5	5	5	5	5	3	3	3	3
П	3	3	5	3	3	5	3	3	5	5	5	5	5	5	3	5	3	3
III	3	3	5	3	3	3	3	3	5	5	5	5	5	5	3	5	3	3
IV	3	3	5	3	3	3	3	2	5	5	5	5	5	5	3	5	3	3
V	2	3	5	3	3	5	3	2	5	5	5	5	5	5	3	5	3	3
VI	2	3	3	3	3	3	5	3	5	5	5	5	5	5	3	3	3	3
VII	3	3	5	3	3	5	3	2	5	5	5	5	5	5	3	5	3	3
VIII	3	3	3	5	3	5	3	2	5	5	5	5	5	5	3	3	3	3

STATION:	Southp	ort		
LINE:	New Ha	aven Line		
INSPECTIC	ON DATE:	8/3/02		_
INSPECTIC	ON AGENCY	UA	-	
INSPECTO	RS:R	GW		
WEATHER	: su	inny, 90's		

 CONN. DEPT OF TRANSPORTATION

 STATION INSPECTION REPORT

 SHEET
 2
 0F
 45

North Platform

			PLAT	FOR	M ELE	MEN	Т					CAN	OPY		SUPER- STRUCTURE	FOUN	NDATI	ONS
SPAN NO.	- Railing	RAILING PAINT	۵ STAIRS	SINIC 4	<b>9</b> TOP OF PLATFORM	BENCHES	SIGN / BILLBOARD	& WARNING STRIP	♥ PLATFORM EDGE RUBBING BOARD	<b>B</b> PEDESTRIAN TUNNEL	COLUMNS OVERALL	COLUMN BASE @ PLATFORM	ROOF FRAMING ELEMENTS	ROOFING MATERIAL	BIRDCTORE HE LEE 15	16	<b>1</b> FOOTING	B EROSION / SCOUR
I	3	3	3	3	3	5	3	2	5	5	5	5	5	5	3	5	3	3
II	3	3	5	3	3	5	3	3	5	5	3	5	3	2	3	5	3	3
Ш	3	3	5	3	3	3	3	3	5	5	3	5	3	2	3	5	3	3
IV	3	3	3	3	3	5	3	3	5	5	3	5	3	2	3	5	3	3
V	3	3	3	3	3	3	3	3	5	5	3	5	3	2	3	5	3	3
VI	3	3	5	3	3	3	3	3	5	5	3	5	3	2	3	5	3	3
VII	3	3	5	3	3	5	3	3	5	5	5	5	5	5	3	5	3	3
VIII	2	3	5	3	3	5	2	3	5	5	5	5	5	5	3	5	3	3
IX	3	3	3	5	3	5	5	3	5	5	5	5	5	5	3	5	3	3

STATION:	South	nport		
LINE:	New Have	en		
INSPECTIC	N DATE:	12-	06-01	_
INSPECTIC	N AGENC	Y / FIRM:	UA	
INSPECTO	RS: <u>F</u>	PK, RGW		
WEATHER:	5	Sunny, 50's		

# CONN. DEPT OF TRANSPORTATIONSTATION INSPECTION REPORTSHEET3OF45

#### BUILDING ELEMENTS (North side / Art Gallery)

#### **INTERIOR ELEMENTS**

19. FLOOR:	3	
20. CEILING:	3	
21. WINDOWS:	3	
22. DOORS:	3	
23. FINISH:	3	

#### EXTERIOR ELEMENTS

24. DOORS:	3
25. WINDOWS:	3
26. FACADE / FINISH	l: <u>3</u>
27. FOUNDATION:	3
28. SETTLEMENT:	3
29. ROOF:	3

#### REMARKS:

1. The protective floor finish coating is worn down throughout the building.

2. The ceiling paint in the waiting room contains minor map cracking.

STATION: Southport						CONN. DE		- TRAN	SPORTATION
LINE:	New Ha	ven		-		STATION	INSPE	CTION	REPORT
INSPECTIO	N DATE:		8/	3/02		SHEET	4	OF	45
INSPECTIO		Y / FIRM:		UA		_			
INSPECTOR		RG							
WEATHER:		Sunny, 9	0's						
			PAI	RKING ELEME	NTS				
			<u>QU</u>	ADRANT # I					
TYPE OF SU	JRFACE:	asphalt	х	PAVED;		GRAVEL;			DIRT;
		· ·		OTHER (DESC					
CONDITION	OF PAVE	ED SURF	ACE:	3					
CONDITION	OF STRI	PING:	3						
CONDITION ( FOR LOCA				TC: <u>5</u> )					
SIGNAGE:	3	3							
FENCE AND	) GUARDI	RAIL:	3						
LANDSCAPI	E:	3							
SIDEWALK:		3							
CURB:	2	2							
			<u>QU</u>	ADRANT # II					
TYPE OF SU	JRFACE:	asphalt	х	PAVED; OTHER (DESCI		GRAVEL;			DIRT;
CONDITION	OF PAVE	ED SURF	ACE:	2					
CONDITION	OF STRI	PING:	3						
CONDITION ( FOR LOCA	OF BASI	N / DRAIN E SHEET:	IS / E	TC: <u>5</u> )					
SIGNAGE:	3	3							
FENCE AND	) GUARDI	RAIL:	2						
LANDSCAPI	E:	2							
SIDEWALK:		2							
CURB :	2	2							


STATION:	Southport
LINE:	New Haven
INSPECTION DATE :	January 3, 2002
INSPECTION AGENCY / FIRM:	Parsons Brinckerhoff
INSPECTORS:	Jim Connell & Dave Lang
TIME OF INSPECTION:	P.M.
WEATHER:	Clear

CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEET \_\_\_\_\_5\_\_\_OF \_\_\_45\_\_\_

#### NORTH AND SOUTH PLATFORMS --- LIGHTING

Span	Fixture Type	Manufacturer	Model	Rating	Support	Estimated	Visual Condition
Number			Number		Condition	Age/Life(y/y)	
all	unknown	unknown	unknown	unknown	3	4/ 20	minor deterioration
Remarks	: The light leve	els were measure	d on March 24	1, 2002 and m	easured below	the recomme	nded levels.
							d to average 3.2 fc.
							d to average 1.5 fc.
		or this measurem					
	We were una	able to find out the	e reason for th	is power failur	e but we estimation	ate that the pro	esent
	platform lum	naires provide at	least minimal	light levels wh	en operational		

#### PLATFORM --- LIGHTING LEVELS (fc)



Southport
New Haven
January 3, 2002
Parsons Brinckerhoff
Jim Connell & Dave Lang
P.M.
Clear

CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEET <u>6</u> OF <u>45</u>

#### NORTH AND SOUTH PLATFORMS --- SERVICE

Voltage Rating (V)	n/a	Type of 3 phase	connection	Delta	n/a	Wye	n/a
		Method of Entra	Overhead	n/a	Underground	n/a	
Rating of Main Breaker (A)	n/a	Origin of Service	Origin of Service			Transformer	n/a
		Code Compliant	Yes	n/a	No	n/a	
Quantity of Phases	n/a	Pole Number & Street	n/a	Wire Sizes	n/a		
Remarks: Service to the platfo	orms deri	ive from the station	buildings.				

#### NORTH AND SOUTH PLATFORMS --- ELECTRICAL SYSTEMS

Electrical Device	Manufacturer	Model Number	Rating	Location	Estimated Age/Life(y/y)	Visual Condition
Main Distribution Panel	n/a	n/a	n/a	n/a	n/a	n/a
Main Disconnect Switch	n/a	n/a	n/a	n/a	n/a	n/a
Fransformer	n/a	n/a	n/a	n/a	n/a	n/a
Receptacles	n/a	n/a	n/a	n/a	n/a	n/a
Grounding	unknown	unknown	unknown	unknown	unknown	unknown
Lighting Controls	unknown	unknown	unknown	unknown	unknown	unknown
Public Telephone	n/a	n/a	n/a	n/a	n/a	n/a
Station Telephone	n/a	n/a	n/a	n/a	n/a	n/a
	ortion of the light aced.	ting conduit sy	stem is missin	ig support clips	and the clips	should be

STATION: Southport

CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEET \_\_\_\_\_7\_\_\_OF \_\_\_\_45\_\_\_

INSPECTORS: Jim Connell & Dave Lang

DATE: January 3, 2002

#### STATION PLATFORM --- ELECTRICAL AND LIGHTING SUMMARY

The platform electrical service is derived from the station panelboard. There are no receptacles located on the platform.

The platform lighting was not fully operational at the time of inspection and measured below recommended levels. We were unable to find the cause of the luminaires not working and recommend that the circuits be investigated beyond the parameters of this scope. However, we estimate that if the platform luminaires were operational, they would at least exceed the minimum recommended practice of IESNA.


Southport
New Haven
January 3, 2002
Parsons Brinckerhoff
Jim Connell & Dave Lang
P.M.
Clear

CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEET <u>8</u> OF <u>45</u>

#### **STATION BUILDING --- LIGHTING**

Fixture Type	Manufacturer	Model Number	Rating	Support Condition	Estimated Age/Life(y/y)	Visual Condition
incandescent w/ paddle fan	unknown	unknown	3	3	2/ 20	minor deterioration
incandescent w/	unknown	unknown	3	3	2/ 20	minor deterioration
incandescent track	unknown	unknown	3	3	2/ 20	minor deterioration
Exit	unknown	unknown	3	3	2/ 20	minor deterioration
Emergency Egress	unknown	unknown	3	3	2/ 20	minor deterioration
Remarks: A ty	pical section of th	e waiting room	was measured	and found to	average 6.7 fc	oot-candles.

#### STATION BUILDING --- LIGHTING LEVELS (fc)



STATION:	Southport
LINE:	New Haven
INSPECTION DATE :	January 3, 2002
INSPECTION AGENCY / FIRM:	Parsons Brinckerhoff
INSPECTORS:	Jim Connell & Dave Lang
TIME OF INSPECTION:	P.M.
WEATHER:	Clear

CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEET 9 OF 45

#### **STATION BUILDING --- SERVICE**

120/240	Type of 3 phase connection		Delta	n/a	Wye	n/a
	Method of Entra	nce	Overhead	Х	Underground	n/a
100	Origin of Service		Pole	Х	Transformer	n/a
	Code Compliant	Yes	Х	No	n/a	
1			Wire Sizes	unk	nown	-
-			-			
		Method of Entrain           100         Origin of Service           Code Compliant         1           1         Pole Number	Method of Entrance           100         Origin of Service           Code Compliant         0           1         Pole Number         no number,	Method of Entrance         Overhead           100         Origin of Service         Pole           Code Compliant         Yes           1         Pole Number         no number,         Wire Sizes	Method of Entrance         Overhead         X           100         Origin of Service         Pole         X           Code Compliant         Yes         X           1         Pole Number         no number,         Wire Sizes         unk	Method of Entrance         Overhead         X         Underground           100         Origin of Service         Pole         X         Transformer           Code Compliant         Yes         X         No           1         Pole Number         no number,         Wire Sizes         unknown

#### STATION BUILDING --- ELECTRICAL SYSTEMS

Electrical Device	Manufacturer	Model Number	Rating	Location	Estimated Age/Life(y/y)	Visual Condition
Main Distribution Panel	Square D	QBL3423S	3	electrical room	2/ 20	minor deterioration
Main Disconnect Switch	n/a	n/a	n/a	n/a	n/a	n/a
Transformer	n/a	n/a	n/a	n/a	n/a	n/a
Receptacles	unknown	unknown	3	throughout	2/ 20	minor deterioration
Grounding	unknown	unknown	unknown	unknown	unknown	unknown
Lighting Controls	unknown	unknown	3	throughout	2/ 20	minor deterioration
Public Telephone	unknown	n/a	n/a	adjacent to the building	unknown	operational
Station Telephone	unknown	n/a	n/a	n/a	unknown	unknown
Remarks:						

STATION:	Southport
LINE:	New Haven
INSPECTION DATE :	January 3, 2002
INSPECTION AGENCY / FIRM:	Parsons Brinckerhoff
INSPECTORS:	Jim Connell & Dave Lang
TIME OF INSPECTION:	P.M.
WEATHER:	Clear

CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEET <u>10</u> OF <u>45</u>

#### STATION BUILDING --- FIRE ALARM SYSTEM

Fire Alarm	Manufacturer	Model	Rating	Quantity	Location	Estimated	Visual Condition
Device		Number				Age/Life(y/y)	
Fire Alarm	Fire Control	MS-5024	3	n/a	waiting	2/ 20	minor deterioration
Control Panel	Fire Lite				room		
Heat Detector	Edwards	unknown	3	n/a	throughout	2/ 20	minor deterioration
Smoke Detector	n/a	n/a	n/a	n/a	n/a	n/a	n/a
Pull Station	Edwards	unknown	3	n/a	throughout	2/ 20	minor deterioration
Annunciator	n/a	n/a	n/a	n/a	n/a	n/a	n/a
Audio/Visual Device	Edwards	unknown	3	n/a	throughout	2/ 20	minor deterioration
Remarks: The	ere are no visual	fire alarm unit	s located in t	the bathrooms	3.		

#### **STATION BUILDING --- SKETCHES**

Not Used

STATION:	Southport
----------	-----------

CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEET \_\_\_\_\_11\_\_\_OF \_\_\_\_45\_\_\_

INSPECTORS: Jim Connell & Dave Lang

DATE: January 3, 2002

#### STATION BUILDING --- ELECTRICAL AND LIGHTING SUMMARY

The southbound building electrical system is in good working condition and will sufficiently maintain the current operation of the building. The town informed us that the northbound building has recently been completely updated and renovated into a restaurant and is completely maintained by the restaurant proprietor; therefore, this building, with its limited access and recent renovations, was not inspected for this report.

In the waiting room of the southbound building the lighting are paddle fan mounted incandescent fixtures that provide an average of 6.7 footcandles which exceeds standard design practice.

An active fire alarm system is installed throughout the building except there are no visual devices located in the restrooms. Visual devices should be installed in the restrooms to meet the ADA requirements.

STATION:       Southport       CONN. DEPT OF TRANSPORT         LINE:       New Haven       STATION INSPECTION RE         INSPECTION DATE :       January 4, 2002       SHEET 12 OF 45         INSPECTION AGENCY / FIRM:       Parsons Brinckerhoff       SHEET 12 OF 45         INSPECTORS:       J. Duncan & T. Abrahamson       SHEET 12 OF 45         TIME OF INSPECTION:       P.M.       WEATHER:       Clear & Cool         BUILDING HVAC - Fire Protection       Enter State       State	
BOILER: N/A	
WATER HEATER: 6 Gal Capacity - Good Repair	
FUEL TYPE: Propane Gas Two Heating Units located in the attic, heat distributed from above ceiling through registers - Good Repair Fredrick DCY607 Model GHAI00 NFC	Э
HEATING UNIT / FURNACE: 100,000 Btu/hr Good Condition	
Fuel - propane gas supplied from a propane gas FUEL TYPE: <u>tank located in the yard</u>	
HEATING FILTER: N/A	
AC UNIT: N/A	
AC FILTER: N/A	
DUCTS: N/A	
# OF DAMPERS: N/A	
CONDITION OF DAMPERS: <u>N/A</u>	

Fire Protection no sprinklers

PUMPS:

PIPING:

THERMOSTATS: Unknown

NIGHT SET BACK: Unknown

N/A

N/A

STATION:	Southport
LINE:	New Haven
INSPECTION DATE :	January 4, 2002
INSPECTION AGENCY / FIRM:	Parsons Brinckerhoff
INSPECTORS:	J. Duncan & T. Abrahamson
TIME OF INSPECTION:	P.M.
WEATHER:	Clear & Cold

CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEET 13 OF 45

#### PLATFORM - PLUMBING

SPAN NO.	GUTTER	DOWNSPOUT/ PIPING	CLEAN-OUTS	SPAN NO.	GUTTER	DOWNSPOUT/ PIPING	CLEAN-OUTS
North Platform	Good R	Repair					
	The pla	tform gutters and do	wnspouts will need	d regular mai	ntenance.		
South Platform	No Gutters						

#### PLATFORM - FIXTURES -- N/A

SPAN <sup>#</sup> :	
MODEL:	
YEAR:	
MANUFACTURER:	
CONDITION:	_

SPAN <sup>#</sup> :	SPAN <sup>#</sup> :
MODEL:	MODEL:
YEAR:	YEAR:
MANUFACTURER:	MANUFACTURER:
CONDITION:	CONDITION:

Southport
New Haven
January 4, 2002
Parsons Brinckerhoff
J. Duncan & T. Abrahamson
P.M.
Clear & Cool

CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEET <u>14</u> OF <u>45</u>

#### **BUILDING - PLUMBING**

#### **RESTROOM**

PIPING:	No Leaks				
WATER PR	ESSURE:	Normal			
DRAINS:	O.K.				
FAUCET/FIXTURES:					
* MODEL: Unknown					

- \* YEAR: Unknown
- \* MANUFACTURER: <u>American Standard</u> \* CONDITION: Adequate
- ADA Conditions Not Conforming

#### <u>KITCHEN</u>

#### **EXTERIOR**

SPRINKLER: FACET/FIXTURES:

\* MODEL:

\_\_\_\_\_ N/A

- \* YEAR:
- \* MANUFACTURER:
- \* CONDITION:

On the platform side of the building the gutters are in good condition, but there are no gutters or downspouts on the front of the building

#### Men's Restroom

Fixtures: Not Handicapped type, No water conservation fixtures No Handicapped Access

- 1 Toilet Adequate Condition
- 1 Sink -Adequate Condition
- 1 Urinal Adequate Condition

#### Women's Toilet

Same as men's room no urinal

STATION: Southport

CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEET <u>15</u> OF <u>45</u>

INSPECTORS: J. Duncan, T. Abrahamson

DATE: January 4, 2002

#### STATION - MECHANICAL SUMMARY

The Southport train station has two separate buildings. One building includes a ticket/waiting area with a separate area that houses an art gallery. The other building located some few hundred feet away is a restaurant. Access to the restaurant building was not available to the inspectors.

#### HVAC

The HVAC system consists of two heating units which are located in the attic. Heat is distributed down from above the ceiling through registers in the ceiling. The fuel used by the furnaces is propane gas from a propane gas tank located in the yard. The heating system works good.

#### Plumbing

The restrooms in the Southport Train station are not ADA compliant. The fixtures are not water conservation type or handicapped type. The restrooms are not handicapped accessible. Lavatory drainpipes are not insulated. There is no ventilation. Exhaust ventilation should be installed (because of code requirement and unpleasant odors) and the door should be undercut.

#### Storm Drainage for Platform/ Building

On the platform side of the building the gutters are in good condition, but there are no gutters or downspouts on the front of the building. The platform gutters are in good repair.

#### **Fire Protection**

There are no sprinklers installed in the Southport Train Station/Art Gallery.

STATION: <u>Southport</u> LINE: <u>New Haven-Main Branch</u> INSPECTION DATE: <u>April 25, 2002</u> INSPECTION AGENCY/FIRM: <u>Warren & Panzer Engineers</u> INSPECTORS: <u>Hortense Oliveira/Josue Garcia</u> WEATHER: <u>Good</u> CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEET <u>16</u> of <u>45</u>

#### HAZARDOUS MATERIALS INSPECTION

#### LEAD-BASED PAINT

Note: The LBP inspection was conducted using an RMD LPA-1 spectrum X-Ray Fluorescence Analyzer (XRF). The Department of Housing and Urban Development (HUD) recommend XRF analysis for inspection of lead in paint. XRF readings were taken of surfaces coated with suspect LBP. The XRF was operated in "Quick Mode" for this project. In Quick Mode, the measurement time is determined by the LPA-1 Analyzer to achieve a 95% confidence measurement compared to an action level (1.0 mg/cm2).

<u>Platform</u>

Surfaces Tested	# of Locations Tested	Lead Presence (>1 mg/cm2)	Rating
Platform Warning Strip	1	No	3
Canopy Columns	1	No	3
Canopy Beams	1	No	3

<u>Station Building</u>

Surfaces Tested	# of Locations Tested	Lead Presence (>1 mg/cm2)	Rating	Surfaces Tested	# of Locations Tested	Lead Presence (>1 mg/cm2)	Rating
Ext Walls and Borders	4	Yes	3	Window Sashes	2	Yes	3
Doors Frames	4	Yes	3	Window Sills	3	Yes	3
Doors	4	Yes	3	Int. Walls (Original)	4	No	4
Int. Wall (New)	5	No	3	Canopy and Supports	3	Yes	3
Wood Floor	1	No	3	Bathroom Partitions	2	No	3
Window Frames	3	Yes	3	Int. Ceiling/Molding	2	Yes	4

Lead-Based Paint was found on surfaces noted above. Painted surfaces were found to be in good condition. The interior walls of the Art Gallery located inside the station house consist of sheetrock paneling which were found to be negative for lead-based paint, over original wood walls which have been found to be positive for lead-based paint. Any future disturbance of the lead-based painted surfaces noted above should be abated by an Environmental Protection Agency/Connecticut Abatement Contractor in accordance with the EPA's 40 CFR


#### SUSPECT ASBESTOS-CONTAINING MATERIALS


Listed below are suspect asbestos-containing materials that were observed during a visual inspection. Materials were found to be in fair to good condition. Any future disturbance of these materials should be preceded by the collection of samples and laboratory analysis of these samples. This work must be performed by a certified inspector.

Platfo	rm


Suspect Materials	Rating
Caulking on Platform Seams	3
Station House	-

Suspect Materials	Rating
Window Frame Caulking	3
Roof Shingles	3





SHEET <u>19</u> OF <u>45</u>




#### NOTES:

1. The ceiling paint above the waiting room contains minor map cracking


2. The protective coating floor finish is worn down through out the station house.

Urbitran Associates, Inc.
Connecticut Dept. of Transportation
Southport Station North Station House
Date: 12-06-01




🛙 Trash Receptacle

Date: 8/3/02



Ν



STATION: Southport

CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEE1 22 OF 45

INSPECTORS: PK, RGW DATE: <u>8/3/02</u>


RATINGS PHOTO NEW PREV NO.		REMARKS:			
PREV					
	9	Span I (S-platform) 1 - The railing is bent			
		Span I (N-platform)			
	4.0				
	10	Span V-VI (S-platform) 1 - There is spalled concrete adjacent			
		Span VIII (N-platform) to the rusted base plates			
	11	All Spans (S-platform) 2 - The railing base plate is rusted			
	11	All Spans (N-platform)			
	17	Span I (S-platform) 7 - The sign bill board is damaged			
	9	Span IV,V,VII,VIII (S-platform) 8 - The warning strip is faded			
		Span I (N-platform)			
	15	Span VIII (N-platform) 7 - The sign is disconnected			
	_				
	10				
	13	Span II-VI (N-platform) 14 - The paint on the canopy is			
	-	peeling and rusted.			
	12	Span I (N-platform) 15 - The base of the web is spalled			
		(3"x2"x1")			
	14	Span II,IV,V (N-platform) NA - The column base plates are			
		rusted.			
	16	All Spans (N-platform) NA - The base plates adjacent to the			
		footings and double-tee are rusted			
	- 10				
	18	Span VII (S-platform) NA - The base of the light pole is			
	-	rusted and missing the typical cover			
		Cover			
	22-25	North Station House 19 - The protective coating finish is worn			
		down and there are isolated areas			
		where the timber floor board is			
		deteriorated.			
	26	North Station House 20 - In the waiting area there is map			
		cracking around the border of the ceiling			
	10.00	North Clatter House 200 There are isolated are sufficiently			
	19-20	North Station House 26 - There are isolated areas where the			
		exterior base board trim is missing and			
		PREV       NO.         9       9         10       10         10       11         11       11         11       9         11       9         11       9         11       17         9       17         11       17         9       17         11       17         11       17         11       17         11       17         11       15         11       15         11       15         11       11         11       11         11       11         11       11         11       11         11       11         11       11         11       11         11       11         11       11         11       11         11       11         11       11         11       11         11       11         11       11         11       11         11       11			


STATION: Southport

CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEE1 23 OF 45

INSPECTORS: PK, RGW DATE: 8/3/02

RA NEW	TINGS PREV	PHOTO NO.	REMARKS:
3		21	North Station House 28 - There is an isolated area where the
			asphalt adjacent to the building is
			starting to settle and there is exposed
			rusted steel
		00.04	
3		29-31	Quad I Surface - There are potholes, cracks, and uneven asphalt
		-	pavement
2		29	Quad I Curb - There are areas where the curb is spalled
2		29	Quad I Curb - There are areas where the curb is spalled
2		31	Quad I NA - There is an isolated location where the concrete
		51	parking block is dislocated.
2		33-34	Quad II Surface - There are areas of uneven asphalt, cracking,
			potholes, and ponding of water.
2		27	Quad II Sidewalk - There is an isolated area where the asphalt
			sidewalk has differential settlement.
2		32	Quad II Sidewalk - The asphalt sidewalk is deteriorating.
2		32	Quad II Fence - The fence is rusted and leaning.
2		34	Quad II Curb - The asphalt curb is cracked and spalled
2		28	Quad II NA - The concrete parking blocks are spalled with
			exposed rebar.
			4
			1
-			
			4
		-	<u> </u>
			+
			+
<u> </u>			<u> </u>
L	1	1	J





#### CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEET <u>26</u> OF <u>45</u>

PHOTO NO. 5 Location: Span I of the north platform Description: General view of the north platform Reference: Looking east PHOTO NO. 6 Location: Span VIII of the north platform Description: General view of the north platform Reference: Looking west







: Southport ORS: RGW

STATION: INSPECTORS:


#### CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEET \_\_\_\_27\_OF \_\_\_45\_









STATION: Southport INSPECTORS: RGW







#### CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEET <u>31</u> OF <u>45</u>

Location: Span VIII of the north platform

Description: Disconnected sign

PHOTO NO. 15

Reference:

Looking down

Location: North of Span VII of the north platform

PHOTO NO. 16


Description: Typical rusted base plate adjacent to the footing and double tee


Reference: Looking south




STATION: Southport INSPECTORS: RGW













	CONN. DEPT OF TRANSPORTATION STATION INSPECTION REPORT SHEET <u>36</u> OF <u>45</u>	
PHOTO NO25 Location: The art gallery in the north station house Description: Isolated area of deteriorated timber floor board Reference: Looking down		
PHOTO NO. <u>26</u> Location: South side of the north station house Description: Typical map cracking around the border of the		
ceiling in the waiting area Reference: Looking up		STATION: Southport INSPECTORS: PK, RGW












# CONN. DEPT OF TRANSPORTATIONSTATION INSPECTION REPORTSHEET4141OF45





STATION: Southport INSPECTORS: Jim Connell & Dave Lang





	STATION INSPECTION REPORT SHEET <u>44</u> OF <u>45</u>	1
PHOTO NO41         Location:		
PHOTO NO.         Location:		
 Reference:		STATION: Southport

Southport Station				<u> </u>
Description	Units	Quantity	Price / Unit	Total Cost
Replacing asphalt sidewalk				
-Remove asphalt (6")	yd <sup>3</sup>	45.00	\$22.00	\$990.00
-Installing asphalt (6" layer)	yd <sup>2</sup>	300.00	\$25.00	\$7,500.00
Replacing asphalt pavement				
-Remove asphalt	yd <sup>3</sup>	170.00	\$30.00	\$5,100.00
-6" asphalt top course and binder course	yd <sup>2</sup>	470.00	\$25.00	\$11,750.00
-7" aggregate base	yd <sup>3</sup>	95.00	\$20.00	\$1,900.00
Fill in asphalt cracks	ft	1055.00	\$2.00	\$2,110.00
Remove curb	yd <sup>3</sup>	110.00	\$80.00	\$8,800.00
Install curb	ft	250.00	\$22.00	\$5,500.00
Replace fencing	ft	150.00	\$48.00	\$7,200.00
Repair spalled concrete	$\mathrm{ft}^2$	20.00	\$40.00	\$800.00
Repair warning strip	$\mathrm{ft}^2$	320.00	\$18.00	\$5,760.00
Repaint ceiling border	$\mathrm{ft}^2$	90.00	\$18.00	\$1,620.00
Refinish interior floor	$ft^2$	240.00	\$18.00	\$4,320.00
Misc (clean and paint structural steel)	$\mathrm{ft}^2$	200.00	\$18.00	\$3,600.00
Misc (windows, signs, etc.)	LS	-	-	\$1,000.00
Plumbing facilities made ADA Compatible	LS	-	-	\$8,500.00
Installing gutters and downspouts on the building	LS	-	-	\$2,000.00
Install ventilation in restrooms	LS	-	-	\$1,800.00
Install fire alarm visual units in the restrooms	LS	-	-	\$366.00
Reattach platform lighting conduit	LS	-	-	\$500.00
Mobilization / Demobilization (10%)	LS		-	\$8,111.60
Sub-total				\$89,227.60
Contingency (20%)				\$17,845.52
Grand Total				\$107,073.12
Say				\$107,000.00

\* The estimate does not include any work to the platform luminaires. Further field light level readings shoud be performed with all luminaires operational to verify that no additional costs are involved.