REPORT OF MEETING

PROJECT NO.: 0123-0068 DATE: August 27, 2024

FEDERAL AID PROJECT NO.: 6123(002)

ROUTE: Bass Road

TOWN(S): Scotland

LOCATION OF MEETING: Virtual Zoom Webinar

SUBJECT OF MEETING: Public Information Meeting for the Replacement of Bridge No. 04772

IN ATTENDANCE:

Dana E. Barrow Jr., First Selectman, Town of Scotland Marc P. Byrnes, P.E., Supervising Engineer, CTDOT Michelle M. Rame, Project Engineer, CTDOT Zachary Guarino, Project Coordinator, CTDOT Michael J. Brady, P.E., Project Manager, GM2 Daniel T. Carnein, P.E., Project Engineer, GM2

The were approximately 5 people in attendance from the public. The meeting participants included representatives from the Town of Scotland (Town), the Connecticut Department of Transportation (CTDOT), and GM2 Associates, Inc. (GM2). The meeting was well advertised, notices were mailed to abutting property owners, a public notice was published twice in the local newspaper, the Chronicle, and the meeting information was posted to the Town's website and social media page.

TRANSACTIONS AND DETERMINATIONS:

The Virtual Public Information Meeting started at 7:00 p.m. with a presentation. The presentation began with Mr. Marc P. Byrnes, P.E., Supervising Engineer, CTDOT, introducing the project, reviewing how to use the Zoom webinar features and interact with the project team, explaining the Federal Local Bridge "Design Managed by State" (DMS) Program, and introducing the project team. Mr. Byrnes then introduced First Selectman Dana R. Barrow Jr. from the Town for welcoming remarks. First Selectman Barrow thanked the project team for including this project on the DMS program and providing funding for this project and three other bridges in town. First Selectman Barrow noted that the size of the town and budget constraints would make replacement of these bridges almost impossible without the DMS program. First Selectman Barrow assured the public that these projects in the town of Scotland would not be paused or allowed to slide for other recent bridge failures in other larger towns in the state. The presentation was then turned over to Mr. Daniel T. Carnein, P.E., GM2, to discuss the project's design progress.

Mr. Carnein explained the condition of the existing bridge and defined the purpose and need for the project. Mr. Carnein introduced the proposed improvements, project plans, and detour for the replacement of Bridge No. 04772. Permitting requirements, rights-of-way impacts, construction schedule, and construction cost were also discussed during the presentation.

Key points of the project design portion of the presentation include:

- Bridge No. 04772 carries Bass Road over Merrick Brook and is located 0.25 miles south of the intersection with Gager Hill Road.
- The existing bridge failed in 2023 during a storm event.
- Bass Road is currently closed to vehicular traffic.
- The remaining existing bridge elements will be replaced with a new precast concrete box beam superstructure supported by reinforced concrete integral abutments founded on piles.
- The span length will be increased from the original 21' to a 54-foot clear span.
- The bridge will have a 24-foot curb-to-curb width that accommodates two travel lanes.
- Open bridge rail will be installed across the structure and terminate into reinforced concrete end blocks.
- The end blocks and exposed substructure elements will be treated with concrete form liner to create a simulated stone masonry appearance.
- Metal guiderail systems that meet current safety standards will be installed at all four corners of the bridge and replace all wooden posts within the project limits.
- A dry hydrant will be installed at the bridge.
- The proposed bridge will eliminate roadway flooding during a 100-year storm event.
- There is no scour calculated for the proposed bridge during the 200 or 500-year storm events.
- The channel and embankments will be stabilized with stone riprap.
- Construction will utilize the existing detour that is approximately 3.8 miles long.
- All necessary environmental permits will be obtained for the project.
- The project will involve rights-of-way acquisitions in the form of temporary construction easements and a right to reconstruct driveway.
- Property impacts will be finalized, and individual property owners will be contacted as design progresses.
- Construction is anticipated to start in the Spring of 2027 but could start in 2026 based on permitting and rights-of-way requirements.
- The estimated construction cost including incidentals and inflation is \$3,259,000.
- The project is funded with 80% Federal funds, 20% State funds, and no cost to the Town.

The presentation was then turned over to Mr. Zachary Guarino, Project Coordinator, CTDOT Division of Rights of Way, to discuss the rights-of-way process.

The presentation was then concluded with Ms. Michelle M. Rame, Project Engineer, CTDOT, reviewing the live Q&A procedures.

First Selectman Barrow asked for project pictures, presentation and materials to be sent to the Town. Mr. Carnein responded yes, and that all project materials will also be made available on the project webpage.

The following question was received through the Zoom Q&A function: Any idea as to when the bridges on Brook Road will be started?

Mr. Carnein responded that both the Bass Road and Brook Road bridges are high priorities and that the Brook Road bridges are also in design a couple months behind the Bass Road project. Construction schedules for all the projects would need to be further coordinated. The Brook Road bridge would most likely begin construction after the Bass Road project in late 2026 or 2027. First Selectman Barrow stated that construction on the northern collapsed Brook Road bridge could occur at the same time as the Bass Road bridge but would need to be constructed prior to the southern temporary Brook Road bridge.

Ms. Rame reminded all attendees that project materials will be located on the project webpage, and that the formal comment period for this presentation is open until September 10, 2024. Attendees were also encouraged to fill out the voluntary feedback survey.

No other questions were received, and the meeting ended at 7:28 p.m.


POST MEETING:

The official comment period ended on September 10, 2024. No comments or questions were received by the Town, CTDOT, and GM2.

Submitted By: _		Date:	
	Daniel T. Carnein, P.E.		
	Project Engineer		
	GM2		
Reviewed By: _		Date:	
	Michelle M. Rame		
	Project Engineer		
	CTDOT		

Daniel T. Carnein/dtc


cc: Project File Attendees

























9






11 12










15 16



Approach Condition

Rating = 0 (Bridge Closed)

Original structure had Approach Rating of '6'

ACROW bridge over original structure utilized one lane of stop sign - controlled alternating one-way traffic

No guiderail systems

Wood posts along edge of road

West Approach


Bridge No. 04772 |/ State Project No. 0123-0088

17 18










21







23 24

Proposed Bridge Cross Section

27-6 8-ASS RD.
27-6 100-4 100





25





27 28





29 30




Pivision of Rights of Way

Function
Acquire all property/property rights necessary for the project.
Statutory References
State of Connecticut: C.G.S. Section 13a-73 & 13a-98e
Federal: Uniform Relocation Assistance and Real Property Acquisition Policies Act of 1970, as Amended.
Impacts to Private Property*
Partial Acquisitions
Easements
Rights

*Impacts Subject to Change as Design Progresses

31 32





33 34

Daniel Carnein

From: Rame, Michelle M. <Michelle.Rame@ct.gov>
Sent: Thursday, September 12, 2024 9:13 AM

To: Daniel Carnein

Cc: Byrnes, Marc P; Michael Brady

Subject: [WARNING-EXT]RE: 0123-0068, Bass Road, VPIM comments

Hi Dan,

I just double check and we did not receive any additional comments or questions during the VPIM comment period for Scotland.

Best, Michelle

From: Daniel Carnein <DCarnein@GM2INC.COM> Sent: Thursday, September 12, 2024 9:02 AM To: Rame, Michelle M. <Michelle.Rame@ct.gov>

Cc: Byrnes, Marc P <Marc.Byrnes@ct.gov>; Michael Brady <mbrady@gm2inc.com>

Subject: RE: 0123-0068, Bass Road, VPIM comments

EXTERNAL EMAIL: This email originated from outside of the organization. Do not click any links or open any attachments unless you trust the sender and know the content is safe.

Good Morning Michelle,

Did CTDOT receive any comments or questions during the formal VPIM comment period for Project No. 0123-0068?

Thank you, Dan

DANIEL T. CARNEIN, PE P 860.659.1416 | **D** 860.815.2976



From: Daniel Carnein

Sent: Wednesday, September 11, 2024 1:42 PM **To:** Rame, Michelle M. < <u>michelle.rame@ct.gov</u>>

Cc: Byrnes, Marc P <marc.byrnes@ct.gov>; Michael Brady <MBrady@GM2INC.COM>

Subject: FW: [WARNING-EXT]RE: 0123-0068, Bass Road, VPIM comments

Hello Michelle,

Please see below. The town of Scotland did not receive any comments during the formal VPIM comment period for Project No. 0123-0068.

Did CTDOT receive any comments or questions? We will finalize the VPIM report of meeting once we receive the response.

Thank you, Dan

DANIEL T. CARNEIN, PE P 860.659.1416 | **D** 860.815.2976



From: Wendy O'Connor <adminassist@scotlandct.org>

Sent: Wednesday, September 11, 2024 1:37 PM

To: Daniel Carnein < DCarnein@GM2INC.COM >; Dana Barrow < firstselectman@scotlandct.org >

Cc: Byrnes, Marc P <marc.byrnes@ct.gov>; Rame, Michelle M. <michelle.rame@ct.gov>; Michael Brady

<MBrady@GM2INC.COM>

Subject: [WARNING-EXT]RE: 0123-0068, Bass Road, VPIM comments

Hi Daniel,

There were no comments or questions that came to our office.

Wendy O'Connor

Executive Administrator First Selectman's Office Tel: (860) 456-7797 ext. 1 Fax: (860) 423-3666

www.scotlandct.org
Town Hall Hours:

Tuesday & Thursday: 9am - 3pm

Wednesday: 1pm - 7pm

From: Daniel Carnein < <u>DCarnein@GM2INC.COM</u>>
Sent: Wednesday, September 11, 2024 1:35 PM
To: Dana Barrow < firstselectman@scotlandct.org>

Cc: Wendy O'Connor <adminassist@scotlandct.org>; Byrnes, Marc P <marc.byrnes@ct.gov>; Rame, Michelle M.

<michelle.rame@ct.gov>; Michael Brady <MBrady@GM2INC.COM>

Subject: RE: 0123-0068, Bass Road, VPIM comments

Good Afternoon Dana,

Can you please confirm if the Town received any comments or questions on Project No. 0123-0068, Replacement of Bridge No. 04772, Bass Road over Merrick Brook?

Thank you,

Dan

DANIEL T. CARNEIN, PE P 860.659.1416 | **D** 860.815.2976



From: Daniel Carnein

Sent: Tuesday, September 10, 2024 8:38 AM

To: Dana Barrow < firstselectman@scotlandct.org >

Cc: Wendy O'Connor <adminassist@scotlandct.org>; Byrnes, Marc P <marc.byrnes@ct.gov>; Rame, Michelle M.

<michelle.rame@ct.gov>; Michael Brady <merced square (MBrady@GM2INC.COM)>

Subject: 0123-0068, Bass Road, VPIM comments

Good Morning Dana,

The formal Virtual Public Information Meeting comment period for Project No. 0123-0068, Replacement of Bridge No.04772, Bass Road over Merrick Brook, ends today, 9/10/24.

Has the Town received any comments or questions regarding the project?

Thank you, Dan

