

Development & Management Plan

for the

Installation and Operation of Two
50 MW Peaking Units at an Existing Facility
In Wallingford, Connecticut

Connecticut Siting Council
Petition No. 1183

Submitted by:
Wallingford Energy II, LLC

September 2, 2016

WALLINGFORD ENERGY, LLC
DEVELOPMENT & MANAGEMENT PLAN

TABLE OF CONTENTS

I.	INTRODUCTION	1
A.	Project Overview	1
II.	PLAN DETAILS AND DRAWINGS	2
A.	Key Map.....	2
B.	Plan Drawings	2
D.	Public Roads and Lands.....	2
E.	Grading Plan	3
F.	Structure and Foundation Locations	3
G.	Access Points for Construction.....	4
H.	Material Laydown Area	4
I.	Vegetation and Clearing	5
J.	Environmentally Sensitive Areas.....	5
K.	Existing Underground Utilities.....	6
L.	Erosion and Sediment Control Plan.....	6
III.	CONSTRUCTION AND REHABILITATION	6
A.	Demolition	6
B.	Site Grading and Drainage.....	7
1.	Site Grading	7

2.	Site Drainage.....	8
3.	Erosion Control.....	8
C.	Foundations.....	9
D.	Underground Utilities	10
E.	Construction Traffic.....	10
F.	Construction Sequencing	12
G.	Construction Hours	13
H.	Construction Schedule	13
I.	Rehabilitation Plans	13
IV.	PROCEDURES FOR NOTICES AND REPORTS.....	13
A.	Advance Notice of Construction Activities	13
B.	Modifications to D&M Plan	13
C.	Municipal Notification.....	14
D.	Landowner Notification.....	14
E.	Notice of Completion.....	14
F.	Final Report	14

APPENDICIES

Appendix A: Plan Drawings

Exhibit 1: Key Map

Exhibit 2: Existing Conditions Plan

Exhibit 3: Overall Site Plan

Exhibit 4: Site Plan

Exhibit 5: Grading & Utility Plan

Exhibit 6: Landscaping Plan

Exhibit 7: Soil Erosion & Sediment Control Plan

Exhibit 8: Soil Erosion & Sediment Control Details

Exhibit 9: Material Laydown and Site Access

Exhibit 10: Filter/Separator and Low Flow Meter Modification

Appendix B: Construction Details

Exhibit 1: Foundation Plans

Exhibit 2: Construction Schedule

Exhibit 3: Artist's Renderings

Appendix C: Stormwater Management

Exhibit 1: Site Engineering and Stormwater Management Report

STATE OF CONNECTICUT
CONNECTICUT SITING COUNCIL

D&M PLAN SUBMITTED BY
WALLINGFORD ENERGY II, LLC FOR
THE INSTALLATION AND
OPERATION OF TWO 50 MW
PEAKING UNITS AT AN EXISTING
FACILITY IN WALLINGFORD,
CONNECTICUT

PETITION NO. 1183

September 2, 2016

DEVELOPMENT AND MANAGEMENT PLAN

I. INTRODUCTION

Wallingford Energy II, LLC (“WE II”) hereby submits this Development and Management (“D&M”) Plan to the Connecticut Siting Council (the “Council”) for the installation and operation of two additional electric generating units of approximately 50 megawatts (“MW”) each (the “Project”) at the existing generating facility owned and operated by an affiliate, Wallingford Energy, LLC in Wallingford (the “Facility”). The D&M Plan detailed herein has been developed in accordance with the Council’s conditions of approval for Petition No. 1183. The Project is being developed primarily to help satisfy capacity and fast-start operating reserve needs in the State of Connecticut and New England.

A. Project Overview

The Project, consisting generally of two simple cycle aeroderivative combustion turbine generators (CTG’s), two SCR/CO emissions control systems, one new BOP switchgear enclosure, one generator step-up transformer, and site work, will reside on a parcel of land leased by Wallingford Energy, LLC in Wallingford, CT which presently supports five (5) simple cycle GE LM6000PC SPRINT aeroderivative gas turbines and appurtenant equipment.

II. PLAN DETAILS AND DRAWINGS

Detailed in the sections below are the existing site conditions as well as the construction and development activities that will take place.

A. Key Map

The Facility and Project are located at 115 John Street in the Town of Wallingford, Connecticut. The location is shown on the Key Map provided as Exhibit 1 in Appendix A (the “Project Site”).

B. Plan Drawings

Provided herein are several drawings which detail the following project elements: Overall Site Plan (Appendix A, Exhibit 3); Site Plan (Appendix A, Exhibit 4); Grading & Utility Plan (Appendix A, Exhibit 5); Landscaping Plan (Appendix A, Exhibit 6); Soil Erosion & Sediment Control Plan (Appendix A, Exhibit 7); Soil Erosion & Sediment Control Details Details (Appendix A, Exhibit 8); Material Laydown and Site Access (Appendix A, Exhibit 9); and Filter/Separator and Low Flow Meter Modification (Appendix A, Exhibit 10).

C. Land Ownership

Wallingford Energy, LLC leases from the Town of Wallingford approximately 8.5 acres that is currently used for the Facility. Pursuant to agreements with the Town of Wallingford, Wallingford Energy II, LLC intends to be a sublessee of the Project Site in connection with the Project. The physical footprint of the existing Facility covers approximately 4.3 acres of the 8.5 acre Project Site; the Project will utilize approximately 0.9 additional acres of land area on the overall property for the Project’s two proposed generating units. Additionally, portions of the broader Facility site will be used for minor relocations of existing equipment and the addition of new Project equipment, such as a generator step-up transformer.

D. Public Roads and Lands

The Project Site is bounded by the CMEEC Alfred Pierce Generating Station and East St. to the east, John St. and private access road to the south, and by the private ThermoSpas Access Road to the north and northwest.

The Project Site is zoned industrial, designated by the Town of Wallingford as an Industrial District I-40. Land to the north, south and west of the Project Site lies within the industrial district and is mostly developed for industrial uses such as manufacturing, the CMEEC Alfred Pierce Generating Station, the Town of Wallingford wastewater treatment plant and the Town's capped landfill. Properties to the east of the Project Site, across East Street, are zoned residential. Landscaping and screening walls on the Project Site and its parent tract help screen views from these non-industrial properties.

E. Grading Plan

Given the Project Site has been previously developed and already has a relatively flat general topography, little additional grading will be required. A landscaped berm along ThermoSpas Access road will be moved northward to facilitate the installation of the new generation equipment as well as the Project's new acoustic and visual screening wall. See Exhibit 5 in Appendix A for additional grading details.

F. Structure and Foundation Locations

The equipment and structural installations proposed as part of this Project are largely identical to those already present at the Project Site. Anticipating geotechnical conditions similar to those present at the time of the existing Facility's construction, the Project foundation specifications will generally match those of the Facility. As such, Appendix B Exhibit 1 provides the existing Facility's foundation drawings and specifications for the structures and equipment that will be installed as part of this Project. Should the Project's final foundation designs substantively deviate from those shown in Appendix B, WE II will notify the Council and provide details of the proposed changes.

Equipment and structure locations shown in WE II's petition to the Council are shown in the final site plan provided within Appendix A. Updates compared to the Petition plans

include new locations for the BOP switchgear building, wastewater tank, auxiliary transformers, and the fire hydrant and Fire Department Connection (standpipe). The BOP switchgear building and wastewater tank locations have been modified to accommodate the needed clearances and access requirements to facilitate maintenance on the new generating units. For this same reason two auxiliary transformers have now been located outside of the northern portion of the new sound wall. Given the limited sound power levels from the auxiliary transformers, their updated positioning is not expected to significantly impact noise levels such that noise levels are to remain below regulatory thresholds. The locations of the fire hydrant and Fire Department Connection (standpipe) were updated to address comments received from representatives of the Town of Wallingford's Fire Prevention Bureau.

Further, the filter/separator and low flow meter run at the Spectra Energy meter station, which currently feeds the existing Facility and will supply the Project as well, will be replaced. The details of this modification are provided in Appendix A Exhibit 10.

G. Access Points for Construction

WE II intends to use property adjacent to and north of the ThermoSpas Access Road for construction laydown and contractor parking. This area has been used for these purposes previously during the construction of the Facility, as well as the adjacent Pierce Station repowering. Incoming construction traffic, including deliveries, would therefore primarily access the proposed construction parking and laydown site via South Colony Road to John Street and finally to East Street. Traffic between the laydown area and Project Site will primarily be across private property to minimize traffic impacts on public roadways. The construction laydown area and site access are illustrated in Exhibit 9 of Appendix A.

H. Material Laydown Area

The planned laydown area is located north of the ThermoSpas Access Road directly across from the Project site. As depicted in Exhibit 9 of Appendix A, WE II has secured

an approximately 3.7 acre area composed of previously disturbed land used for construction laydown and parking purposes. This space will be utilized to store and maintain equipment and materials to support Project construction. Further, this lot will provide an area for contractor parking and temporary offices for the Project.

I. Vegetation and Clearing

Presently no clearing of vegetation is anticipated at the Project Site. The limited amount of vegetation that does exist at the Project Site is found within landscaped areas. Most existing landscaping around the Project Site, including the coniferous tree-lined berms predominantly screening views from the residential area along East Street, will remain intact. The existing screening trees atop the current berm along ThermoSpas Access Road on the northern portion of the Project Site will be relocated, if possible, further north to allow room for the two additional CTs and the Project's acoustic and visual screening wall; the relocated trees are shown on the Landscaping Plan provided as Exhibit 6 in Appendix A. If the existing trees are unable to be relocated, new plantings of the same type will be used.

J. Environmentally Sensitive Areas

As an already developed industrial property the Project Site does not include any areas that may be defined as environmentally sensitive. There are no wetlands, watercourses, areas of high erosion potential, known critical habitats, or significant historical or ecological features present at the Project Site.

As was detailed within the Phase I Environmental Site Assessment Report provided to the Council as part of the initial Petition, there is historic soil contamination known to be present at the Project Site. This has been largely addressed through previous site development activities and has been evaluated in a number of environmental investigations. Nevertheless, to minimize any potential environmental impact WE II will implement direct loading of excavated materials for transport to a pre-selected receiving facility. Soils at the site will be pre-characterized via in-situ testing. Results from these

tests will be utilized to prepare a soil management plan to facilitate proper management and disposal of excavated material, adhering to all applicable regulatory criteria.

K. Existing Underground Utilities

Existing underground utilities currently located at the Project Site are illustrated in Exhibit 5 of Appendix A. As shown in this exhibit, two water mains will need to be relocated in order to accommodate the Project. These installations will conform to the Technical Standards and Detail Sheets of the Town of Wallingford, Water and Sewer Divisions.

L. Erosion and Sediment Control Plan

Erosion and sediment control measures to contain runoff are depicted on the Soil Erosion & Sediment Control Plan and Details (Appendix A, Exhibits 7, 8, and 9). These drawings contain detailed information on the location, type, and design of erosion and sediment control measures that will be employed during construction. All implemented measures will comply with the 2002 Connecticut Guidelines for Soil and Sediment Control, as amended. Following the earlier of each storm event or once weekly, all sediment and erosion controls will be inspected. Any corrective actions to mitigate environmental concerns will be ordered by the site engineer or site E&S control monitor.

III. CONSTRUCTION AND REHABILITATION

Construction procedures for the Project are summarized in the sections below and illustrated within Appendix B.

A. Demolition

As is evident from review of the Existing Conditions Plan (Appendix A, Exhibit 2), some of the existing site elements will need to be removed or modified to facilitate construction of the Project. This includes the re-routing of two underground water mains, the removal of the two northern most landscaped berms, and the re-routing of the plant internal circulation road at the northern end of the site. Two monitoring wells, which are no

longer in use, will also need to be properly capped. Construction will not necessitate that any structures be demolished. All wastes generated during demolition will be disposed of at appropriate off-site disposal facilities.

B. Site Grading and Drainage

The Project Site grading plan: establishes a uniform, stable working surface as required in active Project areas; provides capable bearing surfaces for Project foundations; places Project foundations at design elevations; provides for positive drainage around Project buildings and other structures; and provides adequate soil cover for Project underground utilities.

The Project Site grading and drainage may consist of, but is not limited to, the following major components:

- Excavations and fills
- Roads and parking area sub-grades
- Site stormwater drainage works
- Ditches and culverts
- Landscaping berms

The drainage system directs runoff from roof drains and Project areas to the stormwater runoff collection system.

1. Site Grading

Topsoil will be excavated and re-used on-site except in cases of excess topsoil or when sampling shows that it must be disposed of off-site. To the maximum extent possible, suitable excavated materials will be used for general fill. As required, additional material will be imported to the Project Site and compacted fill will be placed as necessary to provide the desired grades for the site. In the power block area, a minimum 1% slope will normally be provided. In other areas, a 0.5% slope will normally be provided.

The grading to be completed will consist of major excavations for below grade structures and installation of a capable subgrade for soil supported structures and roadbeds. Little to no grading is expected to be required at the laydown area.

Imported fill material, consisting of suitable soils, sand, slag, and gravel will be used for subgrade improvements and backfill where in-situ materials are not suitable. Installation of imported fill material will be controlled with regard to material type, compaction, and stability as required to achieve the subgrade required by the final design.

2. Site Drainage

The Project Site will be graded to appropriately manage stormwater runoff and provide positive drainage for Project areas.

Culverts will be used to pass flows under roads and other locations where surface conveyance would not be practical. The cross-sectional shape of open channels (ditches or swales) is to be trapezoidal or triangular. Side slopes will be as required for stability and erosion protection and are to include grass cover. To protect the integrity of the channels, paving or crushed stone will be employed where necessary. Stormwater drainage from the Project Site will be limited to rates no greater than that experienced prior to construction by the stormwater management system.

The Project's stormwater drainage plan will interface with that of the existing Facility, and is detailed in the Site Engineering and Stormwater Management Report enclosed as Appendix C.

3. Erosion Control

Temporary facilities will be provided to control erosion and turbid runoff during earthwork operations and from graded areas until they are surfaced or seeded. During construction, all stormwater discharges will be in compliance with construction-related permits. Temporary facilities will include those detailed within Appendix A, Exhibits 7, 8, and 9.

Permanent erosion control facilities for ditches and slopes will include seeding and other erosion control facilities as required such as riprap, headwalls, rock surfacing, slope pavement, drainage terrace pavement, etc.

C. Foundations

As noted earlier in the D&M Plan, foundations are expected to be largely identical to those already present for equipment and structures of the same type at the Facility. The methodology that is to be employed in designing the foundations is detailed below.

Foundation systems will consist by of the following types, according to loading requirements and geotechnical conditions:

- Shallow spread and strip footings
- Mat foundations
- Deep pile foundations or slab foundations based on geo-tech results.
- Floor slabs

Foundations will be designed using reinforced concrete to resist the loading imposed by the building, structure, or equipment being supported. The foundation design will incorporate the following considerations, as appropriate:

- Soil bearing capacities
- Soil swelling characteristics
- Pile capacities
- Active and passive lateral earth pressures
- Allowable settlements
- Structure, equipment, and environmental loadings
- Equipment performance criteria
- Access and maintenance

- Temporary construction loading
- Transition to adjacent existing structures.

D. Underground Utilities

Underground utilities (duct bank, conduit, pipe, etc.) are to be buried per the applicable standards for minimal burial depth, unless special provisions are provided and approved to protect the underground utilities. The contractor will be responsible for ensuring routing of all new underground utilities associated with the Project do not interfere with the underground utilities for the existing Facility.

E. Construction Traffic

The Project is expected to have a minimal impact on traffic levels of service. Construction is temporary with a relatively short duration approximately a year in total. Table 1 provides an estimate of the daily construction workforce and average deliveries by construction month.

Table 1: Estimated Daily Construction Traffic

Construction Month	Average Workers per Day	Average Deliveries per Day*
1	7	2
2	9	2
3	33	3
4	65	4
5	65	3
6	65	2
7	65	1
8	65	1
9	48	1
10	23	1
11	23	2
12	11	2
Overall Maximum	65	4
Overall Average	40	2.00

* Average deliveries are rounded up to the next whole number assuming 22 working days per month

**Conservative maximum estimate, likely corresponding to concrete pours or SCR delivery

According to the Town of Wallingford Economic Development office, the industries adjacent to the Project Site, now or formerly known as ThermoSpas and Allegheny Ludlum, reached a peak employment of 266 and 185, respectively, within the last ten years. The peak traffic generated during construction of the Project, about 123 workers and deliveries, is expected to be less than half of what the adjacent industries generated along the same roadways on a permanent basis in recent years. Therefore, WE II does not

expect construction traffic to exceed that of the previous normal operations of these industries.

F. Construction Sequencing

1. Flag limits of construction. Schedule pre-construction meeting with representatives of the owner, contractor, engineer and local authority.
2. Hold pre-construction meeting prior to any site disturbance. Review erosion control plan and discuss scheduling of site inspections during construction activities.
3. Install construction entrance.
4. Install perimeter erosion and sedimentation controls in accordance with the E&S control plan.
5. Begin excavation and construction of fill embankments. Establish sub-grade elevations for topsoil areas and roadways as required and prepare structure and turbine areas.
6. Complete all structure and turbine foundation construction.
7. Install underground utilities (sanitary, water service, storm drain system and other utilities).
8. Place all engineered equipment on foundations and complete mechanical and electrical fit out.
9. Prepare sub-base, slopes, driveway areas and other areas of disturbance for final grading.
10. Install driveway area base materials and compact.
11. Place topsoil where required. Complete perimeter landscaping.
12. Upon substantial completion of the structure complete the balance of the site work and stabilization of all other disturbed areas. Install first course of asphalt paving.
13. When all other work has been completed, repair and sweep all paved areas for the final course of paving. Inspect the drainage system and clean as needed.
14. Install final course of pavement.
15. After site is stabilized remove temporary erosion and sediment controls.

G. Construction Hours

Typical daily construction hours will be between 6:00 AM and 10:00 PM, Monday through Friday. During certain phases of construction, such as work on interconnecting utilities, these hours may need to be temporarily extended.

H. Construction Schedule

A construction schedule has been provided as Exhibit 2 of Appendix B.

I. Rehabilitation Plans

Grass will be planted on areas not subject to vehicle or foot traffic. Walkways and driveways will be of crushed stone or concrete. Project structures and equipment will generally match the architectural character of the existing Facility. Photographs of the Project Site and visual renderings of the Project are included as Exhibit 3 of Appendix B.

IV. PROCEDURES FOR NOTICES AND REPORTS

In accordance with Sections 16-50j-60 through 16-50j-62 of the Regulations of Connecticut State Agencies, the following procedures for providing notice and required reports will be satisfied.

A. Advance Notice of Construction Activities

The Council will be provided with written notification a minimum of two weeks before the commencement of the following activities:

1. Clearing and access work in each successive portion of the site
2. Project construction in that same portion

B. Modifications to D&M Plan

If the need to significantly modify the D&M Plan arises, WE II will submit the proposed changes to the Council for review and approval. Changes not viewed as significant will

be reported to the Council via telephone or in writing. WE II will not act to implement these minor changes until the Council has been provided notification.

C. Municipal Notification

Notice will be provided to the Town of Wallingford, in writing, a minimum of one week prior to the commencement of construction activities at the Project Site.

D. Landowner Notification

Notice will be provided to adjoining landowners, in writing, a minimum of one week prior to the commencement of construction activities at the Project Site.

E. Notice of Completion

Written notice of completion will be provided to the Council once all construction activities have concluded.


F. Final Report

The Council will be provided with a final report for the Project no later than 180 days after the completion of construction and rehabilitation activities. Per Section 16-50j-62 of the RCSA, the report will identify the following:

1. All agreements with abutters or other property owners regarding special maintenance precautions;
2. Significant changes of the D&M plan that were required because of the property rights of underlying and adjoining owners or for other reasons;
3. The location of construction materials which have been left in place including, but not limited to, culverts, erosion control structures along watercourses and steep slopes, and corduroy roads in regulated wetlands;
4. The location of areas where planting and reseeding have been done; and
5. The actual construction cost of the facility if required by the Council

Appendix A: Plan Drawings

Exhibit 1 - Key Map



GODFREY/HOFFMAN
ASSOCIATES, LLC

PROFESSIONAL LAND SURVEYORS & CIVIL ENGINEERS
26 BROADWAY NORTH HAVEN, CT 06473
TEL: 203.239.4217 FAX: 203.234.2088 WWW.GODFREYHOFFMAN.COM

KEY MAP

**WALLINGFORD
ENERGY II, LLC**

DRAWN BY:	MP
CHECKED BY:	JR
SCALE:	1"=2000'
PROJECT:	15-011
DATE:	6-2-2015

Exhibit 2 – Existing Conditions Plan



Commercial Real Estate
Due Diligence Management
4125 State Route 43
Kent, OH 44240
866.290.8121
www.amnational.net

ALTA/ACSM Land Title Survey

Surveyor Certification

Wallingford Energy LLC
115 John St
Wallingford Center, CT
County of New Haven

To: Stewart Title Guaranty Company, a TX corporation, General Electric Capital Corporation, its successors and/or assigns as their interest may appear, Wallingford Energy LLC, and American National, LLC, this is to certify that this map or plot of the survey on which it is based was made in accordance with "Minimum Standard Detail Requirements for ALTA/ACSM Land Title Survey", jointly established and adopted by the American Land Title Association, the American Congress on Surveying and Mapping and the National Society of Professional Surveyors in 2005; and includes items 1, 2, 3, 4, 6, 7a, 7b, 7c, 8, 9, 10, 11a, 13, 16, 17, 18 of Table A thereof. Pursuant to the Accuracy Standards as adopted by ALTA, NSPS, and ACSM and in effect on the date of this certification, undersigned further certifies that the survey measurements were made in accordance with "The Minimum Angle, Distance and Closure Requirements for Survey Measurements which control land boundaries for ALTA/ACSM Land Title Surveys."

Jack W. Shoemaker
Land Surveyor Number 70323
In State of Connecticut
Date of field survey: December 16, 2010
Date of last revision: June 1, 2011
Date of this Printing: June 1, 2011
Network reference # 20100239-002

Survey prepared by:
First Order, LLC
1700 Sullivan Trail
Easton, PA 18040
Project No. 1981

Legal Description

98-160 Metes & Bounds Description PRELIMINARY REVISED TO 9/13/00 Area To Be Leased By Wallingford Energy LLC #179 East Street, Wallingford, Connecticut

Beginning at a point on the northerly streetline of East Street, said point marks the common front property corner of Allegheny Ludlum Steel Corporation and the Town of Wallingford (Pierce Generating Plant). Said point is further marked by a concrete monument.

Thence at an azimuth of 308°13'25", 332.00 feet to the TRUE POINT OF BEGINNING
Thence at an azimuth of 195°35'10", 222.65 feet to a point;
Thence at an azimuth of 226°53'35", 59.83 feet to a point;
Thence at an azimuth of 316°53'35", 20.60 feet to a point;
Thence at an azimuth of 226°53'35", 22.50 feet to a point;
Thence at an azimuth of 316°53'35", 55.00 feet to a point;
Thence at an azimuth of 226°53'35", 105.00 feet to a point;
Thence at an azimuth of 136°53'35", 9.00 feet to a point;
Thence at an azimuth of 226°53'35", 46.20 feet to a point;
Thence at an azimuth of 136°22'20", 182.29 feet to a point;
Thence at an azimuth of 226°34'25", 230.60 feet to a point;
Thence at an azimuth of 137°26'15", 31.40 feet to a point;
Thence at an azimuth of 177°24'45", 55.20 feet to a point;
Thence at an azimuth of 225°36'55", 80.75 feet to a point;
Thence at an azimuth of 021°20'00", 58.71 feet to a point;
Thence at an azimuth of 315°27'50", 51.85 feet to a point;
Thence at an azimuth of 46°22'45", 25.80 feet to a point;
Thence at an azimuth of 316°22'45", 56.80 feet to a point;
Thence at an azimuth of 46°22'45", 1.50 feet to a point;
Thence at an azimuth of 316°22'20", 182.29 feet to a point;
Thence at an azimuth of 226°34'25", 237.15 feet to a point;
Thence at an azimuth of 136°21'50", 167.50 feet to a point;
Thence at an azimuth of 181°35'25", 60.30 feet to a point;
Thence at an azimuth of 226°36'50", 89.95 feet to a point;
Thence along a counterclockwise curve, radius 188.50 feet, interior angle 25° 32' 15", arc length 84.06 feet to a point;
Thence at an azimuth of 320°52'35", 29.65 feet to a point;
Thence at an azimuth of 002°24' 20", 64.75 feet to a point;
Thence at an azimuth of 269°53'55", 103.15 feet to a point;
Thence at an azimuth of 329°47'30", 84.55 feet to a point;
Thence at an azimuth of 19°58'55", 66.30 feet to a point;
Thence at an azimuth of 33°43'00", 92.00 feet to a point;
Thence at an azimuth of 27°17'15", 56.38 feet to a point;
Thence at an azimuth of 18°35'15", 66.23 feet to a point;
Thence at an azimuth of 125°35'55", 176.00 feet to a point;
Thence at an azimuth of 40°17'25", 56.70 feet to a point;
Thence at an azimuth of 67°25'00", 136.50 feet to a point;
Thence at an azimuth of 59°03'15", 96.00 feet to a point;
Thence at an azimuth of 338°44'40", 45.70 feet to a point;
Thence at an azimuth of 69°53'03", 344.34 feet to a point;
Thence along a clockwise curve, radius 155.00 feet interior angle 52°22'35", arc length 141.69 feet to a point;
Thence at an azimuth of 128°13'25", 53.43 feet to the TRUE POINT OF BEGINNING


Said leased area contains 369,535 +/- square feet (8.48 +/- acres) and is more particularly depicted on a map entitled "Property Survey, Area To Be Leased By Wallingford Energy LLC, #179 East Street, Wallingford, Connecticut, Date: September 13, 2000, Scale 1"= 60', Project No. 98-160, Sheet 1 of 1." Said map prepared by Juliana Associates and certified to Class A-2 accuracy by David M. Juliana L.S. #5033

Legend of Symbols & Abbreviations



Encroachment Statement

NONE OBSERVED



Site Data

ZONING AND RESTRICTIONS SHOWN HEREON WERE OBTAINED BY A GENERAL REQUEST AT THE PUBLIC COUNTER OF THE LOCAL ZONING AUTHORITY. NO REPRESENTATION IS MADE FOR THE ACCURACY OR COMPLETENESS OF SAID THIRD PARTY INFORMATION. THIS FIRM IS NOT AN EXPERT IN THE INTERPRETATION OF COMPLEX ZONING ORDINANCES. COMPLIANCE IS BEYOND THE SCOPE OF THIS SURVEY. ANY USER OF SAID INFORMATION IS URGED TO CONTACT THE LOCAL AGENCY DIRECTLY.

1. ZONING - I-40 INDUSTRIAL DISTRICT

SETBACKS -
- FRONT = 50 FT.
- SIDE = 25 FT.
- REAR = 50 FT.
HEIGHT RESTRICTIONS- NOT TO EXCEED 30 FT.
PARKING REQUIRED = N/A

PARKING PROVIDED -
- REGULAR = 9 SPACES
- HANDICAP = 1 SPACES
TOTAL SPACES PROVIDED = 10

2. PROPERTY IS KNOWN AS PARCEL 65-003-005 IN THE TOWN OF WALLINGFORD NEW HAVEN COUNTY, CONNECTICUT

3. LEASE AREA = 358,187 S.F. OR 8.2228 AC.
4. BASED ON VISUAL OBSERVATION, THE SUBJECT PROPERTY IS SERVICED BY ALL THE NECESSARY UTILITIES REQUIRED TO MAINTAIN NORMAL OPERATION. THE UTILITY LOCATIONS SHOWN HEREON WERE DETERMINED BY OBSERVED ABOVE GROUND EVIDENCE ONLY. THE SURVEYOR WAS NOT PROVIDED WITH UNDERGROUND PLANS OR ABOVE GROUND MARKINGS TO DETERMINE ANY SUBSURFACE LOCATION. CONTACT LOCAL UTILITY COMPANY PRIOR TO CONSTRUCTION

5. THIS SURVEY CONFORMS TO A CLASS A-2 SURVEY AND HAS BEEN PREPARED IN ACCORDANCE WITH THE "RECOMMENDED STANDARDS FOR SURVEYS AND MAPS IN THE STATE OF CONNECTICUT" AS ADOPTED BY THE CONNECTICUT ASSOCIATION OF LAND SURVEYORS, INC., ON SEPTEMBER 24, 1992.

6. THE TYPE OF SURVEY PERFORMED IS A PROPERTY SURVEY.
7. BOUNDARY DETERMINATION IS BASED UPON A DEPENDENT RESURVEY AND THIS SURVEY IS SUBJECT TO SUCH FACTS AS AN INDEPENDENT RESURVEY MAY DISCLOSE.
8. IN RESPONSE TO TABLE A ITEMS 16, 17, AND 18, THERE WAS NO OBSERVABLE EVIDENCE OF EARTH MOVING WORK, BUILDING CONSTRUCTION OR ADDITIONS, NO CHANGES IN RIGHT OF WAY LINES, RECENT STREET, OR SIDEWALK CONSTRUCTION OR REPAIRS AND NO OBSERVABLE EVIDENCE OF SITE USE AS A SOLID WASTE DUMP, SUMP, OR SANITARY LANDFILL.

SCALE: 1" = 50'

0' 25' 50' 100'

CURVE TABLE

CURVE NO.	RADIUS	LENGTH	TANGENT	CH. AZM.	CH. DIST.	DELTA
C1	188.60'	84.05'	42.74'	293°10'08"	83.36'	25°32'03"
C2	155.00'	141.69'	78.23'	276°04'20"	136.81'	52°22'35"

FLOOD NOTE: By graphic plotting only, this property is in Zone(s) 09009C0304H of the Flood Insurance Rate Map/Community Panel No. 12/17/2010 and is not in a Special Flood Hazard Area.

Notes Corresponding to Schedule B

- Stewart Title Guaranty Company, File No. 11-106484, Effective Date of Commitment: March 21, 2011 at 8:00 a.m.
- A reservation of sewer rights and privileges in favor of the Borough of Wallingford dated December 19, 1950 and recorded in Volume 213 at Page 369 of the Wallingford Land Records. - AFFECTS SUBJECT PROPERTY, RESERVATION OF SEWER RIGHTS ACROSS SUBJECT PROPERTY, BUT CANNOT BE PLOTTED, BLANKET IN NATURE. Effect if any, of the rights of others in and to a permanent easement and right of way for railroad purposes from the Borough of Wallingford to the Wallingford Steel Company dated December 19, 1950 and recorded in Volume 213 at Page 369 of the Wallingford Land Records. - DOES NOT AFFECT PROPERTY, SPUR LINE IS ABANDONED, APPROXIMATE LOCATION OF RAIL LINE, SHOWN
 - A right of way and easement from the Wallingford Steel Company to the Borough of Wallingford Electric Works dated December 19, 1950 and recorded in Volume 221 at Page 153 of the Wallingford Land Records. - AFFECT ON SUBJECT PROPERTY UNKNOWN, MAP 6550-47, NOT PROVIDED
 - An easement from the Borough of Wallingford to the Borough Electric Works dated August 27, 1950 and recorded in Volume 259 at Page 409 of the Wallingford Land Records. - AFFECT ON SUBJECT PROPERTY UNKNOWN, ELECTRIC TRANSMISSION LINES, PLOTTABLE EASEMENT BUT CANNOT BE SHOWN, EXACT LOCATION UNKNOWN.
 - An easement to the Town of Wallingford Sewer Authority dated July 31, 1959 and recorded in Volume 280 at Page 493 of the Wallingford Land Records. - AFFECTS SUBJECT PROPERTY, EXACT LOCATION OF EASEMENT UNKNOWN, NOTHING TO PLOT
 - An easement and right of way in favor of Allegheny Ludlum Corporation for access and utility purposes dated May 27, 1987 and recorded May 29, 1987 in Volume 606 at Page 482 of the Wallingford Land Records. - AFFECTS SUBJECT PROPERTY, AS SHOWN ON SURVEY, 50 FOOT WIDE ACCESS AND UTILITY EASEMENT.
 - An easement and right of way in favor of the Town of Wallingford for access and utility purposes dated May 27, 1987 and recorded May 29, 1987 in Volume 606 at Page 482 of the Wallingford Land Records. - AFFECTS SUBJECT PROPERTY, AS SHOWN ON SURVEY, 50 FOOT WIDE ACCESS AND UTILITY EASEMENT.
 - Grant of Easement as set forth in instrument dated January 25, 1952 and recorded in Volume 225 at Page 584 of the Wallingford Land Records, and as shown on Map # 529, as may affect. - AFFECTS SUBJECT PROPERTY, BUT CANNOT BE PLOTTED, BLANKET IN NATURE.
 - Right of Way and Easement as set forth in instrument dated December 19, 1950 and recorded in Volume 221 at Page 143 of the Wallingford Land Records, and as shown on Map # 1948. - AFFECT ON SUBJECT PROPERTY, AS SHOWN ON SURVEY, 50 FOOT WIDE SANITARY SEWER EASEMENT, APPROXIMATE LOCATION OF RAIL ROAD SPUR SHOWN.
 - Right of Way and Easement as set forth in instrument dated January 15, 1951 and recorded in Volume 221 at Page 263 of the Wallingford Land Records, and as shown on Map # 1948. - AFFECT ON SUBJECT PROPERTY, AS SHOWN ON SURVEY, 50 FOOT WIDE SANITARY SEWER EASEMENT, APPROXIMATE LOCATION OF RAIL ROAD SPUR SHOWN.
 - Easement, Privilege and Right of Way and Reservation as set forth in instrument dated July 30, 1957 and recorded in Volume 259 at Page 409 of the Wallingford Land Records, as may affect. - AFFECT ON SUBJECT PROPERTY UNKNOWN, ELECTRIC TRANSMISSION LINES, PLOTTABLE EASEMENT BUT CANNOT BE SHOWN, EXACT LOCATION UNKNOWN.
 - Notes, Building Lines, Rights of Way, Easements and Conditions as shown on Maps 99, 1948, 266, 529, 603, 4845, 4896 and 5013. - AFFECTS SUBJECT PROPERTY, 50 FOOT WIDE SANITARY SEWER EASEMENT, APPROXIMATE LOCATION OF RAIL ROAD SPUR SHOWN
 - Rights as may exist under that certain unrecorded Lease Agreement by and between the Town of Wallingford and Wallingford Energy LLC dated March 8, 2000; as the same was amended by that certain First Lease Amendment dated October 25, 2000; as further amended by that certain Second Lease Amendment undated. Note: Refer to Amendment to Agreement creating the Connecticut Municipal Electric Energy Cooperative dated April 7, 1987 and recorded in Volume 617 at Page 631 of the Wallingford Land Records. - AFFECTS SUBJECT PROPERTY, BUT CANNOT BE PLOTTED, BLANKET IN NATURE.

Exhibit 3 – Overall Site Plan

BULK REQUIREMENTS



APPLICANT: WALLINGFORD ENERGY II, LLC		
400 CHESTERFIELD CENTER, SUITE 110, ST. LOUIS, MO 63017		
OWNER: TOWN OF WALLINGFORD (SUBLESSE: WALLINGFORD ENERGY II, LLC)		
ZONE: I-40 ZONE		
USE: INDUSTRIAL		
	REQUIRED	PROVIDED
MINIMUM LOT AREA	40,000 SQ. FT.	1,172,435 SQ.FT. ±
		26.9± ACRES
MINIMUM FRONTAGE	150 FT.	1,270 FT. ±
MINIMUM FRONT YARD	50 FT.	110 FT. ±
MINIMUM SIDE YARD	25 FT.	75 FT. ±
MINIMUM REAR YARD	50 FT.	424 FT. ±
MAXIMUM COVERAGE	35%	3% ±
MAXIMUM BUILDING HEIGHT	30 FT.	

GENERAL NOTES

1. TOPOGRAPHICAL, PROPERTY LINES, EXISTING SITE FEATURES, AND UTILITY INFORMATION TAKEN FROM MAPS PROVIDED BY WALLINGFORD ENERGY II, LLC AND ON FILE AT THE WALLINGFORD TOWN HALL. INFORMATION ON EXISTING UTILITIES HAS BEEN COMPILED FROM AVAILABLE INFORMATION INCLUDING UTILITY COMPANY AND MUNICIPAL RECORD MAPS AND FIELD SURVEY AND IS NOT GUARANTEED CORRECT OR COMPLETE. UTILITIES ARE SHOWN TO ALERT THE CONTRACTOR TO THEIR PRESENCE. THE CONTRACTOR AND/OR RESPONSIBLE PARTY IS SOLELY RESPONSIBLE FOR DETERMINING ACTUAL LOCATIONS AND ELEVATIONS OF ALL UTILITIES INCLUDING SERVICES. PRIOR TO CONSTRUCTION, CONTACT "CALL BEFORE YOU DIG" AT 800-922-4455 AND VERIFY ALL UNDERGROUND AND OVERHEAD UTILITY LOCATIONS.
2. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO VERIFY ALL ELEVATIONS, PROPERTY LINES, LOCATION OF UTILITIES AND SITE CONDITIONS IN THE FIELD. IF AN UNFORESEEN INTERFERENCE EXISTS BETWEEN AN EXISTING AND A PROPOSED STRUCTURE, THE CONTRACTOR SHALL NOTIFY THE DESIGN ENGINEER SO THAT THE APPROPRIATE REVISIONS CAN BE MADE.
3. IT IS THE DEVELOPER'S RESPONSIBILITY TO OBTAIN ALL NECESSARY PERMITS AND/OR EASEMENTS FROM STATE AND LOCAL AUTHORITIES AND ANY CONSTRUCTION RIGHTS AND/OR SLOPE RIGHTS AS MAY BE REQUIRED FROM THE PROPERTY OWNERS.
4. THE CONTRACTOR IS TO CONTACT "CALL BEFORE YOU DIG" TO HAVE ALL UTILITY LINES CLEARLY MARKED PRIOR TO ANY EXCAVATION.
5. IT IS THE CONTRACTOR'S RESPONSIBILITY TO ASSURE THAT ALL PIPING IS PROPERLY BEDDED AND STABILIZED IN AREAS OF HIGH GROUND WATER AND/OR UNSTABLE SOIL CONDITIONS.
6. IT IS THE RESPONSIBILITY OF EACH BIDDER IN EVALUATING THESE PLANS TO MAKE EXAMINATIONS IN THE FIELD BY VARIOUS METHODS AND OBTAIN NECESSARY INFORMATION FROM AVAILABLE RECORDS, UTILITY CORPORATIONS, AND INDIVIDUALS AS TO THE LOCATION OF ALL SUBSURFACE STRUCTURES.
7. THE CONTRACTOR IS TO USE CAUTION WHEN WORKING NEAR OR UNDER OVERHEAD AND UNDERGROUND UTILITIES. THE CONTRACTOR IS TO NOTIFY THE UTILITY COMPANIES OF HIS INTENT PRIOR TO THE COMMENCEMENT OF ANY WORK.
8. ALL CONSTRUCTION SHALL BE IN ACCORDANCE WITH THE TOWN OF WALLINGFORD STANDARDS AND/OR CONNECTICUT DEPARTMENT OF TRANSPORTATION (CT-DOT) FORM 816, LATEST EDITION.
9. ANY DRAINAGE STRUCTURES, DITCHES, ASPHALT, CURBS OR GRASSED AREAS DISTURBED DURING CONSTRUCTION SHALL BE RESTORED TO THE ORIGINAL CONDITION.
10. ALL AREAS OF DISTURBED EARTH SHALL BE STABILIZED BY MULCHING OR OTHER MEANS. SEEDING OF GRASSED AREAS SHALL BE INITIATED AS SOON AS PRACTICAL AS AN EROSION AND SILTATION CONTROL MEASURE.
11. ALL STORM SEWER LINES ARE TO BE INSTALLED USING INVERT ELEVATIONS, PIPE SLOPES SHOWN ARE APPROXIMATE AND ARE FOR REFERENCE ONLY.
12. APPLICABLE STORM SEWER CONSTRUCTION SHALL CONFORM TO THE TOWN OF WALLINGFORD STORM SEWER SPECIFICATIONS.
13. STORM DRAINAGE PIPING SHALL BE AS FOLLOWS:
CSP--40S N-12 OR HANCOR CORRUGATED POLYETHYLENE PIPE WITH SMOOTH INTERIOR HIQ--HANCOR HI-Q CORRUGATED POLYETHYLENE PIPE WITH SMOOTH INTERIOR RCP--REINFORCED CONCRETE PIPE
14. ALL ROOF DRAINS ARE TO BE CONNECTED TO THE STORM DRAINAGE SYSTEM WHERE SHOWN.
15. THE REQUIREMENTS FOR ADDITIONAL UNDERDRAINAGE, DRAINAGE, CATCH BASINS, RETAINING AND/OR HEADWALLS NOT SHOWN ON THESE PLANS IS TO BE FIELD DETERMINED AFTER DRIVEWAYS AND PARKING AREAS HAVE BEEN CUT TO SUBGRADE.
16. WATER LINE CROSSING ALL OTHER UTILITIES SHALL MAINTAIN A 12 INCH VERTICAL SEPARATION DISTANCE. NO WATER LINE IS TO BE INSTALLED WITHIN 10 FEET OF THE SANITARY SEWER SYSTEM.
17. RETAINING WALLS OVER 3' IN HEIGHT ARE TO BE DESIGNED AND CONSTRUCTED UNDER THE SUPERVISION OF A STATE OF CONNECTICUT LICENSED PROFESSIONAL ENGINEER.
18. RETAINING WALLS THAT REQUIRE AN ENGINEERED DESIGN SHALL BE SUBMITTED TO THE TOWN OF WALLINGFORD BUILDING DEPARTMENT ALONG WITH CALCULATIONS FOR REVIEW AND APPROVAL BEFORE ANY CONSTRUCTION BEGINS.
19. PROPOSED WATER SERVICES ARE TO MEET THE REQUIREMENTS OF THE STATE PLUMBING CODES AND WALLINGFORD WATER DEPARTMENT.
20. THE ON-SITE DRAINAGE SYSTEM WILL REMAIN PRIVATE. THE PROPERTY OWNER IS TO PROVIDE REGULAR MAINTENANCE OF THE SYSTEM TO ALLOW IT TO CONTINUALLY FUNCTION AS INTENDED.
21. ANY WORK AFFECTING EXISTING TREES WITHIN A CITY ROAD RIGHT-OF-WAY OR ON CITY PROPERTY IS TO BE APPROVED BY THE TOWN OF WALLINGFORD.
22. RETAINING WALLS ARE TO HAVE PROTECTIVE FENCING WHERE WARRANTED.
23. COMPACTION OF FILL IS TO BE PROVIDED IN ACCORDANCE WITH CT-DOT FORM 816.
24. UTILITY SERVICES ARE TO BE ABANDONED IN ACCORDANCE WITH THE UTILITY OWNERS REQUIREMENTS PRIOR TO SITE WORK.
25. RELOCATION OF UTILITY COMPANY FACILITIES SUCH AS POLES, SHALL BE DONE IN ACCORDANCE WITH THE REQUIREMENTS OF THE FACILITY OWNERS.
26. A PORTION OF THE PARCEL IS LOCATED WITH A SPECIAL FLOOD HAZARD AREA ZONE AE. PER "FIRM FLOOD INSURANCE RATE MAP, NEW HAVEN COUNTY, CONNECTICUT (ALL JURISDICTIONS) PANEL 304 OF 635; MAP NUMBER 09009C0304H; EFFECTIVE DATE DECEMBER 17, 2010," FROM FEDERAL EMERGENCY MANAGEMENT AGENCY.

REFERENCE MAPS:

1. WALLINGFORD EXPANSION PROJECT BY LS POWER DEVELOPMENT, LLC; SITE PLAN, G1; REVISED 10-27-2014
2. UTILITIES AT ALFRED PIERCE ELECTRIC GENERATING PLANT BY TOWN OF WALLINGFORD, CONNECTICUT DEPARTMENT OF PUBLIC UTILITIES SEWER DIVISION, DATED 3-1-99
3. ALTA/ACSM LAND TITLE SURVEY; SURVEYOR CERTIFICATION BY AMERICAN NATIONAL DATED JUNE 1, 2011
4. SANITARY SEWER AND STORM DRAINAGE PLAN (DRAWING NO. C12) PREPARED BY BARTON MALOW COMPANY, OBTAINED FROM THE TOWN OF WALLINGFORD ENGINEERING DEPARTMENT.



IMPORTANT NOTE:
ALL ABOVE AND BELOW GROUND IMPROVEMENTS ARE NOT SHOWN OR DEPICTED HEREON. ADDITIONAL UNDERGROUND UTILITIES MAY EXIST. PRIOR TO ANY EXCAVATION OR CONSTRUCTION, CONTACT:
"CALL BEFORE YOU DIG" 1-800-922-4455

GODFREY HOFFMAN

ASSOCIATES, LLC

PROFESSIONAL LAND SURVEYORS & CIVIL ENGINEERS

26 BROADWAY NORTH HAVEN, CT 06473

TEL. 203.239.4217 FAX. 203.234.2088 WWW.GODFREYHOFFMAN.COM

NOT VALID WITHOUT LIVE SIGNATURE AND SEAL

WORKS SHOWN ON THESE PLANS ARE BASED ON THE BEST AVAILABLE INFORMATION. THE DESIGNER MAKES NO WARRANTY, REPRESENTATION, OR GUARANTEE AS TO THE ACCURACY OF THE INFORMATION. THE USER OF THESE PLANS SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND EASEMENTS. THE INFORMATION CONTAINED HEREIN IS THE PROPERTY OF GODFREY HOFFMAN ASSOCIATES, LLC. NO PART OF THIS DOCUMENT IS TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF GODFREY HOFFMAN ASSOCIATES, LLC. THE USER OF THESE PLANS SHALL BE RESPONSIBLE FOR OBTAINING ALL NECESSARY PERMITS AND EASEMENTS. © COPYRIGHT 2015, ALL RIGHTS RESERVED

REVISION SCHEDULE		DESCRIPTION
NO.	DATE	
1	06/22/2016	LEASE LAYDOWN AREA ADDED
2	06/22/2016	PROPOSED BUILDING REMOVED

PROJECT:

**FACILITY
EXPANSION
PROJECT**

115 JOHN STREET
WALLINGFORD,
CONNECTICUT

PREPARED FOR:

**WALLINGFORD
ENERGY II, LLC**

400 CHESTERFIELD
CENTER, SUITE 110
ST. LOUIS, MO 63017

OVERALL SITE
PLAN

DRAWN BY: JT

CHECKED BY: JR


SCALE: 1"=100'

PROJECT: 15-011


DATE: 6/2/2015

C-1.0

Exhibit 4 – Site Plan



GODFREY/HOFFMAN ASSOCIATES, LLC
 PROFESSIONAL LAND SURVEYORS & CIVIL ENGINEERS
 26 BROADWAY NORTH HAVEN, CT 06473
 TEL: 203.239.4217 FAX: 203.234.2088 WWW.GODFREYHOFFMAN.COM



ALL INFORMATION CONTAINED HEREIN IS THE PROPERTY OF GODFREY/HOFFMAN ASSOCIATES, LLC. NO PART OF THIS DOCUMENT IS TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF GODFREY/HOFFMAN ASSOCIATES, LLC. THE INFORMATION CONTAINED HEREIN IS FOR THE EXCLUSIVE USE OF THE CLIENT AND IS NOT TO BE USED FOR ANY OTHER PURPOSE. ANY REUSE OR MISUSE OF THIS INFORMATION IS AT THE USER'S SOLE RISK. © COPYRIGHT 2015. ALL RIGHTS RESERVED.

REVISION SCHEDULE		
NO.	DATE	DESCRIPTION
1	06/22/2015	SWITCHGEAR BUILDING LOCATION
2	06/22/2015	PROPOSED BUILDINGS REMOVED

PROJECT:
FACILITY EXPANSION PROJECT
 115 JOHN STREET
 WALLINGFORD, CONNECTICUT

PREPARED FOR:
WALLINGFORD ENERGY II, LLC

400 CHESTERFIELD CENTER, SUITE 110
 ST. LOUIS, MO 63017

SITE PLAN

DRAWN BY: JT
 CHECKED BY: JR
 SCALE: 1"=40'
 PROJECT: 15-011
 DATE: 6/2/2015

C-1.1

IMPORTANT NOTE:
 ALL ABOVE AND BELOW GROUND IMPROVEMENTS ARE NOT SHOWN OR DEPICTED HEREON. ADDITIONAL UNDERGROUND UTILITIES MAY EXIST. PRIOR TO ANY EXCAVATION OR CONSTRUCTION, CONTACT: "CALL BEFORE YOU DIG" 1-800-922-4455

Exhibit 5 – Grading & Utility Plan

Exhibit 6 – Landscaping Plan

POST CONSTRUCTION SOIL CONDITION	TYPE OF PREPARATION
GOOD SOIL	LOOSEN EXISTING SOIL
COMPACTED SOIL	LOOSEN EXISTING SOIL, ADD COMPOSTED ORGANIC MATTER TO BRING ORGANIC CONTENT TO 5% DRY WEIGHT
CLAY CONTENT 5-35%	LOOSEN EXISTING SOIL, ADD ORGANIC MATTER TO BRING ORGANIC CONTENT TO 5% DRY WEIGHT
SANDY LOAM SOILS	ADD CLEAN COMPOSTED ORGANIC MATERIAL (20% MAX BY VOLUME) TO THE EXISTING SOIL
POOR QUALITY, HEAVY CLAY SOIL	REMOVE EXISTING SOIL, ADD LOAM TOPSOIL


1. ALL PLANT MATERIAL MUST MEET AMERICAN NURSERY AND LANDSCAPE ASSOCIATION (ANLA) STANDARDS FOR NURSERY STOCK. CONTRACTOR SHALL SUBMIT REPRESENTATIVE NURSERY PHOTOS OF PROPOSED PLANTINGS FOR APPROVAL PRIOR TO PURCHASE AND INSTALLATION. ANY PLANT MATERIAL NOT MEETING STANDARDS WILL BE REMOVED AND REPLACED AT NO ADDITIONAL COST TO OWNER.



ALL ABOVE AND BELOW GROUND IMPROVEMENTS ARE
NOT SHOWN OR DEPICTED HEREON.
ADDITIONAL UNDERGROUND UTILITIES MAY EXIST.
PRIOR TO ANY EXCAVATION OR CONSTRUCTION,
CONTACT:
"CALL BEFORE YOU DIG" 1-800-922-4455

GODFREY & HOFFMAN

ASSOCIATES, LLC
 PROFESSIONAL LAND SURVEYORS & ENGINEERS
 26 BROADWAY, NORTH HAVEN, CT 06473
 TEL: 203.239.4217 FAX: 203.234.2088 WWW.GODFREYHOFFMAN.COM



YOUR WORK, LABORS AND MATERIALS TO BE IN STRICT ACCORDANCE WITH ALL APPLICABLE CODES AND LAWS WHICH SHALL TAKE PRECEDENCE OVER THESE DRAWINGS. IN THE EVENT OF ERRORS AND/OR OMISSIONS HEREIN.

THE WORD "FURNISH" OR "DECLARE" IS UNDERSTOOD TO BE AN EXPRESSION OF PROFESSIONAL OPINION BY THE LAND SURVEYOR AND/OR ENGINEER, WHICH IS BASED ON THEIR BEST KNOWLEDGE, INFORMATION AND BELIEF, AS SUCH IT CONSTITUTES NEITHER A GUARANTEE NOR WARRANTY.

THE INFORMATION CONTAINED HEREIN IS THE PROPRIETARY INFORMATION OF THE PROFESSIONAL ENGINEERING ASSOCIATES, LLC. REPRODUCTIONS, PUBLICATION, DISTRIBUTION, OR DUPLICATION IN WHOLE OR IN PART REQUIRES THE WRITTEN PERMISSION OF SHOOTER-HOFFMAN ASSOCIATES, LLC. ANY REPRODUCTIONS, PUBLICATIONS AND/OR DUPLICATIONS OF ANY KIND WITHOUT PERMISSION ARE VOID UNLESS IF THEY BEAR THE LIVE SIGNATURE AND LIVE SEAL OF THE DESIGNATED LICENSED PROFESSIONAL.

copyright 2015, ALL RIGHTS RESERVED

[illegible]

PROJECT:

115 JOHN STREET
WALLINGFORD,
CONNECTICUT

PREPARED FOR:


WALLINGFORD
ENERGY II, LLC

400 CHESTERFIELD
CENTER, SUITE 110
ST. LOUIS, MO 63017


DRAWN BY:	JT
CHECKED BY:	JR
SCALE:	1"=40'
PROJECT:	15-011
DATE:	6/2/2015

C-1.2

Exhibit 7 – Soil Erosion & Sediment Control Plan



GODFREY/HOFFMAN
ASSOCIATES, LLC
PROFESSIONAL LAND SURVEYORS & CIVIL ENGINEERS
26 BROADWAY NORTH HAVEN, CT 06473
TEL: 203.339.4217 FAX: 203.234.2088 WWW.GODFREYHOFFMAN.COM



THIS DOCUMENT CONTAINS INFORMATION THAT IS THE PROPERTY OF GODFREY/HOFFMAN ASSOCIATES, LLC. IT IS TO BE USED ONLY FOR THE PROJECT AND SITE SPECIFICALLY IDENTIFIED HEREIN. ANY REUSE, REPRODUCTION, OR TRANSMISSION OF THIS INFORMATION WITHOUT THE WRITTEN PERMISSION OF GODFREY/HOFFMAN ASSOCIATES, LLC IS PROHIBITED. THE INFORMATION CONTAINED HEREIN IS THE PROPERTY OF GODFREY/HOFFMAN ASSOCIATES, LLC. IT IS TO BE USED ONLY FOR THE PROJECT AND SITE SPECIFICALLY IDENTIFIED HEREIN. ANY REUSE, REPRODUCTION, OR TRANSMISSION OF THIS INFORMATION WITHOUT THE WRITTEN PERMISSION OF GODFREY/HOFFMAN ASSOCIATES, LLC IS PROHIBITED.

REVISION SCHEDULE	
NO.	DESCRIPTION
1	10/22/2015
2	08/22/2016
3	08/22/2016
4	08/22/2016
5	08/22/2016

PROJECT:
FACILITY EXPANSION PROJECT
115 JOHN STREET
WALLINGFORD, CONNECTICUT

PREPARED FOR:
WALLINGFORD ENERGY II, LLC
400 CHESTERFIELD CENTER, SUITE 110
ST. LOUIS, MO 63017

SOIL EROSION & SEDIMENTATION CONTROL PLAN



DRAWN BY: JT
CHECKED BY: JR
SCALE: 1"=40'
PROJECT: 15-011
DATE: 6/2/2015

C-3.0

IMPORTANT NOTE:
ALL ABOVE AND BELOW GROUND IMPROVEMENTS ARE NOT SHOWN OR DEPICTED HEREON. ADDITIONAL UNDERGROUND UTILITIES MAY EXIST. PRIOR TO ANY EXCAVATION OR CONSTRUCTION, CONTACT: "CALL BEFORE YOU DIG" 1-800-922-4455

Exhibit 8 – Soil Erosion & Sediment Control Details

Exhibit 9 – Material Laydown and Site Access



IMPORTANT NOTE:
ALL ABOVE AND BELOW GROUND IMPROVEMENTS ARE NOT SHOWN OR DEPICTED HEREON.
ADDITIONAL UNDERGROUND UTILITIES MAY EXIST.
PRIOR TO ANY EXCAVATION OR CONSTRUCTION, CONTACT:
"CALL BEFORE YOU DIG" 1-800-922-4455


GODFREY & HOFFMAN

ASSOCIATES, LLC

PROFESSIONAL LAND SURVEYORS & CIVIL ENGINEERS

26 BROADWAY NORTH HAVEN, CT 06473

TEL: 203.239.4217 FAX: 203.234.2088 WWW.GODFREYHOFFMAN.COM



ALL INFORMATION CONTAINED HEREIN IS THE PROPERTY OF GODFREY & HOFFMAN ASSOCIATES, LLC. NO PART OF THIS DOCUMENT IS TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF GODFREY & HOFFMAN ASSOCIATES, LLC. THE INFORMATION CONTAINED HEREIN IS FOR THE EXCLUSIVE USE OF THE CLIENT AND IS NOT TO BE USED FOR ANY OTHER PURPOSE. THE INFORMATION CONTAINED HEREIN IS NOT TO BE USED FOR ANY OTHER PURPOSE. THE INFORMATION CONTAINED HEREIN IS NOT TO BE USED FOR ANY OTHER PURPOSE.

REVISION SCHEDULE	
NO.	DESCRIPTION

PROJECT: FACILITY EXPANSION PROJECT LEASED LAYDOWN AREA

115 JOHN STREET WALLINGFORD, CONNECTICUT

PREPARED FOR: WALLINGFORD ENERGY II, LLC

400 CHESTERFIELD CENTER, SUITE 110 ST. LOUIS, MO 63017

POTENTIAL LAYOUT LEASED LAYDOWN AREA

DRAWN BY: MP

CHECKED BY: JR


SCALE: 1"=40'

PROJECT: 15-011

DATE: 8/22/2016

C-4.0

Exhibit 10 – Filter/Separator and Low Flow Meter Modification




Wallingford Energy Pipeline Interconnect Upgrade


- Legend**
- Blue - Existing Equipment to be Upgraded
 - Black - Existing Equipment

Appendix B: Construction Details

Exhibit 1 – Foundation Plans




PIER DETAIL (A)
SCALE: 1/2" = 1'-0" (S3.1)
FOR PIERS A 1 THROUGH 4
K 1 THROUGH 4




PIER DETAIL (B)
SCALE: 1/2"=1'-0" S3.1


FOR PIERS BC 1 THROUGH 4
DE 1 THROUGH 4
FG 1 THROUGH 4
HJ 1 THROUGH 4




PIER SECTION 1
SCALE: 1" = 1'-0" S3.2




PIER SECTION (2)
SCALE: 1"=1'-0" S3.2




SECTION 3
 SCALE: 1/2"=1'-0" S3.1



SECTION
SCALE: 1/2"=1'-0"



PLAN




SECTION


#4@12" EW
TOP & BOTTOM

1 EA PER UNIT
1 EACH AT AMM TANK


EMERGENCY SHOWER PAD
SCALE: 1"=1'-0"




T8/T10 TO POB
BUS DUCT SUPPORT FOUNDATION DETAIL
SEE S5.1 FOR LOCATION
SCALE: 1"=1'-0"




PLAN - STACK/SCR
SCALE: NTS




PLAN — SCR STAIR LANDING PAD
SCALE: NTS



SECTION BB
SCALE: NTS




SECTION AA
SCALE: NTS




SECTION AA
SCALE: NTS


1	1/16/02	AS BUILT				MJG	SJC		
0	10/6/00	ISSUED FOR CONSTRUCTION				JLM	WRM		
Barton Mdow Design/Construction Services Barton Malow Company 27777 Franklin Road Suite 800 Southfield, MI 48034									
 PB Power, Inc. A Parsons Brinckerhoff Company 75 ARLINGTON STREET, BOSTON, MASS. 02116									
PPL WALLINGFORD ENERGY LLC 11350 RANDOM HILL ROAD, SUITE 400 FAIRFAX, VIRGINIA 22030 Tel: (703) 293-2614 Fax: (703) 293-2659									
WALLINGFORD, CT. CTG & SCR/STACK FOUNDATIONS									
DR. MYM DES. WRM CHK. FM		APPROVED DATE		DRAWING NO. S3.2		REV 1		SHEET 2 OF 2	



SOUND WALL SUPPORT
SCALE: 1/4"=1'-0"




DRILLED CAISSON
SCALE: 1/2"=1'-0"




DETAIL A
SCALE: 1"=1'-0"

MAIN SOUND WALL BASE PLATE DETAIL



BASE PLATE DETAIL
SCALE: 1"=1'-0"



SECTION 1
SCALE: 1"=1'-0"

NO.	DATE	DESCRIPTION	BY	CHK.
3	1/16/02	AS BUILT	JLM	
2	1/5/01	REV. SOUND WALL SUPPORT SECT. BLD	WRM	
1	12/8/00	HOLD ON BASE PLATE REMOVED	JLM	
0	10/6/00	ISSUED FOR CONSTRUCTION	JLM	

Barton
27777 Franklin Road
Suite 800
Southfield, MI 48034

Barton Malow Company
27777 Franklin Road
Suite 800
Southfield, MI 48034

PB Power, Inc.
A Parsons Brinckerhoff Company
75 ARLINGTON STREET, BOSTON, MASS 02116


PPL WALLINGFORD ENERGY LLC
1155 SOUTH MAIN STREET, SUITE 400
FAIRFAX, VIRGINIA 22030
Tel: (703) 293-2814 Fax: (703) 293-2859

NO.	DATE	DESCRIPTION	BY	CHK.
3	1/16/02	AS BUILT	JLM	
2	1/5/01	REV. SOUND WALL SUPPORT SECT. BLD	WRM	
1	12/8/00	HOLD ON BASE PLATE REMOVED	JLM	
0	10/6/00	ISSUED FOR CONSTRUCTION	JLM	


WALLINGFORD, CT.
ACOUSTICAL SOUND WALL

DRAWING NO. **S11.1** REV. **3**

SHEET 1 OF 10




TRANSFORMER SOUND WALL SUPPORT
SCALE: 1/4"=1'-0"




DETAIL A
SCALE: 1"=1'-0"

TRANSFORMER SOUND WALL BASE PLATE DETAIL




DRILLED CAISSON
SCALE: 1/2"=1'-0"




DETAIL B
SCALE: 1"=1'-0"


DETAIL C
SCALE: 1"=1'-0"



SECTION 1
SCALE: 1 1/2"=1'-0"



SECTION 2
SCALE: 1"=1'-0"



TRANSFORMER SOUND WALL BASE PLATE DETAIL
SCALE: 1"=1'-0"

NOTE:
ANCHOR BOLTS, PLATES, NUTS AND
WASHERS SHALL BE GALVANIZED

NO.	DATE	BY	CHK.	DESCRIPTION	REV.
4	1/16/02	AS BUILT			
3	1/19/01	DIM CHANGE AT WALL SUPPORT			
2	1/9/01	REMOVE HOLD, DELETE CABLE BUS SUPPORT DETAIL, MOD. DETAIL B, REVISE TRANS.-SOUND WALL			
1	11/29/00	CLARIFICATION ADDED			
0	11/22/00	ISSUED FOR CONSTRUCTION			

Barton Mdwow Design/Construction Services	Barton Malow Company 27777 Franklin Road Suite 800 Southfield, MI 48034
PB Power, Inc. A Parsons Brinckerhoff Company 75 ARLINGTON STREET, BOSTON, MASS 02116	PB WALLINGFORD ENERGY LLC 27777 Franklin Road, Suite 400 Fairfax, Virginia 22030 Tel: (703) 293-2814 Fax: (703) 293-2859

WALLINGFORD, CT.			
ACOUSTICAL SOUND WALL			
DR.	JLM	APPROVED	DATE
DES.	SJC	DATE	DATE
CHK.	WRM	DATE	DATE
SHEET 3 OF 10		DRAWING NO. S11.3 4	

Exhibit 2 – Construction Schedule

Wallingford Energy II Project Schedule

Task Name	Start Date	End Date	Mar-14	Apr-14	May-14	Jun-14	Jul-14	Aug-14	Sep-14	Oct-14	Nov-14	Dec-14	Jan-15	Feb-15	Mar-15	Apr-15	May-15	Jun-15	Jul-15	Aug-15	Sep-15	Oct-15	Nov-15	Dec-15	Jan-16	Feb-16	Mar-16	Apr-16	May-16	Jun-16	Jul-16	Aug-16	Sep-16	Oct-16	Nov-16	Dec-16	Jan-17	Feb-17	Mar-17	Apr-17	May-17	Jun-17	Jul-17	Aug-17	Sep-17	Oct-17	Nov-17	Dec-17	Jan-18	Feb-18	Mar-18	Apr-18	May-18	Jun-18
Development	3/1/2014	9/15/2015																																																				
Electrical Interconnection Study	3/1/2014	9/15/2015																																																				
Engineering to Support Permitting	6/1/2014	3/31/2015																																																				
Permitting	2/4/2015	2/1/2016																																																				
Air Permit	2/4/2015	12/15/2015																																																				
Siting Council	8/2015	2/1/2016																																																				
Local Site Plan & IWWC Approvals	6/1/2015	7/13/2015																																																				
Enginering & Design	11/6/2015	2/16/2018																																																				
Procurement Specific Engineering	4/8/2016	10/27/2016																																																				
Pre-Construction Engineering	11/6/2015	5/24/2016																																																				
Engineering Support during Construction	2/21/2017	2/16/2018																																																				
Major Equipment	2/9/2016	11/1/2017																																																				
Gas Turbine Procurement	2/9/2016	4/30/2016																																																				
Gas Turbines Delivered to Site	6/30/2017	6/30/2017																																																				
SCR - Bid/Award/Fabricate	6/1/2016	3/1/2017																																																				
GSU - Bid/Award/Fabricate	6/1/2016	10/31/2017																																																				
GSU Delivered to Site	11/1/2017	11/1/2017																																																				
Contractor Selection	1/1/2016	6/1/2016																																																				
Prepare & Issue RFP	1/1/2016	1/15/2016																																																				
Contractors Prepare Bids	1/16/2016	3/15/2016																																																				
Contract Negotiations	3/16/2016	5/15/2016																																																				
Issue Notice to Proceed	6/1/2016	6/1/2016																																																				
Construction	11/1/2016	3/31/2018																																																				
Contractor Procurement	11/1/2016	7/1/2017																																																				
Earthwork	3/23/2017	8/11/2017																																																				
Demolition/Relocation	4/3/2017	6/3/2017																																																				
Foundations	4/15/2017	8/11/2017																																																				
Structural	4/24/2017	7/24/2017																																																				
Mechanical	6/13/2017	11/13/2017																																																				
Piping	8/14/2017	2/9/2018																																																				
Electrical & Instrumentation	11/1/2017	2/16/2018																																																				
Startup & Comissioning	12/19/2017	3/15/2018																																																				
Performance Testing	3/16/2018	3/31/2018																																																				
Commercial Operations Date	4/1/2018	4/1/2018																																																				
Start of Capacity Commitment Period	6/1/2018	6/1/2018																																																				

Exhibit 3 – Artist’s Renderings

Rendering Location 1:

View from East Street at Allegheny Steel property looking southwest



Rendering Location 2:

View from near East Street and ThermoSpas Access Road looking southwest



Rendering Location 3:

View from East Street entrance to Wallingford Electric Department substation looking northwest



Appendix C: Stormwater Management

Exhibit 1 – Site Engineering and Stormwater Management Report



STORMWATER POLLUTION CONTROL PLAN

Facility Expansion Project Located at:

115 John Street
Wallingford, Connecticut

Prepared for: Wallingford Energy II, LLC
400 Chesterfield Center, Suite 110
St. Louis, MO 63017

Prepared by: Godfrey-Hoffman Associates, LLC
26 Broadway
North Haven, CT 06473

Submitted: September 6, 2016



(This page intentionally left blank)

Contents

1.0	SITE DESCRIPTION	1
1.1	Site Description.....	1
1.2	Estimated disturbed area	1
1.3	Existing Drainage conditions	1
1.4	Wetlands and Water Resources.....	3
2.0	CONSTRUCTION SEQUENCING	5
3.0	SEDIMENTATION AND EROSION CONTROLS	7
4.0	POST-CONSTRUCTION STORMWATER MANAGEMENT	9
4.1	Post-Development Drainage Pattern.....	9
4.2	Stormwater outlet from retention pond to wetland	10
4.3	Conclusion	10
5.0	CONSTRUCTION INSPECTION AND MAINTENANCE.....	11
6.0	GOOD HOUSEKEEPING MEASURES	13
7.0	GENERAL PERMIT INCLUSIONS.....	13
8.0	STORMWATER EROSION AND SEDIMENT CONTROL INSPECTION LOG	15
	FIGURE 1	17
	FIGURE 2	19
	CALCULATIONS	21
	STORMWATER RUNOFF HYDROGRAPHS	23
	WATER QUALITY.....	67
	SITE DEVELOPMENT PLANS	71

(This page intentionally left blank)

1.0 SITE DESCRIPTION

1.1 Site Description

The Facility and proposed Project are located at 115 John Street in the Town of Wallingford, Connecticut, as shown on the Site Location Map included as Figure 1 (the “Leased Area”). Wallingford Energy, LLC leases from the Town of Wallingford approximately 8.5 acres that is currently used for the Facility. Pursuant to agreements with the Town of Wallingford, Wallingford Energy II, LLC (“WE II”) intends to be a sublessee of the Project Site in connection with the Project. The physical footprint of the existing Facility covers approximately 4.3 acres of the 8.5 acre Project Site; the Project will utilize approximately 0.9 additional acres of land area on the overall property for the Project’s two proposed generating units. Additionally, portions of the broader Facility site will be used for minor relocations of existing equipment and the addition of new Project equipment, such as a generator step-up transformer.

The Project Site is zoned industrial, designated by the Town of Wallingford as an Industrial District I-40. Land to the north, south and west of the Project Site lies within the industrial district and is mostly developed for industrial uses such as manufacturing, the Town of Wallingford wastewater treatment plant and the Town’s capped landfill. Properties to the east of the Project Site, across East Street, are zoned residential. Landscaping, berms and screening walls on the Project Site and its parent tract help screen views from these non-industrial properties.

WE II proposes to add two combustion turbines (“CTs”) and appurtenant equipment to the existing Wallingford Energy Facility, which will increase the Facility’s overall power output. The primary motivation for this addition is to help satisfy capacity and reserve requirements. The two additional CTs, referred to as Units 6 and 7, will provide quick-start capacity in the Southwest Connecticut zone, a transmission-congested load pocket within the New England electrical system.

1.2 Estimated disturbed area

The total area for this project site is 4.3 acres. Of this area, 0.9± acres will be disturbed by these construction activities.

1.3 Existing Drainage conditions

The entire site consists of approximately 6.6 acres of drainage area. The existing site topography is relatively flat and pervious with most site stormwater running overland and infiltrating the ground surface. The existing Power plant consists of stormwater retention basin designed to contain the runoff volume from the impervious areas of the site during a 100-year storm event. The impervious areas on the site that contribute to this retention basin are the major roof structures and paved areas on the site. These areas total approximately 110,000 square feet.

The 15,900 square foot stormwater retention/recharge basin is designed to manage the runoff from 100 year, 24 hour rainfall event of 7.1 inches. This retention basin is located in the southwest portion of the leased area. Stormwater discharge from the new roof and paved areas on the site are collected in a closed stormwater drainage system, treated by an existing low-flow oil/water separator, and discharged into the stormwater retention area. The Oil/Water Separation System is an efficient contaminant separation system that removes and retains sediments and floating contaminants (oil, debris, and other pollutants) which have been washed into the collection system, storing them off-line to prevent resuspension. The recharge basin was sized and designed to have minimal discharge to the downstream receiving waters during 10 thru 100-year storm events. The outlet structure from the retention basin consists of a weir and pipe elbow to below the water surface which separates oils from the water to prevent oil from being discharged to the downstream receiving waters. The point of discharge for the retention basin is lined with rip-rap, which dissipates the velocity of the discharged water. The retention basin allows the suspended solids in the stormwater to settle out and drop to the bottom of the basin. The retention basin also serves as a recharge area. Relying only on gravity, the system has no moving parts and does not require mechanical assistance. The collected contaminants are retained by the system until they are removed by routine maintenance.

No inland wetlands or watercourses are located within the leased area of the site. However, a 2,500 square foot intermittent stream and wetland area is located on the far west portion of the larger parent tract. There are also no wetlands at the locations for construction equipment staging and laydown, and construction trailers.

Outside of the area leased by Wallingford Energy, the larger parent tract contains an intermittent stream enters the site via a 48-inch culvert, which conveys flow beneath an existing access roadway that services the industrial facilities located to the northwest of the site. A 15-inch culvert also discharges stormwater runoff from this access roadway to the intermittent stream. The stream leaves the site via a 48-inch culvert, which conveys flow beneath the existing Town of Wallingford pump station access roadway to the wetland areas located to the west of the site.

1.4 Wetlands and Water Resources

The ultimate receiving waterbody for this site is the Quinnipiac River located more than 650 feet west of all proposed construction activities. According to the 2014 State of Connecticut Integrated Water Quality Report and map entitled: “Water Quality Classifications Wallingford, CT” created by CT DEEP November 2015, the Quinnipiac River has a surface water quality classification of B while the surrounding area has a ground water quality classification of GB. The Quinnipiac River in this area is listed as an impaired waterbody for fish and other aquatic life and wildlife habitat as well as for fish consumption.

No equipment, facilities, or surface disturbance associated with the Project will occur within a wetland or watercourse, and no such disturbances will occur within the upland review area surrounding a wetland or watercourse. The only improvement to the existing stormwater retention system is the addition of a brick and mortar vee notch weir to the existing basin outlet structure which will accommodate the Project’s stormwater flows without modifying the basin itself. The details of the new weir and the Facility stormwater calculations are provided hereinafter. The Town of Wallingford Inland Wetlands Commission stated during a meeting with WE II representatives that the proposed project would not result in a significant impact to wetlands and watercourses. Nonetheless, the proposed project meets the Commission’s definition of a “regulated activity” since it involves the addition of a new surfaced area in excess of 10,000 square feet on the property. Therefore, WE II submitted an application for review by the Town Inland Wetlands and Watercourses Commission which was subsequently approved.

In addition to domestic water demand by the plant operations staff, the Project will utilize water to supplement emission control systems and to enhance generation efficiency and power output. The Facility is served by an existing water service connection to the Town of Wallingford municipal water system; the Project will use the existing infrastructure to meet its water needs without additional expansions. The purchase of water from the Town is governed by an existing utility services agreement.

Only domestic wastewater from the Facility and Project is sent to the Town of Wallingford’s Wastewater Treatment Plant. The incremental staff addition of one employee for the Project represents a negligible increase in wastewater infrastructure demand.

2.0 CONSTRUCTION SEQUENCING

1. Flag limits of construction. Schedule pre-construction meeting with representatives of the owner, contractor, engineer and local authority.
2. Hold pre-construction meeting prior to any site disturbance. Review erosion control plan and discuss scheduling of site inspections during construction activities.
3. Install construction entrance.
4. Install perimeter erosion and sedimentation controls in accordance with the E&S control plan.
5. Begin excavation and construction of landscape berms. Establish sub-grade elevations for topsoil areas and roadways as required and prepare building and turbine pads.
6. Begin building and turbine construction.
7. Install underground utilities (sanitary, water service, storm drain system and other utilities) to within 5 feet of the building.
8. Prepare sub-base, slopes, driveway areas and other areas of disturbance for final grading.
9. Install driveway area base materials and compact.
10. Place topsoil where required. Complete perimeter landscaping.
11. Upon substantial completion of the building, complete the balance of the site work and stabilization of all other disturbed areas. Install first course of paving.
12. When all other work has been completed, repair and sweep all paved areas for the final course of paving. Inspect the drainage system and clean as needed.
13. Install final course of pavement.
14. After site is stabilized remove temporary erosion and sediment controls.

3.0 SEDIMENTATION AND EROSION CONTROLS

The disturbance caused by removing topsoil and regrading the site will be appropriately managed and designed to minimize the loss of soil from the disturbed areas and to minimize the effect of sediment being carried away from the site with runoff via the drainage systems. Best Management Practices (BMPs) for stormwater management at construction sites have been incorporated into the site design for drainage and erosion/sedimentation control and as required for obtaining approvals from the Town of Wallingford, Planning and Zoning Commission and Inland Wetlands and Watercourses Commission. The following sections describe the construction and post-construction BMPs that are incorporated into the site plans. The soil erosion and sediment control plans and details are provided in Site Plans.

Miscellaneous Erosion Controls: A variety of measures will be used to minimize the impacts of erosion and sedimentation on adjacent property, undisturbed site areas, and receiving wetlands and water bodies. Erosion control measures, such as silt fences and hay bales will be placed around the perimeter of the construction area and all disturbed areas. Catch basins will be appropriately equipped with a siltsack to reduce solids. Stabilization seeding will be established after final grading is completed. After construction is completed, permanent stabilization vegetation will be planted on all exposed slopes. As needed during construction, and following site stabilization, sediment from the basin and control structures will be removed.

Soil stockpiles will have erosion and sedimentation control measures installed around them. These control measures include silt fences and straw bale dikes. When possible, the fences will be installed parallel to ground contours to avoid large concentrations of flow. During construction, straw bales will be placed at the limit of work where steep slopes exist in order to protect the down slope areas from sediment deposition. Silt fences and/or hay bales will be installed around or filtration fabric will be placed within the inlets of drainage structures such as catch basins to minimize sediment transport to the stormwater basins.

When the site's final grade has been established, permanent vegetation will be planted on the disturbed areas.

Post-Construction Measures: After construction is completed, all accumulated sediment in the stormwater management retention basin, the Oil/Water Separation System, and catch basins will be removed. Other stormwater management systems that will remain from the construction phase are earthen berms, outlet protection, and the establishment and maintenance of permanent vegetation.

4.0 POST-CONSTRUCTION STORMWATER MANAGEMENT

4.1 Post-Development Drainage Pattern

The footprint of the proposed additions and associated grading will be located outside the limits of the inland wetlands and 50-foot upland regulated areas. Silt fence will be installed down-gradient of proposed major work areas (i.e., down-gradient of the proposed toe of slope). The silt fence establishes the maximum limit of work during construction operations as well as protects the buffer area, intermittent stream and associated wetlands from impacts associated with erosion and sedimentation as well as providing water quality protection.

The stormwater management system for the facility has been designed to reduce impacts associated with post-construction storm events. The existing stormwater retention basin will remain unchanged.

The roof drains from the new buildings and additions are proposed to be piped to the ground and allowed to sheet flow overland. The surface drainage from paved areas will also sheet flow overland to existing catch basins and the existing retention basin.

The northerly portion of the site outside of the limits of the proposed turbines construction will be planted as shown on the Site Plans to buffer adjacent properties. Overland flow from this area will be directed toward the existing rip-rap swale and downstream receiving waters. These drainage alterations will have an insignificant overall effect on the hydrology of the wetland and associated stream. This is due to the fact that the surface water hydrogeology for the wetland and stream are provided primarily by stormwater runoff from within a large watershed area upstream of the project site.

The existing retention basin is proposed to remain undisturbed with only a minor change to the existing outlet structure being proposed to control the increase in stormwater runoff. The existing outlet has a broad crested wier which controls the outflow of stormwater. A portion of the existing wier is proposed to be converted to a vee type wier. See figure 2 for detail of proposed revision. The results of the runoff analysis for peak run-off discharge from the site during different storm frequencies are listed below. Discharge hydrographs and calculation summaries are included the report.

4.2 Stormwater outlet from retention pond to wetland

Existing Condition Stormwater Runoff vs. Proposed Condition Stormwater Runoff			
Storm Event	Runoff Flow Rate (cfs)		
	Existing Conditions	Proposed Conditions	Difference
2 Year	0.00	0.00	0.00
10 Year	0.33	0.30	-0.03
25 Year	0.83	0.75	-0.08
50 Year	1.71	1.66	-0.05
100 Year	3.58	3.29	-0.29

4.3 Conclusion

Since direct impacts to the wetlands have been avoided and indirect impacts to this area have been mitigated through incorporation of standard erosion and sedimentation control measures, no significant adverse effects to the wetland or its functional values are anticipated from the planned additions to this facility.

5.0 CONSTRUCTION INSPECTION AND MAINTENANCE

The construction contractor will perform inspections on all of the stormwater management systems to ensure they are functioning properly. In any instance of non-compliance, corrective measures will be implemented. Inspections will be performed at a minimum of once every seven calendar days or within 24 hours of the end of a storm event that produces 0.5 inches or more of precipitation. A blank Stormwater Erosion and Sediment Control Inspection Log is provided. The stormwater management systems inspections and maintenance to be performed by the contractor include the following:

- The storm drains and grass swales will be inspected periodically for accumulated sediment. Built up sediment shall be removed from silt fences when it has reached the lesser of one third of the height of the fence or six inches in height.
- Silt fences shall be inspected for depth of sediment, tears in the fabric, and fabric attachment to posts. Posts shall also be inspected to ensure that they are firmly set into the ground.
- Locations where vehicles enter or exit the site shall be inspected for evidence of off-site sediment tracking. Excessive sediment accumulated on nearby roads shall be swept up.
- Temporary and permanent seeding shall be inspected during its establishment to check for insufficient growth, if required, remedial action shall be undertaken to stabilize the surface.
- Dikes, berms, and outlet stone rip rap shall be inspected for washouts or movement and repaired as required. Dikes or berms susceptible to erosion shall be reinforced with stone. Any rip rap experiencing movement or washout shall be removed and replaced individually in response to the observed runoff flow patterns. Large stones shall be incorporated into the structure for anchoring and support when needed.
- Stone or sand filter traps used for storm inlet protection or filtering dikes shall be inspected and replaced when sediment impedes the effective functioning of the device.
- The stormwater retention/recharge basin shall be inspected for sediment accumulation and structural damage. Remove sediment accumulation during dry periods when it exceeds one foot in depth. Make the necessary repairs to stabilize the basin soil berm walls and insure Structural integrity.
- The Oil/Water Separation System shall be inspected for sediment accumulation. Per manufacturer's recommendations, this system will be cleaned when sediment depth has accumulated to 2 feet in the bottom of either structure or when visual inspection shows a large accumulation of debris or oil.
- In the event of winter shutdown, inspections and repairs to sediment and erosion controls shall continue. If construction continues during winter months, snow shall be cleared and piled so as not to interfere with sediment and erosion controls and drainage swales. Ruts created by vehicle traffic over softened or unstable soil shall be leveled on a daily basis and mixed with drier soil to stabilize the surface grade.

At a minimum, all of the following items shall be repaired and/or rectified as soon as practicable after they are discovered:

- Erosion channels formed on slopes, in swales, or around structures;
- Hay/straw bale dikes with broken strings or with less than two stakes per bale;
- Deteriorated silt fences;
- Inlet structures requiring cleaning;
- All conveyances or inlet structures not operating as in their design conditions; and
- All stormwater detention/retention structures, and settling basin containing sediment, vegetation, and foreign debris.

Like any system that collects pollutants, the Oil/Water Separation System must be maintained for continued effectiveness. Maintenance is a simple procedure, and is performed using a vacuum truck or similar equipment. Access to the contaminant storage is available through manhole covers in each structure, and the entire floor of each structure should be visible from the surface. This allows the entire cleaning process to be performed and inspected without entering the structures. During maintenance, the storage manhole is completely emptied and cleaned. The water from the primary manhole is used to recharge the storage manhole, and the sediments are then removed from the primary structure.

Based on the results of the inspections, the description of potential sources and pollution prevention measures identified in this plan shall be revised as appropriate as soon as practicable after such inspection. Such modifications shall provide for timely implementation of any changes to the site within 24 hours and implementation of any changes to this plan within 3 calendar days following the inspection. This plan shall be revised and the site controls updated in accordance with sound engineering practices, the guidelines, and the General Permit.

A report summarizing the scope of the inspection, name(s) and qualifications of personnel making the inspection, the date(s) of the inspection, major observations relating to the implementation of this plan, and actions taken shall be made and retained as part of this plan for at least three years after the date of inspection. The report shall be signed by the permittee, or his authorized representative.

6.0 GOOD HOUSEKEEPING MEASURES

Trash, garbage, rubbish and other refuse will be routinely collected in suitable containers, transported off-site and disposed of in an acceptable manner.

During construction leaks or spills of hydraulic oils, lubricating oils, fuel oils, gasoline or other engine fluids will be contained upon detection using oil sorbent materials and other methods, as appropriate. Repairs or appropriate maintenance shall be performed in the designated maintenance area. When repair or maintenance procedures are performed in the open, work shall be done in such a manner so as to minimize spillage of hydraulic and engine fluids onto the ground.

Materials handled during operations shall be transferred directly to/from the vehicles at appropriate unloading areas. The potential for stormwater to contact handled materials will be minimized. A supply of absorbent materials shall be readily accessible at the site 24 hours a day to help contain any spills.

7.0 GENERAL PERMIT INCLUSIONS

This Stormwater Pollution Control Plan (SPCP) is prepared to comply with the requirements for the General Permit for Stormwater Discharges (GPSD) from Construction Activities. Also to be considered part of the SPCP are the proposed construction plans, special provisions, and the Connecticut Department of Transportation's "Standard Specifications for Roads, Bridges and Incidental Construction" (Form 817) including supplements thereto and the 2002 Connecticut Guidelines for Soil Erosion and Sediment Control and 2004 Stormwater Quality Manual.

8.0 STORMWATER EROSION AND SEDIMENT CONTROL

INSPECTION LOG

Instructions:

"Qualified personnel (provided by the permittee) shall inspect disturbed areas of the construction activity that have not been finally stabilized, structural control measures, and locations where vehicles enter or exit the site at least once every seven calendar days and within 24-hours of the end of a storm that is 0.1 inches or greater. Where sites have been temporarily or finally stabilized, such inspection shall be conducted at least once every month for three months."

Disturbed areas and areas used for storage of materials that are exposed to precipitation shall be inspected for evidence of, or the potential for, pollutants entering the drainage system. Erosion and sediment control measures shall be observed to ensure that they are operating correctly. Where discharge locations or points are accessible, they shall be inspected to ascertain whether erosion control measures are effective in preventing significant impacts to receiving waters. Locations where vehicles enter or exit the site shall be inspected for evidence of off-site sediment tracking.

Date: _____

Time: _____

Inspector: _____

Signature: _____

Description of Erosion/Sedimentation Control Measures:

- The storm drains and grass swales will be inspected periodically for accumulated sediment. Built up sediment shall be removed from silt fences when it has reached the lesser of one-third of the height of the fence or six inches in height.
- Silt fences shall be inspected for depth of sediment, tears in the fabric, and fabric attachment to posts. Posts shall also be inspected to ensure that they are firmly set into the ground.
- Locations where vehicles enter or exit the site shall be inspected for evidence of off-site sediment tracking. Excessive sediment accumulated on nearby roads shall be swept up.
- Temporary and permanent seeding shall be inspected during its establishment to check for insufficient growth. If required, remedial action shall be undertaken to stabilize the surface.

▪ Dikes, berms, and outlet stone rip rap shall be inspected for washouts or movement and repaired as required. Dikes or berms susceptible to erosion shall be reinforced with stone. Any rip rap experiencing movement or washout shall be removed and replaced individually in response to the observed runoff flow patterns. Large stones shall be incorporated into the structure for anchoring and support when needed.

▪ Stone or sand filter traps used for storm inlet protection or filtering dikes shall be inspected and replaced when sediment impedes the effective functioning of the device.

▪ The stormwater retention/recharge basin shall be inspected for sediment accumulation and structural damage. Remove sediment accumulation during dry periods when it exceeds one foot in depth. Make the necessary repairs to stabilize the basin soil berm walls and insure structural integrity.


▪ The Oil/Water Separation System shall be inspected for sediment accumulation. Per manufacturer's recommendations, this system will be cleaned when sediment depth has accumulated to 2 feet of sediment in either structure.

Are the Control Measures Functioning Properly?

Yes _____

No _____

Observations/Corrective Actions:



GODFREY & HOFFMAN
ASSOCIATES, LLC

PROFESSIONAL LAND SURVEYORS & CIVIL ENGINEERS
26 BROADWAY NORTH HAVEN, CT 06473
TEL: 203.239.4217 FAX: 203.234.2088 WWW.GODFREYHOFFMAN.COM

LOCATION MAP

**WALLINGFORD
ENERGY II, LLC**

DRAWN BY:	MP
CHECKED BY:	JR
SCALE:	1"=2000'
PROJECT:	15-011
DATE:	6-2-2015

FIGURE 1




FIGURE 2

OUTLET STRUCTURE	DRAWN BY: MP
WALLINGFORD ENERGY II, LLC	CHECKED BY: JR
	SCALE: 1"=1'
	PROJECT: 15-011
	DATE: 8-2-2015
	FIGURE 2

GODFREY/HOFFMAN
ASSOCIATES, LLC
 PROFESSIONAL LAND SURVEYORS & CIVIL ENGINEERS
 26 BROADWAY NORTH HAVEN, CT 06473
 TEL: 203.239.4217 FAX: 203.234.2088 WWW.GODFREY-HOFFMAN.COM

CALCULATIONS

STORMWATER RUNOFF HYDROGRAPHS




Existing Subcatchment

Existing Retention Basin
- Pre Construction



Developed
Subcatchment

Existing Retention Basin
- Post Construction



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 2-Year Rainfall=3.30"

Printed 5/29/2015

Page 2

Time span=0.00-24.00 hrs, dt=0.05 hrs, 481 points
Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

SubcatchmentE-1: Existing

Runoff Area=290,375 sf 14.97% Impervious Runoff Depth>1.55"
Tc=15.0 min CN=77/98 Runoff=8.67 cfs 37,416 cf

SubcatchmentP-1: Developed

Runoff Area=290,375 sf 14.97% Impervious Runoff Depth>1.66"
Tc=15.0 min CN=79/98 Runoff=9.38 cfs 40,056 cf

Pond EP: Existing Retention Basin - Pre

Peak Elev=54.50' Storage=37,402 cf Inflow=8.67 cfs 37,416 cf
Outflow=0.00 cfs 0 cf

Pond PP: Existing Retention Basin - Post

Peak Elev=54.72' Storage=40,042 cf Inflow=9.38 cfs 40,056 cf
Outflow=0.00 cfs 0 cf

Total Runoff Area = 580,750 sf Runoff Volume = 77,472 cf Average Runoff Depth = 1.60"
85.03% Pervious = 493,800 sf 14.97% Impervious = 86,950 sf

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 2-Year Rainfall=3.30"

Printed 5/29/2015

Page 3

Summary for Subcatchment E-1: Existing Subcatchment


Runoff = 8.67 cfs @ 12.21 hrs, Volume= 37,416 cf, Depth> 1.55"

Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious, Time Span= 0.00-24.00 hrs, dt= 0.01 hrs, Type III 24-hr 2-Year Rainfall=3.30"

	Area (sf)	CN	Description
*	39,100	98	Roads - Paved
*	4,375	98	Bldg - roof to drain system
*	2,125	89	Bldg - roof to overland
*	100,100	81	Yard - pervious surface
	129,175	74	>75% Grass cover, Good, HSG C
*	15,500	74	Retention Basin - Stone
	290,375	80	Weighted Average
	246,900	77	85.03% Pervious Area
	43,475	98	14.97% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.0					Direct Entry, Direct Entry - Assumed

Subcatchment E-1: Existing Subcatchment



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 2-Year Rainfall=3.30"

Printed 5/29/2015

Page 4

Summary for Subcatchment P-1: Developed Subcatchment


Runoff = 9.38 cfs @ 12.21 hrs, Volume= 40,056 cf, Depth> 1.66"

Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious, Time Span= 0.00-24.00 hrs, dt= (Type III 24-hr 2-Year Rainfall=3.30"

	Area (sf)	CN	Description
*	39,100	98	Roads - Paved
*	4,375	98	Bldg - roof to drain system
*	4,724	89	Bldg - roof to overland
*	124,949	81	Yard - pervious surface
	89,727	74	>75% Grass cover, Good, HSG C
*	15,500	74	Retention Basin - Stone
	12,000	98	Unconnected pavement, HSG C
	290,375	82	Weighted Average
	246,900	79	85.03% Pervious Area
	43,475	98	14.97% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.0					Direct Entry, Direct Entry - Assumed

Subcatchment P-1: Developed Subcatchment



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

Printed 5/29/2015

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Page 5

Summary for Pond EP: Existing Retention Basin - Pre Construction

Inflow Area = 290,375 sf, 14.97% Impervious, Inflow Depth > 1.55" for 2-Year event
 Inflow = 8.67 cfs @ 12.21 hrs, Volume= 37,416 cf
 Outflow = 0.00 cfs @ 0.00 hrs, Volume= 0 cf, Atten= 100%, Lag= 0.0 min
 Primary = 0.00 cfs @ 0.00 hrs, Volume= 0 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 54.50' @ 24.00 hrs Surf.Area= 11,909 sf Storage= 37,402 cf

Plug-Flow detention time= (not calculated: initial storage exceeds outflow)

Center-of-Mass det. time= (not calculated: no outflow)

Volume	Invert	Avail.Storage	Storage Description
#1	50.40'	84,582 cf	Custom Stage Data (Prismatic) Listed below

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
50.40	0	0	0
50.50	4,930	247	247
51.00	7,380	3,078	3,324
52.00	8,770	8,075	11,399
53.00	10,000	9,385	20,784
54.00	11,260	10,630	31,414
55.00	12,550	11,905	43,319
56.00	13,890	13,220	56,539
57.00	15,450	14,670	71,209
58.00	1,684	8,567	79,776
58.50	17,540	4,806	84,582

Device	Routing	Invert	Outlet Devices
#1	Primary	52.22'	18.0" Round RCP_Round 18" L= 563.0' RCP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 52.22' / 46.24' S= 0.0106 ' S= 0.0106 ' Cc= 0.900 n= 0.013 Concrete sewer w/manholes & inlets, Flow Area= 1.77 sf
#2	Device 1	58.17'	75.0" x 20.0" Horiz. Orifice/Grate C= 0.600 Limited to weir flow at low heads
#3	Device 1	56.57'	1.6' long x 0.7' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 Coef. (English) 2.76 2.82 2.93 3.09 3.18 3.22 3.27 3.30 3.32 3.31 3.32
#4	Device 1	56.57'	1.8' long x 0.7' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 Coef. (English) 2.76 2.82 2.93 3.09 3.18 3.22 3.27 3.30 3.32 3.31 3.32

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 2-Year Rainfall=3.30"

Printed 5/29/2015

Page 6

Primary OutFlow Max=0.00 cfs @ 0.00 hrs HW=50.40' (Free Discharge)


1=RCP Round 18" (Controls 0.00 cfs)

2=Orifice/Grate (Controls 0.00 cfs)

3=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

4=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

Pond EP: Existing Retention Basin - Pre Construction



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

Printed 5/29/2015

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Page 7

Summary for Pond PP: Existing Retention Basin - Post Construction

Inflow Area = 290,375 sf, 14.97% Impervious, Inflow Depth > 1.66" for 2-Year event
 Inflow = 9.38 cfs @ 12.21 hrs, Volume= 40,056 cf
 Outflow = 0.00 cfs @ 0.00 hrs, Volume= 0 cf, Atten= 100%, Lag= 0.0 min
 Primary = 0.00 cfs @ 0.00 hrs, Volume= 0 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 54.72' @ 24.00 hrs Surf.Area= 12,195 sf Storage= 40,042 cf

Plug-Flow detention time= (not calculated: initial storage exceeds outflow)

Center-of-Mass det. time= (not calculated: no outflow)

Volume	Invert	Avail.Storage	Storage Description
#1	50.40'	84,582 cf	Custom Stage Data (Prismatic) Listed below
Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
50.40	0	0	0
50.50	4,930	247	247
51.00	7,380	3,078	3,324
52.00	8,770	8,075	11,399
53.00	10,000	9,385	20,784
54.00	11,260	10,630	31,414
55.00	12,550	11,905	43,319
56.00	13,890	13,220	56,539
57.00	15,450	14,670	71,209
58.00	1,684	8,567	79,776
58.50	17,540	4,806	84,582

Device	Routing	Invert	Outlet Devices
#1	Primary	52.22'	18.0" Round Culvert L= 563.0' RCP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 52.22' / 46.24' S= 0.0106 ' S= 0.0106 ' Cc= 0.900 n= 0.013 Concrete sewer w/manholes & inlets, Flow Area= 1.77 sf
#2	Device 1	58.17'	75.0" x 20.0" Horiz. Orifice/Grate C= 0.600 Limited to weir flow at low heads
#3	Device 1	56.57'	80.0 deg x 0.3' long x 1.23' rise Sharp-Crested Vee/Trap Weir Cv= 2.51 (C= 3.14)

Primary OutFlow Max=0.00 cfs @ 0.00 hrs HW=50.40' (Free Discharge)

- 1=Culvert (Controls 0.00 cfs)
 2=Orifice/Grate (Controls 0.00 cfs)
 3=Sharp-Crested Vee/Trap Weir (Controls 0.00 cfs)

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford


Type III 24-hr 2-Year Rainfall=3.30"

Printed 5/29/2015

Page 8

Pond PP: Existing Retention Basin - Post Construction

Hydrograph



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 5-Year Rainfall=4.20"

Printed 5/29/2015

Page 9

Time span=0.00-24.00 hrs, dt=0.05 hrs, 481 points
Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

SubcatchmentE-1: Existing

Runoff Area=290,375 sf 14.97% Impervious Runoff Depth>2.26"
Tc=15.0 min CN=77/98 Runoff=12.89 cfs 54,738 cf

SubcatchmentP-1: Developed

Runoff Area=290,375 sf 14.97% Impervious Runoff Depth>2.40"
Tc=15.0 min CN=79/98 Runoff=13.73 cfs 57,973 cf

Pond EP: Existing Retention Basin - Pre

Peak Elev=55.86' Storage=54,719 cf Inflow=12.89 cfs 54,738 cf
Outflow=0.00 cfs 0 cf

Pond PP: Existing Retention Basin - Post

Peak Elev=56.10' Storage=57,954 cf Inflow=13.73 cfs 57,973 cf
Outflow=0.00 cfs 0 cf

Total Runoff Area = 580,750 sf Runoff Volume = 112,710 cf Average Runoff Depth = 2.33"
85.03% Pervious = 493,800 sf 14.97% Impervious = 86,950 sf

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 5-Year Rainfall=4.20"

Printed 5/29/2015

Page 10

Summary for Subcatchment E-1: Existing Subcatchment


Runoff = 12.89 cfs @ 12.21 hrs, Volume= 54,738 cf, Depth> 2.26"

Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious, Time Span= 0.00-24.00 hrs, dt= 0.01 hrs, Type III 24-hr 5-Year Rainfall=4.20"

	Area (sf)	CN	Description
*	39,100	98	Roads - Paved
*	4,375	98	Bldg - roof to drain system
*	2,125	89	Bldg - roof to overland
*	100,100	81	Yard - pervious surface
	129,175	74	>75% Grass cover, Good, HSG C
*	15,500	74	Retention Basin - Stone
	290,375	80	Weighted Average
	246,900	77	85.03% Pervious Area
	43,475	98	14.97% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.0					Direct Entry, Direct Entry - Assumed

Subcatchment E-1: Existing Subcatchment



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 5-Year Rainfall=4.20"

Printed 5/29/2015

Page 11

Summary for Subcatchment P-1: Developed Subcatchment


Runoff = 13.73 cfs @ 12.21 hrs, Volume= 57,973 cf, Depth> 2.40"

Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious, Time Span= 0.00-24.00 hrs, dt= 0.01 hrs
Type III 24-hr 5-Year Rainfall=4.20"

	Area (sf)	CN	Description
*	39,100	98	Roads - Paved
*	4,375	98	Bldg - roof to drain system
*	4,724	89	Bldg - roof to overland
*	124,949	81	Yard - pervious surface
	89,727	74	>75% Grass cover, Good, HSG C
*	15,500	74	Retention Basin - Stone
	12,000	98	Unconnected pavement, HSG C
	290,375	82	Weighted Average
	246,900	79	85.03% Pervious Area
	43,475	98	14.97% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.0					Direct Entry, Direct Entry - Assumed

Subcatchment P-1: Developed Subcatchment



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

Printed 5/29/2015

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Page 12

Summary for Pond EP: Existing Retention Basin - Pre Construction

Inflow Area = 290,375 sf, 14.97% Impervious, Inflow Depth > 2.26" for 5-Year event
 Inflow = 12.89 cfs @ 12.21 hrs, Volume= 54,738 cf
 Outflow = 0.00 cfs @ 0.00 hrs, Volume= 0 cf, Atten= 100%, Lag= 0.0 min
 Primary = 0.00 cfs @ 0.00 hrs, Volume= 0 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 55.86' @ 24.00 hrs Surf.Area= 13,706 sf Storage= 54,719 cf

Plug-Flow detention time= (not calculated: initial storage exceeds outflow)

Center-of-Mass det. time= (not calculated: no outflow)

Volume	Invert	Avail.Storage	Storage Description
#1	50.40'	84,582 cf	Custom Stage Data (Prismatic) Listed below
Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
50.40	0	0	0
50.50	4,930	247	247
51.00	7,380	3,078	3,324
52.00	8,770	8,075	11,399
53.00	10,000	9,385	20,784
54.00	11,260	10,630	31,414
55.00	12,550	11,905	43,319
56.00	13,890	13,220	56,539
57.00	15,450	14,670	71,209
58.00	1,684	8,567	79,776
58.50	17,540	4,806	84,582

Device	Routing	Invert	Outlet Devices
#1	Primary	52.22'	18.0" Round RCP_Round 18" L= 563.0' RCP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 52.22' / 46.24' S= 0.0106 ' S= 0.0106 ' Cc= 0.900 n= 0.013 Concrete sewer w/manholes & inlets, Flow Area= 1.77 sf
#2	Device 1	58.17'	75.0" x 20.0" Horiz. Orifice/Grate C= 0.600 Limited to weir flow at low heads
#3	Device 1	56.57'	1.6' long x 0.7' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 Coef. (English) 2.76 2.82 2.93 3.09 3.18 3.22 3.27 3.30 3.32 3.31 3.32
#4	Device 1	56.57'	1.8' long x 0.7' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 Coef. (English) 2.76 2.82 2.93 3.09 3.18 3.22 3.27 3.30 3.32 3.31 3.32

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 5-Year Rainfall=4.20"

Printed 5/29/2015


Page 13

Primary OutFlow Max=0.00 cfs @ 0.00 hrs HW=50.40' (Free Discharge)

- 1=RCP Round 18" (Controls 0.00 cfs)
- 2=Orifice/Grate (Controls 0.00 cfs)
- 3=Broad-Crested Rectangular Weir (Controls 0.00 cfs)
- 4=Broad-Crested Rectangular Weir (Controls 0.00 cfs)

Pond EP: Existing Retention Basin - Pre Construction

Hydrograph



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

Printed 5/29/2015

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Page 14

Summary for Pond PP: Existing Retention Basin - Post Construction

Inflow Area = 290,375 sf, 14.97% Impervious, Inflow Depth > 2.40" for 5-Year event
 Inflow = 13.73 cfs @ 12.21 hrs, Volume= 57,973 cf
 Outflow = 0.00 cfs @ 0.00 hrs, Volume= 0 cf, Atten= 100%, Lag= 0.0 min
 Primary = 0.00 cfs @ 0.00 hrs, Volume= 0 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 56.10' @ 24.00 hrs Surf.Area= 14,040 sf Storage= 57,954 cf

Plug-Flow detention time= (not calculated: initial storage exceeds outflow)

Center-of-Mass det. time= (not calculated: no outflow)

Volume	Invert	Avail.Storage	Storage Description
#1	50.40'	84,582 cf	Custom Stage Data (Prismatic) Listed below
Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
50.40	0	0	0
50.50	4,930	247	247
51.00	7,380	3,078	3,324
52.00	8,770	8,075	11,399
53.00	10,000	9,385	20,784
54.00	11,260	10,630	31,414
55.00	12,550	11,905	43,319
56.00	13,890	13,220	56,539
57.00	15,450	14,670	71,209
58.00	1,684	8,567	79,776
58.50	17,540	4,806	84,582

Device	Routing	Invert	Outlet Devices
#1	Primary	52.22'	18.0" Round Culvert L= 563.0' RCP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 52.22' / 46.24' S= 0.0106 ' S= 0.0106 ' Cc= 0.900 n= 0.013 Concrete sewer w/manholes & inlets, Flow Area= 1.77 sf
#2	Device 1	58.17'	75.0" x 20.0" Horiz. Orifice/Grate C= 0.600 Limited to weir flow at low heads
#3	Device 1	56.57'	80.0 deg x 0.3' long x 1.23' rise Sharp-Crested Vee/Trap Weir Cv= 2.51 (C= 3.14)

Primary OutFlow Max=0.00 cfs @ 0.00 hrs HW=50.40' (Free Discharge)

- 1=Culvert (Controls 0.00 cfs)
 2=Orifice/Grate (Controls 0.00 cfs)
 3=Sharp-Crested Vee/Trap Weir (Controls 0.00 cfs)

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford


Type III 24-hr 5-Year Rainfall=4.20"

Printed 5/29/2015

Page 15

Pond PP: Existing Retention Basin - Post Construction

Hydrograph



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 10-Year Rainfall=5.00"

Printed 5/29/2015

Page 16

Time span=0.00-24.00 hrs, dt=0.05 hrs, 481 points
Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

SubcatchmentE-1: Existing

Runoff Area=290,375 sf 14.97% Impervious Runoff Depth>2.94"
Tc=15.0 min CN=77/98 Runoff=16.82 cfs 71,038 cf

SubcatchmentP-1: Developed

Runoff Area=290,375 sf 14.97% Impervious Runoff Depth>3.09"
Tc=15.0 min CN=79/98 Runoff=17.74 cfs 74,710 cf

Pond EP: Existing Retention Basin - Pre

Peak Elev=56.67' Storage=66,403 cf Inflow=16.82 cfs 71,038 cf
Outflow=0.33 cfs 4,784 cf

Pond PP: Existing Retention Basin - Post

Peak Elev=56.89' Storage=69,624 cf Inflow=17.74 cfs 74,710 cf
Outflow=0.30 cfs 5,158 cf

Total Runoff Area = 580,750 sf Runoff Volume = 145,748 cf Average Runoff Depth = 3.01"
85.03% Pervious = 493,800 sf 14.97% Impervious = 86,950 sf

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 10-Year Rainfall=5.00"

Printed 5/29/2015

Page 17

Summary for Subcatchment E-1: Existing Subcatchment


Runoff = 16.82 cfs @ 12.21 hrs, Volume= 71,038 cf, Depth> 2.94"

Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious, Time Span= 0.00-24.00 hrs, dt= 0.10 hrs
Type III 24-hr 10-Year Rainfall=5.00"

	Area (sf)	CN	Description
*	39,100	98	Roads - Paved
*	4,375	98	Bldg - roof to drain system
*	2,125	89	Bldg - roof to overland
*	100,100	81	Yard - pervious surface
	129,175	74	>75% Grass cover, Good, HSG C
*	15,500	74	Retention Basin - Stone
	290,375	80	Weighted Average
	246,900	77	85.03% Pervious Area
	43,475	98	14.97% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.0					Direct Entry, Direct Entry - Assumed

Subcatchment E-1: Existing Subcatchment



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 10-Year Rainfall=5.00"

Printed 5/29/2015

Page 18

Summary for Subcatchment P-1: Developed Subcatchment


Runoff = 17.74 cfs @ 12.21 hrs, Volume= 74,710 cf, Depth> 3.09"

Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious, Time Span= 0.00-24.00 hrs, dt= 0.01 hrs
Type III 24-hr 10-Year Rainfall=5.00"

	Area (sf)	CN	Description
*	39,100	98	Roads - Paved
*	4,375	98	Bldg - roof to drain system
*	4,724	89	Bldg - roof to overland
*	124,949	81	Yard - pervious surface
	89,727	74	>75% Grass cover, Good, HSG C
*	15,500	74	Retention Basin - Stone
	12,000	98	Unconnected pavement, HSG C
	290,375	82	Weighted Average
	246,900	79	85.03% Pervious Area
	43,475	98	14.97% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.0					Direct Entry, Direct Entry - Assumed

Subcatchment P-1: Developed Subcatchment



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

Printed 5/29/2015

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Page 19

Summary for Pond EP: Existing Retention Basin - Pre Construction

Inflow Area = 290,375 sf, 14.97% Impervious, Inflow Depth > 2.94" for 10-Year event
 Inflow = 16.82 cfs @ 12.21 hrs, Volume= 71,038 cf
 Outflow = 0.33 cfs @ 21.74 hrs, Volume= 4,784 cf, Atten= 98%, Lag= 571.9 min
 Primary = 0.33 cfs @ 21.74 hrs, Volume= 4,784 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 56.67' @ 21.74 hrs Surf.Area= 14,939 sf Storage= 66,403 cf

Plug-Flow detention time= 785.4 min calculated for 4,784 cf (7% of inflow)
 Center-of-Mass det. time= 493.1 min (1,309.7 - 816.6)

Volume	Invert	Avail.Storage	Storage Description
#1	50.40'	84,582 cf	Custom Stage Data (Prismatic) Listed below
Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
50.40	0	0	0
50.50	4,930	247	247
51.00	7,380	3,078	3,324
52.00	8,770	8,075	11,399
53.00	10,000	9,385	20,784
54.00	11,260	10,630	31,414
55.00	12,550	11,905	43,319
56.00	13,890	13,220	56,539
57.00	15,450	14,670	71,209
58.00	1,684	8,567	79,776
58.50	17,540	4,806	84,582

Device	Routing	Invert	Outlet Devices
#1	Primary	52.22'	18.0" Round RCP_Round 18" L= 563.0' RCP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 52.22' / 46.24' S= 0.0106 ' ' Cc= 0.900 n= 0.013 Concrete sewer w/manholes & inlets, Flow Area= 1.77 sf
#2	Device 1	58.17'	75.0" x 20.0" Horiz. Orifice/Grate C= 0.600 Limited to weir flow at low heads
#3	Device 1	56.57'	1.6' long x 0.7' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 Coef. (English) 2.76 2.82 2.93 3.09 3.18 3.22 3.27 3.30 3.32 3.31 3.32
#4	Device 1	56.57'	1.8' long x 0.7' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 Coef. (English) 2.76 2.82 2.93 3.09 3.18 3.22 3.27 3.30 3.32 3.31 3.32

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 10-Year Rainfall=5.00"

Printed 5/29/2015

Page 20

Primary OutFlow Max=0.31 cfs @ 21.74 hrs HW=56.67' (Free Discharge)


1=RCP_Round 18" (Passes 0.31 cfs of 12.34 cfs potential flow)

2=Orifice/Grate (Controls 0.00 cfs)

3=Broad-Crested Rectangular Weir (Weir Controls 0.14 cfs @ 0.88 fps)

4=Broad-Crested Rectangular Weir (Weir Controls 0.16 cfs @ 0.88 fps)

Pond EP: Existing Retention Basin - Pre Construction



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

Printed 5/29/2015

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Page 21

Summary for Pond PP: Existing Retention Basin - Post Construction

Inflow Area = 290,375 sf, 14.97% Impervious, Inflow Depth > 3.09" for 10-Year event
 Inflow = 17.74 cfs @ 12.21 hrs, Volume= 74,710 cf
 Outflow = 0.30 cfs @ 22.82 hrs, Volume= 5,158 cf, Atten= 98%, Lag= 636.6 min
 Primary = 0.30 cfs @ 22.82 hrs, Volume= 5,158 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 56.89' @ 22.82 hrs Surf.Area= 15,281 sf Storage= 69,624 cf

Plug-Flow detention time= 760.6 min calculated for 5,147 cf (7% of inflow)
 Center-of-Mass det. time= 473.0 min (1,286.6 - 813.6)

Volume	Invert	Avail.Storage	Storage Description
#1	50.40'	84,582 cf	Custom Stage Data (Prismatic) Listed below
Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
50.40	0	0	0
50.50	4,930	247	247
51.00	7,380	3,078	3,324
52.00	8,770	8,075	11,399
53.00	10,000	9,385	20,784
54.00	11,260	10,630	31,414
55.00	12,550	11,905	43,319
56.00	13,890	13,220	56,539
57.00	15,450	14,670	71,209
58.00	1,684	8,567	79,776
58.50	17,540	4,806	84,582

Device	Routing	Invert	Outlet Devices
#1	Primary	52.22'	18.0" Round Culvert L= 563.0' RCP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 52.22' / 46.24' S= 0.0106 ' S= 0.0106 ' Cc= 0.900 n= 0.013 Concrete sewer w/manholes & inlets, Flow Area= 1.77 sf
#2	Device 1	58.17'	75.0" x 20.0" Horiz. Orifice/Grate C= 0.600 Limited to weir flow at low heads
#3	Device 1	56.57'	80.0 deg x 0.3' long x 1.23' rise Sharp-Crested Vee/Trap Weir Cv= 2.51 (C= 3.14)

Primary OutFlow Max=0.30 cfs @ 22.82 hrs HW=56.89' (Free Discharge)

1=Culvert (Passes 0.30 cfs of 12.49 cfs potential flow)

2=Orifice/Grate (Controls 0.00 cfs)

3=Sharp-Crested Vee/Trap Weir (Weir Controls 0.30 cfs @ 1.61 fps)

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford


Type III 24-hr 10-Year Rainfall=5.00"

Printed 5/29/2015

Page 22

Pond PP: Existing Retention Basin - Post Construction

Hydrograph



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 25-Year Rainfall=5.60"

Printed 5/29/2015

Page 23

Time span=0.00-24.00 hrs, dt=0.05 hrs, 481 points
Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

SubcatchmentE-1: Existing

Runoff Area=290,375 sf 14.97% Impervious Runoff Depth>3.46"
Tc=15.0 min CN=77/98 Runoff=19.85 cfs 83,661 cf

SubcatchmentP-1: Developed

Runoff Area=290,375 sf 14.97% Impervious Runoff Depth>3.62"
Tc=15.0 min CN=79/98 Runoff=20.80 cfs 87,614 cf

Pond EP: Existing Retention Basin - Pre

Peak Elev=56.77' Storage=67,773 cf Inflow=19.85 cfs 83,661 cf
Outflow=0.83 cfs 17,267 cf

Pond PP: Existing Retention Basin - Post

Peak Elev=57.08' Storage=71,929 cf Inflow=20.80 cfs 87,614 cf
Outflow=0.75 cfs 17,451 cf

Total Runoff Area = 580,750 sf Runoff Volume = 171,275 cf Average Runoff Depth = 3.54"
85.03% Pervious = 493,800 sf 14.97% Impervious = 86,950 sf

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 25-Year Rainfall=5.60"

Printed 5/29/2015

Page 24

Summary for Subcatchment E-1: Existing Subcatchment


Runoff = 19.85 cfs @ 12.21 hrs, Volume= 83,661 cf, Depth> 3.46"

Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious, Time Span= 0.00-24.00 hrs, dt= 0.10 hrs
Type III 24-hr 25-Year Rainfall=5.60"

	Area (sf)	CN	Description
*	39,100	98	Roads - Paved
*	4,375	98	Bldg - roof to drain system
*	2,125	89	Bldg - roof to overland
*	100,100	81	Yard - pervious surface
	129,175	74	>75% Grass cover, Good, HSG C
*	15,500	74	Retention Basin - Stone
	290,375	80	Weighted Average
	246,900	77	85.03% Pervious Area
	43,475	98	14.97% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.0					Direct Entry, Direct Entry - Assumed

Subcatchment E-1: Existing Subcatchment



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 25-Year Rainfall=5.60"

Printed 5/29/2015

Page 25

Summary for Subcatchment P-1: Developed Subcatchment


Runoff = 20.80 cfs @ 12.21 hrs, Volume= 87,614 cf, Depth> 3.62"

Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious, Time Span= 0.00-24.00 hrs, dt= 0.10 hrs
Type III 24-hr 25-Year Rainfall=5.60"

	Area (sf)	CN	Description
*	39,100	98	Roads - Paved
*	4,375	98	Bldg - roof to drain system
*	4,724	89	Bldg - roof to overland
*	124,949	81	Yard - pervious surface
	89,727	74	>75% Grass cover, Good, HSG C
*	15,500	74	Retention Basin - Stone
	12,000	98	Unconnected pavement, HSG C
	290,375	82	Weighted Average
	246,900	79	85.03% Pervious Area
	43,475	98	14.97% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.0					Direct Entry, Direct Entry - Assumed

Subcatchment P-1: Developed Subcatchment



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

Printed 5/29/2015

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Page 26

Summary for Pond EP: Existing Retention Basin - Pre Construction

Inflow Area = 290,375 sf, 14.97% Impervious, Inflow Depth > 3.46" for 25-Year event
 Inflow = 19.85 cfs @ 12.21 hrs, Volume= 83,661 cf
 Outflow = 0.83 cfs @ 16.34 hrs, Volume= 17,267 cf, Atten= 96%, Lag= 247.9 min
 Primary = 0.83 cfs @ 16.34 hrs, Volume= 17,267 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 56.77' @ 16.34 hrs Surf.Area= 15,085 sf Storage= 67,773 cf

Plug-Flow detention time= 494.9 min calculated for 17,231 cf (21% of inflow)
 Center-of-Mass det. time= 321.4 min (1,134.6 - 813.2)

Volume	Invert	Avail.Storage	Storage Description
#1	50.40'	84,582 cf	Custom Stage Data (Prismatic) Listed below
Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
50.40	0	0	0
50.50	4,930	247	247
51.00	7,380	3,078	3,324
52.00	8,770	8,075	11,399
53.00	10,000	9,385	20,784
54.00	11,260	10,630	31,414
55.00	12,550	11,905	43,319
56.00	13,890	13,220	56,539
57.00	15,450	14,670	71,209
58.00	1,684	8,567	79,776
58.50	17,540	4,806	84,582

Device	Routing	Invert	Outlet Devices
#1	Primary	52.22'	18.0" Round RCP_Round 18" L= 563.0' RCP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 52.22' / 46.24' S= 0.0106 '/' Cc= 0.900 n= 0.013 Concrete sewer w/manholes & inlets, Flow Area= 1.77 sf
#2	Device 1	58.17'	75.0" x 20.0" Horiz. Orifice/Grate C= 0.600 Limited to weir flow at low heads
#3	Device 1	56.57'	1.6' long x 0.7' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 Coef. (English) 2.76 2.82 2.93 3.09 3.18 3.22 3.27 3.30 3.32 3.31 3.32
#4	Device 1	56.57'	1.8' long x 0.7' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 Coef. (English) 2.76 2.82 2.93 3.09 3.18 3.22 3.27 3.30 3.32 3.31 3.32

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 25-Year Rainfall=5.60"

Printed 5/29/2015

Page 27

Primary OutFlow Max=0.81 cfs @ 16.34 hrs HW=56.77' (Free Discharge)


1=RCP_Round 18" (Passes 0.81 cfs of 12.40 cfs potential flow)

2=Orifice/Grate (Controls 0.00 cfs)

3=Broad-Crested Rectangular Weir (Weir Controls 0.38 cfs @ 1.22 fps)

4=Broad-Crested Rectangular Weir (Weir Controls 0.43 cfs @ 1.22 fps)

Pond EP: Existing Retention Basin - Pre Construction



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

Printed 5/29/2015

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Page 28

Summary for Pond PP: Existing Retention Basin - Post Construction

Inflow Area = 290,375 sf, 14.97% Impervious, Inflow Depth > 3.62" for 25-Year event
 Inflow = 20.80 cfs @ 12.21 hrs, Volume= 87,614 cf
 Outflow = 0.75 cfs @ 16.91 hrs, Volume= 17,451 cf, Atten= 96%, Lag= 282.4 min
 Primary = 0.75 cfs @ 16.91 hrs, Volume= 17,451 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 57.08' @ 16.91 hrs Surf.Area= 14,293 sf Storage= 71,929 cf

Plug-Flow detention time= 512.5 min calculated for 17,414 cf (20% of inflow)
 Center-of-Mass det. time= 335.5 min (1,145.6 - 810.1)

Volume	Invert	Avail.Storage	Storage Description
#1	50.40'	84,582 cf	Custom Stage Data (Prismatic) Listed below
Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
50.40	0	0	0
50.50	4,930	247	247
51.00	7,380	3,078	3,324
52.00	8,770	8,075	11,399
53.00	10,000	9,385	20,784
54.00	11,260	10,630	31,414
55.00	12,550	11,905	43,319
56.00	13,890	13,220	56,539
57.00	15,450	14,670	71,209
58.00	1,684	8,567	79,776
58.50	17,540	4,806	84,582

Device	Routing	Invert	Outlet Devices
#1	Primary	52.22'	18.0" Round Culvert L= 563.0' RCP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 52.22' / 46.24' S= 0.0106 '/' Cc= 0.900 n= 0.013 Concrete sewer w/manholes & inlets, Flow Area= 1.77 sf
#2	Device 1	58.17'	75.0" x 20.0" Horiz. Orifice/Grate C= 0.600 Limited to weir flow at low heads
#3	Device 1	56.57'	80.0 deg x 0.3' long x 1.23' rise Sharp-Crested Vee/Trap Weir Cv= 2.51 (C= 3.14)

Primary OutFlow Max=0.75 cfs @ 16.91 hrs HW=57.08' (Free Discharge)

1=Culvert (Passes 0.75 cfs of 12.62 cfs potential flow)

2=Orifice/Grate (Controls 0.00 cfs)

3=Sharp-Crested Vee/Trap Weir (Weir Controls 0.75 cfs @ 1.98 fps)

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford


Type III 24-hr 25-Year Rainfall=5.60"

Printed 5/29/2015

Page 29

Pond PP: Existing Retention Basin - Post Construction

Hydrograph



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 50-Year Rainfall=6.30"

Printed 5/29/2015

Page 30

Time span=0.00-24.00 hrs, dt=0.05 hrs, 481 points
Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

SubcatchmentE-1: Existing

Runoff Area=290,375 sf 14.97% Impervious Runoff Depth>4.08"
Tc=15.0 min CN=77/98 Runoff=23.42 cfs 98,714 cf

SubcatchmentP-1: Developed

Runoff Area=290,375 sf 14.97% Impervious Runoff Depth>4.25"
Tc=15.0 min CN=79/98 Runoff=24.42 cfs 102,955 cf

Pond EP: Existing Retention Basin - Pre

Peak Elev=56.89' Storage=69,572 cf Inflow=23.42 cfs 98,714 cf
Outflow=1.71 cfs 32,168 cf

Pond PP: Existing Retention Basin - Post

Peak Elev=57.32' Storage=73,987 cf Inflow=24.42 cfs 102,955 cf
Outflow=1.66 cfs 32,458 cf

Total Runoff Area = 580,750 sf Runoff Volume = 201,669 cf Average Runoff Depth = 4.17"
85.03% Pervious = 493,800 sf 14.97% Impervious = 86,950 sf

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 50-Year Rainfall=6.30"

Printed 5/29/2015

Page 31

Summary for Subcatchment E-1: Existing Subcatchment


Runoff = 23.42 cfs @ 12.21 hrs, Volume= 98,714 cf, Depth> 4.08"

Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious, Time Span= 0.00-24.00 hrs, dt= 0.10 hrs, Type III 24-hr 50-Year Rainfall=6.30"

	Area (sf)	CN	Description
*	39,100	98	Roads - Paved
*	4,375	98	Bldg - roof to drain system
*	2,125	89	Bldg - roof to overland
*	100,100	81	Yard - pervious surface
	129,175	74	>75% Grass cover, Good, HSG C
*	15,500	74	Retention Basin - Stone
	290,375	80	Weighted Average
	246,900	77	85.03% Pervious Area
	43,475	98	14.97% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.0					Direct Entry, Direct Entry - Assumed

Subcatchment E-1: Existing Subcatchment



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 50-Year Rainfall=6.30"

Printed 5/29/2015

Page 32

Summary for Subcatchment P-1: Developed Subcatchment


Runoff = 24.42 cfs @ 12.21 hrs, Volume= 102,955 cf, Depth> 4.25"

Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious, Time Span= 0.00-24.00 hrs, dt= 0.01 hrs
Type III 24-hr 50-Year Rainfall=6.30"

	Area (sf)	CN	Description
*	39,100	98	Roads - Paved
*	4,375	98	Bldg - roof to drain system
*	4,724	89	Bldg - roof to overland
*	124,949	81	Yard - pervious surface
	89,727	74	>75% Grass cover, Good, HSG C
*	15,500	74	Retention Basin - Stone
	12,000	98	Unconnected pavement, HSG C
	290,375	82	Weighted Average
	246,900	79	85.03% Pervious Area
	43,475	98	14.97% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.0					Direct Entry, Direct Entry - Assumed

Subcatchment P-1: Developed Subcatchment



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

Printed 5/29/2015

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Page 33

Summary for Pond EP: Existing Retention Basin - Pre Construction

Inflow Area = 290,375 sf, 14.97% Impervious, Inflow Depth > 4.08" for 50-Year event
 Inflow = 23.42 cfs @ 12.21 hrs, Volume= 98,714 cf
 Outflow = 1.71 cfs @ 14.44 hrs, Volume= 32,168 cf, Atten= 93%, Lag= 134.3 min
 Primary = 1.71 cfs @ 14.44 hrs, Volume= 32,168 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 56.89' @ 14.44 hrs Surf.Area= 15,276 sf Storage= 69,572 cf

Plug-Flow detention time= 368.0 min calculated for 32,101 cf (33% of inflow)
 Center-of-Mass det. time= 227.2 min (1,036.8 - 809.6)

Volume	Invert	Avail.Storage	Storage Description
#1	50.40'	84,582 cf	Custom Stage Data (Prismatic) Listed below

Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
50.40	0	0	0
50.50	4,930	247	247
51.00	7,380	3,078	3,324
52.00	8,770	8,075	11,399
53.00	10,000	9,385	20,784
54.00	11,260	10,630	31,414
55.00	12,550	11,905	43,319
56.00	13,890	13,220	56,539
57.00	15,450	14,670	71,209
58.00	1,684	8,567	79,776
58.50	17,540	4,806	84,582

Device	Routing	Invert	Outlet Devices
#1	Primary	52.22'	18.0" Round RCP_Round 18" L= 563.0' RCP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 52.22' / 46.24' S= 0.0106 '/' Cc= 0.900 n= 0.013 Concrete sewer w/manholes & inlets, Flow Area= 1.77 sf
#2	Device 1	58.17'	75.0" x 20.0" Horiz. Orifice/Grate C= 0.600 Limited to weir flow at low heads
#3	Device 1	56.57'	1.6' long x 0.7' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 Coef. (English) 2.76 2.82 2.93 3.09 3.18 3.22 3.27 3.30 3.32 3.31 3.32
#4	Device 1	56.57'	1.8' long x 0.7' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 Coef. (English) 2.76 2.82 2.93 3.09 3.18 3.22 3.27 3.30 3.32 3.31 3.32

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 50-Year Rainfall=6.30"

Printed 5/29/2015

Page 34

Primary OutFlow Max=1.71 cfs @ 14.44 hrs HW=56.89' (Free Discharge)


1=RCP_Round 18" (Passes 1.71 cfs of 12.49 cfs potential flow)

2=Orifice/Grate (Controls 0.00 cfs)

3=Broad-Crested Rectangular Weir (Weir Controls 0.80 cfs @ 1.58 fps)

4=Broad-Crested Rectangular Weir (Weir Controls 0.90 cfs @ 1.58 fps)

Pond EP: Existing Retention Basin - Pre Construction



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

Printed 5/29/2015

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Page 35

Summary for Pond PP: Existing Retention Basin - Post Construction

Inflow Area = 290,375 sf, 14.97% Impervious, Inflow Depth > 4.25" for 50-Year event
 Inflow = 24.42 cfs @ 12.21 hrs, Volume= 102,955 cf
 Outflow = 1.66 cfs @ 14.65 hrs, Volume= 32,458 cf, Atten= 93%, Lag= 146.7 min
 Primary = 1.66 cfs @ 14.65 hrs, Volume= 32,458 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 57.32' @ 14.65 hrs Surf.Area= 10,986 sf Storage= 73,987 cf

Plug-Flow detention time= 382.5 min calculated for 32,458 cf (32% of inflow)
 Center-of-Mass det. time= 238.9 min (1,045.4 - 806.5)

Volume	Invert	Avail.Storage	Storage Description
#1	50.40'	84,582 cf	Custom Stage Data (Prismatic) Listed below
Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
50.40	0	0	0
50.50	4,930	247	247
51.00	7,380	3,078	3,324
52.00	8,770	8,075	11,399
53.00	10,000	9,385	20,784
54.00	11,260	10,630	31,414
55.00	12,550	11,905	43,319
56.00	13,890	13,220	56,539
57.00	15,450	14,670	71,209
58.00	1,684	8,567	79,776
58.50	17,540	4,806	84,582

Device	Routing	Invert	Outlet Devices
#1	Primary	52.22'	18.0" Round Culvert L= 563.0' RCP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 52.22' / 46.24' S= 0.0106 '/' Cc= 0.900 n= 0.013 Concrete sewer w/manholes & inlets, Flow Area= 1.77 sf
#2	Device 1	58.17'	75.0" x 20.0" Horiz. Orifice/Grate C= 0.600 Limited to weir flow at low heads
#3	Device 1	56.57'	80.0 deg x 0.3' long x 1.23' rise Sharp-Crested Vee/Trap Weir Cv= 2.51 (C= 3.14)

Primary OutFlow Max=1.66 cfs @ 14.65 hrs HW=57.32' (Free Discharge)

1=Culvert (Passes 1.66 cfs of 12.78 cfs potential flow)

2=Orifice/Grate (Controls 0.00 cfs)

3=Sharp-Crested Vee/Trap Weir (Weir Controls 1.66 cfs @ 2.36 fps)

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford


Type III 24-hr 50-Year Rainfall=6.30"

Printed 5/29/2015

Page 36

Pond PP: Existing Retention Basin - Post Construction

Hydrograph



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 100-Year Rainfall=7.10"

Printed 5/29/2015

Page 37

Time span=0.00-24.00 hrs, dt=0.05 hrs, 481 points
Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious
Reach routing by Stor-Ind+Trans method - Pond routing by Stor-Ind method

SubcatchmentE-1: Existing

Runoff Area=290,375 sf 14.97% Impervious Runoff Depth>4.80"
Tc=15.0 min CN=77/98 Runoff=27.55 cfs 116,253 cf

SubcatchmentP-1: Developed

Runoff Area=290,375 sf 14.97% Impervious Runoff Depth>4.99"
Tc=15.0 min CN=79/98 Runoff=28.57 cfs 120,779 cf

Pond EP: Existing Retention Basin - Pre

Peak Elev=57.08' Storage=71,894 cf Inflow=27.55 cfs 116,253 cf
Outflow=3.58 cfs 49,533 cf

Pond PP: Existing Retention Basin - Post

Peak Elev=57.61' Storage=76,392 cf Inflow=28.57 cfs 120,779 cf
Outflow=3.29 cfs 49,960 cf

Total Runoff Area = 580,750 sf Runoff Volume = 237,032 cf Average Runoff Depth = 4.90"
85.03% Pervious = 493,800 sf 14.97% Impervious = 86,950 sf

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 100-Year Rainfall=7.10"

Printed 5/29/2015

Page 38

Summary for Subcatchment E-1: Existing Subcatchment


Runoff = 27.55 cfs @ 12.21 hrs, Volume= 116,253 cf, Depth> 4.80"

Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious, Time Span= 0.00-24.00 hrs, dt= 0.01 hrs
Type III 24-hr 100-Year Rainfall=7.10"

	Area (sf)	CN	Description
*	39,100	98	Roads - Paved
*	4,375	98	Bldg - roof to drain system
*	2,125	89	Bldg - roof to overland
*	100,100	81	Yard - pervious surface
	129,175	74	>75% Grass cover, Good, HSG C
*	15,500	74	Retention Basin - Stone
	290,375	80	Weighted Average
	246,900	77	85.03% Pervious Area
	43,475	98	14.97% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.0					Direct Entry, Direct Entry - Assumed

Subcatchment E-1: Existing Subcatchment



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 100-Year Rainfall=7.10"

Printed 5/29/2015

Page 39

Summary for Subcatchment P-1: Developed Subcatchment


Runoff = 28.57 cfs @ 12.20 hrs, Volume= 120,779 cf, Depth> 4.99"

Runoff by SCS TR-20 method, UH=SCS, Split Pervious/Imperv. UI as Pervious, Time Span= 0.00-24.00 hrs, dt= (Type III 24-hr 100-Year Rainfall=7.10"

	Area (sf)	CN	Description
*	39,100	98	Roads - Paved
*	4,375	98	Bldg - roof to drain system
*	4,724	89	Bldg - roof to overland
*	124,949	81	Yard - pervious surface
	89,727	74	>75% Grass cover, Good, HSG C
*	15,500	74	Retention Basin - Stone
	12,000	98	Unconnected pavement, HSG C
	290,375	82	Weighted Average
	246,900	79	85.03% Pervious Area
	43,475	98	14.97% Impervious Area

Tc (min)	Length (feet)	Slope (ft/ft)	Velocity (ft/sec)	Capacity (cfs)	Description
15.0					Direct Entry, Direct Entry - Assumed

Subcatchment P-1: Developed Subcatchment



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 100-Year Rainfall=7.10"

Printed 5/29/2015

Page 40

Summary for Pond EP: Existing Retention Basin - Pre Construction

Inflow Area = 290,375 sf, 14.97% Impervious, Inflow Depth > 4.80" for 100-Year event
Inflow = 27.55 cfs @ 12.21 hrs, Volume= 116,253 cf
Outflow = 3.58 cfs @ 13.10 hrs, Volume= 49,533 cf, Atten= 87%, Lag= 53.7 min
Primary = 3.58 cfs @ 13.10 hrs, Volume= 49,533 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
Peak Elev= 57.08' @ 13.10 hrs Surf.Area= 14,349 sf Storage= 71,894 cf

Plug-Flow detention time= 295.3 min calculated for 49,533 cf (43% of inflow)
Center-of-Mass det. time= 170.0 min (976.0 - 806.0)

Volume	Invert	Avail.Storage	Storage Description
#1	50.40'	84,582 cf	Custom Stage Data (Prismatic) Listed below
Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
50.40	0	0	0
50.50	4,930	247	247
51.00	7,380	3,078	3,324
52.00	8,770	8,075	11,399
53.00	10,000	9,385	20,784
54.00	11,260	10,630	31,414
55.00	12,550	11,905	43,319
56.00	13,890	13,220	56,539
57.00	15,450	14,670	71,209
58.00	1,684	8,567	79,776
58.50	17,540	4,806	84,582

Device	Routing	Invert	Outlet Devices
#1	Primary	52.22'	18.0" Round RCP_Round 18" L= 563.0' RCP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 52.22' / 46.24' S= 0.0106 '/' Cc= 0.900 n= 0.013 Concrete sewer w/manholes & inlets, Flow Area= 1.77 sf
#2	Device 1	58.17'	75.0" x 20.0" Horiz. Orifice/Grate C= 0.600 Limited to weir flow at low heads
#3	Device 1	56.57'	1.6' long x 0.7' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 Coef. (English) 2.76 2.82 2.93 3.09 3.18 3.22 3.27 3.30 3.32 3.31 3.32
#4	Device 1	56.57'	1.8' long x 0.7' breadth Broad-Crested Rectangular Weir Head (feet) 0.20 0.40 0.60 0.80 1.00 1.20 1.40 1.60 1.80 2.00 2.50 Coef. (English) 2.76 2.82 2.93 3.09 3.18 3.22 3.27 3.30 3.32 3.31 3.32

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 100-Year Rainfall=7.10"

Printed 5/29/2015

Page 41

Primary OutFlow Max=3.57 cfs @ 13.10 hrs HW=57.08' (Free Discharge)


1=RCP_Round 18" (Passes 3.57 cfs of 12.62 cfs potential flow)

2=Orifice/Grate (Controls 0.00 cfs)

3=Broad-Crested Rectangular Weir (Weir Controls 1.68 cfs @ 2.06 fps)

4=Broad-Crested Rectangular Weir (Weir Controls 1.89 cfs @ 2.06 fps)

Pond EP: Existing Retention Basin - Pre Construction



Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

Printed 5/29/2015

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC

Page 42

Summary for Pond PP: Existing Retention Basin - Post Construction

Inflow Area = 290,375 sf, 14.97% Impervious, Inflow Depth > 4.99" for 100-Year event
 Inflow = 28.57 cfs @ 12.20 hrs, Volume= 120,779 cf
 Outflow = 3.29 cfs @ 13.21 hrs, Volume= 49,960 cf, Atten= 88%, Lag= 60.5 min
 Primary = 3.29 cfs @ 13.21 hrs, Volume= 49,960 cf

Routing by Stor-Ind method, Time Span= 0.00-24.00 hrs, dt= 0.05 hrs
 Peak Elev= 57.61' @ 13.21 hrs Surf.Area= 7,121 sf Storage= 76,392 cf

Plug-Flow detention time= 305.3 min calculated for 49,960 cf (41% of inflow)
 Center-of-Mass det. time= 178.5 min (981.4 - 802.9)

Volume	Invert	Avail.Storage	Storage Description
#1	50.40'	84,582 cf	Custom Stage Data (Prismatic) Listed below
Elevation (feet)	Surf.Area (sq-ft)	Inc.Store (cubic-feet)	Cum.Store (cubic-feet)
50.40	0	0	0
50.50	4,930	247	247
51.00	7,380	3,078	3,324
52.00	8,770	8,075	11,399
53.00	10,000	9,385	20,784
54.00	11,260	10,630	31,414
55.00	12,550	11,905	43,319
56.00	13,890	13,220	56,539
57.00	15,450	14,670	71,209
58.00	1,684	8,567	79,776
58.50	17,540	4,806	84,582

Device	Routing	Invert	Outlet Devices
#1	Primary	52.22'	18.0" Round Culvert L= 563.0' RCP, square edge headwall, Ke= 0.500 Inlet / Outlet Invert= 52.22' / 46.24' S= 0.0106 '/' Cc= 0.900 n= 0.013 Concrete sewer w/manholes & inlets, Flow Area= 1.77 sf
#2	Device 1	58.17'	75.0" x 20.0" Horiz. Orifice/Grate C= 0.600 Limited to weir flow at low heads
#3	Device 1	56.57'	80.0 deg x 0.3' long x 1.23' rise Sharp-Crested Vee/Trap Weir Cv= 2.51 (C= 3.14)

Primary OutFlow Max=3.28 cfs @ 13.21 hrs HW=57.60' (Free Discharge)

1=Culvert (Passes 3.28 cfs of 12.97 cfs potential flow)

2=Orifice/Grate (Controls 0.00 cfs)

3=Sharp-Crested Vee/Trap Weir (Weir Controls 3.28 cfs @ 2.72 fps)

Stormwater Management Report

Prepared by Godfrey-Hoffman Associates, LLC

HydroCAD® 10.00 s/n 01524 © 2013 HydroCAD Software Solutions LLC


Wallingford Energy II, LLC - East St. Wallingford

Type III 24-hr 100-Year Rainfall=7.10"

Printed 5/29/2015

Page 43

Pond PP: Existing Retention Basin - Post Construction



WATER QUALITY

Water Quality Volume & Flow Calculations

August 30, 2016

Ref: "2004 Connecticut Stormwater Quality Manual, Chapter 7, Hydrologic Sizing Criteria for Stormwater Treatment Practices"

$$\text{Water Quality Volume (WQV)} = \frac{(1'')(R)(A)}{12}$$

R = Volumetric Runoff Coefficient, $R = 0.05 + 0.009I$

A = Site area (acres)

I = Post development site impervious (percentage in decimal format)

Determination of the Water Quality Flow has been determined for the verification of sizing of the Stormwater Quality Structure (Existing Retention Pond).

Detention System #1

Total Area = 290,375 s.f. (6.666 ac)

Total Impervious Area = 60,199 s.f. (1.382 ac)

Determine Water Quality Volume (WQV):

$$I = 0.21$$

$$R = 0.05 + 0.009(21) = 0.239$$

$$\text{WQV} = \frac{(1'')(0.239)(6.666)}{12} = 0.133 \text{ ac-ft (5,793 cf)}$$

Determine Water Quality Flow (WQF):

Compute runoff depth Q:

$$Q = (\text{WQV} \times 12) / \text{Drainage Area} = (0.133 \times 12) / 6.666 = 0.239$$

$$\text{CN} = 82 \text{ (From Drainage Report)} \quad \text{Ia} = 0.439 \text{ (TR-55 Table 4-1)}$$

Determine Ia/P: $0.439 / 1.0 = 0.439$; Initial Abstraction $q_u = 300 \text{ csm/in}$

$$\text{WQF} = (q_u)(A)(Q) = (300)(0.010)(0.239) = 0.72 \text{ cfs}$$



The existing on-site stormwater retention basin with a maximum storage capacity of approximately 57,000 c.f. below the outlet provides sufficient suspended solids and floatables removal. The above calculated Water Quality Volume of $5,800 \pm \text{c.f.}$ is completely retained within the pond and allowed to infiltrate and evaporate. Any buildup of sediment or pollution is removed during regularly scheduled maintenance of pond.

SITE DEVELOPMENT PLANS

APPLICANT: WALLINGFORD ENERGY II, LLC 400 CHESTERFIELD CENTER, SUITE 110, ST. LOUIS, MO 63017		
OWNER: TOWN OF WALLINGFORD (SUBLESSEE: WALLINGFORD ENERGY II, LLC)		
ZONE: I-40 ZONE		
USE: INDUSTRIAL		
	REQUIRED	PROVIDED
MINIMUM LOT AREA	40,000 SQ. FT.	1,172,435 SQ.FT. ± 26.9± ACRES
MINIMUM FRONTAGE	150 FT.	1,270 FT. ±
MINIMUM FRONT YARD	50 FT.	110 FT. ±
MINIMUM SIDE YARD	25 FT.	75 FT. ±
MINIMUM REAR YARD	50 FT.	424 FT. ±
MAXIMUM COVERAGE	35%	3% ±
MAXIMUM BUILDING HEIGHT	30 FT.	

1. TOPOGRAPHICAL, PROPERTY LINES, EXISTING SITE FEATURES, AND UTILITY INFORMATION TAKEN FROM MAPS PROVIDED BY WALLINGFORD ENERGY II, LLC AND ON FILE AT THE WALLINGFORD TOWN HALL. INFORMATION ON EXISTING UTILITIES HAS BEEN COMPILED FROM AVAILABLE INFORMATION INCLUDING UTILITY COMPANY AND MUNICIPAL RECORD MAPS AND FIELD SURVEY AND IS NOT GUARANTEED OR COMPLETE. UTILITIES ARE SHOWN TO ALERT THE CONTRACTOR TO THEIR PRESENCE. THE CONTRACTOR AND/OR RESPONSIBLE PARTY IS SOLELY RESPONSIBLE FOR DETERMINING ACTUAL LOCATIONS AND ELEVATIONS OF ALL UTILITIES INCLUDING SERVICES. PRIOR TO CONSTRUCTION, CONTACT "CALL BEFORE YOU DIG" AT 800-922-4455 AND VERIFY ALL UNDERGROUND AND OVERHEAD UTILITY LOCATIONS.
2. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO VERIFY ALL ELEVATIONS, PROPERTY LINES, LOCATION OF UTILITIES AND SITE CONDITIONS IN THE FIELD. IF AN UNFORESEEN INTERFERENCE EXISTS BETWEEN AN EXISTING AND A PROPOSED STRUCTURE, THE CONTRACTOR SHALL NOTIFY THE DESIGN ENGINEER SO THAT THE APPROPRIATE REVISIONS CAN BE MADE.
3. IT IS THE DEVELOPER'S RESPONSIBILITY TO OBTAIN ALL NECESSARY PERMITS AND/OR EASEMENTS FROM STATE AND LOCAL AUTHORITIES AND ANY CONSTRUCTION RIGHTS AND/OR SLOPE RIGHTS AS MAY BE REQUIRED FROM THE PROPERTY OWNERS.
4. THE CONTRACTOR IS TO CONTACT "CALL BEFORE YOU DIG" TO HAVE ALL UTILITY LINES CLEARLY MARKED PRIOR TO ANY EXCAVATION.
5. IT IS THE CONTRACTOR'S RESPONSIBILITY TO ASSURE THAT ALL PILING IS PROPERLY BEDDED AND STABILIZED IN AREAS OF HIGH GROUND WATER AND/OR UNSTABLE SOIL CONDITIONS.
6. IT IS THE RESPONSIBILITY OF EACH BIDDER IN EVALUATING THESE PLANS TO MAKE EXAMINATIONS IN THE FIELD BY VARIOUS METHODS AND OBTAIN NECESSARY INFORMATION FROM AVAILABLE RECORDS, UTILITY CORPORATIONS, AND INDIVIDUALS AS TO THE LOCATION OF ALL SUBSURFACE STRUCTURES.
7. THE CONTRACTOR IS TO USE CAUTION WHEN WORKING NEAR OR UNDER OVERHEAD AND UNDERGROUND UTILITIES. THE CONTRACTOR IS TO NOTIFY THE UTILITY COMPANIES OF HIS INTENT PRIOR TO THE COMMENCEMENT OF ANY WORK.
8. ALL CONSTRUCTION SHALL BE IN ACCORDANCE WITH THE TOWN OF WALLINGFORD STANDARDS AND/OR CONNECTICUT DEPARTMENT OF TRANSPORTATION (CT-DOT) FORM 816, LATEST EDITION.
9. ANY DRAINAGE STRUCTURES, DITCHES, ASPHALT, CURBS OR GRASSED AREAS DISTURBED DURING CONSTRUCTION SHALL BE RESTORED TO THE ORIGINAL CONDITION.
10. ALL AREAS OF DISTURBED EARTH SHALL BE STABILIZED BY MULCHING OR OTHER MEANS. SEEDING OF GRASSED AREAS SHALL BE INITIATED AS SOON AS PRACTICAL AS AN EROSION AND SILTATION CONTROL MEASURE.
11. ALL STORM SEWER LINES ARE TO BE INSTALLED USING INVERT ELEVATIONS, PIPE SLOPES SHOWN ARE APPROXIMATE AND ARE FOR REFERENCE ONLY.
12. APPLICABLE STORM SEWER CONSTRUCTION SHALL CONFORM TO THE TOWN OF WALLINGFORD STORM SEWER SPECIFICATIONS.
13. STORM DRAINAGE PIPING SHALL BE AS FOLLOWS:
CPP-AD-N-12 OR HANCOR CORRUGATED POLYETHYLENE PIPE WITH SMOOTH INTERIOR HIQ-HANCOR HI-Q CORRUGATED POLYETHYLENE PIPE WITH SMOOTH INTERIOR RCP-REINFORCED CONCRETE PIPE
14. ALL ROOF DRAINS ARE TO BE CONNECTED TO THE STORM DRAINAGE SYSTEM WHERE SHOWN.
15. THE REQUIREMENTS FOR ADDITIONAL UNDERDRAINAGE, DRAINAGE, CATCH BASINS, RETAINING AND/OR HEADWALLS NOT SHOWN ON THESE PLANS IS TO BE FIELD DETERMINED AFTER DRIVEWAYS AND PARKING AREAS HAVE BEEN CUT TO SUBGRADE.
16. WATER LINE CROSSING ALL OTHER UTILITIES SHALL MAINTAIN A 12 INCH VERTICAL SEPARATION DISTANCE. NO WATER LINE IS TO BE INSTALLED WITHIN 10 FEET OF THE SANITARY SEWER SYSTEM.
17. RETAINING WALLS OVER 3' IN HEIGHT ARE TO BE DESIGNED AND CONSTRUCTED UNDER THE SUPERVISION OF A STATE OF CONNECTICUT LICENSED PROFESSIONAL ENGINEER.
18. RETAINING WALLS THAT REQUIRE AN ENGINEERED DESIGN SHALL BE SUBMITTED TO THE TOWN OF WALLINGFORD BUILDING DEPARTMENT ALONG WITH CALCULATIONS FOR REVIEW AND APPROVAL BEFORE ANY CONSTRUCTION BEGINS.
19. PROPOSED WATER SERVICES ARE TO MEET THE REQUIREMENTS OF THE STATE PLUMBING CODES AND WALLINGFORD WATER DEPARTMENT.
20. THE ON-SITE DRAINAGE SYSTEM WILL REMAIN PRIVATE. THE PROPERTY OWNER IS TO PROVIDE REGULAR MAINTENANCE OF THE SYSTEM TO ALLOW IT TO CONTINUALLY FUNCTION AS INTENDED.
21. ANY WORK AFFECTING EXISTING TREES WITHIN A CITY ROAD RIGHT-OF-WAY OR ON CITY PROPERTY IS TO BE APPROVED BY THE TOWN OF WALLINGFORD.
22. RETAINING WALLS ARE TO HAVE PROTECTIVE FENCING WHERE WARRANTED.
23. COMPACTION OF FILL IS TO BE PROVIDED IN ACCORDANCE WITH CT-DOT FORM 816.
24. UTILITY SERVICES ARE TO BE ABANDONED IN ACCORDANCE WITH THE UTILITY OWNERS REQUIREMENTS PRIOR TO SITE WORK.
25. RELOCATION OF UTILITY COMPANY FACILITIES SUCH AS POLES, SHALL BE DONE IN ACCORDANCE WITH THE REQUIREMENTS OF THE FACILITY OWNERS.
26. A PORTION OF THE PARCEL IS LOCATED WITH A SPECIAL FLOOD HAZARD AREA ZONE AE, PER "FIRM FLOOD INSURANCE RATE MAP, NEW HAVEN COUNTY, CONNECTICUT (ALL JURISDICTIONS) PANEL 304 OF 635, MAP NUMBER 0909C0304H; EFFECTIVE DATE DECEMBER 17, 2010," FROM FEDERAL EMERGENCY MANAGEMENT AGENCY.

1. WALLINGFORD EXPANSION PROJECT BY LS POWER DEVELOPMENT, LLC; SITE PLAN, G1; REVISED 10-27-2014
2. UTILITIES AT ALFRED PIERE ELECTRIC GENERATING PLANT BY TOWN OF WALLINGFORD, CONNECTICUT DEPARTMENT OF PUBLIC UTILITIES SEWER DIVISION, DATED 3-1-99
3. ALTA/ACSM LAND TITLE SURVEY; SURVEYOR CERTIFICATION BY AMERICAN NATIONAL DATED JUNE 1, 2011
4. SANITARY SEWER AND STORM DRAINAGE PLAN (DRAWING NO. C12) PREPARED BY BARTON MALOW COMPANY, OBTAINED FROM THE TOWN OF WALLINGFORD ENGINEERING DEPARTMENT.



NOT VALID WITHOUT LIVE SIGNATURE AND SEAL

ALL WORK, LABOR, AND MATERIALS TO BE IN STRICT ACCORDANCE WITH ALL APPLICABLE CODES AND LAWS WHICH SHALL TAKE PRECEDENCE OVER THESE DRAWINGS IN THE EVENT OF ERRORS AND/OR OMISSIONS HEREIN.

THE WORD "CERTIFY" OR "DECLARE" IS UNDERSTOOD TO BE AN EXPRESSION OF PROFESSIONAL OPINION BY THE LAND SURVEYOR. IT DOES NOT IMPLY THAT THE SURVEYOR HAS THE BEST KNOWLEDGE, INFORMATION, AND BELIEF AS TO SUCH MATTERS NEITHER A GUARANTEE OR WARRANTY.

THE INFORMATION CONTAINED HEREIN IS THE PROPRIETARY AND CONFIDENTIAL PROPERTY OF GODFREY+HUTTMAN ASSOCIATES, LLC. DUPLICATION, REPRODUCTION, OR TRANSMISSION OF ANY KIND WITHOUT THE WRITTEN PERMISSION OF GODFREY+HUTTMAN ASSOCIATES, LLC, THIS DOCUMENT AND CONTENTS THEREOF ARE STRICTLY CONFIDENTIAL AND NOT TO BE USED IN ANY SIZE OF THE DESIGNATED LICENSED PROFESSIONAL.

© COPYRIGHT 2015, ALL RIGHTS RESERVED

REVISION SCHEDULE		
NO.	DATE	DESCRIPTION
1	08.22.2016	LEASE LAYDOWN AREA ADDED
2	09.02.2016	PROPOSED BUILDINGS REMOVED
3	09.06.2016	SWPCP

PROJECT:

FACILITY
EXPANSION
PROJECT

115 JOHN STREET
WALLINGFORD,
CONNECTICUT

PREPARED FOR:

WALLINGFORD
ENERGY II, LLC

400 CHESTERFIELD
CENTER, SUITE 110
ST. LOUIS, MO 63017

OVERALL SITE PLAN

DRAWN BY:	JT
CHECKED BY:	JR
SCALE:	1"=100'
PROJECT:	15-011
DATE:	6/2/2015


C-1.0

PLANT LIST						
SYM	QTY	BOTANICAL NAME	COMMON NAME	ROOT	SIZE	COMMENTS
TREES						
PP	16	Picea pungens 'Glauca'	Colorado Blue Spruce	B&B	8' - 10' Ht.	Full, Nicely Shaped
PS	16	Pinus strobus	White Pine	B&B	8' - 10' Ht.	Full, Nicely Shaped

SOIL CHART	
POST CONSTRUCTION SOIL CONDITION	TYPE OF PREPARATION
GOOD SOIL	LOOSEN EXISTING SOIL
COMPACTED SOIL	LOOSEN EXISTING SOIL, ADD COMPOSTED ORGANIC MATTER TO BRING ORGANIC CONTENT TO 5% DRY WEIGHT
CLAY CONTENT 5-35%	LOOSEN EXISTING SOIL, ADD ORGANIC MATTER TO BRING ORGANIC CONTENT TO 5% DRY WEIGHT
SANDY LOAM SOILS	ADD CLEAN COMPOSTED ORGANIC MATERIAL (20% MAX BY VOLUME) TO THE EXISTING SOIL
POOR QUALITY, HEAVY CLAY SOIL	REMOVE EXISTING SOIL, ADD LOAM TOPSOIL

PLANTING NOTES:

1. ALL PLANT MATERIAL MUST MEET AMERICAN NURSERY AND LANDSCAPE ASSOCIATION (ANLA) STANDARDS FOR NURSERY STOCK. CONTRACTOR SHALL SUBMIT REPRESENTATIVE NURSERY PHOTOS OF PROPOSED PLANTINGS FOR APPROVAL PRIOR TO PURCHASE AND INSTALLATION. ANY PLANT MATERIAL NOT MEETING STANDARDS WILL BE REMOVED AND REPLACED AT NO ADDITIONAL COST TO OWNER.



GODFREY & HOFFMAN

ASSOCIATES, LLC

PROFESSIONAL LAND SURVEYORS & CIVIL ENGINEERS

26 BROADWAY NORTH HAVEN, CT 06473

TEL: 203.339.4217 FAX: 203.234.2088 WWW.GODFREYHOFFMAN.COM

STATE OF CONNECTICUT

PROFESSIONAL SEAL

NO. 17007

JOHN J. HOFFMAN

REGISTERED PROFESSIONAL LAND SURVEYOR

ALL INFORMATION CONTAINED HEREIN IS THE PROPERTY OF GODFREY & HOFFMAN ASSOCIATES, LLC. IT IS TO BE USED ONLY FOR THE PROJECT AND SITE SPECIFICALLY IDENTIFIED HEREON. ANY REUSE OR MODIFICATION OF THIS INFORMATION WITHOUT THE WRITTEN CONSENT OF GODFREY & HOFFMAN ASSOCIATES, LLC IS PROHIBITED. THE INFORMATION CONTAINED HEREIN IS NOT TO BE USED FOR ANY OTHER PROJECT OR SITE WITHOUT THE WRITTEN CONSENT OF GODFREY & HOFFMAN ASSOCIATES, LLC. THE INFORMATION CONTAINED HEREIN IS NOT TO BE USED FOR ANY OTHER PROJECT OR SITE WITHOUT THE WRITTEN CONSENT OF GODFREY & HOFFMAN ASSOCIATES, LLC. THE INFORMATION CONTAINED HEREIN IS NOT TO BE USED FOR ANY OTHER PROJECT OR SITE WITHOUT THE WRITTEN CONSENT OF GODFREY & HOFFMAN ASSOCIATES, LLC.

REVISION SCHEDULE	
NO.	DATE
1	06/01/2015

PROJECT:

FACILITY EXPANSION PROJECT

115 JOHN STREET
WALLINGFORD, CONNECTICUT

PREPARED FOR:

WALLINGFORD ENERGY II, LLC

400 CHESTERFIELD CENTER, SUITE 110
ST. LOUIS, MO 63017

PROPOSED LANDSCAPE PLAN

DRAWN BY: JT

CHECKED BY: JR

SCALE: 1"=40'

PROJECT: 15-011

DATE: 6/2/2015

C-1.2

IMPORTANT NOTE:

ALL ABOVE AND BELOW GROUND IMPROVEMENTS ARE NOT SHOWN OR DEPICTED HEREON. ADDITIONAL UNDERGROUND UTILITIES MAY EXIST. PRIOR TO ANY EXCAVATION OR CONSTRUCTION, CONTACT: "CALL BEFORE YOU DIG" 1-800-922-4455

GENERAL NOTES:

- HAYBALE FILTERS OR SILTATION FENCE WILL BE INSTALLED AT ALL CULVERT OUTLETS AND ALONG THE TOE OF ALL CRITICAL CUT AND FILL SLOPES.
- CULVERT DISCHARGE AREAS WILL BE PROTECTED WITH RIPRAP CHANNELS; ENERGY DISSIPATORS WILL BE PROVIDED AS NECESSARY.
- CATCH BASINS WILL BE PROTECTED WITH HAYBALE FILTERS OR SILTATION FENCE THROUGHOUT THE CONSTRUCTION PERIOD AND UNTIL ALL DISTURBED AREAS ARE THOROUGHLY STABILIZED.
- ALL EROSION AND SEDIMENTATION CONTROL MEASURES WILL BE CONSTRUCTED IN ACCORDANCE WITH THE STANDARDS AND SPECIFICATIONS OF THE CONNECTICUT EROSION & SEDIMENT CONTROL HANDBOOK.
- EROSION AND SEDIMENT CONTROL MEASURES WILL BE INSTALLED PRIOR TO CONSTRUCTION WHENEVER POSSIBLE.
- ALL CONTROL MEASURES WILL BE MAINTAINED IN EFFECTIVE CONDITION THROUGHOUT THE CONSTRUCTION PERIOD.
- ADDITIONAL CONTROL MEASURES WILL BE INSTALLED DURING THE CONSTRUCTION PERIOD, IF NECESSARY OR REQUIRED.
- SEDIMENT REMOVED FROM CONTROL STRUCTURES WILL BE DISPOSED OF IN A MANNER WHICH IS CONSISTENT WITH THE INTENT OF THE PLAN.
- CONTRACTOR IS ASSIGNED THE RESPONSIBILITY FOR IMPLEMENTING THIS EROSION AND SEDIMENT CONTROL PLAN. THIS RESPONSIBILITY INCLUDES THE INSTALLATION AND MAINTENANCE OF CONTROL MEASURES, INFORMING ALL PARTIES ENGAGED ON THE CONSTRUCTION SITE OF THE REQUIREMENTS AND OBJECTIVES OF THE PLAN, NOTIFYING THE CITY LAND USE OFFICE OF ANY TRANSFER OF THIS RESPONSIBILITY, AND FOR CONVEYING A COPY OF THE EROSION AND SEDIMENT CONTROL PLAN IF THE TITLE TO THE LAND IS TRANSFERRED.
- AFFECTED PORTIONS OF OFF-SITE ROADS MUST BE SWEEP CLEAN WHEN REQUIRED OR AT LEAST ONCE A WEEK DURING CONSTRUCTION. DUST CONTROL TO BE ACHIEVED WITH COVERING TRUCK LOADS, SWEEPING ROADS, WATERING AS REQUIRED, OR AS ORDERED BY THE SITE ENGINEER.
- BRUSH SHALL BE CHIPPED AND REMOVED FROM SITE. GRIND STUMPS OR TRANSPORT OFF-SITE; DO NOT BURY. TOPSOIL FROM DISTURBED AREAS SHALL BE STRIPPED AND STOCKPILED FOR USE IN FINAL LANDSCAPING.
- AFTER EACH STORM EVENT OR ONCE WEEKLY, ALL SEDIMENT AND EROSION CONTROLS WILL BE INSPECTED. ANY CORRECTIVE ACTIONS TO MITIGATE ENVIRONMENTAL CONCERNS WILL BE ORDERED BY THE SITE ENGINEER OR SITE E&S CONTROL MONITOR.
- ALL PERMANENT AND TEMPORARY SEDIMENT CONTROL DEVICES WILL BE MAINTAINED IN EFFECTIVE CONDITION UNTIL ALL UPLAND AREAS ARE FULLY STABILIZED. UPON COMPLETION OF WORK, ALL TEMPORARY SEDIMENT CONTROL DEVICES SUCH AS SILT FENCE AND HAYBALES SHOULD BE REMOVED FROM THE SITE AND SEDIMENT REMOVED FROM ALL ON-SITE CATCH BASINS AND DISPOSED OF LEGALLY.
- NO CONSTRUCTION OR CONSTRUCTION EQUIPMENT WILL BE ALLOWED ON THE DOWNHILL SIDE OF THE SILT FENCE AS SHOWN ON PLANS, EXCEPT DURING CONSTRUCTION OF ANY ITEMS SHOWN DOWNHILL OF SILT FENCE.

SEQUENCE OF OPERATIONS:

- FLAG LIMITS OF CONSTRUCTION. SCHEDULE PRE-CONSTRUCTION MEETING WITH REPRESENTATIVES OF THE OWNER, CONTRACTOR, ENGINEER AND LOCAL AUTHORITY.
- HOLD PRE-CONSTRUCTION MEETING PRIOR TO ANY SITE DISTURBANCE. REVIEW EROSION CONTROL PLAN AND DISCUSS SCHEDULING OF SITE INSPECTIONS DURING CONSTRUCTION ACTIVITIES.
- INSTALL CONSTRUCTION ENTRANCE.
- INSTALL PERIMETER EROSION AND SEDIMENTATION CONTROLS IN ACCORDANCE WITH THE E&S CONTROL PLAN.
- BEGIN EXCAVATION AND CONSTRUCTION OF FILL EMBANKMENTS. ESTABLISH SUB-GRADE ELEVATIONS FOR TOPSOIL AREAS AND ROADWAYS AS REQUIRED AND PREPARE BUILDING AND TURBINE PADS.
- BEGIN BUILDING AND TURBINE CONSTRUCTION.
- INSTALL UNDERGROUND UTILITIES (SANITARY, WATER SERVICE, STORM DRAIN SYSTEM AND OTHER UTILITIES) TO WITHIN 5 FEET OF THE BUILDING.
- PREPARE SUB-BASE, SLOPES, DRIVEWAY AREAS AND OTHER AREAS OF DISTURBANCE FOR FINAL GRADING.
- INSTALL DRIVEWAY AREA BASE MATERIALS AND COMPACT.
- PLACE TOPSOIL WHERE REQUIRED. COMPLETE PERIMETER LANDSCAPING.
- UPON SUBSTANTIAL COMPLETION OF THE BUILDING, COMPLETE THE BALANCE OF THE SITE WORK AND STABILIZATION OF ALL OTHER DISTURBED AREAS. INSTALL FIRST COURSE OF PAVING.
- WHEN ALL OTHER WORK HAS BEEN COMPLETED, REPAIR AND SWEEP ALL PAVED AREAS FOR THE FINAL COURSE OF PAVING. INSPECT THE DRAINAGE SYSTEM AND CLEAN AS NEEDED.
- INSTALL FINAL COURSE OF PAVEMENT.
- AFTER SITE IS STABILIZED REMOVE TEMPORARY EROSION AND SEDIMENT CONTROLS.

OPERATION & MAINTENANCE OF EROSION AND SEDIMENTATION CONTROL MEASURES

- SILTATION FENCE
 - ALL SILTATION FENCES SHALL BE INSPECTED AFTER EACH RAINFALL. ALL DETERIORATED FABRIC AND DAMAGED POSTS SHALL BE REPLACED AND PROPERLY REPOSITIONED IN ACCORDANCE WITH THIS PLAN.
 - SEDIMENT DEPOSITS SHALL BE REMOVED FROM BEHIND THE FENCE WHEN THEY EXCEED A HEIGHT OF ONE FOOT.
- HAYBALES
 - ALL HAYBALE RINGS SHALL BE INSPECTED FOLLOWING EACH RAINFALL. REPAIR OR REPLACEMENT SHALL BE PROMPTLY MADE AS NEEDED.
 - DEPOSITS SHALL BE REMOVED AND CLEANED-OUT IF ONE HALF OF THE ORIGINAL HEIGHT OF THE BALES BECOMES FILLED WITH SEDIMENT.

CONTINGENCY EROSION PLAN:

SHOULD UNFORESEEN EROSION OR SEDIMENTATION PROBLEMS ARISE, THE DESIGN ENGINEER OF RECORD AND LOCAL ENFORCEMENT AGENT SHALL BE NOTIFIED IMMEDIATELY. AN INSPECTION OF THE AFFECTED AREA(S) SHALL BE PROMPTLY PERFORMED. A REMEDIAL ACTION PLAN SHALL BE FORMULATED WITH THE LOCAL ENFORCEMENT AGENT'S APPROVAL. THE SITE CONTRACTOR SHALL THEN IMPLEMENT THE RECOMMENDED COURSE OF ACTION WHICH HAS BEEN DETERMINED BY BOTH THE ENGINEER AND LOCAL ENFORCEMENT AGENT.

DUST CONTROL:

THE CONTRACTOR SHALL PROVIDE DUST CONTROL THROUGHOUT THE PROJECT UNTIL SUCH TIME AS ALL DISTURBED AREAS HAVE BEEN STABILIZED. THE CONTRACTOR SHALL UTILIZE METHODS ACCEPTABLE TO THE TOWN ENVIRONMENTAL ENFORCEMENT OFFICER. THE FOLLOW OPERATIONS SHALL BE PERFORMED AS A MINIMUM:


- PERIODICALLY MOISTEN EXPOSED SOIL AREAS WITH WATER ON UNPAVED SURFACES.
- USE OF MECHANICAL SWEEPING ON PAVED AREAS WHERE DUST AND FINE MATERIALS ACCUMULATE AS A RESULT OF TRUCK TRAFFIC, PAVEMENT SAW CUTTING SPILLAGE, AND WIND OR WATER DEPOSITION FROM ADJACENT DISTURBED AREAS. SWEEP DAILY IN HEAVILY TRAFFICKED AREAS OR AS WARRANTED.
- REPEAT APPLICATION OF DUST CONTROL MEASURES WHEN DUST CONDITIONS BECOME EVIDENT.

TOPSOIL (TO)

MATERIALS:

TOPSOIL SHALL INCLUSIVELY MEAN A SOIL:

MEETING ONE OF THE FOLLOWING SOIL TEXTURES CLASSIFIED ESTABLISHED BY THE USDA CLASSIFICATION SYSTEM, BASED UPON THE PROPORTION OF SAND, SILT AND CLAY SIZE PARTICLES AFTER PASSING A 2 MM SIEVE AND SUBJECTED TO A PARTICLE SIZE ANALYSIS: LOAMY SAND, INCLUDING COARSE, LOAMY FINE, AND LOAMY VERY FINE SAND, SANDY LOAM, INCLUDING COARSE, FINE AND VERY FINE SANDY LOAM, LOAM, OR SILT LOAM WITH NOT MORE THAN 60% SILT, CONTAINING NOT LESS THAN 8% AND NOT MORE THAN 20% ORGANIC MATTER AS DETERMINED BY LOSS-ON-IGNITION OF OVEN DRIED SAMPLES DRIED AT 105 DEGREES CENTIGRADE; POSSESSING A PH RANGE OF 6.0-7.5, EXCEPT IF THE VEGETATIVE PRACTICE BEING USED SPECIFICALLY REQUIRES A LOWER PH, THEN THE PH MAY BE ADJUSTED ACCORDINGLY; HAVING SOLUBLE SALTS NOT EXCEEDING 500 PPM, AND THAT IS LOOSE AND FRABLE AND FREE FROM REFUSE, STUMPS, ROOTS, BRUSH, WEEDS, FROZEN PARTICLES, ROCKS AND STONES OVER 1 1/4" IN DIAMETER, AND ANY MATERIAL THAT WILL PREVENT THE FORMATION OF A SUITABLE, SEEDBED AND PREVENT SEED GERMINATION AND PLANT GROWTH. TOPSOIL MAY OF NATURAL ORIGIN OR MANUFACTURED BY BLENDING COMPOSTED ORGANIC MATERIALS WITH ORGANIC DEFICIENT SOILS, MINERAL SOILS, SAND AND LIME SUCH THAT THE RESULTING SOIL MEETS THE MATERIAL SPECIFICATIONS ABOVE.




CONSTRUCTION ENTRANCE NOTES:

- MATERIALS
 - STONE: USE ANGULAR STONE SIZED ACCORDING TO THE STANDARDS SET BY ASTM C-33, SIZE NO. 2 OR 3, OR DOT STANDARD SPECIFICATIONS SECTION M.O1.01, SIZE #3.
- GEOTEXTILE: FIBERS USED IN THE GEOTEXTILE SHALL CONSIST OF SYNTHETIC POLYMERS COMPOSED OF AT LEAST 85% BY WEIGHT POLYPROPYLENES, POLYESTERS, AND POLYAMIDES, POLYETHYLENE, POLYOLEFINS, OR POLYVINYLIDENE-CHLORIDES. THE FIBERS SHALL BE FORMED IN A STABLE NETWORK OF FILAMENTS OR YARNS RETAINING DIMENSIONAL STABILITY RELATIVE TO EACH OTHER. THE GEOTEXTILE USED SHALL BE SPECIFICALLY INTENDED FOR "ROAD STABILIZATION" APPLICATIONS AND SHALL BE CONSISTENT WITH THE MANUFACTURER'S RECOMMENDATIONS FOR THE INTENDED USE.
- DIMENSIONS SHALL BE AS INDICATED ON THE DETAIL.
- CONSTRUCTION: CLEAR THE AREA OF THE ENTRANCE OF ALL VEGETATION, ROOTS, AND OTHER OBJECTIONABLE MATERIAL. AT POORLY DRAINED LOCATIONS INSTALL SUBSURFACE DRAINAGE INSURING THE OUTLETS TO THE DRAINS ARE FREE-FLOWING. IF USING GEOTEXTILE IN PLACE OF A FREE DRAINING MATERIAL, UNROLL THE GEOTEXTILE IN A DIRECTION PARALLEL TO THE ROADWAY CENTERLINE IN A LOOSE MANNER PERMITTING IT TO CONFORM TO THE SURFACE IRREGULARITIES WHEN THE STONE IS PLACED. THE GEOTEXTILE MAY BE TEMPORARILY SECURED WITH PINS RECOMMENDED OR PROVIDED BY THE MANUFACTURER BUT THEY SHALL BE REMOVED PRIOR TO PLACEMENT OF THE STONE. PLACE THE STONE TO THE SPECIFIED DIMENSIONS. KEEP ADDITIONAL STONE AVAILABLE OR STOCKPILE OF FUTURE USE.
- MAINTENANCE: MAINTAIN THE ENTRANCE IN A CONDITION WHICH WILL PREVENT TRACKING AND WASHING OF THE SEDIMENT ONTO PAVED SURFACES. PROVIDE PERIODIC TOP DRESSING WITH ADDITIONAL STONE OR ADDITIONAL LENGTH AS CONDITIONS DEMAND. ROADS ADJACENT TO THE CONSTRUCTION SITE SHALL BE LEFT CLEAN AT THE END OF EACH DAY. IF THE CONSTRUCTION ENTRANCE IS BEING PROPERLY MAINTAINED AND THE ACTION OF A VEHICLE TRAVELING OVER THE STONE PAD IS NOT SUFFICIENT TO REMOVE THE MAJORITY OF THE SEDIMENT, THEN EITHER (1) INCREASE THE LENGTH OF THE CONSTRUCTION ENTRANCE, OR (2) MODIFY THE CONSTRUCTION ACCESS ROAD SURFACE, OR (3) INSTALL WASHING RACKS AND ASSOCIATED SETTLING AREA OR SIMILAR DEVICES BEFORE THE VEHICLE ENTERS PAVED SURFACES.

CONSTRUCTION ENTRANCE


NOT TO SCALE



NOTE:
REGULAR FLOW = 40 GAL./MIN./SF
HIGH FLOW = 200 GAL./MIN./SF

SILTSACK DETAIL

NOT TO SCALE



DETAIL OF FENCE JOINT

(Top View)

- POSITION POSTS TO OVERLAP AS SHOWN ABOVE, MAKING CERTAIN THAT THE FABRIC FOLDS AROUND EACH POST ONE FULL TURN.
- DRIVE POSTS TIGHTLY TOGETHER AND SECURE TOPS OF POSTS BY TYING OFF WITH CORD OR WIRE TO PREVENT FLOW-THROUGH OF BUILT-UP SEDIMENT AT JOINTS.

SILT FENCE NOTES:

MATERIALS:

GEOTEXTILE FABRIC: GEOTEXTILE FABRIC SHALL BE A PERVIOUS SHEET OF POLYPROPYLENE, NYLON, POLYESTER, ETHYLENE OR SIMILAR FILAMENTS AND SHALL CONFORM TO THE FOLLOWING REQUIREMENTS:

PHYSICAL PROPERTY	TEST METHOD	MINIMUM REQUIREMENT
FILTERING EFFICIENCY	ASTM 5141	75% (MINIMUM)
GRAB TENSILE STRENGTH	ASTM D4632	100 LBS.
ELONGATION @ FAILURE	ASTM D4632	75%
MULLEN BURST STRENGTH	ASTM D3786	250 PSI
PUNCTURE STRENGTH	ASTM 4833	50 LBS.
APPARENT OPENING SIZE	ASTM D4751	NO LESS THAN 0.90 MM AND NO GREATER THAN 0.60 MM
FLOW RATE	ASTM D4491	0.2 GAL./FT ² /MIN.
PERMATIVITY	ASTM D4491	0.05 SEC. -1 (MIN.)
ULTRAVIOLET RADIATION STABILITY %	ASTM D4355	70% AFTER 500 HOURS OF EXPOSURE (MIN.)

SUPPORTING POSTS: POSTS SHALL BE AT LEAST 42" LONG MADE OF EITHER 1.5 INCH SQUARE HARDWOOD STAKES OR SHALL BE POSTS WITH PROJECTIONS FOR FASTENING THE GEOTEXTILE POSSESSING A MINIMUM STRENGTH OF 0.5 POUNDS PER LINEAR FOOT.

INSTALLATION:

TRENCH EXCAVATION: EXCAVATE A TRENCH 6 INCHES DEEP AND 6 INCHES WIDE ON THE UPHILL SIDE OF THE FENCE LOCATION. FOR SLOPE AND SWALE INSTALLATIONS, EXTEND THE ENDS OF THE TRENCH UPHILL SO THAT THE BOTTOM END OF THE FENCE WILL BE HIGHER THAN THE TOP OF THE LOWEST PORTION OF THE FENCE.

SUPPORT POSTS: INSTALL SUPPORT POSTS ON THE DOWNHILL SIDE OF THE TRENCH TO A MINIMUM DEPTH OF 12 INCHES TO ORIGINAL GROUND. SUPPORT POSTS SHALL BE SPACED NO GREATER THAN 10 FEET APART. SUPPORT POSTS SHOULD BE INSTALLED CLOSER THAN 10 FEET ON STEEP SLOPES OR WHEN CONCENTRATED FLOWS ARE ANTICIPATED.

GEOTEXTILE FILTER FABRIC: STAPLE OR SECURE THE GEOTEXTILE TO THE SUPPORT POSTS PER MANUFACTURER'S INSTRUCTION SUCH THAT AT LEAST 6 INCHES OF GEOTEXTILE LIES WITHIN THE TRENCH. THE HEIGHT OF THE FENCE SHALL NOT EXCEED 30 INCHES.


BACKFILL & COMPACTION: BACKFILL TRENCH WITH TAMPED SOIL OR AGGREGATE OVER THE GEOTEXTILE.

MAINTENANCE:

SILT FENCE SHOULD BE INSPECTED AT LEAST ONCE A WEEK AND WITHIN 24 HOURS OF THE END OF A STORM WITH A RAINFALL AMOUNT OF 0.5 INCHES OR GREATER. SEDIMENT DEPOSITS ARE TO BE REMOVED. FENCE SHOULD BE REPAIRED OR REPLACES WITHIN 24 HOURS OF OBSERVED FAILURE.

GEOTEXTILE SILT FENCE (GSF):

NOT TO SCALE




INSTALLATION NOTES:

- AREA CHOSEN FOR STOCKPILING OPERATIONS SHALL BE DRY AND STABLE.
- MAXIMUM SLOPE OF STOCKPILE SHALL BE 2 HORIZONTAL TO 1 VERTICAL.
- UPON COMPLETION OF SOIL STOCKPILING, EACH PILE SHALL BE SURROUNDED WITH EITHER SILT FENCING OR STRAWBALES, THEN STABILIZED WITH VEGETATION OR COVERED.

SOIL STOCKPILING

NOT TO SCALE



INSTALLATION PROCEDURE:


- PREPARE SOIL BEFORE INSTALLING BLANKETS, INCLUDING ANY NECESSARY APPLICATION OF LIME, FERTILIZER, AND SEED.
- BEGIN AT THE TOP OF THE SLOPE BY ANCHORING THE BLANKET IN A 6" (15cm) DEEP X 6" (15cm) WIDE TRENCH WITH APPROXIMATELY 12" (30cm) OF BLANKET EXTENDED BEYOND THE UP-SLOPE PORTION OF THE TRENCH. ANCHOR THE BLANKET WITH A ROW OF STAPLES/STAKES APPROXIMATELY 12" (30cm) APART IN THE BOTTOM OF THE TRENCH. BACKFILL AND COMPACT THE TRENCH AFTER STAPLING. APPLY SEED TO COMPACTED SOIL AND FOLD REMAINING 12" (30cm) PORTION OF BLANKET BACK OVER SEED AND COMPACTED SOIL. SECURE BLANKET OVER COMPACTED SOIL WITH A ROW OF STAPLES/STAKES SPACED APPROXIMATELY 12" (30cm) APART ACROSS THE WIDTH OF THE BLANKET.
- ROLL THE BLANKETS (A) DOWN OR (B) HORIZONTALLY ACROSS THE SLOPE. BLANKETS WILL UNROLL WITH APPROPRIATE SIDE AGAINST THE SOIL SURFACE. ALL BLANKETS MUST BE SECURELY FASTENED TO SOIL SURFACE BY PLACING STAPLES/STAKES IN APPROPRIATE LOCATIONS AS SHOWN IN THE STAPLE PATTERN GUIDE. WHEN USING OPTIONAL DOT SYSTEM, STAPLES/STAKES SHOULD BE PLACED THROUGH EACH OF THE COLORED DOTS CORRESPONDING TO THE APPROPRIATE STAPLE PATTERN.
- THE EDGES OF PARALLEL BLANKETS MUST BE STAPLED WITH APPROXIMATELY 2"-5" (5cm-12.5cm) OVERLAP DEPENDING ON BLANKET TYPE. TO ENSURE PROPER SEAM ALIGNMENT, PLACE THE EDGE OF THE OVERLAPPING BLANKET (BLANKET BEING INSTALLED ON TOP) EVEN WITH THE COLORED SEAM STITCH ON THE PREVIOUSLY INSTALLED BLANKET.
- CONSECUTIVE BLANKETS SPLICED DOWN THE SLOPE MUST BE PLACED END OVER END (SHINGLE STYLE) WITH AN APPROXIMATE 3" (7.5cm) OVERLAP. STAPLE THROUGH OVERLAPPED AREA, APPROXIMATELY 12" (30cm) APART ACROSS ENTIRE BLANKET WIDTH.

EROSION CONTROL BLANKET NOTES:

- EROSION CONTROL BLANKET TO BE INSTALLED ON ALL SLOPES 3 HORIZONTAL TO 1 VERTICAL OR STEEPER.
- IN LOOSE SOIL CONDITIONS, THE USE OF STAPLE OR STAKE LENGTHS GREATER THAN 6" (15 CM) MAY BE NECESSARY TO PROPERLY SECURE THE BLANKETS

EROSION CONTROL BLANKET


NOT TO SCALE



HAYBALES AT CATCH BASIN

NOT TO SCALE

GODFREY/HOFFMAN ASSOCIATES, LLC
PROFESSIONAL LAND SURVEYORS & CIVIL ENGINEERS
26 BROADWAY NORTH HAVEN, CT 06473
TEL. 203.239.4217 FAX: 203.234.2088 WWW.GODFREYHOFFMAN.COM



WORKS SHOWN AND MATERIALS TO BE USED ARE IN ACCORDANCE WITH THE LATEST EDITIONS OF THE STANDARD SPECIFICATIONS FOR HIGHWAYS IN THE STATE OF CONNECTICUT AND THE CONNECTICUT EROSION AND SEDIMENT CONTROL HANDBOOK. THE INFORMATION CONTAINED HEREIN IS THE PROPERTY OF GODFREY/HOFFMAN ASSOCIATES, LLC. IT IS NOT TO BE REPRODUCED, COPIED, OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF GODFREY/HOFFMAN ASSOCIATES, LLC. THE USER OF THIS DOCUMENT AGREES TO HOLD GODFREY/HOFFMAN ASSOCIATES, LLC HARMLESS FROM AND AGAINST ALL CLAIMS, DAMAGES, LOSSES AND EXPENSES, INCLUDING REASONABLE ATTORNEY'S FEES, ARISING OUT OF OR RESULTING FROM THE USE OF THIS DOCUMENT. © COPYRIGHT 2015, ALL RIGHTS RESERVED.

REVISION SCHEDULE		DESCRIPTION	
NO.	DATE		

PROJECT:

FACILITY EXPANSION PROJECT

115 JOHN STREET
WALLINGFORD, CONNECTICUT

PREPARED FOR:



WALLINGFORD ENERGY II, LLC

400 CHESTERFIELD CENTER, SUITE 110
ST. LOUIS, MO 63017

SOIL EROSION & SEDIMENTATION CONTROL DETAILS


DRAWN BY:	JT
CHECKED BY:	JR
SCALE:	1"=40'
PROJECT:	15-011
DATE:	6/2/2015

C-3.1



IMPORTANT NOTE:
ALL ABOVE AND BELOW GROUND IMPROVEMENTS ARE NOT SHOWN OR DEPICTED HEREON.
ADDITIONAL UNDERGROUND UTILITIES MAY EXIST.
PRIOR TO ANY EXCAVATION OR CONSTRUCTION, CONTACT:
"CALL BEFORE YOU DIG" 1-800-922-4455

GODFREY/HOFFMAN
ASSOCIATES, LLC
PROFESSIONAL LAND SURVEYORS & CIVIL ENGINEERS
26 BROADWAY NORTH HAVEN, CT 06473
TEL: 203.239.4217 FAX: 203.234.2088 WWW.GODFREYHOFFMAN.COM



ALL INFORMATION CONTAINED HEREIN IS THE PROPERTY OF GODFREY/HOFFMAN ASSOCIATES, LLC. NO PART OF THIS DOCUMENT IS TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF GODFREY/HOFFMAN ASSOCIATES, LLC. THE INFORMATION CONTAINED HEREIN IS FOR THE EXCLUSIVE USE OF THE CLIENT AND IS NOT TO BE USED FOR ANY OTHER PURPOSE. ANY REUSE OR MISUSE OF THIS INFORMATION WITHOUT THE WRITTEN PERMISSION OF GODFREY/HOFFMAN ASSOCIATES, LLC, WILL BE AT THE USER'S SOLE RISK AND WITHOUT LIABILITY TO GODFREY/HOFFMAN ASSOCIATES, LLC. © COPYRIGHT 2015. ALL RIGHTS RESERVED.

REVISION SCHEDULE	
NO.	DESCRIPTION

PROJECT: **FACILITY EXPANSION PROJECT LEASED LAYDOWN AREA**
115 JOHN STREET
WALLINGFORD, CONNECTICUT

PREPARED FOR:
WALLINGFORD ENERGY II, LLC
400 CHESTERFIELD CENTER, SUITE 110
ST. LOUIS, MO 63017

POTENTIAL LAYOUT LEASED LAYDOWN AREA
DRAWN BY: MP
CHECKED BY: JR
SCALE: 1"=40'
PROJECT: 15-011
DATE: 8/22/2016

C-4.0