

Status of CT DOT'S ARRA Projects:

Highway / Bridge

Project Name	Town	Project No.	Adv. Date	Bid Open	Low Bidder	ARRA Funds	Award Date	NTP Date	Act. Start Dte	\$\$ Expend.	Complete
1 Rt 5 over I-91 Bridge Rehabilitation, Enfield	Enfield	48-188	11-Feb-09	11-Mar-09	Arborio Corp.	\$6,657,600	8-May-09	22-Jun-09	22-Jun-09	\$6,281,733	√
2 Rt 15 Resurf., Safety; Trumbull/Fairfield	Trumbull/Fairfield	50-204/206, 144-178/180	25-Feb-09	25-Mar-09	O&G Industries, Inc.	\$70,745,000	29-Apr-09	18-Jun-09	18-Jun-09	\$51,630,630	
3 Rt. 89 Superstructure Replacement.; Ashford	Ashford	03-109	25-Feb-09	25-Mar-09	Milton C. Beebe & Sons	\$1,272,600	12-May-09	3-Jul-09	13-Jul-09	\$1,088,737	√
4 Distr. 2 Traffic Control Signals	Various	172-356/357	11-Mar-09	8-Apr-09	Electrical Contractors, Inc.	\$2,201,050	19-Jun-09	3-Aug-09	3-Aug-09	\$1,876,439	
5 Distr. 1 Traffic Control Signals and Revisions	Various	171-318	18-Mar-09	15-Apr-09	AM Rizzo	\$1,362,070	12-Jun-09	27-Jul-09	27-Jul-09	\$1,247,230	√
6 Replacement of Bridge Deck Joints Dist IV	Various	174-339	11-Feb-09	15-Apr-09	Mohawk	\$5,734,200	11-Jun-09	24-Jul-09	3-Aug-09	\$5,559,742	√
7 Replacement of Bridge Deck Joints on Baldwin Bridge	Old Saybrook	105-204	18-Mar-09	15-Apr-09	Blakeslee, Arpaia, Chapman	\$2,851,300	3-Jun-09	27-Jul-09	29-Jul-09	\$2,488,010	√
8 Replacement of Overhead Sign Supports, Statewide	Various	170-2662	25-Feb-09	22-Apr-09	ADF Industries, Inc.	\$5,975,600	17-Jun-09	3-Aug-09	1-Sep-09	\$3,602,897	
9 Reconstruction of Bridge No. 00340 (Amtrak R.R. over US 1)	Branford	14-157	18-Feb-09	29-Apr-09	JF White/Empire	\$70,815,491	29-Jun-09	13-Aug-09	13-Aug-09	\$28,849,279	
10 Traffic Control signal installations and revisions, District 3	Various	173-373	1-Apr-09	29-Apr-09	NYCONN Corp.	\$186,176	19-Jun-09	3-Aug-09	10-Aug-09	\$213,377	
11 Traffic Control signal installations and revisions, District 3	Various	173-374	1-Apr-09	29-Apr-09	NYCONN Corp.	\$339,748	19-Jun-09	3-Aug-09	10-Aug-09	\$334,584	
12 Traffic Control signal installations and revisions, District 3	Various	173-382	1-Apr-09	29-Apr-09	NYCONN Corp.	\$1,073,963	19-Jun-09	3-Aug-09	10-Aug-09	\$1,035,146	
13 Hales Road Bridge Rehabilitation	Westport	158-200	22-Apr-09	10-Jun-09	Loureiro Contractors Inc.	\$4,192,758	14-Aug-09	27-Sep-09	28-Sep-09	\$3,749,997	
14 Distr. 4 Traffic Control Signals	Various	174-326	5-Aug-09	9-Sep-09	NYCONN Corp.	\$788,940	19-Oct-09	11-Dec-09	4-May-10	\$826,238	√
15 I-91 Pavement Preservation	R. Hill, Wethersfield	118-162	5-Aug-09	26-Aug-09	Empire Paving	\$4,748,987	18-Sep-09	1-Oct-09	14-Oct-09	\$4,028,933	√
16 Rte-8 Pavement Preservation	Seymour, B.Falls, & Naugatuck	06-120	24-Sep-09	7-Oct-09	Tilcon CT Inc.	\$3,932,474	15-Oct-09	16-Oct-09	16-Oct-09	\$3,374,448	√
17 Interstate Epoxy Pavement Markings-Long Lines	District 1	171-334	29-Jun-09	23-Jul-09	Safety Marking Inc.	\$189,000	24-Aug-09	31-Aug-09	8-Sep-09	\$139,004	√
18 Interstate Epoxy Pavement Markings-Long Lines	District 2	172-374	29-Jun-09	23-Jul-09	Safety Marking Inc.	\$189,000	24-Aug-09	1-Sep-09	28-Sep-09	\$124,430	√
19 Interstate Epoxy Pavement Markings-Long Lines	District 3	173-396	29-Jun-09	23-Jul-09	Safety Marking Inc.	\$245,000	24-Aug-09	1-Sep-09	16-Sep-09	\$219,641	√
20 Interstate Epoxy Pavement Markings-Long Lines	District 4	174-340	29-Jun-09	23-Jul-09	Safety Marking Inc.	\$77,000	24-Aug-09	2-Sep-09	8-Sep-09	\$47,305	√
21 Rte 2 Pavement Preservation	Colchester	028-197	28-Sep-09	14-Oct-09	Empire Paving	\$3,802,792	23-Oct-09	28-Oct-09	28-Oct-09	\$3,219,612	√
22 Statewide Pavement Preservation (crack sealing)	Various	170-2877	5-Aug-09	26-Aug-09	Costello Industries Inc.	\$2,204,907	21-Sep-09	1-Oct-09	1-Oct-09	\$1,865,913	√
23 Non-Interstate Epoxy Pavement Markings-Long Lines	District 1	171-338	26-Aug-09	16-Sep-09	Safety Marking Inc.	\$368,000	6-Oct-09	16-Sep-09	25-Oct-09	\$300,603	√
24 Non-Interstate Epoxy Pavement Markings-Long Lines	District 2	172-376	26-Aug-09	16-Sep-09	Safety Marking Inc.	\$464,000	6-Oct-09	6-Oct-09	19-Oct-09	\$390,362	√
25 Non-Interstate Epoxy Pavement Markings-Long Lines	District 3	173-400	26-Aug-09	16-Sep-09	Safety Marking Inc.	\$416,000	6-Oct-09	1-May-10	1-May-10	\$484,676	
26 Non-Interstate Epoxy Pavement Markings-Long Lines	District 4	174-344	26-Aug-09	16-Sep-09	Safety Marking Inc.	\$352,000	6-Oct-09	1-May-10	1-May-10	\$258,546	√
27 Intersection Epoxy Pavement Markings	District 1	171-337	6-Jan-10	3-Mar-10	Highway Safety Systems Inc.	\$220,340	1-Jun-10	7-Jul-10	7-Jul-10	\$219,796	√
28 Intersection Epoxy Pavement Markings	District 2	172-375	13-Nov-09	10-Mar-10	Safety Marking Inc.	\$213,420	28-Apr-10	18-Jun-10	7-Jun-10	\$210,720	√
29 Intersection Epoxy Pavement Markings	District 3	173-399	13-Jan-10	10-Mar-10	Safety Marking Inc.	\$567,740	28-Apr-10	18-Jun-10	7/6/10	\$384,719	√
30 Intersection Epoxy Pavement Markings	District 4	174-343	6-Jan-10	3-Mar-10	Highway Safety Systems Inc.	\$237,740	1-Jun-10	15-Jul-10	07/15/10	\$145,916	√
31 I-395 Pavement Preservation	E. Lyme, Waterford, Montville	152-151	20-Jan-10	3-Mar-10	Empire Paving	\$4,134,146	13-Apr-10	14-May-10	5/14/10	\$3,350,855	√
32 I-91 SB Pavement Preservation	Cromwell, Rocky Hill	033-125	13-Jan-10	17-Feb-10	American Industries	\$3,928,740	16-Apr-10	1-Jun-10	3-Jun-10	\$2,622,388	√
33 Replacement Bridge, Rte 97 over Mashamoquet Brook	Pomfret	111-118	10-Mar-10	7-Apr-10	New England Infrastructure	\$763,000	22-Jun-10	14-Jun-10	14-Jun-10	\$774,640	
34 Interstate Epoxy Pavement Markings - I-95 N	District 2	172-397	22-Sep-10	20-Oct-10	Highway Safety Systems Inc.	\$250,000	24-Dec-10	1-Apr-11	1-Apr-11	\$45,264	
35 Non-Interstate Crack Sealing	Districts 1 & 4	170-3038	22-Sep-10	20-Oct-10	Empire Paving Inc.	\$545,000	17-Dec-10	25-Apr-11	25-Apr-11	\$78,496	√
36 Replacement of Concrete Crib	Washington	150-126	11-Aug-10	8-Sep-10	Black & Warner Construction	\$300,000	3-Nov-10	16-Dec-10	16-Dec-10	\$346,064	
37 Installation of STC Traffic Signals	District 2	172-359	22-Sep-10	20-Oct-10	Electrical Contractors, Inc.	\$203,000	17-Dec-10	3-Feb-11	21-Jul-11	\$16,068	
38 Installation of STC Traffic Signals	District 2	172-365	22-Sep-10	20-Oct-10	Electrical Contractors, Inc.	\$447,000	22-Dec-10	3-Feb-11	21-Jul-11	\$65,063	
39 Safety Improvements	Rte 173 & Rte 529, New Britain	155-162	13-Oct-10	10-Nov-10	RED Technologies, Inc.	\$1,400,000	5-Jan-11	1-Apr-11	1-Apr-11	\$306,458	
40 Installation of STC Traffic Signals	District 3	173-383	29-Sep-10	27-Oct-10	NYCONN Corp.	\$1,100,000	20-Dec-10	3-Feb-11	3-Feb-11	\$0	
41 Bypass at Birch Road and Cedar Swamp Road	Mansfield	077-211	29-Sep-10	27-Oct-10	American Industries	\$141,000	18-Mar-11	28-Apr-11	28-Apr-11	\$0	
42 Epoxy Pavement Markings on Interstate Routes	Various	171-350	8-Sep-10	6-Oct-10	Safety Marking Inc.	\$263,000	3-Dec-10	1-Apr-11	1-Apr-11	\$30,202	√

Enhancement

Project Name	Town	Project No.	Adv. Date	Bid Open	Low Bidder	ARRA Funds	Award Date	NTP Date	Start Date	\$\$ Expend.	
1 Sue Grossman Stillwater Greenway	Torrington	143-180	prev bid	n/a	Schultz Construction	\$900,000	7-Jul-09	15-Jul-09	15-Jul-09	\$867,212	√
2 Mystic Streetscape Improvements	Stonington	137-152	1-Jul-09	17-Jul-09	Milton C. Beebe & Sons	\$905,760	10-Aug-09	14-Sep-09	14-Sep-09	\$735,071	√
3 Linear Park - Plantsville to Cheshire Town Line	Southington	131-193	22-Sep-09	21-Oct-09	Schultz Construction	\$1,902,990	14-Jan-10	14-Jan-10	20-Jan-10	\$1,404,979	
4 I84/I384 Multi-use Trail	E. Hart/Manchester	042-308	13-Jan-10	17-Feb-10	American Industries	\$766,866	7-Apr-10	21-May-10	21-May-10	\$635,630	√
5 Historic Talcottville Streetscape	Vernon	146-180	26-Oct-09	23-Nov-09	VMS Construction	\$136,118	27-Apr-10	28-Jun-10	28-Jun-10	\$136,118	
6 Replacement of Staircases/Railings at Noroton Heights Station	Darien	035-192	28-Jan-10	22-Feb-10	Blakeslee Arpaia Chapamn Inc.	\$499,600	5-Apr-10	20-May-10	20-May-10	\$211,342	
7 Housatonic River Greenway Bike/Pedestrian Trail	Stratford	138-233	19-Feb-10	17-Mar-10	Guerrera Const. Co.	\$750,000	14-Jun-10	25-Jun-10	25-Jun-10	\$414,378	√
8 Birch Road Bikeway Project	Mansfield	077-224	14-Apr-10	14-May-10	Pondview Construction Inc.	\$300,000	18-Aug-10	13-Sep-10	13-Sep-10	\$11,624	
9 Town Center Pedestrian and Streetscape Improvement	New Fairfield	090-096	5-Mar-10	5-Apr-10	Reliable Excavating Co. Inc.	\$338,000	12-May-10	12-May-10	20-May-10	\$212,014	√
10 Connect Burlington Trail to Farmington Trail	Burlington	020-105	7-Apr-10	7-May-10	Mastrobattisto	\$249,219	17-Jun-10	6-Jul-10	20-Jul-10	\$111,097	√
11 Charter Oak Greenway Extension	Manchester	076-207	6-Apr-10	29-Apr-10	King Construction Co. Inc.	\$643,000	21-Jul-10	2-Aug-10	2-Aug-10	\$243,351	
12 Streetscape Enhancement & Ped Access Georgetown Village Ctr.	Redding	116-131	22-Jun-10	14-Jul-10	M. Rondano	\$552,000	12-Oct-10	12-Oct-10	10/18/10	\$521,991	

Transit

Project Name	Town	Project No.	Adv. Date	Bid Open	Low Bidder	ARRA Funds	Award Date	NTP Date	Start Date	\$\$ Expend.	
1 Danbury Centralized Traffic Control	Norwalk-Danbury	302-0007	N/A	N/A	Metro-North Railroad	\$30,000,000	30-Sep-09	30-Sep-09	30-Sep-09	\$13,685,642	
2 Shoreline East Branford RR Station Parking Expansion Project	Branford**	310-0047	15-Apr-09	13-May-09	Guerrera Const. Co.	\$5,400,000	25-Aug-09	9-Oct-09	9-Oct-09	\$3,160,006	
3 Bus Procurement, 35' & 40' Buses (37 diesel, 31 hybrid)	Various	DOT04000043RS	26-Mar-09	15-Jun-09	New Flyer	\$31,176,010	16-Oct-09	16-Oct-09	31-Oct-09	\$63,772,576	
4 Bus Procurement, 60' Articulated Buses (25 diesel, 6 hybrid)	Various	DOT04000043RS	26-Mar-09	15-Jun-09	Nova	\$20,354,125	16-Oct-09	16-Oct-09	31-Oct-09		
5 Bus Procurement, 45' Commuter Buses (qty 33)	Various	DOT04000043RS	26-Mar-09	15-Jun-09	M.C.I.	\$17,312,559	16-Oct-09	16-Oct-09	31-Oct-09		
6 New Haven Line Station Improvements - Phase A	Various	300-0153	16-Sep-09	21-Oct-09	Bantam Construction	\$5,945,416	29-Dec-09	19-Jan-10	19-Feb-10	\$4,779,160	
7 New Haven Line Station Improvements - Phase B	Various	300-0154	3-Feb-10	28-Apr-10	Rizzo Corporation	\$4,054,584	1-Jun-10	21-Jun-10	21-Jun-10	\$2,341,367	
8 Commuter Park and Ride Lots	Various	171-0347	9-Dec-09	13-Jan-10	Empire Paving	\$2,237,778	25-Mar-10	12-Apr-10	12-Apr-10	\$1,483,033	√
9 Rail Yard Component Change Out Shop	New Haven	301-0106	27-May-09	14-Oct-09	O&G Industries, Inc.	\$29,927,641	11-Oct-09	25-Jan-10	4-Mar-10	\$29,927,641	

Aviation

Project Name	Town	Project No.	Adv. Date	Bid Open	Low Bidder	ARRA Funds	Award Date	NTP Date	Start Date	\$\$ Expend.	
1 Reconstruction of Runway 15-33 @ Bradley Airport	Windsor Locks	165-412	29-Apr-09	20-May-09	Tilcon Connecticut, Inc.	\$7,000,000	17-Jun-09	13-Jul-09	13-Jul-09	\$6,979,629	√

Regional

Project Name	Town	Project No.	Adv. Date	Bid Open	Low Bidder	ARRA Funds	Award Date	NTP Date	Start Date	\$\$ Expend.	
District 1											
1 Old Main Street Pavement Rehabilitation	Rocky Hill	118-161	1-Jun-09	24-Jun-09	J. Iapaluccio Inc.	\$1,952,000	23-Aug-09	29-Jul-09	10-Aug-09	\$ 1,159,328	√
2 Buckland Hills Drive/Hale Road Pavement Rehab.	Manchester	076-213	22-Aug-09	16-Sep-09	Mather Corp.	\$3,410,000	30-Sep-09	5-Nov-09	1-Apr-10	\$ 2,297,828	√
3 Paving/Reconstruction of Episcopal Road	Berlin	007-184	11-Sep-09	5-Oct-09	General Paving Const. Corp.	\$498,786	13-Oct-09	5-Apr-10	12-Apr-10	\$ 406,938	√
4 Day Hill Road Pavement Rehab.	Windsor	164-232	20-Aug-09	10-Sep-09	Spazzarini Const.	\$2,200,000	25-Sep-09	28-Sep-09	1-Oct-09	\$ 776,430	√
5 Slater Street Intersection Improvements	Manchester	076-210	4-Jun-09	25-Jun-09	NYCONN Corp.	\$270,000	1-Sep-09	8-Sep-09	1-Apr-10	\$ 186,605	√
6 Buckland Road Pavement Rehabilitation	South Windsor	132-128	24-Aug-09	14-Sep-09	Tilcon CT Inc	\$2,200,000	30-Sep-09	2-Oct-09	2-Oct-09	\$ 978,597	√
7 Mix Street reconstruction of intersection with Malby Street	Bristol	0017-0184	21-Apr-10	21-May-10	Martin Laviero Const. Inc.	\$1,500,000	11-Jun-10	28-Jun-10	28-Jun-10	\$ 645,894	√
8 Paving of West Johnson Rd	Cheshire	0025-0142	17-Feb-10	n/a	Empire Paving, Inc.	\$708,000	13-Jul-10	14-Jul-10	14-Jul-10	\$ 15,877	√
9 Main St Sidewalk	Coventry	0032-0144	29-Mar-10	22-Apr-10	VMS Construction	\$663,000	2-Jun-10	3-Jun-10	28-Jun-10	\$ 412,262	√
10 Geer Street pavement preservation	Cromwell	0033-0126	11-Mar-10	5-Apr-10	Quality Associates Inc.	\$303,000	7-Jun-10	2-Aug-10	2-Aug-10	\$ 15,017	√
11 Paving Maiden Lane	Durham	0037-0100	22-Apr-10	17-May-10	Charles Pasteryak Jr., Inc.	\$136,000	7-Sep-10	11-Oct-10	11-Oct-10	\$ 7,099	√

12	Pavement rehab Main and School Streets	East Hartford	0042-0309	3-Feb-10	11-Mar-10	JSL Asphalt, Inc.	\$2,260,000	25-May-10	29-Jun-10	29-Jun-10	\$ 1,296,891	√
13	Reconstruction of Town Farm & Post Office Roads	Enfield	0048-0186	30-Dec-10	11-Mar-10	Spazzarini Const. Corp.	\$3,746,137	1-Apr-10	3-May-10	3-May-10	\$ 1,157,691	
14	Roadway Improvement of Park St. from Laurel St to I84	Hartford	0063-0660	28-Apr-10	19-May-10	T&T Concrete & Landscapes	\$3,770,000	9-Aug-10	27-Sep-10	27-Sep-10	\$ 11,471	
15	Greenway Extension Charter Oak	Manchester	0076-0207	6-Apr-10	6-May-10	King Construction Co., Inc.	\$643,000	9-Jul-10	2-Aug-10	2-Aug-10	\$ 243,351	
16	Cedar Street, Derby and Jackson Hill Roads - pave. preservation	Middlefield	0081-0089	17-Mar-10	7-Apr-10	New England Asphalt, LLC.	\$100,829	21-Jun-10	16-Aug-10	16-Aug-10	\$ 43,750	√
17	Paving of Industrial Park Rd	Middletown	0082-0306	7-Apr-10	11-May-10	American Industries, Inc.	\$1,043,373	16-Jul-10	9-Aug-10	9-Aug-10	\$ 619,831	
18	Mill and Overlay Corbin Ave., East St, and Stanle St	New Britain	0088-0175	30-Dec-10	10-Jan-10	Colossale Concrete, Inc.	\$1,735,000	22-Jun-10	6-Jul-10	6-Jul-10	\$ 1,238,086	
19	Reconstruction and paving of Camp St	Plainville	0109-0168	4-May-10	3-Jun-10	Red Technologies, LLC	\$439,000	2-Aug-10	7-Sep-10	7-Sep-10	\$ 511,953	√
20	Mill and Overlay South End rd and MT Vernon RD	Southington	0131-0200	30-Mar-10	23-Apr-10	Quality Associates Inc.	\$1,039,000	15-Jul-10	17-Aug-10	17-Aug-10	\$ 306,893	
21	Paving of Long Swamp Rd	Wolcott	0166-0101	6-Jun-10	29-Jun-10	Cocchiola Paving Inc.	\$495,000	10-Aug-10	17-Aug-10	23-Aug-10	\$ 33,230	

	Project Name	Town	Project No.	Adv. Date	Bid Open	Low Bidder	ARRA Funds	Award Date	NTP Date	Start Date	\$\$ Expend.	
District 2												
1	Old Cochester Road Bridge Repair	Montville	9085-0005	14-Jan-10	18-Nov-10	Mastrobattisto	\$2,002,000	28-Jan-10	24-Mar-10	5-Apr-10	\$867,208	√
2	Paving of Lake Shore Drive	East Haddam	0040-0137	23-Apr-10	25-May-10	American Industries, Inc.	\$81,000	1-Oct-10	4-Oct-10	4-Oct-10	\$ 6,542	√
3	Resurfacing Haddam Neck RD	East Hampton	0041-0114	20-Feb-10	17-Mar-10	Charles Pasteryak Jr., Inc.	\$236,000	12-May-10	12-May-10	1-Jun-10	\$ 173,342	√
4	Mystic Streetscape	Groton	0058-0316	3-Apr-10	29-Apr-10	Pettini Contracting Corp.	\$800,000	29-Jul-10	20-Sep-10	20-Sep-10	\$ 571	
5	Bridge Street Streetscape	Groton	0058-0318	28-Apr-10	30-May-10	Empire Paving Inc.	\$1,530,000	5-Aug-10	9-Aug-10	9-Aug-10	\$ 817,921	√
6	Reconstruction of a portion of Lake Rd.	Killingly	0068-0212	12-Apr-10	19-May-10	American Industries, Inc.	\$559,000	10-Aug-10	23-Aug-10	23-Aug-10	\$ 40,014	√
7	Paving of Mansfield City Rd	Mansfield	0077-0225	9-Apr-10	9-May-10	Tilcon CT Inc.	\$243,000	11-Jun-10	7-Jul-10	7-Jul-10	\$ 208,481	√
8	Montauk Ave improvements Phase 1	New London	0094-0239	6-Jan-10	3-Feb-10	Cherry Hill Construction	\$707,000	1-Jun-10	14-Jun-10	14-Jun-10	\$ 556,603	√
9	Sidewalks - Route 1 Sidewalks	Old Saybrook	0105-0205	23-Apr-10	17-May-10	Colossale Concrete, Inc.	\$440,000	30-Aug-10	18-Oct-10	18-Oct-10	\$ 127,958	
10	Rte 12 sidewalks SR647 to School, RR Ave to Academy	Plainfield	0108-0177	24-Feb-10	10-Mar-10	New England Concrete Serv.	\$1,113,000	28-Apr-10	5-May-10	5-May-10	\$ 556,662	√
12	Pave. Preservation Bartlett St, Collins Hill Rd, High St, Isinglass & Jobs P	Portland	0112-0115	27-Jan-10	18-Feb-10	New England Asphalt Serv.	\$234,533	5-Apr-10	10-May-10	14-Jun-10	\$ 234,163	√
13	Pavement preservation - Church St	Putnam	0115-0115	9-Apr-10	3-May-10	Cherry Hill Construction	\$654,000	15-Sep-10	4-Oct-10	4-Oct-10	\$ 427,052	√
14	Bridge repair Station Road (Br#4768)	Scotland	0123-0065	24-Feb-10	24-Mar-10	Barr, Incorporated	\$350,000	11-Jun-10	19-Jul-10	19-Jul-10	\$ 196,160	
15	Mystic Streetscape Improvements (Phase 2)	Stonington	0137-0147	8-Feb-10	3-Mar-10	GEG Construction	\$500,000	7-May-10	17-May-10	17-May-10	\$ 258,261	√
16	Intersection Improvements at Rte 32, Lathrop Rd, Maple RD	Waterford	0152-0150	10-Feb-10	3-Mar-10	Cherry Hill Construction	\$1,052,000	26-Apr-10	1-Jun-10	1-Jun-10	\$ 478,507	√
17	Resurfacing -Milling and Repaving Mcveagh Road	Westbrook	0154-0121	2-Apr-10	3-May-10	Charles Pasteryak Jr., Inc.	\$660,000	21-Jul-10	26-Jul-10	26-Jul-10	\$ 248,189	√
18	Paving of High St, Valley St, and Jackson St	Windham	0163-0197	25-Mar-10	22-Apr-10	American Industries, Inc.	\$575,000	30-Jun-10	6-Jul-10	6-Jul-10	\$ 445,389	√

	Project Name	Town	Project No.	Adv. Date	Bid Open	Low Bidder	ARRA Funds	Award Date	NTP Date	Start Date	\$\$ Expend.	
District 3												
1	Congress Street Bridge Demolition (phase 1)	Bridgeport	015-340	14-Oct-09	11-Nov-09	S&R Corporation	\$1,200,000	28-Dec-09	21-Jan-10	8-Feb-10	\$504,348	√
2	Pavement Rehab. Iranistan Ave. and Capitol Ave.	Bridgeport	015-343	6-May-10	7-Jun-10	Mark IV Construction Co.	\$2,100,000	26-Aug-10	26-Aug-10	20-Sep-10	\$1,076,669	
3	Reconstruction of Quinnipiac Ave, Fulton St., to Clifton St.	New Haven	092-585	27-Sep-09	4-Dec-09	Empire Paving Inc.	\$7,300,000	17-Feb-10	1-Apr-10	1-Apr-10	\$3,388,471	
4	Congress Ave. Resurfacing, Davenport to Vernon Street	New Haven	092-642	11-Apr-10	12-May-10	Empire Paving Inc.	\$843,700	15-Sep-10	27-Oct-10	10/27/10	\$534,530	
5	Pavement resurfacing of Hollow Tree Ridge, West, Leroy	Darien	0035-0193	1-Apr-10	26-Apr-10	Burns Construction Co. Inc.	\$975,000	29-Jun-10	12-Jul-10	12-Jul-10	\$566,579	√
6	Intersection Improv. @ Black Rock Turnpike & Commerce Drive	Fairfield	0050-0214	15-Jan-10	10-Feb-10	Guerrerra Construction Co.	\$1,125,000	15-Apr-10	19-Apr-10	19-Apr-10	\$1,124,920	
7	Pavement Reconstruction and Overlay of Fairfield Pt Rd. etc	Greenwich	0056-0308	4-Mar-10	26-Mar-10	FGB Construction	\$1,300,000	30-Apr-10	6-May-10	9-May-10	\$675,427	√
8	Pavement preservation of Stepstone Hill Road	Guilford	0059-0158	17-Feb-10	10-Mar-10	American Industries Inc.	\$548,000	28-Jul-10	30-Aug-10	30-Aug-10	\$11,637	√
9	Cross Hill Rd, strategic paving project	Monroe	0084-0107	23-Apr-10	27-May-10	Empire Paving Inc.	\$1,050,000	25-Aug-10	30-Aug-10	30-Aug-10	\$548,377	√
10	Pavement resurfacing of Old Norwalk Rd, Farm Rd, West	New Canaan	0089-0124	19-Feb-10	11-Mar-10	FGB Construction	\$975,000	15-Jun-10	21-Jun-10	21-Jun-10	\$763,763	√
11	Rehab Quinnipiac Ave Phase 2	New Haven	0092-0641	14-Mar-10	14-Apr-10	Laydon Industries LLC	\$2,700,000	27-Aug-10	10-Oct-10	10-Oct-10	\$20,241	
12	Traffic control signal controllers	New Haven	0092-0643	11-Apr-10	6-May-10	Republic Intelligent Tansp. Serv.	\$3,258,000	18-Aug-10	11-Sep-10	11-Sep-10	\$20,124	
13	Paving Dr Martin Luther King Dr, Belden Hill, Butler, Harbor	Norwalk	0102-0335	9-Mar-10	1-Apr-10	Empire Paving Inc.	\$1,901,000	22-Apr-10	21-Jun-10	21-Jun-10	\$1,006,334	√
14	Pavement rehab of Constitution Blvd, South	Shelton	0126-0166	13-Jan-10	11-Feb-10	Cocchiola Paving Inc.	\$650,000	28-Apr-10	28-Apr-10	5-May-10	\$317,078	√

15	Phase 2 of streetscape improvements along Barnum Avenue	Stratford	0138-0235	14-May-10	7-Jun-10	G, Pic & Sons Constr. Co.	\$1,500,000	3-Sep-10	8-Sep-10	8-Sep-10	\$25,176	
16	Resurfacing of Bruce Avenue	Stratford	0138-0236	22-Apr-10	13-May-10	Cherry Hill Construction Inc.	\$300,000	3-Sep-10	7-Sep-10	7-Sep-10	\$198,507	√
17	Resurfacing CT 111 (Whitney Ave) to Porters Hill Rd.	Trumbull	0144-0189	11-Feb-10	16-Mar-10	Waters Construction Co. Inc.	\$950,000	29-Jul-10	12-Aug-10	12-Aug-10	\$499,047	√
18	Pavement Preservation Old Hyde RD pavement	Weston	0157-0082	15-Apr-10	15-May-10	A&J Construction	\$290,000	22-Jun-10	12-Jul-10	12-Jul-10	\$228,126	√
19	Cross Hwy, Long LotsRd, Newtown Tpke resurfacing	Westport	0158-0203	27-Jan-10	26-Feb-10	FGB Construction	\$975,000	24-Mar-10	29-Mar-10	29-Mar-10	\$694,066	√
20	Stamford Urban Transitway (SUT)	Stamford	DOT0135RRXX	N/A	N/A	Transfer to FTA by Region	\$2,800,000	N/A	N/A	N/A	N/A	
21	Pavement Preservation: Ponus Ave. & Seaview Ave>	Norwalk	102-341	27-Oct-10	25-Nov-10	FGB Construction	\$302,000	10-May-11	18-May-11	5/31/11	\$0	
22	Pavement Preservation: North Ave, Cross Hwy; Long Lots	Westport	158-205	8-Sep-10	29-Sep-10	FGB Construction	\$647,000	13-Oct-10	18-Oct-10	18-Oct-10	\$1,090,392	
23	Resurfacing Universal Drive	North Haven	100-176	22-Sep-10	20-Oct-10	American Industries Inc.	\$647,000	23-Mar-11	1-Apr-11	7-May-11		

	Project Name	Town	Project No.	Adv. Date	Bid Open	Low Bidder	ARRA Funds	Award Date	NTP Date	Start Date	\$\$ Expend.	
District 4												
1	Paving Town Park & Ride Lot for HART/Metro North Shuttle	New Fairfield	90-0097	9-Sep-09	7-Oct-09	A&J Construction	\$220,000	7-Oct-09	13-Oct-09	13-Oct-09	\$217,134	√
2	Long Meadow Road Bridge Replacement	Middlebury	080-127	19-Aug-09	10-Sep-09	Black & Warner	\$171,285	3-Mar-10	1-Apr-01	1-Apr-01	\$289,700	
3	Rubber Avenue Bridge #03713	Naugatuck	9087-3713	6-Oct-09	9-Nov-09	Dayton Constuction	\$1,168,891	2-Mar-10	12-Apr-10	12-Apr-10	\$591,845	
4	Backus Avenue Bridge Replacement	Danbury	9034-0024	2-Sep-09	23-Sep-09	Hemlock Consturction	\$504,686	12-Mar-10	29-Mar-10	29-Mar-10	\$859,023	√
5	Resurfacing of Ford and Beaver St	Ansonia	0002-0126	11-Apr-10	6-May-10	Cocchiola Paving Inc.	\$650,000	28-Jun-10	19-Jul-10	19-Jul-10	\$265,767	√
6	Hillcrest Dr Cracksealing and overlay	Barkhamsted	0005-0111	14-Feb-10	9-Mar-10	Galasso Materials, Inc.	\$177,000	21-Jun-10	8-Jul-10	12-Jul-10	\$86,635	√
7	Pavement Preservation, Old Hawleyville Rd, CT 6 to Plumtrees Road	Bethel	009-097	20-Mar-10	13-Apr-10	A&J Construction	\$581,000	2-Jun-10	16-Jul-10	19-Jul-10	\$18,888	
8	Milling and Paving Grays Bridge Road	Brookfield	0018-0130	9-Mar-10	20-Apr-10	Cocchiola Paving	\$508,000	1-Jun-10	21-Jun-10	28-Jul-10	\$315,487	√
10	Farmington River Trail	Canton	0023-0125	10-Mar-10	31-Mar-10	S. Carpenter Construction Co.	\$2,200,000	24-Jun-10	15-Jul-10	15-Jul-10	\$24,783	
11	Riverton Rd crack sealing and rubberized chip seal	Colebrook	0029-0099	12-Jan-10	25-Mar-10	All States Asphalt, Inc.	\$126,000	8-Jul-10	8-Jul-10	28-Jul-10	\$91,572	√
13	Milling and paving White, Franklin and Franklin St Ext.	Danbury	0034-0342	10-Feb-10	23-Mar-10	A&J Construction	\$2,175,000	25-May-10	27-May-10	27-May-10	\$1,228,454	√
14	Mill and overlay Elizabeth St	Derby	0036-0187	8-Mar-10	20-Apr-10	Cocchiola Paving	\$650,000	30-Jun-10	28-Jul-10	28-Jul-10	\$432,605	√
15	East Street - crack sealing and microsurfacing	Goshen/Norwalk	0054-0084	31-Mar-10	22-Apr-10	New York Bituminous Products	\$339,900	12-Jul-10	16-Jul-10	19-Jul-10	\$228,173	√
16	Overlay of Whitewood Rd	Litchfield	0073-0181	26-Mar-10	1-May-10	Waters Construction	\$165,000	23-Jun-10	24-Jun-10	12-Jul-10	\$136,797	√
17	Crack sealing and microsurfacing Alain White Rd	Morris	0086-0089	14-Apr-10	5-May-10	New England Asphalt Services	\$140,000	14-Jul-10	19-Jul-10	21-Jul-10	\$83,843	√
18	Crack sealing and microsurfacing West Hill Rd	New Hartford	0091-0120	6-Apr-10	28-Apr-10	The Gorman Group	\$165,000	8-Jul-10	2-Aug-10	15-Aug-10	\$11,443	√
19	Milling and paving Boardman Rd and Grove St	New Milford	0095-0249	29-Jan-10	25-Feb-10	Cocchiola Paving	\$918,000	20-May-10	16-Jun-10	16-Jun-10	\$916,589	√
20	Milling & paving Castle Hill Rd, depth reclamation Castle	Newtown	0096-0198	30-Apr-10	30-May-10	A&J Construction	\$635,000	19-Aug-10	16-Jun-10	17-Jun-10	\$524,851	√
21	Resurfacing of Christian Street	Oxford	0107-0170	15-Apr-10	10-May-10	Guerrera Const. Co.	\$165,000	2-Sep-10	14-Sep-10	14-Sep-10	\$14,909	√
22	Mill & overlay Harwinton Ave, Rte 6 to Armbruster	Plymouth	0110-0131	14-Apr-10	12-May-10	Cherry Hill Construction Inc.	\$307,000	28-Jul-10	13-Aug-10	23-Aug-10	\$350,898	√
23	Resurfacing Straitsville Rd	Prospect	0114-0187	11-May-10	2-Jun-10	Empire Paving	\$311,000	11-Aug-10	11-Aug-10	11-Aug-10	\$207,405	√
24	Milling & paving Farmingdale and Old Stagecoach	Ridgefield	0117-0158	6-May-10	28-May-10	Guerrera Const. Co.	\$679,000	17-Sep-10	20-Sep-10	21-Sep-10	\$545,570	√
25	Bridge Painting Judds Bridge	Roxbury	0119-0119	24-Feb-10	24-Mar-10	Schultz Construction	\$233,000	11-Jun-10	21-Jul-10	21-Jul-10	\$183,713	√
26	Sidewalks and Curbing Routes 44 and 41	Salisbury	0121-0132	5-Apr-10		Mather Corporation	\$394,000	7-Jul-10	9-Aug-10	16-Aug-10	\$54,718	√
27	Pavement Rehabilitationof Derby Ave.	Seymour	0124-0168	25-Apr-10	17-May-10	Cocchiola Paving	\$650,000	8-Mar-11	11-Apr-11	1-May-11	\$5,787	
28	Pavement PreservationMain St	Southbury	0130-0176	8-Mar-10	9-Apr-10	A&J Construction	\$489,000	24-Sep-10	12-Oct-10	12-Oct-10	\$14,504	√
29	Pavement Rehabilitation of Old Northfield Rd	Thomaston	0140-0168	21-Mar-10	8-Apr-10	Empire Paving	\$171,000	21-Jun-10	21-Jun-10	6-Jul-10	\$143,225	√
30	Mill and Overlay Litchfield St, Winthrop St, and Water St.	Torrington	0143-0181	12-Mar-10	8-Apr-10	Pierce Builders, Inc.	\$1,173,000	21-May-10	2-Jun-10	15-Jun-10	\$902,143	√
31	Sidewalk Improvements on Cooke St	Waterbury	0151-0320	7-Apr-10	4-May-10	J. Iapaluccio	\$4,046,000	19-Jul-10	16-Sep-10	16-Sep-10	\$9,621	
32	Resurfacing of French St.	Watertown	0153-0121	15-Jun-10	29-Jun-10	Cocchiola Paving, Inc.	\$731,000	18-Aug-10	18-Aug-10	23-Aug-10	\$757,887	√
33	Overlay Wetmore Avenue	Winchester	0162-0151	30-Mar-10	26-Apr-10	Cherry Hill Construction Inc.	\$400,000	2-Aug-10	16-Aug-10	1-Sep-10	\$310,024	√
34	Bridge Overlay Membrane and overlay Br. # 5207 Lower Rd	North Canaan	0099-0127	24-Feb-10	24-Mar-10	New England Infrastructure	\$337,000	24-Jun-10	6-Jul-10	6-Jul-10	\$408,534	√
35	Overlay of Robertsville Rd; F/CT 20 to Colebrook Town Line	Barkhamsted	05-110	20-Oct-10	18-Nov-10	Galasso Materials, Inc.	\$230,000	25-Mar-11	11-Jul-11	11-Jul-11	\$1,843	
36	Reconst of Sunnyside Ave F/WTBY town line, Westerly	Watertown	153-113	17-Nov-10	15-Dec-10	Dayton Constuction	\$1,300,000	18-Mar-11	1-Apr-11	1-Apr-11	\$104,032	

162 TOTAL ARRA Projects