




**AMERICAN TOWER®**  
CORPORATION

12/23/2014

**Via Electronic Mail**

Melanie Bachman  
Staff Attorney/Acting Executive Director  
Connecticut Siting Council  
10 Franklin Square  
New Britain, CT 06051



**RE: American Tower Corporation Exempt Modification and Tower Share Conditions and Notification of Completion**

Dear Attorney Bachman,

This letter is in response to the correspondence previously sent to Justin White, Attorney at American Tower. On the following page please find a site list with the most recent update available on the status of construction or planned installation date for each of the 23 exempt modifications and tower share requests.

If you have any questions regarding these projects please do not hesitate to reach out to me directly.

Sincerely,

Matthew Russell  
Attorney  
American Tower

Enclosure/  
Project work list



**AMERICAN TOWER®**  
CORPORATION

ATCSite #	EM/TS #	Decision Date	Project Type	Development Status
302465	EM-ATC-028-130328	4/23/2013	Backup Power	Generator install completed 6/24/2013
88009	EM-ATC-031-130328	4/23/2013	Backup Power	Generator install completed 6/27/2013
302523	EM-ATC-096-130328	4/23/2013	Backup Power	Generator install completed 6/27/2013
88017	EM-ATC-126-130328	4/23/2013	Backup Power	Generator install completed 6/28/2013
310972	EM-ATC-152-130328	4/23/2013	Backup Power	Generator install completed 9/30/2013
302503	EM-ATC-073-130328	4/23/2013	Backup Power	Generator install completed 7/30/2013
6260	EM-ATC-102-130328	4/23/2013	Backup Power	Generator install completed 7/11/2013
302501	EM-ATC-111-130328	4/23/2013	Backup Power	Generator install completed 7/31/2013
88008	TS-ATC-008-130416	5/3/2013	Tower Share/Colo	Forecasted complete date 12/26/2014
88017	TS-ATC-126-130416	5/3/2013	Tower Share/Colo	Forecasted complete date 2/27/2015
88019	TS-ATC-162-130416	5/3/2013	Tower Share/Colo	Forecasted complete date 11/28/2014
302469	EM-ATC-015-130419	5/13/2013	Backup Power	Generator install completed 12/23/2013
302494	EM-ATC-061-130419	5/13/2013	Backup Power	Generator install completed 10/8/2013
302502	EM-ATC-066-130419	5/13/2013	Backup Power	Generator install completed 9/23/2013
88013	EM-ATC-070-130419	5/13/2013	Backup Power	Generator install completed 7/23/2013
302522	EM-ATC-117-130425	5/13/2013	Backup Power	Generator install completed 7/30/2013
302519	EM-ATC-130-130419	5/13/2013	Backup Power	Generator install completed 8/16/2013
302495	EM-ATC-142-130419	5/13/2013	Backup Power	Generator install completed 7/24/2013
88014	TS-ATC-091-130425	5/17/2013	Tower Share/Colo	Forecasted complete date 11/28/2014
88008	EM-ATC-008-130430	5/20/2013	Backup Power	Generator install completed 10/21/2013
302511	EM-ATC-158-130430	5/20/2013	Backup Power	Generator install completed 7/31/2013
88009	TS-ATC-031-130506	6/3/2013	Tower Share/Colo	Forecasted complete date 12/26/2014
302467	EM-ATC-148-130627	7/17/2013	Backup Power	Generator install completed 9/13/2013