



**East Hartford and Willington  
Design-Build Bridge Bundle along I-84 and Route 2  
Biweekly Look-Ahead  
Period of June 15, 2018 to June 29, 2018**



---

Throughout the weeks covered by this look-ahead, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations.

### **East Hartford**

Work will be performed in the project area during the standard working hours of 7:00 AM to 5:00 PM.

During the week of June 18, the backfilling of the bridge approach, which began on June 13, will continue throughout the week. Bearings will also be set beginning on June 18, and concrete repairs, which began on May 19, will also continue. Off-site, the fabrication of rebar for barriers and approach slabs, which began on June 10, will also continue throughout the week.

During the week of June 25, deck rebar, edge forms and bulkhead forms will be installed.

Structural steel delivery for Bridge 02369 is complete to the project site, and work to preassemble the steel girders into pairs offsite will continue. The bridge girders are schedule to be set on Monday, June 25 and Tuesday, June 26 during night work hours of 7:00 PM and 5:00 AM. A separate release will be forthcoming on that operation.

### **Willington**

Work will be performed in the project area during the working hours of 9:00 AM to 3:00 PM.

During the week of June 18, equipment and materials will continue to be placed on site, and the girders of Bridge 00847 will be de-leaded in preparation for the demolition of the bridge.

Off-site, the fabrication of rebar for barriers, closure pours, end diaphragms and approach slabs will begin on June 20 and continue throughout the week of June 25.

The bridge is scheduled to be closed on June 25 and the demolition of the bridge is scheduled to begin the week of the 25<sup>th</sup>, and last throughout the week. A separate fact sheet is available on the project website regarding the Potter School Road Bridge closure.

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at <http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558>. For questions or issues and concerns related to construction, please email Greg Kozma at [Gregory.Kozma@ct.gov](mailto:Gregory.Kozma@ct.gov)