



**East Hartford and Willington
Design-Build Bridge Bundle along I-84 and Route 2
Biweekly Look-Ahead
Period of July 13, 2018 to July 27, 2018**



Throughout the weeks covered by this look-ahead, The Middlesex Corporation, CTDOT's contractor for the Design-Build Bridge Bundle Project, will continue construction operations.

East Hartford

Work will be performed in the project area during the standard working hours of 7:00 AM to 5:00 PM.

During the week of July 16, barriers will be formed and poured, and metal conduit and electrical boxes will be installed. The stripping of bulkheads, installation of neoprene at joints, forming and pouring of approach slabs, and backfilling of the bridge approach, which began the week of July 9, will also continue throughout the week. Backfilling of the bridge approach is anticipated to continue through Saturday, July 21.

On Friday, July 20 and continuing through Saturday July 21, membrane will be installed on the bridge deck.

During the week of July 23, the deck and approaches of the new bridge will be paved.

Willington

Work will be performed in the project area during the daytime working hours of 9:00 AM to 3:00 PM and the nighttime working hours of 9:00 PM and 6:00 AM.

On Saturday July 14 rebar will be installed in abutment backwalls. On Monday July 16, the forming and pouring of the abutment backwalls and concrete closures, and the drilling of holes and grouting of dowels, which began the week of July 9, will continue. Throughout the week, pier diaphragms will also be formed and poured, and rebar will be installed.

On Friday, July 20, and Saturday, July 21, the transverse deck section will be formed and poured. This work will resume on Monday, July 23. Throughout the week, parapet areas will also be formed and poured and rebar will be installed.

Lane closures are necessary to create a safe work zone; drivers are asked to be aware of possible lane closures for their own safety and that of the project team. Please also note that all work is contingent upon the weather.

For more information about the project, visit the website at <http://www.ct.gov/dot/cwp/view.asp?a=4453&q=601558>. For questions or issues and concerns related to construction, please email Greg Kozma at Gregory.Kozma@ct.gov