



VIA EMAIL ONLY

Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051
Attn: Robert Stein, Chairman

July 16, 2018

Re: Construction Completion and Progress Reports
Petition No. 1234

Dear Chairman Stein,

This letter is to notify the Connecticut Siting Council (“Council”), pursuant to Regulation of Connecticut State Agencies (“RCSA”) 16-50j-60 to 16-50j-62, of the completion of construction activities and report on monthly progress, in association with Petition 1234, for the construction, maintenance and operation of an approximately 2.8-megawatt solar voltaic electric generating facility located at the Becton, Dickinson & Company, 7 Grace Way, North Canaan, Connecticut.

The project completed construction on March 20th, 2018 and the system was online on March 28th, 2018. The system testing and commissioning were completed on April 30th, 2018. The final total AC megawatts (MW) of the project is 1.98 MW (AC) (2.66 MW (DC)).

The following is the summary of the construction progress by month:

January 2018

- Limit of Work Surveying
- Site Clearing and Grubbing
- SWPPP Control Measure Installation
- Racking Posts driving

February 2018

- Racking Installation
- Berms Installation
- String Inverter and Combiner Boxes Installation
- Equipment Pad Installation.
- Fence Installation
- String Wire Installation
- Combiner Boxes and Inverter Terminations
- DAS Installation

ALL-POINTS TECHNOLOGY CORPORATION, P.C.

☒ 3 SADDLEBROOK DRIVE · KILLINGWORTH, CT 06419 · PHONE 860-663-1697 · FAX 860-663-0935

☐ P.O. BOX 504 · 116 GRANDVIEW ROAD · CONWAY, NH 03818 · PHONE 603-496-5853 · FAX 603-447-2124

March 2018

- DC Wire and AC Wire Pulling
- Transformers and Inverters Terminations
- Riser Poles Installation
- Complete Equipment Installation and Interconnection
- Contractor Commissioning Testing
- Witness Test and Bring the Plant to Live
- Punchlist Review

April 2018

- Owner System Testing and Commissioning
- Site Stabilization
- Punch-list Complete

If you have any questions or require additional information, please contact me at (860) 663-1697 or via email at bparsons@allpointstech.com.

Sincerely,

All-Points Technology Corporation, P.C.



Bradley J. Parsons, P.E.
Project Manger

CC: Melanie Bachman, Executive Director, CT Siting Council
Mithun Vyas - DG Connecticut Solar, LLC
Jake Bauer - DG Connecticut Solar, LLC
Prateek Tara – Conti Solar
Mike Libertine – All-Points