



December 4, 2024

Melanie A. Bachman Acting Executive Director Connecticut Siting Council 10 Franklin Square New Britain, CT 06051

RE: EM-VER-064-240117 - Cellco Partnership d/b/a Verizon Wireless, 289-H Mountain Street, Hartford, Connecticut.

Notice of Construction Complete

Dear Ms. Bachman:

The purpose of this letter is to notify the Siting Council that construction activity associated with the above-referenced facility modifications has been completed.

If you have any questions or need any additional information regarding this facility, please do not hesitate to contact me.

Sincerely,

Barbara Kassabian

Barbara Kassabian c/o Cellco Partnership d/b/a Verizon Wireless Centerline Communications, LLC 750 West Center Street, Suite 301 West Bridgewater, MA 02379 Mobile: (603) 303-8001

bkassabian@clinellc.com



November 19, 2024

Mr. John Collins City of Hartford Building Department 550 Main Street, Suite 001 Hartford, CT 06103

Re: Letter of Professional Opinion

Project: Hartford South 3 CT – (Verizon)

289 Mountain Street Hartford, CT 06106

Owner: American Tower Corporation

Engineer: A.T. Engineering Services, LLC

1 Fenton Main, Suite 300, Cary, NC 27511

Contractor: NEC Group

21 Marion Drive, Kingston, MA 02364

Centek Project No.: 24140.31

Building Permit No.: COM-ALT-24-000082

Dear Mr. Collins,

We are providing this "Letter of Professional Opinion" with regard to the structural components at the above referenced project.

The following are the basis for substantiating compliance with New/Replacement Antenna Mount Analysis Report prepared by Colliers Engineering & Design dated 09/19/2023:

☐ Field observations of completed construction on 11/11/2024.

Please note that a discrepancy in the tower-mounted equipment and the tower-mounted equipment listed in the construction documents prepared by A.T. Engineering Services, LLC (dated 12/29/2023) Rev.O and the Structural Analysis Report prepared by American Tower Corporation (dated 12/15/2023) have been identified. This inconsistency between the tower-mounted equipment and these documents is highlighted in red on the attached pages: page 5 of the Structural Analysis Report and page 6 of the construction documents.

Sincerely,

Carlo F. Centore, PE Principal | Structural





VERIZON WIRELESS Final Loading

Elev (ft)	Qty	Equipment	Lines		
	1	Platform with Handrails			
	1	Raycap RCMDC-6627-PF-48 RVZDC-66	27-PF-48		
	3	Commscope CBC78T-DS-43-2X			
	3	Commscope NHH-65B-R2B			
80.0	3	Commscope NHHSS-65B-R2BT4	(2) 1 5/8" Hybriflex		
	3	Samsung B2/B66A RRH ORAN (RF 4439d-25A)			
	3	Samsung MT6413-77A			
	3	Samsung RF4461d-13A			
	3	Samsung RT4423-48A			

Other Existing/Reserved Loading

Elev (ft)	Qty	Equipment	Lines	Carrier	
110.0	1	Clearwirre Side Arm	(2) 1/2" Coax (1) 2" conduit	CLEARWIRE CORPORATION	
109.9	3	Argus LLPX310R	-	CLEARWIRE CORPORATION	
109.8	2	DragonWave Horizon Compact	-	CLEARWIRE CORPORATION	
109.7	1	DragonWave A-ANT-11G-2.5-C		CLEARWIRE CORPORATION	
109.7	1	DragonWave A-ANT-23G-1-C	-		
109.0	1	12" x 12" Junction Box	-	CLEARWIRE CORPORATION	
107.0	3	Samsung 1.9GHz RRH	-	CLEARWIRE CORPORATION	
104.0	3	Ericsson AIR 6419 B77G	-	AT&T MOBILITY	
102.6	2	CCI OPA-65R-LCUU-H6	-	AT&T MOBILITY	
	1	CCI DMP65R-BU8DA-K			
	1	Quintel QD8616-7			
	1	Raycap DC9-48-60-24-8C-EV			
	1	Small Platform with Handrails			
	2	Quintel QD6616-7			
	2	CCI DMP65R-BU6DA	(3) 0.41" (10.3mm) Fiber	AT&T MOBILITY	
102.0	2	Quintel QD6616-7	(7) 0.92" (23.4mm) Cable		
102.0	2	Raycap DC6-48-60-18-8F(32.8 lbs)	(12) 1 5/8" Coax		
	3	Ericsson RRUS 32 B30	(3) 2" conduit		
	3	Ericsson RRUS 4415 B25			
	3	Ericsson RRUS 4426 B66			
	3	Ericsson RRUS 4449 B5, B12			
	3	Ericsson RRUS 4478 B14			
	3	Ericsson RRUS-11			
100.0	3	Ericsson AIR 6449 B77D/ C-Band	-	AT&T MOBILITY	
	1	Platform w/ Handrails			
	3	Ericsson AIR32 B66Aa/B2a			
	3	Ericsson Air 3246 B66			
90.0	3	Ericsson Air6449 B41	(4) 1 1/4" (1.25"- 31.8mm) Fiber	T-MOBILE	
	3	Ericsson RRUS 4415 B25	-		
	3	Ericsson Radio 4449 B71 B85A			
	3	RFS APXVAARR24_43-U-NA20			
74.7	1	Scala 840 10212	-	TOWN OF WEST HARTFORD	
71.4	1	TX RX Systems 421-86A-10-18-12-N	-	TOWN OF WEST HARTFORD	





EXISTING ANTENNA PLAN EXISTING ANTENNA SCHEDULE LOCATION ANTENNA SUMMARY NON ANTENNA SUMMARY ADDITIONAL TOWER MOUNTED SECTOR RAD POS ANTENNA STATUS **EQUIPMENT** UHIE B66A RRH 4X45

(2) JAHH-65B-R3B

(2) JAHH-65B-R3B

(2) JAHH-65B-R3B

A2

A3 A4

B1

B2

В3

B4

C2

C3

C4

ALPHA

BETA

GAMMA

80'

80'

80'

L700,L850,L1900,

LAWS

L700,L850,L1900,

LAWS

L700,L850,L1900,

LAWS

RMV

RMV

UHBA B13 RRH 4X30

UHFA B25 RRH 4X30

4T4R B5 160W

UHIE B66A RRH 4X45

UHBA B13 RRH 4X30

UHFA B25 RRH 4X30

AHCA AIRSCALE RRH 4T4R B5 160W

UHIE B66A RRH 4X45

UHBA B13 RRH 4X30

UHFA B25 RRH 4X30

AHCA AIRSCALE RRH 4T4R B5 160W

		NOTES	FINAL ANTENNA SCHEDULE								
RY		1. CONFIRM WITH VERIZON REP	LOCATION			ANTENNA SUMMARY				NON ANTENNA SUMMARY	
)	STATUS	FOR APPLICABLE UPDATES/REVISIONS AND MOST RECENT RFDS FOR NSN	SECTOR	RAD	AZ	POS	ANTENNA	BAND	STATUS	ADDITIONAL TOWER MOUNTED EQUIPMENT	STATUS
	RMV	CONFIGURATION (CONFIG). GC	ALPHA	80'	350°	A1	-	-	-	RF4439D-25A	ADD
	RMV	TO CAP ALL UNUSED PORTS. 2. CONFIRM SPACING OF				A2	NHH-65B-R2B	L700,L850,5G 850,L1900	ADD	RF4461D-13A CBC78T-DS-43-2X	ADD ADD
		PROPOSED EQUIP DOES NOT					NHHSS-65B-R2BT4	LAWS,LCBRS	ADD		
	RMV	CAUSE TOWER CONFLICTS NOR IMPEDE TOWER CLIMBING				A3	-	-	-	RT4423-48A	ADD
	RMV	PEGS.				A4	MT6413-77A	5G L-SUB6	ADD	-	-
	RMV					B1	-	-	-	RF4439D-25A	ADD
	RMV	STATUS ABBREVIATIONS				B2	NHH-65B-R2B	L700,L850,5G 850,L1900	ADD	RF4461D-13A CBC78T-DS-43-2X	ADD
			BETA	80'	90°		NHHSS-65B-R2BT4	LAWS,LCBRS	ADD		ADD
	RMV	RMV: TO BE REMOVED					-	-	-	RT4423-48A	ADD
	RMV	REL: TO BE RELOCATED				B4	MT6413-77A	5G L-SUB6	ADD	-	-
	RMV	ADD: TO BE ADDED				C1	-	-	-	RF4439D-25A	ADD
		1				C2	NHH-65B-R2B	L700,L850,5G 850,L1900	ADD	RF4461D-13A	ADD
	RMV		GAMMA	80'	220°	62	NHHSS-65B-R2BT4	LAWS,LCBRS	ADD	CBC78T-DS-43-2X	ADD
	RMV	CABLE LENGTHS FOR JUMPERS				C3	=	-	-	RT4423-48A	ADD
	RMV	JUNCTION BOX TO RRU: 15' RRU TO ANTENNA: 10'				C4	MT6413-77A	5G L-SUB6	ADD	-	-

FINAL ANTENNA PLAN

EXISTING FIBER DISTRIBUTION / OVP	вох	EXISTING CABLING SUMMARY		
MODEL NUMBER	STATUS	CABLE QTY, SIZE, TYPE	STATUS	
(1) RVZDC-6627-PF-48	RMV	(12) 1-5/8" COAX CABLES	RMV	

EQUIPMENT SCHEDULES RVZDC-6627-PF-48 FINAL FIBER DISTRIBUTION / OVP BOX FINAL CABLING SUMMARY CABLE QTY, SIZE, TYPE ADD (2) 1-5/8" HYBRIFLEX CABLES ADD



1 FENTON MAIN SUITE 300 **CARY, NC 27511** PHONE: (919) 468-0112 PEC.0001553

THE USE AND PUBLICATION OF THESE DRAWINGS SHALL BE RESTRICTED TO THE ORIGINAL SITE FOR WHICH THEY ARE PREPARED. ANY USE OR DISCLOSURE OTHER THAN THAT WHICH RELATES TO AMERICAN TOWER OR THE SPECIFIED CARRIER IS STRICTLY PROHIBITED. NEITHER THE ARCHITECT NOR THE ENGINEER WILL BE PROVIDING ON-SITE CONSTRUCTION REVIEW OF THIS PROJECT. CONTRACTOR(S) MUST VERIEV ALL DIMENSIONS AND ADVISE AMERICAN TOWER OR THE SPECIFIED CARRIER OF ANY DISCREPANCIES. ANY PRIOR ISSUANCE OF THIS DRAWING IS SUPERSEDED BY

ı	REV	. DESCRIPTION	BY	DATE
ı	\triangle	FOR CONSTRUCTION	MNC	12/29/2023
ı	\triangle			
ı	\triangle			
ı	$\overline{\wedge}$			
١	$\overline{\wedge}$			

ATC SITE NUMBER: 302481 ATC SITE NAME:

HRFR - SOUTH

VERIZON SITE NAME:

HARTFORD SO III CT

SITE ADDRESS: 289 MOUNTAIN STREET HARTFORD, CT 06106



Digitally Signed: 2024-01-02



ATC JOB NO:

CUSTOMER ID: HARTFORD SO III CT

CUSTOMER #: 5000392472

ANTENNA INFORMATION & SCHEDULE

SHEET NUMBER:

C-401

REVISION:



DC SPD TYPE 2 ENVIRONMENTAL TYPE 4X CONTAINS NO SERVICEABLE PARTS

CURRENT OPER TEMP 48A

-35 TO +70C

In

20 kA

OPER VOLTAGE 60 VDC

Vdcmcov

75 VDC

VPR

330V DC+ to DC-, 330V DC+ to GND, 330V DC- to GND

SUITABLE FOR USE ON A CIRCUIT CAPABLE OF DELIVERING
NOT MORE THAN 25,000 DC AMPERES, 75 VOLTS MAXIMUM,
WHEN PROTECTED BY A 60 AMPERE CIRCUIT BREAKER
RATED 125 VOLTS MAXIMUM. REMOTE ALARM WIRES TO BE
SN: 1595848P

CONNECTED TO CLASS 1 CIRCUITS ONLY.

Raycap, Inc. USA 800 890-2569

This product is subject to one or more patents

Suitable for use in DC Systems Only

MFG DATE 06-24 H1344

UL 1449

MODEL: RVZDC-6627-PF-48





150-3898C

HARTFORD S 3_CT PRIMARY OVP





