



Your Family. Your Home. Your Solar.

VIA EMAIL ONLY

Connecticut Siting Council
Ten Franklin Square
New Britain, CT 06051
Attn: Robert Stein, Chairman

December 12, 2018

Re: Phase 2 Construction Completion and Progress Reports
Petition No. 1247

Dear Chairman Stein,

This letter is to notify the Connecticut Siting Council (“Council”), pursuant to Regulation of Connecticut State Agencies (“RCSA”) 16-50j-60 to 16-50j-62, of the completion of construction activities and report on monthly progress, in association with Petition 1247, for the Phase 2 construction, maintenance and operation of a 3.75 megawatt solar voltaic electric generating facility located at 65 Thompson Road, Thompson, Connecticut.

The project completed construction on November 09, 2018 and the system was online on December 10, 2018. The system testing and commissioning were completed on November 27, 2018. The final total AC megawatts (MW) of the project is 2.676 MW (AC) (3.744 MW (DC)). There are remaining punch list items including additional final seeding in the spring of 2019

The following is the summary of the construction progress by month:

May 2018

- Limit of Work Surveying
- Racking Posts driving

June 2018

- Racking Installation
- String Inverter and Combiner Boxes Installation
- String Wire Installation
- Combiner Boxes and Inverter Terminations
- DC Wire and AC Wire Pulling
- Transformers and Inverters Terminations

October 2018

- Equipment Pad Installation.
- Fence Installation

November 2018

- Complete Equipment Installation and Interconnection
- DAS Installation



Your Family. Your Home. Your Solar.

- Punchlist Review

December 2018

- Contractor Commissioning Testing
- Witness Test and Bring the Plant to Live

To be Completed Spring of 2019

- Minor Punch List items and additional final seeding

If you have any questions or require additional information, please contact me at (860) 580-7174 or via email at brandon.pizzoferrato@ctecsolar.com

Sincerely,

Brandon Pizzoferrato
Commercial Project Manager

CC: Melanie Bachman, Executive Director, CT Siting Council
Mike Libertine – All-Points
Brad Parsons – All-Points
Brad Mondschein – Pullman & Comley