

**From:** Cullen Morgan <cmorgan@clinellc.com>  
**Sent:** Monday, July 24, 2023 12:30 PM  
**To:** CSC-DL Siting Council <Siting.Council@ct.gov>  
**Cc:** Fontaine, Lisa <Lisa.Fontaine@ct.gov>  
**Subject:** Re: Commencement of Construction Activity // EM-T-MOBILE-010-220801 // 310 Watertown Road, ~~Morris~~, **Bethlehem**, CT 06763

Good Afternoon,

It has come to my attention that I had mistakenly included the wrong address for this Construction Complete Letter.

Please see the attached revised letter, reflecting construction complete for EM-T-MOBILE-010-220801 at 310 Watertown Road in ~~Morris~~. **Bethlehem**

If you have any questions, please feel free to contact me.

Best,



**Cullen Morgan** | Site Acquisition Consultant

Mobile: (941)-549-7263

[cmorgan@clinellc.com](mailto:cmorgan@clinellc.com) | [www.centerlinecommunications.com](http://www.centerlinecommunications.com)

**Building a better network.**

Smart design. Quality construction. Reliable maintenance.

Centerline has a new look. For more information about our rebrand, click [here](#).

**From:** Cullen Morgan <[cmorgan@clinellc.com](mailto:cmorgan@clinellc.com)>  
**Date:** Wednesday, July 12, 2023 at 4:20 PM  
**To:** [Siting.Council@ct.gov](mailto:Siting.Council@ct.gov) <[Siting.Council@ct.gov](mailto:Siting.Council@ct.gov)>  
**Cc:** Peter Fales <[pfales@clinellc.com](mailto:pfales@clinellc.com)>, Jessica Meyer <[jmeyer@clinellc.com](mailto:jmeyer@clinellc.com)>  
**Subject:** RE: Commencement of Construction Activity // EM-T-MOBILE-010-220801 // 32 Norfolk Rd, Winsted, CT

Good Afternoon,

Please find the attached Construction Complete Notice, Photos and FSSI Letter for T-Mobile's site located at the above referenced address.

Please let me know if you have any questions.

Best,



**Cullen Morgan** | Site Acquisition Consultant

Mobile: (941)-549-7263

[cmorgan@clinellc.com](mailto:cmorgan@clinellc.com) | [www.centerlinecommunications.com](http://www.centerlinecommunications.com)



**T-Mobile**  
Cullen Morgan  
Site Acquisition Consultant  
750 W Center Street  
Suite 301  
West Bridgewater, MA 02379  
(941) 549-7263  
[cmorgan@clinellc.com](mailto:cmorgan@clinellc.com)

July 12, 2023

ATTN: Melanie A. Bachman, Executive Director  
Connecticut Siting Council  
10 Franklin Square  
New Britain, Connecticut 06051

**RE: Commencement of Construction Activity – TS-T-MOBILE-162-22062139  
310 Watertown Road, Morris, CT 06763**

Dear Ms. Bachman:

The purpose of this letter is to notify the Siting Council that the construction activity associated with the above-referenced T-Mobile telecommunications facilities has been completed. Additionally, please see the attached construction complete photos as required by the Council.

If you have any questions or need any additional information regarding these facilities, please do not hesitate to contact me.

Respectfully,

Cullen Morgan  
Site Acquisition Consultant  
Centerline Communications, LLC (Agent to T-Mobile)  
Mobile: (941) 549-7263  
[cmorgan@clinellc.com](mailto:cmorgan@clinellc.com)

750 W Center St, Suite 301  
West Bridgewater, MA 02379  
781-713-4725





• • **T** • • Mobile •



## **ENGINEERING FINAL AFFIDAVIT**

Anchor Upgrade

**CTNH357C**

NH357/SBA\_Bethlehem

### **ADDRESS:**

310 Watertown Road  
Morris, CT 06763

### **DATE:**

June 20, 2023



R.K. Executive Centre ■ 201 Boston Post Road West ■ Suite 101 ■ Marlborough, MA 01752

t. 508.481.7400 ■ [www.chappellengineering.com](http://www.chappellengineering.com) ■ f. 508.481.7406

June 20, 2023

**T-Mobile Northeast LLC**

15 Commerce Way, Suite B  
Norton, MA 02766

**Reference:     Engineering Field Visit and Completion Affidavit  
                  Site CTNH357C – NH357/SBA\_Bethlehem  
                  310 Watertown Road, Morris, CT 06763  
                  CEA Job Number 1815.232**

**Site Description:**

The site is located at an existing telecommunication compound in Morris, Connecticut. The site includes ground level equipment mounted to the concrete pad, as well as antennas, RRHs & ancillary equipment installed on the modified mounting platform on the monopole. (9) New panel antennas & (6) new RRHs installed on the modified mounting platform on the existing monopole, replacing (6) existing antennas & (3) existing TMAs. (3) New signal cables run along the existing ice bridges from the equipment area to the antenna arrays. (1) New slack box mounted to existing cable bridge post. (2) New equipment cabinets installed on the existing concrete pad, replacing cabinets. New conduits were installed to tie the new cabinets into the existing site. All the new equipment was tied into the existing ground system on site. Existing site telco & power were utilized for the upgrade. Mounting platform modifications were installed according to the Mount Modification Design by Tower Engineering Solutions, Rev 0, dated 7/6/2021.

**Engineering Field Visit**

Based on photographs taken by installation personnel during May 2023, Chappell Engineering Associates, LLC (CEA) has verified the newly installed T-Mobile equipment described above is in general conformance to the engineering construction documents (Revision #3 "Construction Revised" dated 02/02/22). The following site photos and field visit form documents the installation, and the enclosed Final Report of Special Inspection is attached as requested.

Very truly yours,

CHAPPELL ENGINEERING ASSOCIATES, LLC



Clement J. Salek, P.E.

# Final Report of Special Inspections

---

## Agent's Final Report

Project: CTNH357C - NH357/SBA\_Bethlehem

Agent: Clement J. Salek

Special Inspector: Christopher Wilson

To the best of my information, knowledge and belief, the Special Inspections or testing required for this project, and designated for this Agent in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved other than the following:

Comments: *Based on photographs taken by installation personnel during May 2023, Chappell Engineering Associates, LLC (CEA) has verified the newly installed T-Mobile equipment is in general conformance to the engineering construction documents (Revision #3 "Construction Revised" dated 02/02/22).*

*(Attach continuation sheets if required to complete the description of corrections.)*

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,  
Agent of the Special Inspector

Clement J. Salek  
(Type or print name)

Signature

06/20/23

Date



Licensed Professional Seal or Certification