

July 5, 2024

#### VIA ELECTRONIC MAIL

Melanie A. Bachman, Executive Director Connecticut Siting Council 10 Franklin Square New Britain, CT 06051

#### RE: CSC Approval EM-ATT-032-231122 CT1182 Main Street

Generator Installation 138 Main Street, Town of Coventry, Connecticut

Dear Ms. Bachman,

The purpose of this letter is to notify the Siting Council that construction activity associated with the above-referenced decisions has been completed.

If you have any questions or need any additional information regarding this facility, please do not hesitate to contact me.

Sincerely,

Catherine Conklin

Site Acquisition Specialist

General Dynamics Wireless Services

4603 Kemper Street

Rockville, MD 20853

(301) 266-0258

#### catherine.conklin@gdit.com

Information Technology

# **Generator Contractor Notice of Completion**

l,	, confirm that the awarded scope of work at
site	is complete, and all work meets industry standards and
jurisdictional code requ	uirements. All required inspections were completed, and all permits are
closed. Please find the	required notice of completion form with photos, etc. attached for your
review and acceptance	
GC Signature	
	re IDs from OneVizion here receive this document.
Site Xitor ID	

Workflow ID \_\_\_\_\_

# **Generator Contractor Notice of Completion**

General Site Information				
FA Number				
Address Line 1				
Address Line 2				
City, State, Zip				
Contractor Information				
Contractor Name				
PM or POC				
Phone Number				
Email Address				
Final Accounting				
Base PO Amount				
Approved Work Authorizations				
Total Due at Final Acceptance				
Release of Liens				

Only ONE ITEM per field. Please ZIP multiple items. Place photo icon directly on the red indicator.

Documentation	
Daily CHA Forms (zipped)	0
Permits Closed Out	0
Fuel Receipt (if applicable)	•
Redline CDs	•
Pre-Start Checklist	•

# **Notice of Completion - Photos**

General Site Information		
Item #	Description	Photo
C1-GD	ATS installed and Grounded as per CD's	•
C2-GD	All foundations are oriented as per CD's	0
C3-GD	All foundations set, Square, Level & Correct Size as per CD's	0
C4-GD	All Conduits installed as per CD's	0
C5-GD	Automatic Transfer Switch (ATS) Installed (if applicable) / Cam-Lock	0
C6-GD	All wiring from the generator to the ATS correct gauge	0
C7-GD	Generator Control & Alarm Wires Installed and Labeled w/66 block	0
C8-GD	Generator frame attached to ground system with 2 hole lug	0
C9-GD	Housekeeping: All trash removed	0
C10-GD	Remove construction materials and clean site	0
C11-GD	Generator undamaged & clean	0
C12-GD	Fuel Tank Installed level and as per CD's	0

Item#	Description	Photo
C13-GD	Initial Fueling Complete, filled to 80%	•
C14-GD	Individual alarms labeled and run to the 66 alarm block in shelter	0
C15-AT&T	All documentation left on site including manual and keys	0
C17-AT&T	Install information added to log book in site	0
C18-AT&T	Generator Commissioning Complete	0
C22-AT&T	Signage installed on generator	0
C23-AT&T	Padlocks installed on ATS and fuel door	0
A1	Pre-Construction Photos-General site area	0
A2	Foundation rebar photos, measure rebar size and spacing	0
А3	Generator Anchor Bolts to Slab, 2 each side	•
A4	Trench depth photos	0
A5	Conduit installation depth	0
A6	CAD Weld from generator ground to existing ground ring	0

Item#	Description	Photo
A7	Post Construction Photos	0
B5	ATS Serial #	0
В6	Engine serial #	0
В7	Labeling of circuit breakers and panel schedule	0
B8	Site signage for compliance	0
в9	Daily Logs-Site Log Book Photo Required	0

