

KENNETH C. BALDWIN

280 Trumbull Street
Hartford, CT 06103-3597
Main (860) 275-8200
Fax (860) 275-8299
kbaldwin@rc.com
Direct (860) 275-8345

Also admitted in Massachusetts
and New York

August 9, 2024

Melanie A. Bachman, Esq.
Executive Director/Staff Attorney
Connecticut Siting Council
10 Franklin Square
New Britain, CT 06051

Re: **EM-VER-128-230926 – Cellco Partnership d/b/a Verizon Wireless
Telecommunications Facility, 225 Grist Mill Road, Simsbury, Connecticut**

Completion of Construction – Simsbury

Dear Attorney Bachman:

The purpose of this letter is to notify the Siting Council that construction activity associated with the above-referenced facility modification has been completed.

As required by the Council's approval, attached is a letter from Chappell Engineering Associates, LLC dated May 1, 2024, verifying that the facility modifications were completed in accordance with the September 19, 2023, Mount Analysis Report prepared by Colliers Engineering and Design. A photograph of the completed improvements is also attached.

If you have any questions or need any additional information regarding this facility, please do not hesitate to contact me.

Sincerely,



Kenneth C. Baldwin

Attachment

Copy to:

Aleksey Tyurin

30144676-v1

May 1, 2024

verizon[✓]

20 Alexander Drive, 2nd Floor
Wallingford, CT 06492

RE:

Engineering Field Inspections and Final Statement of Special Inspections

Verizon Site Name: *Simsbury CT* (Location Code: *384957*)

Site Address: *225 Grist Mill Road, Simsbury, CT 06070*

CEA Job Number: *22135.055*

To whom it may concern:

I, Clement J. Salek (State of Connecticut Licensed Professional Engineer No. 26876) of Chappell Engineering Associates, LLC (CEA), have been contracted by Verizon Wireless (VZW) to perform a final site inspection of the recently installed wireless telecommunications installation located at the above referenced location.

Scope of Work:

The recently completed work consists of the installation of (2) Kaelus Interference Mitigation Filters on the rear of the existing antenna mounting pipes. (2) Filters were installed at the Alpha sector. Each filter was grounded to the existing sector ground bars and connected to the existing antennas with ½" jumpers.

Engineering Field Inspections:

Based on the findings of the site inspections of the recently installed VZW wireless telecommunications installation described above, CEA has verified that the site is in satisfactory conformance with the engineering construction and structural documents.

- Construction Drawings by Chappell Engineering Associates, Rev 1, dated 08/28/23
- Structural Analysis by SBA dated 07/13/2023
- Antenna Mount Analysis by Colliers Engineering and Design dated 09/19/2023

The field work described under this project has been reviewed, to the Engineer's best knowledge, information, and belief, to be completed in general compliance with the documents listed above. The requested Final Report of Special Inspections has been provided (attached to this letter).

If there are any questions regarding this matter, please do not hesitate to call us.

Very truly yours,

Clement J. Salek, P.E.
Chappell Engineering Associates, LLC
CJS/JMT

Final Report of Special Inspections

Project: *Simsbury CT*
Location: *225 Grist Mill Road, Simsbury, CT 06070*
Owner: *Ensign-Brickford Realty Corp*
Owner's Address: *PO Box 711*
Simsbury, CT 06070
Architect of Record: *N/A*
Structural Engineer of Record: *Chappell Engineering Associates, LLC (CEA)*

To the best of my information, knowledge and belief, the Special Inspections required for this project, and itemized in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved:

Comments: *Based on the findings and observations of the recently installed VZW wireless telecommunications modifications at the location referenced above, CEA has verified that the site is in general conformance with the engineering construction and structural documents.*

- *Construction Drawings by Chappell Engineering Associates, Rev 1, dated 08/28/23*
- *Structural Analysis by SBA dated 07/13/2023*
- *Antenna Mount Analysis by Colliers Engineering and Design dated 09/19/2023*

(Attach continuation sheets if required to complete the description of corrections.)


Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,
Special Inspector

Clement J. Salek
(Type or print name)

Signature

05/01/24
Date



Final Report of Special Inspections

Agent's Final Report

Project: *Simsbury CT*

Agent: *Clement J. Salek, P.E.*

Special Inspector: *Jay Thibault*

To the best of my information, knowledge and belief, the Special Inspections or testing required for this project, and designated for this Agent in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved:

Comments: Based on the findings and observations of the recently installed VZW wireless telecommunications modifications at the location referenced above, CEA has verified that the site is in general conformance with the engineering construction and structural documents.

- *Construction Drawings by Chappell Engineering Associates, Rev 1, dated 08/28/23*
- *Structural Analysis by SBA dated 07/13/2023*
- *Antenna Mount Analysis by Colliers Engineering and Design dated 09/19/2023*

(Attach continuation sheets if required to complete the description of corrections.)

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,
Agent of the Special Inspector

Clement J. Salek

(Type or print name)

Signature

05/01/24

Date



