

Via Facsimile and U.S. Mail

April 11, 2023

Melanie A. Bachman, Esq. Executive Director/Staff Attorney Connecticut Siting Council 10 Franklin Square New Britain, CT 06051

Re: Docket No. 1443A - SR North Stonington, LLC petition for a declaratory ruling, pursuant to Connecticut General Statutes §4-176 and §16-50k, for the proposed construction, maintenance and operation of a 8.35-megawatt AC solar photovoltaic electric generating facility on four parcels located south of Providence New London Turnpike (State Route 184), west of Boombridge Road and north of Interstate 95 in North Stonington, Connecticut, and associated electrical interconnection

First Quarterly Construction Progress Report

Dear Attorney Bachmann:

Enclosed please find an original and fifteen (15) copies of a First Quarterly Construction Progress Report for the above-referenced approved solar facility in North Stonington, Connecticut.

Please do not hesitate to contact me if you have any questions or need any additional information.

Sincerely,

Ali (Weaver) Kairys

Vice President, Project Development Silicon Ranch Corporation

Enclosure (First Quarterly Construction Progress Report)

STATE OF CONNECTICUT CONNECTICUT SITING COUNCIL

IN RE:	:	DOCKET NO. 1443A
	:	
PETITION NO. 1443A - SR North	:	
Stonington, LLC petition for a declaratory	:	
ruling, pursuant to Connecticut General	:	
Statutes §4-176 and §16-50k, for the	:	
proposed construction, maintenance and	:	
operation of a 8.35-megawatt AC solar	:	
photovoltaic electric generating facility on	:	
four parcels located south of Providence	:	
New London Turnpike (State Route 184),	:	
west of Boombridge Road and north of	:	
Interstate 95 in North Stonington,	:	
Connecticut, and associated electrical	:	
interconnection	:	APRIL 11, 2023

FIRST QUARTERLY CONSTRUCTION PROGRESS REPORT

In accordance with the Connecticut Siting Council's ("Council") May 12, 2022 approval of the Docket No. 1443A Decision and Order to Approve ("Decision") and its October 27, 2022 Development and Management Plan Phase I approval, and February 17, 2023 Development and Management Plan Phase II approval, SR North Stonington, LLC hereby submits this First Quarterly Construction Progress Report regarding its 8.35MWac solar facility located at 450 Providence New London Turnpike, North Stonington, Connecticut (the "Facility").

SUMMARY OF CONSTRUCTION ACTIVITIES

- 11/29/2022 Preconstruction meeting with representatives from SR North Stonington, LLC, EPC Contractor, CT DEEP representative, Conservation District representative, and All-Points Technology environmental compliance monitoring representative.
- 12/01/2022 EPC Contractor mobilized to site and began construction.

- Week of 12/05/2022 EPC Contractor installed silt fence, silt sock, and began tree clearing.
- Week of 12/12/2022 EPC Contractor continued clearing trees, stumping, erosion control maintenance.
- 12/19/2022 1/26/2023 EPC Contractor installed swales, basins, and performed erosion control maintenance.
- 1/26/2023 3/13/2023 Demobilized due to poor weather and CT DOT Encroachment Permit delays.
- 3/13/2023 EPC Contractor remobilized to complete installation of eastern array road.
- 3/20/2023 Received CT DOT Encroachment permit, installation of western array driveway.
- Week of 3/27/2023 Continued installation of basins, began blasting for basin in the western array.