Michael W. Klemens, LLC POB 432 Falls Village, CT 06031 October 20, 2015

Melanie Bachman
Acting Executive Director
CT Siting Council
Via Email to Siting.Council@CT.gov

Dear Ms. Bachman:

Please find enclosed the one hundred and first bi weekly third party environmental monitoring reports prepared by Lenard Engineering for the Colebrook South Site Wind Turbine Site (Petition 983). The areas that have been cleared have been done in accordance with the plans and conform to the conservation plan for the protection of the cryptic vernal pools documented within Wetland One. We are continuing our bi-weekly monitoring of site conditions. If you require additional information, please do not hesitate to contact me.

Sincerely,

Michael W. Klemens, PhD

860-824-8185 (land)

Offiles a Rhung

203-448-8068 (mobile)

Memorandum

To: Dr. Michael Klemens

From: Roger Hurlbut Roger Hurlbut

Date: October 20, 2015

Re: BNE Wind Colebrook South

Attached are CT Siting Council environmental erosion and sediment control monitoring reports numbers 231 and 232 for the period Oct 3, 2015 thru October 16, 2015.

No problems observed.

CC Greg Zupkus, BNE Energy

General Information					
Project Name:	Wind Colebrook South				
Location:	Winsted- Norfolk Road Colebrook, Connecticut				
CT DEP Tracking No.	CSC Petition 983 CT GSN 002270	Report No.	231		
Date of Inspection:	October 8, 2015	Start / End Time:	8:30AM to 10:30AM		
Inspector's Name(s):	Roger Hurlbut				
Inspector's Title(s):	Project Engineer				
Inspector's Contact Information:	LENARD ENGINEERING INC 860 379-6669 office				
Describe present phase of construction:	Sediment and Erosion controls in place and functioning properly. Siltation on site but none off site Towers 1 & 2 have been completed but are not on line yet Site grading, top soiling and hydroseeding of disturbed areas is being undertaken				
Type of Inspection: ☑Regular □Pre-storm event □During storm event □Post-storm event					
✓ Regular □ Pre-storm event □ During storm event □ Post-storm event Weather Information					
Has it rained since the last inspection? □Yes ☑No					
If yes, provide: Storm Start Date & Time Storm Duration Approximate Rainfall					
Weather at time of this inspection? 50°F Sunny light cloudst					
Discharge Information					
Do you suspect that discharges may have occurred since the last inspection? ☐Yes ☐No					
Are there any discharges at the time of inspection? □Yes ☑No					
Describe location of any discharges from the site:					

.

General Information					
Project Name:	Wind Colebrook South				
Location:	Winsted- Norfolk Road Colebrook, Connecticut				
CT DEP Tracking No.	CSC Petition 983 CT GSN 002270	Report No.	232		
Date of Inspection:	October 14, 2015	Start / End Time:	5:00PM to 5:30PM		
Inspector's Name(s):	Roger Hurlbut				
Inspector's Title(s):	Project Engineer				
Inspector's Contact Information:	LENARD ENGINEERING INC 860 379-6669 office				
Describe present phase of construction:	Sediment and Erosion controls in place and functioning properly. Siltation on site but none off site Towers 1 & 2 have been completed but are not on line yet Site grading, top soiling and hydroseeding of most of the disturbed areas has been completed.				
Type of Inspection: ☑Regular □Pre-storm e	vent □During storm even	nt □Post-storm €	event		
Weather Information					
Has it rained since the last inspection? □Yes ☑No					
If yes, provide: Storm Start Date & Time Storm Duration Approximate Rainfall					
Weather at time of this inspection? 57°F Clear light clouds					
Discharge Information					
Do you suspect that discharges may have occurred since the last inspection? ☐Yes ☑No					
Are there any discharges at the time of inspection? □Yes ☑No					
Describe location of any discharges from the site:					

.