I-691 Resurfacing, Bridge Rehabilitation and Safety Improvements Project Project No. 0079-0244

90 Day Lookahead

Over the next 90 days, on the I-691 Resurfacing, Bridge Rehabilitation and Safety Improvements Project, crews will conduct tree clearing and trimming for drainage and illumination and install side-mounted signs.

On the Stage 1 EB ramps and the Stage 2 mainline highway, crews will conduct micro-milling, concrete patching and paving. Crews will conduct joint replacement and concrete pavement crack filling on the Stage 1 EB ramps and Stages 2 and 3 EB mainlines. Drainage repairs will take place in Stages 1 and 3 EB.

In Stages 1-3 WB, crews will remove existing lighting fixtures, foundations and equipment. Then crews will install temporary lighting, install lighting conduits, handholes and pole foundations, and install new highway light standards and luminaires. Throughout Stage 3 and 4 WB, crews will reinforce concrete pipe replacement and in Stage 4 WB, crews will install 6" underdrain and riprap stone.

Partial and full-depth patching will take place on all EB bridge decks, and temporary concrete barriers will be installed on all EB bridges. Crews will also remove bridge deck haunches and demolish and reconstruct new end blocks on select bridges.



Work will be completed primarily at night, between 7 PM and 6 AM. Any daytime work will be outside of the roadway. One or two lanes will be closed to traffic while nighttime work is underway. All lanes will be reopened and operational during peak traffic hours (6 AM - 10 AM and 3 PM - 7 PM).