

**From:** Nick Detelich [<mailto:ndetelich@depcompower.com>]  
**Sent:** Saturday, May 06, 2017 9:15 PM  
**To:** Bachman, Melanie <[Melanie.Bachman@ct.gov](mailto:Melanie.Bachman@ct.gov)>  
**Cc:** Baldwin, Kenneth <[KBALDWIN@RC.com](mailto:KBALDWIN@RC.com)>  
**Subject:** CT30 Soloar Project Sprague, CT- Sat 6 May Update

Melanie-

Hope your weekend is going well. I wanted to give you an update on what has taken place since my email last night. Attached are a few photos of the changes from yesterday evening and the ones made today. Below is a summary.

Today we completed following modifications are being installed today:

- Expanding the western half of retention Basin SB-3. Doubling its current capacity.
- Installation of a series of retention ponds approx. 20' X 20' X 5' on the downstream side of the overflow. These ponds will tear drop once full into the next pond. Giving this area even more storage capacity in addition to reducing the flow velocity of any discharge from SB-3.

Once the EOR completes a redesign for the basin, DEPCOM will incorporate the new design in the field. My intention is to have the EOR onsite Mon/Tues giving them time to turn around a new design no later than Thursday. Leaving enough time for review and implementation before EOW.

Cathy Osten is up to spend on what occurred, what changes have been made and DEPCOM's plan of action moving forward. Cathy also stopped in today, very positive conversation. The only neighbor I have had the opportunity to connect with so far is Joe Rainville. I believe at least one additional land owner was impacted. I am still working to find out the details.

Moving forward we will be implementing additional monitoring protocols. In addition to the weekly, monthly, and after a significant storm, I am putting together an SOP for our field crew. This will include daily checks of the sediment basin across the site, and increased monitoring/personnel during weather events.

As additional modifications are made, I will be sure to keep you up to date.

Please let me know if you have additional questions.

Thanks,



**Nick Detelich, PMP**  
9200 E Pima Center Pkwy Suite 180  
Scottsdale, AZ 85258  
Mobile – 319-721-8897







**20' X 20' X 5'  
Retention pond**



















**Gravel Wall**

**2' wide woodchip berm**