ENVIRONMENTAL COMPLIANCE MONITORING



Final Summary Report

Project: Verizon Wireless Trumbull SE 4 Facility APT Project #: CT1411620

Address: 60 Commerce Drive, Trumbull, Connecticut

Date: January 31, 2016

Regulatory Compliance Permitting Agency & Per	mit ID:		
ACOE NED □:			
CT Siting Council ⊠: Docket No.446, June 26, 2014; Condition #2.c)			
CTDEEP IWRD □:			
CTDEEP NDDB ⊠: NDDB #201400583			
Resource Protection Program:			
Rare Species ⊠ Species Name: eastern	ı box turtle		
Wetland 🖂			
Vernal Pool □			
Dates of Inspection			
Report #	Date		
1	5/8/15		
2	5/22/15		
3	7/11/15		
4	1/12/16		
Compliance Species Observed During Construction	on: Yes □ No ⊠		
Species Name: N/A			
# Species: N/A			
Condition of Species: N/A			
Date Reported to CTDEEP: N/A			
Non-Compliance Species Observed During Construction: Yes □ No ⊠			
Species Name: N/A			
# Species: N/A Condition of Species: N/A			
Condition of Species, IVA			

Inspection Report #	Type of Corrective Action	Date Corrective Action Implemented
1	Correction #1 – add catch basin protection for possible runoff from	5/22/2015
1	Correction #2 – add 3 straw wattles lines and 2 catch basin protection for	5/22/2015
2	Correction Area #3 – unprotected catch basin requires silt sock	5/28/15
3	Corrective Area #4 – catch basin near loading dock requires silt sock	7/15/15
4	None	N/A

Comments:

No eastern box turtles were observed during the duration of the construction project.

Site construction has been completed, soils are permanently stabilized and all erosion control measures have been removed. The site surfaces are all stabilized with no erosion or siltation observed. Soils permanently stabilized with grass reveal dense establishment of turf with no areas of erosion.

Site is in full compliance with applicable environmental conditions and no further inspections are recommended.

Enclosure: Daily Inspection Reports



ENVIRONMENTAL MONITORING DAILY SITE OBSERVATION FORM

Report No._1_

Project: Verizon Wireless Trumbull SE4 Facility APT Project #: CT1411620

Address: 60 Commerce Drive, Trumbull, Connecticut

Date of Inspection: 5/8/2015	Weather: partly sunny, mid, 60's
Time of Inspection: 9:00 AM	Latest Precipitation Event > 1/4" (NOAA): 3.02" on 4/20/2015
Compliance Monitor:	Dean Gustafson, Senior Wetland Scientist

Regulatory Compliance Permitting Agency & Permit ID:			
ACOE NED □:			
CT Siting Council \boxtimes :	Docket No.446, June 26, 2014	4; Condition #2.c)	
CTDEEP IWRD □:			
CTDEEP NDDB ⊠: NI	DDB #201400583		
Resource Protection I	Program:		
Rare Species		ox turtle	
Wetland			
Vernal Pool			
Workers Environment	tal Awareness Program Trainir	ng Completed: Yes ⊠	No □
Date of Training: 5/8			
Signage Installed Dat	te: 5/8/2015		
		<u>-</u>	
Compliance Species Observed During Inspection: Yes □ No ⊠			
Species Name: N/A			
# Species: N/A			
Progress of Construction:			
Pre-Construction			
Initial Exclusion Fencing Inspection			
Clearing & Grubbing			
Intermediate			
Final Inspection			

DESCRIPTION OF OBSERVED ACTIVITY			
Compliance Level:			
Communication			
Acceptable \square			
Problem Area			
☐ Minor Exclusion Fencing Repair			
□ Additional Exclusion Fencing Required			
☐ Sediment release into upland habitat without risk of re	source impact		
Non-Compliance			
☐ Sediment release into upland habitat with risk of resou	ırce impact		
☐ Sediment release into wetland habitat			
☐ Sediment release into watercourse	Compostino Astino		
Issues Requiring Corrective Action	Corrective Action Implemented		
None	N/A		
Correction #1 – add catch basin protection for possible runoff from access road	5/22/2015		
Correction #2 – add 3 straw wattles lines and 2 catch basin protection for utility work trench work out to utility pole	5/22/2015		
Project Modification Requested:			
Extra Work Space Requested			
Change to Work Area □			
Description of Modification: None			

Enclosure: Environmental Awareness Training Sign In Sheet Photo Documentation

ENVIRONMENTAL TRAINING ATTENDANCE SHEET

Project: Trumbull	SE 4
Date of Training:	May 8, 2015
Location of Training:	60 Commerce Drive, Trumbull, CT
Trained By: De	an Gustafson, Senior Environmental Scientist, APT

The undersigned members of Eastern Communications Inc., the General Contractor for the Verizon Wireless Trumbull SE 4 project, understand the environmentally sensitive nature of the project area and the potential for encountering a state-listed turtle species, Eastern Box Turtle. We are familiar with the turtle protection plan and other environmental notes as identified on Sheet C-3 of the Construction Drawings prepared by Centek Engineering, latest revision date 11/14/14 and have received environmental training by All-Points Technology Corp., P.C. on May 8, 2015. We also understand that we are responsible for any subcontractors and their environmental training.

Print Name	Company	Signature
Moles feel	Faster Cemps	The
Pan Markee!	D Eastery Comm	94
Clarener 5010/man	cci	Clan Apan
		0

Environmental Training Attendance Sheet

Page 1

With Jaspert - MW





Photo 1: View of access drive looking northeast.



Photo 2: View of potential construction runoff flow path along curb to catch basin in front of dumpster looking south. Corrective Action #1.





Photo 3: Add two lines of straw wattle from curb line to slope near edge of parking lot. Corrective Action #2.



Photo 4: View of proposed trench north of pole 4975 left side photo, need to add line of straw wattle to protect stream. Corrective Action #2.





Photo 5: View of catch basin requiring sedimentation protection looking north with access drive in background. Corrective Action #1.



Photo 6: View of box turtle caution sign posted on job board.



ENVIRONMENTAL MONITORING DAILY SITE OBSERVATION FORM

Report No._2_

Project: Verizon Wireless Trumbull SE4 Facility APT Project #: CT1411620

Address: 60 Commerce Drive, Trumbull, Connecticut

Date of Inspection: 5/22/2015	Weather: sunny, high, 60's
Time of Inspection: 12:00 AM	Latest Precipitation Event > 1/4" (NOAA): 0.55" on 5/20/2015
Compliance Monitor:	Dean Gustafson, Senior Wetland Scientist

Regulatory Compliance Permitting Agency & Permit ID:			
ACOE NED □:			
CT Siting Council \boxtimes :	Docket No.446, June 26, 2014	4; Condition #2.c)	
CTDEEP IWRD □:			
CTDEEP NDDB ⊠: NE	DDB #201400583		
Resource Protection F	Program:		
Rare Species	Species Name: eastern box	ox turtle	
Wetland	\boxtimes		
Vernal Pool			
Workers Environment	al Awareness Program Trainir	ng Completed: Yes ⊠	No □
Date of Training: 5/8/			
Signage Installed Dat	e: 5/8/2015		
		= =	
•	Observed During Inspection:	Yes □ No ⊠	
Species Name: N/A			
# Species: N/A			
Progress of Construction:			
Pre-Construction			
Initial Exclusion Fencing Inspection □			
Clearing & Grubbing			
Intermediate			
Final Inspection			

DESCRIPTION OF OBSERVED ACTIVITY			
Compliance Level:			
Communication			
Acceptable \square			
Problem Area 🗵			
☐ Minor Exclusion Fencing Repair			
□ Sediment release into upland habitat without risk of re	esource impact		
Non-Compliance □			
☐ Sediment release into upland habitat with risk of resou	urce impact		
□ Sediment release into wetland habitat			
☐ Sediment release into watercourse			
Issues Requiring Corrective Action	Corrective Action		
·	Implemented		
Correction Area #3 – unprotected catch basin requires silt sock	5/28/15		
SUCK			
Project Modification Requested:			
Extra Work Space Requested			
Change to Work Area □			
Description of Modification: None			

Enclosure: Photo Documentation





Photo 1: View of facility under construction looking west.



Photo 2: View of access road looking northwest.





Photo 3: View of catch basin properly protected with filter fabric looking northwest.



Photo 4: View of straw wattle installed adjacent to Wetland 1 looking north.





Photo 5: View of protected catch basin looking southwest.



Photo 6: View of unprotected catch basin looking southeast. Corrective Action #3.



ENVIRONMENTAL MONITORING DAILY SITE OBSERVATION FORM

Report No._3_

Project: Verizon Wireless Trumbull SE4 Facility APT Project #: CT1411620

Address: 60 Commerce Drive, Trumbull, Connecticut

Date of Inspection: 7/11/2015	Weather: sunny, low, 80's
Time of Inspection: 12:00 PM	Latest Precipitation Event > 1/4" (NOAA): 0.50" on 7/1/2015
Compliance Monitor:	Dean Gustafson, Senior Wetland Scientist

Regulatory Compliance Permitting Agency & Permit ID:				
ACOE NED □:	ACOE NED □:			
CT Siting Council \boxtimes :	Docket No.446, June 26, 2014	4; Condition #2.c)		
CTDEEP IWRD □:				
CTDEEP NDDB ⊠: N	DDB #201400583			
Resource Protection F	Program:			
Rare Species	Species Name: eastern bo	ox turtle		
Wetland	\boxtimes			
Vernal Pool				
Workers Environment	al Awareness Program Trainin	ng Completed: Yes 🗵 No	0 🗆	
Date of Training: 5/8				
Signage Installed Dat	e: 5/8/2015			
		_		
Compliance Species Observed During Inspection: Yes \square No \boxtimes				
Species Name: N/A				
# Species: N/A				
Dua susas af Canaturat	lan.			
Progress of Construction:				
Pre-Construction				
Initial Exclusion Fenci	ng Inspection			
Clearing & Grubbing				
Intermediate				
Final Inspection				

DESCRIPTION OF OBSERVED ACTIVITY				
Compliance Level:				
Communication				
Acceptable				
Problem Area ⊠				
☐ Minor Exclusion Fencing Repair				
□ Additional Exclusion Fencing Required				
☐ Sediment release into upland habitat without risk of re	esource impact			
Non-Compliance □				
☐ Sediment release into upland habitat with risk of resource impact				
☐ Sediment release into wetland habitat				
☐ Sediment release into watercourse				
Issues Requiring Corrective Action	Corrective Action Implemented			
Corrective Area #4 – catch basin near loading dock requires	7/15/15			
silt sock	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			
Project Modification Requested:				
Extra Work Space Requested				
Change to Work Area □				
Description of Modification: None				

Enclosure: Photo Documentation



Photo 1: View of compound and tower area looking east.



Photo 2: View of compound and tower area looking east.





Photo 3: View of compound and tower looking east.



Photo 4: View of gravel access road looking east.





Photo 5: View of gutter flow looking south - no siltation.



Photo 6: Corrective Area #4 - install filter fabric in catch basin looking north.



ENVIRONMENTAL MONITORING DAILY SITE OBSERVATION FORM

Report No._4_

Project: Verizon Wireless Trumbull SE4 Facility APT Project #: CT1411620

Address: 60 Commerce Drive, Trumbull, Connecticut

Date of Inspection: 1/12/2016	Weather: sunny, mid, 30's	
Time of Inspection: 12:00 PM	Latest Precipitation Event > 1/4" (NOAA):0.54" on 12/1/2015	
Compliance Monitor:	Dean Gustafson, Senior Wetland Scientist	

Regulatory Compliance Permitting Agency & Permit ID:					
ACOE NED □:					
CT Siting Council \boxtimes :	Docket No.446, June 26, 2014	1; Condition #2.c)			
CTDEEP IWRD □:	CTDEEP IWRD □:				
CTDEEP NDDB ⊠: NDDB #201400583					
Resource Protection Program:					
Rare Species	Species Name: eastern box turtle				
Wetland	\boxtimes				
Vernal Pool					
Workers Environmental Awareness Program Training Completed: Yes ⊠ No □					
Date of Training: 5/8/2015					
Signage Installed Date: 5/8/2015					
		_			
Compliance Species Observed During Inspection: Yes \square No \boxtimes					
Species Name: N/A					
# Species: N/A					
Due succes of Council work	i a la				
Progress of Construct	lion:				
Pre-Construction					
Initial Exclusion Fenci	ing Inspection				
Clearing & Grubbing					
Intermediate					
Final Inspection		\boxtimes			

DESCRIPTION OF OBSERVED ACTIVITY					
Compliance Level:					
Communication					
Acceptable ⊠					
Problem Area					
☐ Minor Exclusion Fencing Repair	☐ Minor Exclusion Fencing Repair				
□ Additional Exclusion Fencing Required					
☐ Sediment release into upland habitat without risk	c of resource impact				
Non-Compliance □					
□ Sediment release into upland habitat with risk of	resource impact				
□ Sediment release into wetland habitat					
☐ Sediment release into watercourse					
Issues Requiring Corrective Action	Corrective Action Implemented				
None	N/A				
None	IV/A				
Project Modification Requested:					
Extra Work Space Requested					
Change to Work Area □					
Description of Modification: None					

Enclosure: Photo Documentation





View of drainage swale looking west.




Photo 2: View of closed utility conduit (pavement patch) looking west.





Photo 3: View of permanently stabilized soil (grass) looking east.



Photo 4: View of completed compound area looking east.





Photo 5: View of gravel access road looking northwest.



Photo 6: View of tower facility looking northwest.





Photo 7: View of compound entrance looking east; retaining wall and permanently stabilized soils (grass).



Photo 8: View of top of retaining wall looking east at permanently stabilized soils (grass).