CTDOT 2018 SELECTSeries DDE Workspace Updates
MicroStation V8i/InRoads SS2

Cell Libraries

TR_SIGNING_SYMBOLS.cel
TR_ENGNOTES.cel
TR_ENGCELL.cel
TR_ENG_ESITMATE.cel
Added, deleted and revised Cells as requested by Traffic

EPC_Cells.cel
Added new Cell Library for Envir. Permits

HW_Presentation.cel
Prepended each cell name with HW_ as to not conflict with Survey cells using the same names.

CT_Borders_Contract_2007.cel
- *Modified Plan & XSC Border, reduced Project text # size so the 8 digit project number fits in the space provided*
- *Modified Traffic Border legend updated "TRANSCEIVER" to "TRANSMITTER"*
- *Modified XSC border to have Scale 1in = 5ft*

HW_Cross_Section.cel
Added Cells - Drainage R.O.W, Approx. Street Line, Mean High Water Line, Mean Low Water Line, Ex. Property Line, Construction Easement Line, Edge of Building, Edge of Shoulder, Edge of Existing Road

SV_V8_LEVELS_40e.cel
- *Added cell for Staking Point - STKPT STAKE POINT SHOT*
- *Modified border cells to include new Bureau Chief*
- *Modified Property Map borders added missing scale bars*
- *Modified temporary work area note*

Data Files

2007\data\sheetsizes.def
Modified print style "ct_office_sheet" and added ANSI A sheet size for batch plotting of 11x8.5's

2006\data\sheetsizes.def
Modified print style "ct_office_sheet" and added ANSI A sheet size for batch plotting of 11x8.5's

DGNLIB

CT_MenuBar_2007.dgnlib
Updated Workflow and Tag manager links, Deleted call for AutoTrack and added AutoTURN

CT_MenuBar_2006.dgnlib
Deleted call for AutoTrack and Added AutoTURN

CT_Levels_Styles.dgnlib
Fixed Dimension Styles 5, 40 & 80
Added Levels for Standards Details

CT_DrawingSeed.dgnlib
Added for Bridge Detailing

CTDOT 2018 SELECTSeries DDE Workspace Updates
MicroStation V8i/InRoads SS2

CT_Pri_Styles_2007.dgnlib
> *Updated print style "ct_office_sheet" and added ANSI A sheet size for batch plotting of 11x8.5's*

CT_Templates.dgnlib · Edited as required by Survey
- *Edited as required by Traffic*
- *Added Templates for Standards Details*
- *Modified the Match Mark Weight to 10*
- *Modified Road NAME TX to level SV_ROAD_NAME_TX LEVEL*
- *Modified DARROW TX to to level SV_ROAD_ROAD_SY*
- *Changed taking area shading element template to 90% Transparency from 80%*
- *Added new element template for "sharktooth" line style called Yield Line*

CT_Tools.dgnlib
> *Added Tools for Standards Details*

EPC_Tools.dgnlib
> *New tasks, tools & Templates added for Envir. Permits*

PM_Tools.dgnlib
> *Modified name of Temporary Work Area Line to Construction Easement Line*
> *Modified name of temporary work area note to construction easement note*
> *Added Additional space in Map Reference Notes Text*

SV_V8_Levels.dgnlib
> *Added SV_ROAD_NAME_TX LEVEL*

TR_Tools.dgnlib
> *Modified as needed to match cell libraries*
> *Added new tool into the pavement marking line toolbox named Yield Line*

TR_Levels.dgnlib
> *Added level TR_GSBWFILL_SCREEN*

Macros, VBA, MDL Apps

Tag Manager
> *Updated Tag Manager VBA*

CTDgnapp.mvba
CTInitapp.mvba
CTTaskNavigation.mvba
> *Added to replace runmacro.ma*

TR_Ref_Levels_SHT.ba
TR_Ref_Levels_DGN.ba
> *Modified Traffic Level Display Macros*

CTDOT 2018 SELECTSeries DDE Workspace Updates
MicroStation V8i/InRoads SS2

Plot Drivers

CTDOT_pdf_misc_8i.pltcfg
CTDOT_pdf_8i.pltcfg
Modified to handle processing WMS

Seed Files

CT_Title_Sheet.dgn
Modified - sheet count text box, Updated to Form 817, added SURVEYED BY:

CT_Detailing_V8.dgn
Added for Bridge Detailing

CT_Sheet_Arch_2D_V8.dgn
Modified with new plan border cell

CT_Detailing_V8.dgn
Modified with new plan border cell

3D_Geospatial_27FT.dgn
3D_Geospatial_27M.dgn
3D_Geospatial_83FT.dgn
3D_Geospatial_83M.dgn
Added for 2016 Flight LiDAR Workflow

CT_Design_2D_V8i_Metric
CT_Design_3D_V8i_Metric
CT_Sheet_2D_V8i_Metric
Added new Metric Seed Files

Symb

TR_LINESTYLE_2011.rsc
Added new line style for the "sharktooth" yield line named Yield Line

Config Files

CTDOT_startup_V8i.cfg
Modified MS_TASKDIALOGPREF, MS_GROUPPANELPREF

standards.cfg
Modified Bridge Detailing

v8i.upf
Updated upf seed due to MSta ver 081109832 and gave userpref suffix of _v2a

CTDOT 2018 SELECTSeries DDE Workspace Updates
MicroStation V8i/InRoads SS2

InRoads

CT_civil.XIN
- Modified CL Breakline (Top Surface) to level HM-SMOD-BRK LINE
- Fixed Stop Bar Survey Code
- Modified MHTELES-telephone ManHole Square-MHTELES-1614
- Added Point Features on XSC
  - Drainage ROW
  - Approx. Street Line
  - Mean High Water Line
  - Mean Low Water Line
  - Ex. Property Line
  - Edge of Building
- Added Survey Items
  - TESTPIT-Test Pit
  - MS-Merestone (Found)
  - MSNF-Merestone (Not Found)
  - CHDNF-CHD Monument (Not Found)
  - POL-Point On Line
  - WLKBCB-Bit. Walk Back
  - WLKCB-Conc. Walk Back
  - WLKDWS-Walk Detectable Warning System
  - PVMYL-Pavt. Mark Sharks Teeth Yield Line
  - STKPT - STAKE POINT SHOT

HW_typicals.itl
- Modified CL Breakline (Top Surface) would go on the level HM-SMOD-BRK LINE
- Added Cut_ReverseSlopeBench to End Conditions
- Modified sidewalk Cross slope to new 1.5% slope

StormCAD

StormCAD.ucf
StormCAD_CTDOT_ProjectFile_Seed.sews
HaestadSeed2.dgn
> *Added*

XWMS

Bing Aerial.xwms
Bing Road.xwms
Interstate Milepoints.xwms
Interstates & State Routes.xwms
Non-Interstate Milepoints.xwms
Ortho_2016_EPSG_2234.xwms
2D_Ortho_2016_27FT.dgn
2D_Ortho_2016_83FT.dgn
> *Added*